

**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		ADVERTISEMENT BEGINS	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD		N/A			N/A	Reimbursement Request No. 21 has been submitted to TxDOT for payment. HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.	
Forest North Drainage Improvements - Phase 3 (P225)	K Friese	Oct 2013	Dec 2017		TBD			Due Diligence Investigations To Be Completed: TBD	Proposed drainage easements and temporary construction easements identified by KFA have been reviewed and provided to Buie and Co to begin scheduling individual property owner meetings. GEC and K Friese conducted a site walkthrough on 10/17/17 to evaluate plans and construction constraints. Comments on final Phase III PS&E plans were provided to K Friese on 9/25/17. A constructability review meeting was held 9/13/17. A team meeting was held on 7/10/17 to discuss lessons learned updates to Phase 2 plans. ILA between the County and City of Austin Water/Wastewater for utility work in the Anderson Mill Zone was approved at the 8/18/16 City Council meeting.	
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Late 2018	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: TBD	Comments on the 30% PS&E plans were provided to PESC on 10/26/17. A 30% PS&E constructability review was held on 10/10/17. Right of Entry letters for data collection have been received from property owners. Detailed surveying and geotechnical investigation within existing right of way is ongoing. Final draft open house summary is being finalized.	
ROAD BOND PROJECTS Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) - Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Early 2018	Spring 2019	Spring 2019	Spring 2019	Late 2020	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and CORR on 9/1/17 and is under review. Revised UPRR Exhibit A was submitted 8/11/17 and is under review. ROW acquisition is ongoing. Utility coordination is ongoing and relocation will follow as ROW is acquired. An ILA with the City of Round Rock was approved by the Court on 11/20/12 and is being updated/extended through the offices of Sheets & Crossfield for WilCo/CORR consideration. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. This project is tentatively scheduled for April 2019 letting.	
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
					START	SUBSTANTIAL	FINAL			
Pond Springs Road/Turtle Rock Road Signal	02WC405	WHM & Huggins / Austin Bridge & Road			01/03/02	04/30/02	07/26/02	Project complete.		
McNeil Road Phase I (SH 45 to north of CR 172)	03WC527	Gray-Jan sing & Associates / RGM			02/09/04	01/29/05	02/18/05	Project complete.		
Avery Ranch Blvd. (183A to Parmer Lane)	N/A	By Developer			11/01/06	-	05/10/07	Project complete.		
McNeil Road Phase II (SH 45 to Howard Lane)	05WC318	Gray-Jan sing & Associates / Ranger			01/23/06	02/02/07	07/25/07	Project complete.		
RM 620 Interim Improvements Phase I (Turn Lanes at Wyoming Springs, Oakland's & Deep Wood; Pedestrian Improvements)	08WC605	Half Associates / Aaron Concrete			06/02/08	01/26/09	01/27/09	Project complete.		
Pond Springs Road (McNeil Rd to US 183)	09WC710	URS / RGM Constructors			06/24/09	09/23/10	02/18/11	Project complete.		
Wyoming Springs Drive (RM 620 to Brightwater Blvd)	N/A	Klotz Associates / RGM Constructors			11/2009	11/2010	Winter 2010	Project complete - Managed by the City of Round Rock.		
CR 174 (Hairy Man Rd) at Brushy Creek Bridge Rail Replacement	11WC911	HNTB / Paten Construction			05/09/11	06/20/11	06/30/11	Project complete.		
O'Connor Extension (RM 620 to just north of SH 45) (Includes O'Connor and Great Oaks Intersection Improvements at RM 620) (P127)	11WC906	Klotz Associates / Dan Williams / HDR & Atkins			04/06/11	04/30/12	07/05/13	Project complete. Closeout process underway.		
King of Kings Crossing (P249)	12IFB00025	HNTB / Smith Contracting			06/25/12	08/24/12	11/09/12	Project complete.		
South Great Oaks Extension (to O'Connor)	N/A	HD Engineering / Ross Construction			Jul 2012	Oct 2012	Dec 2012	Project complete (by Developer).		
O'Connor Overpass (at SH 45) CSJ: 0683-06-027 (P197)	N/A	Atkins / Ballenger & Zachry / TxDOT			Nov 2011	Aug 2014	Pending	The County is anticipating an additional refund of approximately \$200,000 once TxDOT completes the quantity verification audit and provides a final statement of project costs. Change Order No. 24 was acknowledge on 1/31/17. A final change order is being developed for overruns and underruns on major items.		
RM 620 Safety Improvements (Corner wood to Wyoming Springs) CSJ: 0683-01-079	12IFB00036	Half Associates / CF Jordan / Atkins			02/19/13	12/04/14	05/01/15	Project complete.		
Pearson Ranch Underpass at SH 45 / RM 620 CSJ: 0683-01-085 (P222)	N/A	Brown & Gay / Casco			Jul 2015	Oct 2015	May 2016	Project complete.		



**WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM**  
**November 17, 2017**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Lakeline Blvd. Right Turn Lanes (P331)	Kimley Horn	Feb 2015	Early 2018	Early 2018	Early 2018	Early 2018	Summer 2018	Due Diligence Investigations To Be Completed: Fall 2017	Review comments on the submittal to the City of Austin Development Services Department were received on 9/12/17. Review comments on the Draft Cultural Resources Constraints Analysis was provided to SWCA on 8/3/17. Final Karst Survey was submitted by SWCA on 8/4/17. Field notes for temporary construction easements have been completed. ROW acquisition is underway.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
Cedar Hollow at SH 29	N/A	Haynie Consulting, Inc.			-	-	-	Project complete.	
CR 175 (FM 1431 to Regional Park)	02WC425	Baker-Aicklen / Garey Construction			06/07/02	06/16/03	10/09/03	Project complete.	
River Bend Oaks Subdivision	02WC417	Haynie Consulting / Ellis-McGinnis			05/30/02	-	02/28/03	Project complete.	
SH 29 at FM 1869 (Traffic Signal)	N/A	WHM			05/01/02	-	08/20/02	Project complete.	
CR 200 (CR 201 to Lackey Creek)	02WC440	KC Engineering / Joe Bland			03/17/03	09/22/03	09/22/03	Project complete.	
CR 214 (SH 29 to Rolling Hills Rd.)	03WC518	Carter & Burgess / Capital Excavation			02/23/04	02/21/05	05/11/05	Project complete.	
Ronald W. Reagan Blvd. South Phase I (FM 1431 to FM 2243)	02WC433	TC&B / Capital Excavation			10/14/02	12/15/04	06/08/05	Project complete.	
CR 258 (US 183 to Sunset Ridge)	05WC323	Haynie Consulting / Austin Bridge & Road			01/09/06	09/23/06	11/02/06	Project complete.	
San Gabriel Parkway Phase I (Halsey Dr. to CR 273)	05WC321	Malone Wheeler / J.C. Evans			05/08/06	02/15/07	03/08/10	Project complete.	
Ronald W. Reagan Blvd. North Phase I (SH 29 to FM 3405)	04WC214	Klotz Associates / Dan Williams / HDR & Atkins			04/22/05	03/08/07	06/14/07	Project complete.	
Lakeline Blvd. (Lyndhurst to Parmer Lane)	05WC325	Carter & Burgess / J.C. Evans			10/25/06	07/20/07	08/25/07	Project complete.	
Ronald W. Reagan Blvd. South Phase II (FM 2243 to SH 29)	05WC324	TC&B / Ranger			01/23/06	02/13/08	09/17/08	Project complete (by Developer).	
US 183 Widening at CR 274 (Turn Lane Improvements)	07WC507	Malone Wheeler / Austin Bridge & Road			07/09/07	02/18/08	04/28/08	Project complete.	
Kauffman Loop (S. of SH 29, East and West of Reagan)	N/A	TC&B and Randall Jones / Williamson County			Jan 2008	Sep 2008	June 2009	Project complete. Design managed by GEC. Constructed by County forces.	
CR 175 Phase 2A Extension (Regional Park to Creekside Meadows)	09WC707	Haynie Consulting / RGM Constructors			04/20/09	01/28/10	02/03/10	Project complete.	
Signal at US 183 and FM 3405	09WC713	Brown & Gay / Republic ITS			11/19/09	03/09/10	04/08/10	Project complete.	
Left Turn Lanes on US 183 at FM 3405	10WC805	Brown & Gay / Aaron Concrete			03/11/10	05/25/10	12/17/10	Project complete.	
CR 214 Ph 2A (Rolling Hills Rd to San Gabriel Ranch Rd.)	09WC723	Rogers Design Services / FTWoods			06/25/10	01/07/11	01/31/11	Project complete.	
RM 1431 (183A to Cottonwood Creek Trail)	N/A	CP&Y / Hunter			Feb 2010	Feb 2010	Aug 2011	Project complete. Design managed by City of Cedar Park. Construction managed by TxDOT.	
San Gabriel Parkway, Phase 2 (183A to CR 270) (P168)	11WC903	Malone Wheeler / Ranger Excavating			04/15/11	10/26/11	03/14/12	Project complete.	
Brushy Creek Road (Parmer Ln. to Arrowhead Trail)	N/A	LAN / Chasco			05/06/11	Mar 2012	Fall 2013	Project complete. Design and Construction managed by City of Cedar Park.	
SH 29 TWLTL at Liberty Hill (SH 29 Safety Improvements) CSJ: 0151-03-036 (P246)	11WC915	Chiang Patel & Yerby, Inc. / Joe Bland			12/02/11	12/3/2012	05/06/14	Project complete. No warranty due to on TxDOT roadway system.	
San Gabriel Parkway West (Halsey Dr to Bagdad Rd) (P168)	N/A	Malone Wheeler / Cash			Jun 2011	Feb 2013	Spring 2013	Project complete. Design and Construction managed by City of Leander.	
Hero Way (US 183 to CR 269) - formerly Reveille Blvd (P232)	10WC823	Pape Dawson / DNT Construction			02/07/11	02/15/13	06/14/13	Project complete. The GEC is preparing the Closeout package.	
CR 260/266 Intersection Improvements at SH 29 (SH 29 Safety Improvements)	12IFB00005	CP&Y, Inc. / Patin Construction			10/05/12	04/09/13	07/15/13	Project complete. The GEC is preparing the Closeout package.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND COMPLETED PROJECTS (CONT'D)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Seward Junction Improvements Study (CR 213, CR 259, CR 260, CR 263, CR 266) (P233)	N/A	Bowman (formerly Loomis)	N/A	N/A	N/A	Study complete.
CR 179 (Ronald Reagan Blvd. to CR 175)	N/A	K Friese / Chasco Constructors	Jan 2013	10/01/13	Nov 2013	Project complete. Final Design and Construction managed by Leander. Preliminary design managed and ROW acquired by Williamson County.
Cottonwood Creek Trail (CR 185) and New Hope	N/A	Klotz / Capital Excavation	Jul 2012	Nov 2013	Winter 2013	Project complete. Managed by City of Cedar Park.
Lakeline Blvd. Phase 3 (Crystal Falls Pkwy to Old Quarry Rd) - Developer Constructed	N/A	Baker-Aicklen / Austin Engineering	Jul 2013	May 2014	Oct 2014	Project complete. Design managed by Williamson County, constructed by Developer and inspected by GEC.
Anderson Mill Road and Zeppelin Drive Signal	N/A	City of Cedar Park	N/A	N/A	N/A	Project complete. Managed by City of Cedar Park.
BMC Drive (Innovation Way) Extension of Brushy Creek Loop	N/A	HP Engineering / Central Road and Utilities	02/05/14	N/A	06/25/14	Project complete. Managed by City of Cedar Park.
CR 277 (SH 29 to Liberty Hill High School)	14IFB00232	Cunningham Allen & Kimley Horn / Smith Contracting	05/29/14	07/31/14	12/16/14	Project complete.
Seward Junction Improvements Schematic (Southeast and Southwest Quadrants) (P271)	N/A	Bowman	N/A	N/A	N/A	Schematic complete.
Lakeline Blvd. at US 183 (P252)	14IFB00226	Kimley Horn / Levy	06/02/14	11/25/14	03/25/15	Project complete.
Cypress Creek Road at US 183 Intersection (Managed by Cedar Park)	N/A	Roger / Patin / City of Cedar Park	11/10/2014	03/01/15	08/01/15	Project complete.
Lakeline Blvd. Phase 2 (Old Quarry Rd to Old 2243) (P170)	14IFB00219	Baker-Aicklen / DNT	03/10/14	04/17/15	10/08/15	Project complete.
Bagdad Rd (CR 279) (CR 280 to SH 29) - Prelim Design (P272)	N/A	Steger Bizzell / N/A	N/A	N/A	N/A	Schematic complete.
CR 272 Overlay (Ronald Reagan Blvd. to RM 1431)	N/A	Ramming Paving / BL Dial Development Services	09/01/15	10/27/15	10/27/15	Project complete. Managed by City of Cedar Park.
Brushy Creek East Overlay (Arrowhead Trail to Cedar Park City Limits)	N/A	Ramming Paving / BL Dial Development Services	09/01/15	10/27/15	10/27/15	Project complete. Managed by City of Cedar Park.
US 183 at RM 1869 CSJ: 0273-04-035 (P250)	N/A	Gonzalez - De La Garza/Capital Excavation	Aug 2015	Feb 2016	Feb 2016	Project complete. Managed by TxDOT.
CR 258 (PS&E) (Sunset Ridge to Reagan Blvd) (P256)	N/A	CEC	N/A	N/A	N/A	Design complete. Construction funds have been provided by 2013 Bond Program.
Cypress Creek at Lakeline Blvd. Intersection (Managed by City of Cedar Park) (P268)	N/A	Binkley & Barfield (BBI) / Smith Contracting	06/01/15	08/02/16	11/22/16	Project complete. Managed by City of Cedar Park.
Brushy Creek Road and Parmer Lane (Right Turn Lane Modifications) (Managed by the City of Cedar Park) (P268)	N/A	Kimley Horn/ Smith Contracting	07/18/16	10/26/16	11/22/16	Project complete. Managed by City of Cedar Park.
RM 1431 at Parmer Lane / Reagan Blvd. Continuous Flow Intersection (Market St to CR 175 / Sam Bass Rd) CSJ: 1378-02-036 (P265)	N/A	Klotz / Hunter	07/28/14	11/01/16	Pending	Project complete. Managed by City of Cedar Park.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM**  
**November 17, 2017**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
FM 1460 North (North of University/Chandler to Quail Valley Drive) CSJ: 2211-02-017 (P262)	Brown & Gay	OHL, Inc.	TxDOT	08/28/14	Oct 2014	Nov 2015	Summer 2018	OHL continued to load and haul material offsite. Topsoil was placed and graded along the completed sidewalk and excavation to subgrade continued north of La Conterra. Subcontractor RK Stevens formed and placed concrete for the sidewalk along the proposed northbound lanes of FM 1460 north of La Conterra. Subcontractor Aaron Concrete installed cross culverts and formed headwalls under the proposed northbound roadway north of Westinghouse Rd. Aaron Concrete placed Ty II curb and gutter in the median islands at the intersection of Inner Loop and FM 1460. Subcontractor Austin Material placed hot mix for the tie-in of old FM 1460 to new FM 1460 north of Inner Loop and on the proposed eastbound portion of Inner Loop west of FM 1460.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 110/Arterial A Area Study (US 79 to Inner Loop, FM 1460 to SH 130) (Preliminary Alternatives and Constraints Mapping) (P253)	Kennedy	Feb 2012	Spring 2018		N/A			N/A	Amending the Long-Range Transportation Plan to incorporate the one mile arterial grid was approved at Commissioners Court on 3/29/16. Public meetings were held on 4/19/16, 4/25/16, and 4/28/16. The Public comment period ended on 4/29/16. Kennedy continues coordination with the Cities of Round Rock and Hutto regarding roadway corridors in their ETJ, and has developed conceptual alignments for each corridor. Coordination meetings with elected officials and stakeholders are ongoing.
CR 111/CR 105 (Westinghouse) (FM 1460 to SH 130) (P249)	Steger Bizzell	Mar 2012	Oct 2016		TBD			Due Diligence Investigations Completed: 9/7/16	A meeting with the Gateway School was held 11/2/17. A meeting with the City of Georgetown to discuss plats along the project was held 9/7/17. To date, 13 out of 43 parcel acquisition contracts have been approved at Commissioners Court. Final plans were received 10/14/16. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
Cedar Hollow at SH 29 Signal	N/A	Haynie Consulting		-	-	-	Project complete.		
Georgetown Inner Loop - Project 2 (Middle Fork to SH 29) D.B. Wood	N/A	PBS&J / Austin Bridge & Road		01/23/02	-	08/04/03	Project complete.		
Georgetown Inner Loop - (CO to Project 2) (Middle Fork to SH 29) D.B. Wood	N/A	Steger Bizzell / Austin Bridge & Road		-	-	08/04/03	Project complete.		
Georgetown Inner Loop - Project 4 (FM 2243 to IH-35)	N/A	HDR / N/A		-	-	-	Project complete.		
CR 152 Bridge	04WC207	Steger & Bizzell / Chasco		03/08/04	09/13/04	09/18/04	Project complete.		
Georgetown Inner Loop - Project 1 (FM 2338 to D.B. Woods) Cedar Breaks	N/A	PBS&J / Austin Bridge & Road		05/28/02	06/24/04	06/24/04	Project complete.		
Georgetown Inner Loop East (SH 29 to FM 971)	N/A	Steger Bizzell / Chasco		04/14/03	06/13/04	01/04/05	Project complete.		
Georgetown Inner Loop East Extension (CR 151 to I-35 BUS)	05WC311	Steger Bizzell / Joe Bland		06/27/05	09/12/04	12/21/05	Project complete.		
Ronald W. Reagan Blvd. North Phase II (FM 3405 to FM 2338)	07WC502	PBS&J / J.C. Evans		03/12/07	05/23/08	05/04/09	Project complete.		
12" Water Main Relocation for SH 29 Widening	08WC604	Steger Bizzell / Herschap		03/05/08	06/11/08	10/01/08	Project complete (by Developer).		
SH 29/CR 104, Phase 1 (At New High School and CR 104 Intersection)	08WC602	Steger Bizzell / Cash Construction		03/01/08	07/28/08	09/23/09	Project complete.		
SE Inner Loop @ FM 1460 (Intersection Improvements)	09WC708	LAN / JO'B Site Construction		06/01/09	11/05/09	01/28/10	Project complete.		
CR 111 / Westinghouse Rd. (From Hewlett Loop to FM 1460)	08WC608	Huggins Seiler & Associates / J.C. Evans		06/16/08	06/16/10	09/18/13	Project complete.		
CR 104, Phase 2 (From SH 130 to South of High School) CSJ: 0914-05-141	10WC812	Steger Bizzell / Chasco		09/02/10	05/26/11	12/14/11	Project complete.		
SH 29 Intersection Improvements at Park Place & Jack Nicklaus	11WC916	CP&Y / Wolff Construction		01/14/12	05/23/12	06/19/12	Project complete.		
Williams Drive (D.B Wood to FM 3405) CSJ: 2211-01-016	09WC706	KBR / JC Evans / Atkins		03/16/12	04/13/11	08/17/12	Project complete.		
Ronald W. Reagan Blvd. North Phase III (FM 2338 - SH 195)	11WC902	Stanley & Cobb Fendley / Ranger (for American States Insurance Co) & JC Evans / Huitt-Zollars & CP&Y		04/04/11	06/05/13	05/19/14	Project complete.		
Ronald W. Reagan Blvd. North Phase IV (SH 195 to CR 237) (P196)	12IFB00010	AECOM (TCB) / Ranger Excavating / CP&Y		05/25/12	03/05/14	11/17/14	Project Complete.		

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND COMPLETED PROJECTS (CONT'D)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Madrid Drive Improvements (W Sequoia Spur to south of Sherwood Ct)	14IFB00228	Williamson County / Smith Contracting	08/08/14	09/26/14	11/03/14	Project complete.
SH 195 Project 1 (Bell County Line to 3.4 mi south of SH 138) CSJ: 0440-01-035 (P149)	N/A	ARCADIS / James Construction	Mar 2011	Oct 2014	May 2015	Project complete. Design and Construction managed by TxDOT. Utility coordination and ROW acquisition managed by Wilco.
SH 195 Project 3 (South of Ronald Reagan to IH 35) CSJ: 0440-02-010 (P149)	N/A	ARCADIS / SEMA Construction	Jan 2013	Jun 2015	05/12/16	Project is substantially complete. Design and Construction managed by TxDOT. Utility coordination and ROW acquisition managed by Wilco.
CR 245 (RM 2338 to 0.223 miles east of RM 2338) (P273)	15IFB102	Steger Bizzell / Kwest Group	04/20/15	09/26/15	04/14/16	Project complete.
SH 195 Project 2 (3.4 mi south of SH 138 to south of Ronald Reagan) CSJ: 0440-01-039 (P149)	N/A	ARCADIS / SEMA Construction	Dec 2013	Dec 2015	Fall 2016	Project complete.
Ronald W. Reagan Blvd. North Phase IV Fencing Project (P196)	1508-006	HNTB / Barrier Fence	10/26/15	01/06/16	01/06/16	Project complete.
CR 110 North (PS&E) (North of CR 107 to North of Sam Houston) (P267)	N/A	Kennedy / Hejl Lee	N/A	N/A	N/A	Design complete.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 4 - COMMISSIONER LARRY MADSEN**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	Kimley Horn	Jan 2013	Jun 2016	Early 2018	Early 2018	Early 2018	Late 2018	Due Diligence Investigations Completed: 9/11/14	A meeting with Atmos to discuss utility relocations on the project was held 9/13/17. A meeting with the adjacent developer was held on 7/10/17 to discuss changes to connections at CR 110. Updated ROW/Easement documents have been prepared. To date, 7 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Utility coordination with Atmos, Centurylink, and SuddenLink is underway and utilities are preparing relocation plans. Oncor, Jonah Water, MCI (Verizon Business), and Atmos have completed utility relocation plans. Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Bridge Replacements Package I (CR 406, CR 390 & CR 427)	02WC426	HDR / Ellis-McGinnis			06/25/02	11/22/02	12/05/02	Project complete.	
CR 412 (FM 619 to CR 421)	N/A	Inland Civil / RGM			10/31/02	-	08/27/03	Project complete.	
CR 368 / 369 (CR 101 to CR 366)	02WC418	Haynie Consulting / Camp Excavation and Contracting			06/03/02	11/10/02	Apr 2003	Project complete.	
CR 300 / CR 301 (FM 972 to FM 971)	03WC517	Pate Engineers / Capital Excavation			08/04/03	12/30/03	10/05/04	Project complete.	
Bridge Replacements Package IIA (CR 424)	03WC520	HDR / FT Woods			11/03/03	-	01/06/04	Project complete.	
Chandler Road (West of FM 1460 to CR110)	03WC516	Denmon Engineering / J.C. Evans			08/04/03	03/16/05	03/14/06	Project complete.	
CR 137 (County Line to FM 1660)	05WC304	Pate Engineers / J.C. Evans			01/24/05	10/20/05	04/12/06	Project complete.	
CR 112 - Phase I (Chandler Rd to FM 1460)	05WC310	Baker-Aicklen / J.C. Evans			03/05/05	08/31/05	09/07/06	Project complete.	
Limmer Loop Phase 1A (CR 136, CR 164 & CR 119)	04WC216	Pate Engineers / Chasco			11/15/04	07/07/06	02/08/07	Project complete.	
US 79 Section 3A: CR 402 to Mustang Creek	N/A	Carter & Burgess / Joe Bland			Jan 2005	-	Nov 2006	TxDOT project complete.	
Chandler Road - Phase II (CR110 to FM 1660)	06WC407A	Reynolds Smith & Hills / Rodman			09/18/06	12/10/07	05/23/08	Project complete.	
Limmer Loop Phase 1B (Haybarn Lane to CR 119)	06WC420	Pate Engineers / Cash			03/12/07	03/05/08	04/07/08	Project complete.	
US 79 Section 1: McNutt Creek to FM 685	N/A	Klotz Associates / Dan Williams / HDR & Atkins				-	Summer 2008	TxDOT Project complete.	
Limmer Loop Phase 1C (CR 110 to SH 130)	08WC603	Pate Engineers / JC Evans			04/30/08	10/02/08	05/11/09	Project complete.	
Gattis School Rd (Red Bud Ln. to east of Winterfield Dr.)	N/A	Halff Associates / Cash			02/09/09	Jun 2010	Fall 2010	Project complete (by Developer).	
Chandler Road - Phase 3B (CR 368/369 to SH 95)	09WC717	Jacobs Carter Burgess / Chasco			10/01/09	10/14/10	07/23/11	Project complete.	
FM 1660 at CR 128 (Landfill Road) CSJ: 1566-01-012	11WC913	HNTB / Aaron Concrete			07/25/11	09/14/11	07/02/12	Project complete.	
FM 1460 (Old Settler's Blvd. to North of University) (P155)	N/A	Huggins Seiler & Associates / Hunter Industries			Oct 2009	-	Oct 2011	TxDOT Project complete.	
Second Street Drainage Improvements (Various Locations in Taylor)	09WC712	Halff Associates / Austin Engineering			03/26/10	12/23/11	02/21/12	Project complete.	
Chandler Road - Phase 3A (FM 1660 to CR 368/369) (P247)	10WC822	SD Kallman / Chasco			09/08/11 Limited 11/07/11 Full NTP	12/14/12	04/30/13	Project complete.	
CR 351 at Donahoe Creek CSJ: 0914-05-172	N/A	Brown & Gay / James Construction			Aug 2012	Dec 2012	Dec 2012	TxDOT project complete.	
Second Street Roadway Improvements (US 79 west of Taylor to SH 95) (P244)	10WC821	Halff Associates / FTWoods / GEC & City of Taylor			02/17/11	02/07/13	10/29/13	Project complete.	
CR 138 (SH 130 to CR 137) (P179)	12IFB00004	Baker-Aicklen / Aaron Concrete			10/01/12	06/17/13	09/25/13	Project complete.	
Kenney Fort Boulevard - Segment 1 (formerly Arterial A Ph 1) (Joe DiMaggio Boulevard to Forest Creek Dr.) (P240)	N/A	SD Kallman, Dannenbaum & HDR / Chasco			Sep 2011	Jul 2013	Fall 2013	Project complete. A portion of the design and all of the Construction managed by City of Round Rock. Other portion of the design managed by Williamson County.	
CR 108 (Innovation Blvd.) (US 79 to Limmer Loop)	13IFB00118	K Friese / DNT			03/04/13	11/20/13	06/25/15	Project complete.	
CR 110 South Schematic (US 79 to Limmer Loop) (P260)	N/A	CHA (formerly RWA)			-	-	-	Final schematic complete.	
County Road 170 (S of SH 45 to N of Pflugerville Pkwy) (P213)	13IFB00119	Baker-Aicklen / BPI			09/23/13	02/05/15	07/14/15	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 4 - COMMISSIONER LARRY MADSEN**

ROAD BOND COMPLETED PROJECTS (CONT'D)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
University Blvd (Chandler Rd) Expansion (PS&E) (FM 1460 to SH 130) (P255)	N/A	Seiler Lankes	-	-	-	Design complete.
Tradesman Park Drive Crossing (Railroad crossing south of US 79) (P263)	N/A	Cash Construction / Union Pacific Railroad (UPRR)	Sep 2015	Apr 2016	May 2016	The GEC has received the project "as-builts".
CR 110 at University Boulevard - Traffic Signal (P333)	1512-036	ATS / Kimley Horn	03/21/16	06/24/16	02/07/17	The Certificate of Acceptance is being signed.
Gattis School Rd at Winterfield - Traffic Signal (P319)	1512-036	ATS / Alliance Transportation Group	03/21/16	06/24/16	02/07/17	The Certificate of Acceptance is being signed.
CR 110 South (PS&E) (US 79 to Limmer Loop) (P260)	N/A	Dannenbaum	N/A	N/A	N/A	Design complete. Construction funds have been provided by 2013 Bond Program.
CR 119 (PS&E) (Limmer Loop to Chandler Rd) (P214)	N/A	Stantec Consulting Services, Inc.	N/A	N/A	N/A	Design complete. Construction funds have been provided by 2013 Bond Program.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			01/27/09	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/11	02/25/13	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	07/11/12	01/04/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. (P162)	13IFB00108	HNTB / HDR / Hunter / Smith			04/01/13	11/9/2015 3/11/2016	7/1/16 4/4/16	TxDOT completed the final audit on 9/13/16.  Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**November 17, 2017**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 620 Phase 2 (Wyoming Springs to Deep Wood) CSJ: 0683-01-090 (P235)	Half Associates	Cox Commercial Construction	GEC	11/30/16	01/03/17	01/13/17	Spring 2018	Cox Commercial Construction installed 18" reinforced concrete pipe west of the entrance to the hospital. SET's were installed: two west of the hospital entrance, two east of the hospital emergency entrance, at Oaklands Dr., Oakwoods Blvd., and Driveway #3. Subgrade was graded and compacted and flexible base was placed between Oakwoods Blvd. and the Hospital Emergency Entrance. Flexible base was graded and compacted from Oakwoods Blvd. to Oaklands Dr. Subgrade was excavated and compacted from Deep Wood Dr. west to the first driveway. A sign at Oaklands Dr. was removed along with median curb and gutter. Subcontractor ESSI completed Block Wall #1 and #2 between Deep Wood Dr. and Oaklands Dr. Subcontractor Austin Traffic Signal placed street signs and video cameras at Deep Wood Dr. Subcontractor Greater Austin slipformed curb and gutter from Oakwoods Blvd. to Deep Wood Dr.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Neenah Avenue Widening (Olive Hill Drive to End) (P278)	Stantec Consulting Services, Inc.	10/17/17	11/15/17	Late 2017	Late 2017	Early 2018	Early 2019	Four bids were received and opened on 11/15/17 with Smith Contracting Co. being the apparent low bidder with a bid of \$2,529,398.54.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Arrowhead Trail To Sam Bass) (P284)	Atkins	START	FINISH			START	FINISH	Due Diligence Investigations To Be Completed: TBD	A utility coordination meeting with Brushy Creek MUD was held on 10/19/17. Traffic Control Workshop and design comment resolution meeting was held on 10/4/17. Right of Entry requests have been obtained from 22 of 30 parcels. 30% PS&E review comments were provided to Atkins on 9/14/17. Constructability review meeting was held on 8/30/17. Atkins submitted final Constraints Map and Archeological Background Study on 7/5/17. Detailed surveying and geotechnical investigation is ongoing. Final draft open house summary is being finalized.
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Apr 2015	Early 2018	Spring 2018	Spring 2018	Summer 2018	Summer 2019	Due Diligence Investigations To Be Completed: Late 2017	GEC review comments on the 100% PS&E submittal was sent to LJA on 8/25/17. City of Round Rock review comments pending. PUA for Parcels 5 and 6 were approved at Court on 8/22/17. GEC and City of Round Rock review comments on the 90% PS&E submittal for the water and wastewater relocation plans were sent to LJA on 8/25/17. Offer letters for ROW have been sent out to 9 of 9 parcels. ILA between the County and City of Round Rock is pending.
O'Connor Drive North of RM 620 - Traffic Study and Safety Improvements (P281)	Atkins	May 2016	Early 2018	Early 2018	Early 2018	Early 2018	TBD	Due Diligence Investigations To Be Completed: Early 2018	Preliminary construction plans were submitted by Atkins on 11/2/17 and are under review. Fact Sheet and FAQ flyers were delivered to adjacent property owners on 9/5/17. NTP to prepare preliminary plans sheets for the safety improvements was provided to Atkins on 8/28/17. A meeting with HEB was held on 3/15/17 to discuss the proposed project. Presentation to the Brushy Creek MUD was provided on 2/9/17.
Pearson Ranch Road - Signal (P221)	Kimley-Horn	Late 2017	Early 2018	Early 2018	Early 2018	Spring 2018	Summer 2018	Due Diligence Investigations To Be Completed: Fall 2016	WA and PSA amendment is being drafted for design and construction of a signal at the intersection of Pearson Ranch Road and Neenah Ave.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	START	FINISH			START	FINISH	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is ongoing and approximately 85% complete. Utility coordination relocation efforts are ongoing.
		Late 2013	Early 2018	Spring 2019	Spring 2019	Summer 2019	Spring 2020		
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Forest North Drainage Improvements - Phase 2 (P225)	1604-068	K Friese/DeNucci Constructors			08/01/16	10/18/17	Spring 2018	The Certificate of Completion was issued 11/9/2017. The Contractor has submitted As-Builts and is working on close-out documents.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen/Jimmy Evans Construction			11/18/16	10/13/17	Late 2017	Jimmy Evans worked on punch list items around the water quality pond and the Robinson Easement. Subcontractor N-Line/AWP installed object marker signs at driveways on the south end of the project.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**November 17, 2017**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	HDR	Cash Construction	City of Leander	10/15/15	01/07/16	01/04/16	Late 2017	Cash Construction continued spreading topsoil between curb and sidewalk along the new westbound lanes and began raising manholes in the new eastbound lanes. A Ribbon Cutting is scheduled for 11/20/17 at 10 am.	
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	Binkley & Barfield (BBI)	C.C. Carlton Industries	City of Cedar Park	11/17/16	01/09/17	01/09/17	Summer 2018	CC Carlton graded for sidewalk along the west side of Ruby Pit. Subcontractor Ranger processed subgrade near the south end of the project. Subcontractor Lone Star completed paving 4" of Type D asphalt throughout the project for this phase. Subcontractor Ranger processed subgrade near the south end of the project. Subcontractor Arroyo Secco formed/poured sidewalk and curb/gutter near the north end of project.	
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	GEC	11/24/16	02/02/17	05/02/17	Fall 2018	Angel Brothers continued roadway excavation for the proposed northbound lanes of the project and the 24" RCP installation. The Contractor installed the north side Storm Trooper filtration inlets and began installing 42" reinforced concrete pipe.	
New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Summer 2018	Smith Contracting continued roadway embankment and installation of 8" and 12" waste water pipe in various locations throughout the project. Flexible base was placed on CR 272 and Ronald Reagan for turn lanes associated with the project.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271)	Aguirre & Fields	Oct 2014	Spring 2018	Spring 2018	Spring 2018	Spring 2018	Summer 2019	Due Diligence Investigations To Be Completed: Early 2018	PSA amendment was approved at Commissioner's Court on 10/17/17. A coordination meeting was held on 6/2/17 to discuss potential changes to the drainage channel and sanitary sewer line location to minimize impacts to potential development plans. Parcels 4 and 7 were approved for closing during Commissioner's Court on 10/3/17. ROW appraisals are complete and out of the 13 parcels needed, 3 parcels are pending closing and 2 parcels have closed.
Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274)	K Friese	Apr 2015	Spring 2018	Spring 2018	Spring 2018	Spring 2018	Summer 2019	Due Diligence Investigations Completed: Mar 2016 C-List Categorical Exclusion To Be Completed: Early 2018	TxDOT design review for US 183 crossover was held on 11/1/17. Hazmat Initial Site Assessment Form, Biological Evaluation Form, and the Tier I Site Assessment Form for the US 183 crossover was submitted to TxDOT on 10/18/17 and is under review. Project Coordination Request was submitted to TxDOT on 10/17/17 and is under review. Comments on the Environmental Scoping form and Scoping Tool for the US 183 crossover were received on 8/25/17. Review comments on the Final PS&E submittal and 90% PS&E submittal for the US 183 cross over was provided to KFA on 7/25/17.
Bagdad Road at CR 278 (P438)	LAN	Apr 2015	Late 2017	Early 2018	Early 2018	Early 2018	Spring 2019	Due Diligence Investigations To Be Completed: Late 2017	Review comments on the 100% PS&E plans for the trail and waterline have been provided to Design Workshop. Final plans were received from LAN on 9/5/17. Review comments on the Hazmat report was returned to LAN on 7/17/17. Offer letters for ROW acquisition have been sent to all six (6) parcels. Two (2) of six (6) ROW parcels have closed and one parcel pending closing.
CR 200 - Preliminary Design (Bold Sundown Intersection) (P285)	O'Brien	Nov 2014	Late 2017	Spring 2018	Summer 2018	Summer 2018	Fall 2018	Due Diligence Investigations To Be Completed: Late 2017	Review comments on the 100% PS&E submittal were provided to O'Brien on 10/30/17. AT&T and PEC utility relocations are ongoing.
CR 200 - Preliminary Design (CMTA Railroad to CR 201) (P285)	O'Brien	Nov 2014	Early 2018	Spring 2018	Summer 2018	Late 2018	Late 2019	Due Diligence Investigations To Be Completed: Early 2018	Comments on the 60% PS&E were submitted to O'Brien on 10/6/17. Exhibit A documents were submitted to CapMetro for review on 4/24/17. An ILA with CapMetro has been prepared and comments were provided to CapMetro. ROW acquisition is underway. The cost of utilities and ROW have put this project over budget. An assessment is underway to determine how much to scale back the limits to stay within budget.
CR 200 - Preliminary Design (From SH 29 to CMTA Railroad) CSJ: 0151-03-041 (P285)	O'Brien	Nov 2014	Early 2018	Summer 2018	Summer 2018	Late 2018	Late 2019	TxDOT CE To Be Completed: Early 2018	60% PS&E comments are being finalized. Coordination with TxDOT for environmental approval is ongoing. A draft ILA between the County and Liberty Hill was prepared by Sheets & Crossfield and will be routed for approvals in the next couple weeks. ROW acquisition is underway for the one (1) parcel. CFA is working on utility relocations.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL	FINAL		
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y/Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Blvd) (P256)	1603-062	CEC/Chasco Constructors			6/16/16 (Limited) 7/29/16	08/08/17	Early 2018	Chasco continues to establish vegetation. Subcontractor RSI reseeded the bare areas throughout the project. Subcontractor Matoka will be out to remove rock berms and silt fence.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**November 17, 2017**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Arterial H Extension Phase 1 - CR 175 to Massey Way (P276)	Randall Jones	Patin Construction	GEC	05/16/16	6/03/16 (Limited) 5/26/17	Jun 2016	Due Fall 2017 Anticipated Late 2017	Patin Construction completed Culvert A. Flexible base continued to be processed at the CR 175 tie-in and Culvert A. Flexible base was placed from existing Arterial H tie-in (east end) to the Pedestrian Culvert. The channels continued to be excavated and shaped along the north side of the ROW on both sides of Culvert B and at the downstream end of Culvert A. Embankment was placed on the slopes around Culvert B and the Pedestrian Culvert. The valley gutter on the proposed eastbound half of Arterial H, the ADA ramps at CR 175, and the concrete driveway to property owner's house were graded, formed, and had concrete placed. Subcontractor Wheeler placed the Type B and Type C hot mix on the new left turn lane southbound for CR 175. Patin will close the right lane on CR 175 Monday (11/20/17) to finish placing the concrete valley gutter on proposed westbound half of Arterial H.	
Southwest Bypass (IH 35 to Barnes Tract) Segment 1 (Managed by the City of Georgetown) (P453)	HDR	Jordan Foster	GEC	07/26/17	08/21/17	Aug 2017	Summer 2018	Jordan Foster continued placing embankment from the west end of the project to Walls 2 and 4 and between the roadway and the pond on the west side of the railroad tracks. Embankment material was placed and compacted for the pond berms. Began excavation for the ditches along the roadway from the west end to the pond area. The Contractor is scheduled to place the flowable fill in the core holes at the abutments and the bents on 11/17/17.	
Inner Loop Safety Improvements - LTL at Wilco Way & LTL at Central Maintenance Facility (P226 & P251)	Rodriguez Transportation Group (RTG) / Bridgfarmer & Assoc.	07/18/17	08/09/17	08/29/17	Summer 2017	Fall 2017	Summer 2018	Chasco continued to perform subgrade prep for the widening of the Rockride turn lane from the entrance of the Central Maintenance facility to south of Belmont and the new ditches on the west side of Inner Loop south of the Central Maintenance Facility. Flexible base continued to be placed and processed for the Rockride turn lane from south of Rockride to south of Belmont. Culvert extensions and culvert pipe were installed at Culvert 1 south of the Central Maintenance Facility. SET's at Culvert 1 were formed just south of the Central Maintenance Facility. Installation of the 16" waterline at the entrance to the Central Maintenance Facility was completed. The demolition and excavation for Culvert 2 continued south of Belmont.	
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	Cobb Fendley	Santa Clara Construction	GEC	11/14/17	Late 2017	Early 2018	Early 2018	The contract was awarded to Santa Clara Construction at Commissioner's Court on 11/14/17 contingent upon the execution of the ILA with BRA. An ILA with BRA is being prepared. ILA comments were received from BRA on 9/29/17. BRA approved at the 7/31/17 Board Meeting to negotiate with Williamson County on the ILA.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Southwest Bypass (Barnes Tract to RM 2243) Segment 2 (P243)	HDR	Mar 2015	Late 2017	Spring 2018	Spring 2018	Summer 2018	Late 2019	Due Diligence Investigations To Be Completed: Late 2017 Categorical Exclusion To Be Completed: Spring 2018	60% plans were submitted by HDR on 11/6/17 and are under review. The City is coordinating with Texas Crushed Stone on shifting one of the drainage easements and proposed utility infrastructure. Environmental is ongoing.
CR 176 at RM 2243 - Intersection/Safety Improvements (P241)	Rogers Design Services (RDS)	Feb 2016	Summer 2018	Fall 2018	Fall 2018	Fall 2018	TBD	Due Diligence Investigations To Be Completed: TBD Categorical Exclusion To Be Completed: TBD	RDS scope and fee revisions have been approved for the extended limits and RDS is moving forward with design. ROW Acquisition is ongoing. The utility companies prefer to work on the design and relocations for the entire project and once the extended limits are designed to 60%+, utility coordination with AT&T, City of Georgetown Water, Frontier Communications, SuddenLink, PEC, and Spectrum will resume.
SH 29 at DB Wood - Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Fall 2017	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	TBD	Categorical Exclusion To Be Completed: Early 2018	ILA between the County and the City of Round Rock is being drafted for reimbursement of the design and plan preparation of the 30" raw waterline relocation plans. GEC review comments on a partial 90% PS&E submittal were sent to Unintech on 9/15/17. A meeting was held 9/14/17 to discuss 90% PS&E submittal. Revised Biological Evaluation Form and Tier 1 Assessment was submitted to TxDOT on 6/15/17. Revised Hazmat ISA and responses to TxDOT comments were submitted to TxDOT on 5/26/17. Historic PCR, Hazmat Report, and T&E Habitat Assessment are also under review by TxDOT.
Ronald Reagan Blvd At IH 35 (Design) - Bridge Replacement CSJ: 0015-08-141 (P231)	Binkley & Barfield (BBI)	Oct 2014	Fall 2017	Fall 2019 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	TBD	Categorical Exclusion Approval: 01/04/17	Final Schematic and Design Exception Request was submitted to TxDOT on 10/13/17 and review comments received on 10/23/17. A meeting was held with PEC on 9/13/17 to obtain approval on proposed power service locations for the project. The 95% PS&E TxDOT District Design Review meeting was held on 7/13/17. Weekly project status conference calls with Binkley-Barfield are being held.
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (P231)	Binkley & Barfield (BBI)	Dec 2015	Fall 2017	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	TBD	Re-evaluation To Be Completed: Early 2018	Final Schematic submittal and design exception requests were submitted to TxDOT for review on 11/10/17. A design review with TxDOT is tentatively scheduled for 3/21/18. A meeting was held with PEC on 9/13/17 to obtain approval on proposed power service locations for the project. A meeting with the TxDOT Georgetown Area Office was held on 8/15/17 to discuss IAJR and design exceptions. Weekly project status conference calls with Binkley-Barfield are being held.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
November 17, 2017**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS IN DESIGN (CONT'D)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 305 At IH 35 (Design) - Bridge Replacement CSJ: 0015-08-140 (P306)	Lochner	Oct 2014	Early 2018	Summer 2018 (TxDOT)	Summer 2018 (TxDOT)	Fall 2018 (TxDOT)	TBD	Categorical Exclusion Approval: 10/24/16	A meeting with the TxDOT Georgetown Area Office was held 10/30/17. A meeting to discuss design changes was held 10/18/17. A revised 100% PS&E submittal was reviewed. A 100% TxDOT District Design Plan Review was held 8/22/17. All ROW has been acquired. Utility relocations have been completed by Oncor, Jarrell Schwertner, Frontier Communication, and FiberLight.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
Kauffman Loop Phase 1 (Two Lanes) - Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.			Jun 2015	05/15/16	06/10/16	Project Complete.	
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting			May 2016	07/15/16	10/17/16	Project Complete. Warranty expires 10/16/18.	
RM 2243 At Escalera Parkway - Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete			07/05/16	08/29/16	09/08/16	Project Complete. Warranty expires 02/06/19.	
SH 29 At Cedar Hollow - Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete			07/05/16	08/29/16	09/08/16	Project Complete. Warranty expires 02/06/19.	
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster			06/04/17	07/07/17	07/07/17	Project Complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 4 - COMMISSIONER LARRY MADSEN**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 South (US 79 to Limmer Loop) (P260)	Dannenbaum	Chasco	GEC	10/17/16	01/03/17	01/13/17	Summer 2018	Chasco Constructors placed flexible base on CR 110 from Mozart Lane to north of CR 122 and north and south of the McNutt Creek Bridge. Concrete was placed for curb and gutter from Mozart Lane to north of CR 110, on Mozart Lane, the northwest end of the McNutt Creek Bridge, and south of the McNutt Creek Bridge. Concrete was placed for riprap at the drop inlet at Culvert #4 (across from Salvador Lane) and in the ditches south of Mozart Lane. Sidewalk was installed at Mozart Lane and north of the McNutt Creek Bridge. Subcontractor Wheeler Coatings placed 4" of Type B asphalt pavement from Mozart Lane to CR 122, at the Mozart intersection, at the north end of the McNutt Creek bridge, on the temporary pavement north of the US 79 intersection, and in the east median of the US 79 crossover. Traffic was moved to the temporary pavement north of US 79, and the Mozart Lane intersection was opened to traffic.	
CR 119 (Limmer Loop to Chandler Rd) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	Late 2017	Late 2017	Early 2019	The contract was awarded to Joe Bland Construction at Commissioner's Court on 11/14/17 in the amount of \$6,640,302.71. An ILA with the City of Hutto has been executed. All ROW has been acquired. Utility relocations for Oncor, FiberLight, and Charter/Spectrum are complete. Utility coordination with Atmos and CenturyLink are underway. A meeting with Atmos to discuss utility relocations on the project was held 9/13/17. A Groundbreaking will be held on 12/7/17 at 11 am.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Roundville Lane - A.W. Grimes Blvd. to EBFR of SH 45 (Managed by City of Round Rock) (P441)	Stantec Consulting Services, Inc.	Oct 2017	10/28/17	11/13/17	Late 2017	Early 2018	Fall 2018	A Development Agreement between the City of Round Rock and UPS was approved at City Council on 5/27/17. Land Acquisition and Utility Coordination are underway. Project has been split up into two (2) separate projects to meet UPS time Schedule. Project 1) Waste water and Waterline (WW/WL) and 2) Roadway portion. WW/WL is estimated to go to construction mid-November. Bid opening was held on 11/13/17.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 - US 79 to North of Chandler Road (P269)	Brown & Gay	Jul 2014	Sept 2017	Early 2018	Early 2018	Spring 2018	Early 2019	Due Diligence Investigations Completed: 08/04/17	A 100% PS&E submittal was received 10/12/17 and comments were submitted to BGE on 11/10/17. A constructability review meeting was held 10/23/17. A property owner meeting was held 9/13/17. To date, 17 out of 26 parcel acquisition contracts have been approved at Commissioners Court. The approved PCN was received from the U.S. Army Corps of Engineers on 8/4/17. Comments were received from the Lower Brushy Creek WCID on 4/4/17. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 - SBFR US 79 to Limmer Loop (P302)	Klotz / RPS	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	Frontage Road Exhibits have been updated for discussions with TxDOT. A Tolling and Revenue Policy has been issued by TxDOT. A final traffic study report was submitted to TxDOT on 7/11/16. A revised schematic submittal and cost estimates were received 5/13/16. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening - Chandler Road to Carlos G. Parker Boulevard (P296)	Garver	Oct 2017	Late 2018					Due Diligence Investigations To Be Completed: TBD	A meeting is tentatively scheduled with the City of Taylor on 11/16/17 to discuss the typical section and alignment.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Mar 2016	TBD					Completed: TBD	CP&Y has produced preliminary exhibits to use in discussing this project with TxDOT, CTRMA, CAMPO, and the County. The City has completed preliminary notification of the project to all the neighbors. Survey work is completed. Environmental and preliminary design work is underway. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. Open house was held on 10/11/17 at 5:00 pm - 7:00 pm at Gattis Elementary School. A summary of the comments received at the Open House is being prepared and a final schematic layout is being finalized.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project Complete. Warranty expires 12/21/18.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H - Sam Bass (Sam Bass Road from RM 1431 to Wyoming Springs Drive) (Precinct 1) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A meeting with the Round Rock Presbyterian Church is tentatively scheduled for 11/30/17. A meeting with the County to discuss Public Involvement coordination is anticipated to be held on 11/15/17. A Public Involvement meeting was held on 11/9/17 and 10/31/17. Revised Traffic projections submittal was received 10/24/17 and is under review. Revised Documentation of Open House submittal was received 10/31/17 and is awaiting approval. First Open House Meeting was held on 6/21/17.
F - US 183 (US 183 from Williamson/Burnet County Line to SH 29) (Precinct 2) (P461)	CP&Y	Mar 2017	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A Second Public Meeting was held on 11/16/17 at Grace Alive Gym. A Pre-Open House meeting was held 11/1/17. A scoping meeting for 2018 was held on 10/20/17. Public Meeting exhibits, advertisements, and mailings are under review. A revised Documentation of Open House report was received 10/10/17 and comments were issued on 10/26/17. Follow up planning meetings with the County were held 9/19/17 and 9/25/17. A meeting was held on 9/25/17 with TxDOT Georgetown Area Office to update project progress. First Open House Meeting was held on 7/13/17. Weekly conference calls with CP&Y are being held.
C - SH 29 Bypass (SH 29 Bypass from Sam Houston Blvd at Patriot Way to SH 29) (Precinct 3) (P459)	Atkins	Mar 2017	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A Second Public Meeting was held on 11/9/17. A Pre-Open House meeting was held 10/26/17. A meeting with Georgetown ISD was held 10/18/17. A meeting with the City of Georgetown to discuss Corridor C was held 9/27/17. Documentation of Open House was reviewed and uploaded to the County website. First Open House Meeting was held on 6/20/17.
A1 - FM 1660 (SH 130 to FM 3349) (Precinct 4) (P458)	KCI	Mar 2017	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the Hutto Fire Department was held on 11/6/17. A concept meeting was held 10/27/17. A Public Involvement scoping meeting for FY 2018 was held on 10/26/17. An environmental and engineering scoping meeting for FY 2018 was held on 10/16/17. Documentation of Open House submittal was received 10/17/17 and comments were issued on 10/27/17. Traffic projections are being prepared by Alliance. A property owner meeting was held on 9/8/17. A Second Public Meeting was held on 8/24/17 at the Williamson County Expo Center with expanded Study Area limits and combined with Corridor E1. First Open House Meeting was held on 6/6/17. Weekly conference calls with KCI/BGE are being held.
E1 - FM 3349 (FM 3349 from Chandler Road to FM 1660) (Precinct 4) (P460)	Brown & Gay	Mar 2017	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A Public Involvement scoping meeting for FY 2018 was held on 10/26/17. An environmental and engineering scoping meeting for FY 2108 was held on 10/16/17. Traffic projections are being prepared by Alliance. Documentation of Open House submittal was received on 10/16/17 and is under review. A Second Public Meeting was held on 8/24/17 at the Williamson County Expo Center with expanded Study Area limits and combined with Corridor A1. First Open House Meeting was held on 6/27/17. Weekly conference calls with BGE/KCI are being held.