



# WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM

December 1, 2017



## PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		ADVERTISEMENT BEGINS	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD		N/A			N/A	Reimbursement Request No. 21 has been submitted to TxDOT for payment. HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.	
ROAD BOND PROJECTS Managed by Others	ENGINEER	DESIGN START	DESIGN FINISH	BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE START	ESTIMATED CONST. SCHEDULE FINISH	ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) - Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Early 2018	Spring 2019	Spring 2019	Spring 2019	Late 2020	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and CORR on 9/1/17 and is under review. Revised UPRR Exhibit A was submitted 8/11/17 and is under review. ROW acquisition is ongoing. Utility coordination is ongoing and relocation will follow as ROW is acquired. An ILA with the City of Round Rock was approved by the Court on 11/20/12 and is being updated/extended through the offices of Sheets & Crossfield for WilCo/CORR consideration. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. This project is tentatively scheduled for April 2019 letting.	
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
					START	SUBSTANTIAL	FINAL			
Pond Springs Road/Turtle Rock Road Signal	02WC405	WHM & Huggins / Austin Bridge & Road			01/03/02	04/30/02	07/26/02	Project complete.		
McNeil Road Phase I (SH 45 to north of CR 172)	03WC527	Gray-Jan sing & Associates / RGM			02/09/04	01/29/05	02/18/05	Project complete.		
Avery Ranch Blvd. (183A to Parmer Lane)	N/A	By Developer			11/01/06	-	05/10/07	Project complete.		
McNeil Road Phase II (SH 45 to Howard Lane)	05WC318	Gray-Jan sing & Associates / Ranger			01/23/06	02/02/07	07/25/07	Project complete.		
RM 620 Interim Improvements Phase I (Turn Lanes at Wyoming Springs, Oakland's & Deep Wood; Pedestrian Improvements)	08WC605	Half Associates / Aaron Concrete			06/02/08	01/26/09	01/27/09	Project complete.		
Pond Springs Road (McNeil Rd to US 183)	09WC710	URS / RGM Constructors			06/24/09	09/23/10	02/18/11	Project complete.		
Wyoming Springs Drive (RM 620 to Brightwater Blvd)	N/A	Klotz Associates / RGM Constructors			11/2009	11/2010	Winter 2010	Project complete - Managed by the City of Round Rock.		
CR 174 (Hairy Man Rd) at Brushy Creek Bridge Rail Replacement	11WC911	HNTB / Paten Construction			05/09/11	06/20/11	06/30/11	Project complete.		
O'Connor Extension (RM 620 to just north of SH 45) (Includes O'Connor and Great Oaks Intersection Improvements at RM 620) (P127)	11WC906	Klotz Associates / Dan Williams / HDR & Atkins			04/06/11	04/30/12	07/05/13	Project complete. Closeout process underway.		
King of Kings Crossing (P249)	12IFB00025	HNTB / Smith Contracting			06/25/12	08/24/12	11/09/12	Project complete.		
South Great Oaks Extension (to O'Connor)	N/A	HD Engineering / Ross Construction			Jul 2012	Oct 2012	Dec 2012	Project complete (by Developer).		
O'Connor Overpass (at SH 45) CSJ: 0683-06-027 (P197)	N/A	Atkins / Ballenger & Zachry / TxDOT			Nov 2011	Aug 2014	Pending	The County is anticipating an additional refund of approximately \$200,000 once TxDOT completes the quantity verification audit and provides a final statement of project costs. Change Order No. 24 was acknowledge on 1/31/17. A final change order is being developed for overruns and underruns on major items.		
RM 620 Safety Improvements (Corner wood to Wyoming Springs) CSJ: 0683-01-079	12IFB00036	Half Associates / CF Jordan / Atkins			02/19/13	12/04/14	05/01/15	Project complete.		
Pearson Ranch Underpass at SH 45 / RM 620 CSJ: 0683-01-085 (P222)	N/A	Brown & Gay / Casco			Jul 2015	Oct 2015	May 2016	Project complete.		
Forest North Drainage Improvements - Phase 2 (P225)	N/A	K Friese			N/A	N/A	N/A	Design complete.		
Great Oaks Drive Bridge at Brushy Creek Study (P270)	N/A	PE Structural Consultants			N/A	N/A	N/A	Design complete.		

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM**  
**December 1, 2017**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Lakeline Blvd. Right Turn Lanes (P331)	Kimley Horn	Feb 2015	Early 2018	Early 2018	Early 2018	Early 2018	Summer 2018	Due Diligence Investigations To Be Completed: Fall 2017	Review comments on the submittal to the City of Austin Development Services Department were received on 9/12/17. Review comments on the Draft Cultural Resources Constraints Analysis was provided to SWCA on 8/3/17. Final Karst Survey was submitted by SWCA on 8/4/17. Field notes for temporary construction easements have been completed. ROW acquisition is underway.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	COMPLETION*	FINAL COMPLETION					
Cedar Hollow at SH 29	N/A	Haynie Consulting, Inc.			-	-	-	Project complete.	
CR 175 (FM 1431 to Regional Park)	02WC425	Baker-Aicklen / Garey Construction			06/07/02	06/16/03	10/09/03	Project complete.	
River Bend Oaks Subdivision	02WC417	Haynie Consulting / Ellis-McGinnis			05/30/02	-	02/28/03	Project complete.	
SH 29 at FM 1869 (Traffic Signal)	N/A	WHM			05/01/02	-	08/20/02	Project complete.	
CR 200 (CR 201 to Lackey Creek)	02WC440	KC Engineering / Joe Bland			03/17/03	09/22/03	09/22/03	Project complete.	
CR 214 (SH 29 to Rolling Hills Rd.)	03WC518	Carter & Burgess / Capital Excavation			02/23/04	02/21/05	05/11/05	Project complete.	
Ronald W. Reagan Blvd. South Phase I (FM 1431 to FM 2243)	02WC433	TC&B / Capital Excavation			10/14/02	12/15/04	06/08/05	Project complete.	
CR 258 (US 183 to Sunset Ridge)	05WC323	Haynie Consulting / Austin Bridge & Road			01/09/06	09/23/06	11/02/06	Project complete.	
San Gabriel Parkway Phase I (Halsey Dr. to CR 273)	05WC321	Malone Wheeler / J.C. Evans			05/08/06	02/15/07	03/08/10	Project complete.	
Ronald W. Reagan Blvd. North Phase I (SH 29 to FM 3405)	04WC214	PBS&J / Chasco Contractors			04/22/05	03/08/07	06/14/07	Project complete.	
Lakeline Blvd. (Lyndhurst to Parmer Lane)	05WC325	Carter & Burgess / J.C. Evans			10/25/06	07/20/07	08/25/07	Project complete.	
Ronald W. Reagan Blvd. South Phase II (FM 2243 to SH 29)	05WC324	TC&B / Ranger			01/23/06	02/13/08	09/17/08	Project complete (by Developer).	
US 183 Widening at CR 274 (Turn Lane Improvements)	07WC507	Malone Wheeler / Austin Bridge & Road			07/09/07	02/18/08	04/28/08	Project complete.	
Kauffman Loop (S. of SH 29, East and West of Reagan)	N/A	TC&B and Randall Jones / Williamson County			Jan 2008	Sep 2008	June 2009	Project complete. Design managed by GEC. Constructed by County forces.	
CR 175 Phase 2A Extension (Regional Park to Creekside Meadows)	09WC707	Haynie Consulting / RGM Constructors			04/20/09	01/28/10	02/03/10	Project complete.	
Signal at US 183 and FM 3405	09WC713	Brown & Gay / Republic ITS			11/19/09	03/09/10	04/08/10	Project complete.	
Left Turn Lanes on US 183 at FM 3405	10WC805	Brown & Gay / Aaron Concrete			03/11/10	05/25/10	12/17/10	Project complete.	
CR 214 Ph 2A (Rolling Hills Rd to San Gabriel Ranch Rd.)	09WC723	Rogers Design Services / FTWoods			06/25/10	01/07/11	01/31/11	Project complete.	
RM 1431 (183A to Cottonwood Creek Trail)	N/A	CP&Y / Hunter			Feb 2010	Feb 2010	Aug 2011	Project complete. Design managed by City of Cedar Park. Construction managed by TxDOT.	
San Gabriel Parkway, Phase 2 (183A to CR 270) (P168)	11WC903	Malone Wheeler / Ranger Excavating			04/15/11	10/26/11	03/14/12	Project complete.	
Brushy Creek Road (Parmer Ln. to Arrowhead Trail)	N/A	LAN / Chasco			05/06/11	Mar 2012	Fall 2013	Project complete. Design and Construction managed by City of Cedar Park.	
SH 29 TWLTL at Liberty Hill (SH 29 Safety Improvements) CSJ: 0151-03-036 (P246)	11WC915	Chiang Patel & Yerby, Inc. / Joe Bland			12/02/11	12/3/2012	05/06/14	Project complete. No warranty due to on TxDOT roadway system.	
San Gabriel Parkway West (Halsey Dr to Bagdad Rd) (P168)	N/A	Malone Wheeler / Cash			Jun 2011	Feb 2013	Spring 2013	Project complete. Design and Construction managed by City of Leander.	
Hero Way (US 183 to CR 269) - formerly Reveille Blvd (P232)	10WC823	Pape Dawson / DNT Construction			02/07/11	02/15/13	06/14/13	Project complete. The GEC is preparing the Closeout package.	
CR 260/266 Intersection Improvements at SH 29 (SH 29 Safety Improvements)	12IFB00005	CP&Y, Inc. / Patin Construction			10/05/12	04/09/13	07/15/13	Project complete. The GEC is preparing the Closeout package.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND COMPLETED PROJECTS (CONT'D)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Seward Junction Improvements Study (CR 213, CR 259, CR 260, CR 263, CR 266) (P233)	N/A	Bowman (formerly Loomis)	N/A	N/A	N/A	Study complete.
CR 179 (Ronald Reagan Blvd. to CR 175)	N/A	K Friese / Chasco Constructors	Jan 2013	10/01/13	Nov 2013	Project complete. Final Design and Construction managed by Leander. Preliminary design managed and ROW acquired by Williamson County.
Cottonwood Creek Trail (CR 185) and New Hope	N/A	Klotz / Capital Excavation	Jul 2012	Nov 2013	Winter 2013	Project complete. Managed by City of Cedar Park.
Lakeline Blvd. Phase 3 (Crystal Falls Pkwy to Old Quarry Rd) - Developer Constructed	N/A	Baker-Aicklen / Austin Engineering	Jul 2013	May 2014	Oct 2014	Project complete. Design managed by Williamson County, constructed by Developer and inspected by GEC.
Anderson Mill Road and Zeppelin Drive Signal	N/A	City of Cedar Park	N/A	N/A	N/A	Project complete. Managed by City of Cedar Park.
BMC Drive (Innovation Way) Extension of Brushy Creek Loop	N/A	HP Engineering / Central Road and Utilities	02/05/14	N/A	06/25/14	Project complete. Managed by City of Cedar Park.
CR 277 (SH 29 to Liberty Hill High School)	14IFB00232	Cunningham Allen & Kimley Horn / Smith Contracting	05/29/14	07/31/14	12/16/14	Project complete.
Seward Junction Improvements Schematic (Southeast and Southwest Quadrants) (P271)	N/A	Bowman	N/A	N/A	N/A	Schematic complete.
Lakeline Blvd. at US 183 (P252)	14IFB00226	Kimley Horn / Levy	06/02/14	11/25/14	03/25/15	Project complete.
Cypress Creek Road at US 183 Intersection (Managed by Cedar Park)	N/A	Roger / Patin / City of Cedar Park	11/10/2014	03/01/15	08/01/15	Project complete.
Lakeline Blvd. Phase 2 (Old Quarry Rd to Old 2243) (P170)	14IFB00219	Baker-Aicklen / DNT	03/10/14	04/17/15	10/08/15	Project complete.
Bagdad Rd (CR 279) (CR 280 to SH 29) - Prelim Design (P272)	N/A	Steger Bizzell / N/A	N/A	N/A	N/A	Schematic complete.
CR 272 Overlay (Ronald Reagan Blvd. to RM 1431)	N/A	Ramming Paving / BL Dial Development Services	09/01/15	10/27/15	10/27/15	Project complete. Managed by City of Cedar Park.
Brushy Creek East Overlay (Arrowhead Trail to Cedar Park City Limits)	N/A	Ramming Paving / BL Dial Development Services	09/01/15	10/27/15	10/27/15	Project complete. Managed by City of Cedar Park.
US 183 at RM 1869 CSJ: 0273-04-035 (P250)	N/A	Gonzalez - De La Garza/Capital Excavation	Aug 2015	Feb 2016	Feb 2016	Project complete. Managed by TxDOT.
CR 258 (PS&E) (Sunset Ridge to Reagan Blvd) (P256)	N/A	CEC	N/A	N/A	N/A	Design complete. Construction funds have been provided by 2013 Bond Program.
Cypress Creek at Lakeline Blvd. Intersection (Managed by City of Cedar Park) (P268)	N/A	Binkley & Barfield (BBI) / Smith Contracting	06/01/15	08/02/16	11/22/16	Project complete. Managed by City of Cedar Park.
Brushy Creek Road and Parmer Lane (Right Turn Lane Modifications) (Managed by the City of Cedar Park) (P268)	N/A	Kimley Horn/ Smith Contracting	07/18/16	10/26/16	11/22/16	Project complete. Managed by City of Cedar Park.
RM 1431 at Parmer Lane / Reagan Blvd. Continuous Flow Intersection (Market St to CR 175 / Sam Bass Rd) CSJ: 1378-02-036 (P265)	N/A	Klotz / Hunter	07/28/14	11/01/16	Pending	Project complete. Managed by City of Cedar Park.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
FM 1460 North (North of University/Chandler to Quail Valley Drive) CSJ: 2211-02-017 (P262)	Brown & Gay	OHL, Inc.	TxDOT	08/28/14	Oct 2014	Nov 2015	Summer 2018	OHL continued to load and haul material offsite. Topsoil continued to be placed and graded along the completed sidewalk and in the median area north of La Conterra. Subcontractor Aaron Concrete placed concrete on the cross culverts, formed headwalls and wingwalls and set the remaining boxes under the proposed northbound roadway south of Coachlight. Aaron Concrete installed driveway culverts and placed concrete for the safety end treatments (SETs) at the driveways between Westinghouse Rd and the south end of the project. Subcontractor Austin Material placed the prime coat on finished flexible base at the proposed Westinghouse widening east of FM 1460.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS
Cedar Hollow at SH 29 Signal	N/A	Haynie Consulting			-	-	-	Project complete.
Georgetown Inner Loop - Project 2 (Middle Fork to SH 29) D.B. Wood	N/A	PBS&J / Austin Bridge & Road			01/23/02	-	08/04/03	Project complete.
Georgetown Inner Loop - (CO to Project 2) (Middle Fork to SH 29) D.B. Wood	N/A	Steger Bizzell / Austin Bridge & Road			-	-	08/04/03	Project complete.
Georgetown Inner Loop - Project 4 (FM 2243 to IH-35)	N/A	HDR / N/A			-	-	-	Project complete.
CR 152 Bridge	04WC207	Steger & Bizzell / Chasco			03/08/04	09/13/04	09/18/04	Project complete.
Georgetown Inner Loop - Project 1 (FM 2338 to D.B. Woods) Cedar Breaks	N/A	PBS&J / Austin Bridge & Road			05/28/02	06/24/04	06/24/04	Project complete.
Georgetown Inner Loop East (SH 29 to FM 971)	N/A	Steger Bizzell / Chasco			04/14/03	06/13/04	01/04/05	Project complete.
Georgetown Inner Loop East Extension (CR 151 to I-35 BUS)	05WC311	Steger Bizzell / Joe Bland			06/27/05	09/12/04	12/21/05	Project complete.
Ronald W. Reagan Blvd. North Phase II (FM 3405 to FM 2338)	07WC502	PBS&J / J.C. Evans			03/12/07	05/23/08	05/04/09	Project complete.
12" Water Main Relocation for SH 29 Widening	08WC604	Steger Bizzell / Herschap			03/05/08	06/11/08	10/01/08	Project complete (by Developer).
SH 29/CR 104, Phase 1 (At New High School and CR 104 Intersection)	08WC602	Steger Bizzell / Cash Construction			03/01/08	07/28/08	09/23/09	Project complete.
SE Inner Loop @ FM 1460 (Intersection Improvements)	09WC708	LAN / JO'B Site Construction			06/01/09	11/05/09	01/28/10	Project complete.
CR 111 / Westinghouse Rd. (From Hewlett Loop to FM 1460)	08WC608	Huggins Seiler & Associates / J.C. Evans			06/16/08	06/16/10	09/18/13	Project complete.
CR 104, Phase 2 (From SH 130 to South of High School) CSJ: 0914-05-141	10WC812	Steger Bizzell / Chasco			09/02/10	05/26/11	12/14/11	Project complete.
SH 29 Intersection Improvements at Park Place & Jack Nicklaus	11WC916	CP&Y / Wolff Construction			01/14/12	05/23/12	06/19/12	Project complete.
Williams Drive (D.B Wood to FM 3405) CSJ: 2211-01-016	09WC706	KBR / JC Evans / Atkins			03/16/12	04/13/11	08/17/12	Project complete.
Ronald W. Reagan Blvd. North Phase III (FM 2338 - SH 195)	11WC902	Stanley & Cobb Fendley / Ranger (for American States Insurance Co) & JC Evans / Huitt-Zollars & CP&Y			04/04/11	06/05/13	05/19/14	Project complete.
Ronald W. Reagan Blvd. North Phase IV (SH 195 to CR 237) (P196)	12IFB00010	AECOM (TCB) / Ranger Excavating / CP&Y			05/25/12	03/05/14	11/17/14	Project Complete.
Madrid Drive Improvements (W Sequoia Spur to south of Sherwood Ct)	14IFB00228	Williamson County / Smith Contracting			08/08/14	09/26/14	11/03/14	Project complete.
SH 195 Project 1 (Bell County Line to 3.4 mi south of SH 138) CSJ: 0440-01-035 (P149)	N/A	ARCADIS / James Construction			Mar 2011	Oct 2014	May 2015	Project complete. Design and Construction managed by TxDOT. Utility coordination and ROW acquisition managed by Wilco.
SH 195 Project 3 (South of Ronald Reagan to IH 35) CSJ: 0440-02-010 (P149)	N/A	ARCADIS / SEMA Construction			Jan 2013	Jun 2015	05/12/16	Project is substantially complete. Design and Construction managed by TxDOT. Utility coordination and ROW acquisition managed by Wilco.
CR 245 (RM 2338 to 0.223 miles east of RM 2338) (P273)	15IFB102	Steger Bizzell / Kwest Group			04/20/15	09/26/15	04/14/16	Project complete.
SH 195 Project 2 (3.4 mi south of SH 138 to south of Ronald Reagan) CSJ: 0440-01-039 (P149)	N/A	ARCADIS / SEMA Construction			Dec 2013	Dec 2015	Fall 2016	Project complete.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND COMPLETED PROJECTS (CONT'D)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Ronald W. Reagan Blvd. North Phase IV Fencing Project (P196)	1508-006	HNTB / Barrier Fence	10/26/15	01/06/16	01/06/16	Project complete.
CR 110 North (PS&E) (North of CR 107 to North of Sam Houston) (P267)	N/A	Kennedy / Hejl Lee	N/A	N/A	N/A	Design complete.
CR 110/Arterial A Area Study (US 79 to Inner Loop, FM 1460 to SH 130) (Preliminary Alternatives and Constraints Mapping) (P253)	N/A	Kennedy	N/A	N/A	N/A	Amending the Long-Range Transportation Plan to incorporate the one mile arterial grid was approved at Commissioners Court on 3/29/16. Public meetings were held on 4/19/16, 4/25/16, and 4/28/16. The Public comment period ended on 4/29/16. Kennedy continues coordination with the Cities of Round Rock and Hutto regarding roadway corridors in their ETJ, and has developed conceptual alignments for each corridor. Coordination meetings with elected officials and stakeholders are ongoing.
CR 111/CR 105 (Westinghouse) (PS&E) (FM 1460 to SH 130) (P249)	N/A	Steger Bizzell	N/A	N/A	N/A	Design complete.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



# WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM

December 1, 2017



## PRECINCT 4 - COMMISSIONER LARRY MADSEN

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Bridge Replacements Package I (CR 406, CR 390 & CR 427)	02WC426	HDR / Ellis-McGinnis	06/25/02	11/22/02	12/05/02	Project complete.
CR 412 (FM 619 to CR 421)	N/A	Inland Civil / RGM	10/31/02	-	08/27/03	Project complete.
CR 368 / 369 (CR 101 to CR 366)	02WC418	Haynie Consulting / Camp Excavation and Contracting	06/03/02	11/10/02	Apr 2003	Project complete.
CR 300 / CR 301 (FM 972 to FM 971)	03WC517	Pate Engineers / Capital Excavation	08/04/03	12/30/03	10/05/04	Project complete.
Bridge Replacements Package IIA (CR 424)	03WC520	HDR / FT Woods	11/03/03	-	01/06/04	Project complete.
Chandler Road (West of FM 1460 to CR110)	03WC516	Denmon Engineering / J.C. Evans	08/04/03	03/16/05	03/14/06	Project complete.
CR 137 (County Line to FM 1660)	05WC304	Pate Engineers / J.C. Evans	01/24/05	10/20/05	04/12/06	Project complete.
CR 112 - Phase I (Chandler Rd to FM 1460)	05WC310	Baker-Aicklen / J.C. Evans	03/05/05	08/31/05	09/07/06	Project complete.
Limmer Loop Phase 1A (CR 136, CR 164 & CR 119)	04WC216	Pate Engineers / Chasco	11/15/04	07/07/06	02/08/07	Project complete.
US 79 Section 3A: CR 402 to Mustang Creek	N/A	Carter & Burgess / Joe Bland	Jan 2005	-	Nov 2006	TxDOT project complete.
Chandler Road - Phase II (CR110 to FM 1660)	06WC407A	Reynolds Smith & Hills / Rodman	09/18/06	12/10/07	05/23/08	Project complete.
Limmer Loop Phase 1B (Haybarn Lane to CR 119)	06WC420	Pate Engineers / Cash	03/12/07	03/05/08	04/07/08	Project complete.
US 79 Section 1: McNutt Creek to FM 685	N/A	Jacobs Carter Burgess		-	Summer 2008	TxDOT Project complete.
Limmer Loop Phase 1C (CR 110 to SH 130)	08WC603	Pate Engineers / JC Evans	04/30/08	10/02/08	05/11/09	Project complete.
Gattis School Rd (Red Bud Ln. to east of Winterfield Dr.)	N/A	Half Associates / Cash	02/09/09	Jun 2010	Fall 2010	Project complete (by Developer).
Chandler Road - Phase 3B (CR 368/369 to SH 95)	09WC717	Jacobs Carter Burgess / Chasco	10/01/09	10/14/10	07/23/11	Project complete.
FM 1660 at CR 128 (Landfill Road) CSJ: 1566-01-012	11WC913	HNTB / Aaron Concrete	07/25/11	09/14/11	07/02/12	Project complete.
FM 1460 (Old Settler's Blvd. to North of University) (P155)	N/A	Huggins Seiler & Associates / Hunter Industries	Oct 2009	-	Oct 2011	TxDOT Project complete.
Second Street Drainage Improvements (Various Locations in Taylor)	09WC712	Half Associates / Austin Engineering	03/26/10	12/23/11	02/21/12	Project complete.
Chandler Road - Phase 3A (FM 1660 to CR 368/369) (P247)	10WC822	SD Kallman / Chasco	09/08/11 Limited 11/07/11 Full NTP	12/14/12	04/30/13	Project complete.
CR 351 at Donahoe Creek CSJ: 0914-05-172	N/A	Brown & Gay / James Construction	Aug 2012	Dec 2012	Dec 2012	TxDOT project complete.
Second Street Roadway Improvements (US 79 west of Taylor to SH 95) (P244)	10WC821	Half Associates / FTWoods / GEC & City of Taylor	02/17/11	02/07/13	10/29/13	Project complete.
CR 138 (SH 130 to CR 137) (P179)	12IFB00004	Baker-Aicklen / Aaron Concrete	10/01/12	06/17/13	09/25/13	Project complete.
Kenney Fort Boulevard - Segment 1 (formerly Arterial A Ph 1) (Joe DiMaggio Boulevard to Forest Creek Dr.) (P240)	N/A	SD Kallman, Dannenbaum & HDR / Chasco	Sep 2011	Jul 2013	Fall 2013	Project complete. A portion of the design and all of the Construction managed by City of Round Rock. Other portion of the design managed by Williamson County.
CR 108 (Innovation Blvd.) (US 79 to Limmer Loop)	13IFB00118	K Friese / DNT	03/04/13	11/20/13	06/25/15	Project complete.
CR 110 South Schematic (US 79 to Limmer Loop) (P260)	N/A	CHA (formerly RWA)	-	-	-	Final schematic complete.
County Road 170 (S of SH 45 to N of Pflugerville Pkwy) (P213)	13IFB00119	Baker-Aicklen / BPI	09/23/13	02/05/15	07/14/15	Project complete.
University Blvd (Chandler Rd) Expansion (PS&E) (FM 1460 to SH 130) (P255)	N/A	Seiler Lankes	-	-	-	Design complete.
Tradesman Park Drive Crossing (Railroad crossing south of US 79) (P263)	N/A	Cash Construction / Union Pacific Railroad (UPRR)	Sep 2015	Apr 2016	May 2016	The GEC has received the project "as-builts".
CR 110 at University Boulevard - Traffic Signal (P333)	1512-036	ATS / Kimley Horn	03/21/16	06/24/16	02/07/17	The Certificate of Acceptance is being signed.
Gattis School Rd at Winterfield - Traffic Signal (P319)	1512-036	ATS / Alliance Transportation Group	03/21/16	06/24/16	02/07/17	The Certificate of Acceptance is being signed.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 4 - COMMISSIONER LARRY MADSEN**

ROAD BOND COMPLETED PROJECTS (CONT'D)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 110 South (PS&E) (US 79 to Limmer Loop) (P260)	N/A	Dannenbaum	N/A	N/A	N/A	Design complete. Construction funds have been provided by 2013 Bond Program.
CR 119 (PS&E) (Limmer Loop to Chandler Rd) (P214)	N/A	Stantec Consulting Services, Inc.	N/A	N/A	N/A	Design complete. Construction funds have been provided by 2013 Bond Program.
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	N/A	Kimley Horn	N/A	Early 2018	Late 2018	Design complete.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			01/27/09	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/11	02/25/13	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	07/11/12	01/04/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. (P162)	13IFB00108	HNTB / HDR / Hunter / Smith			04/01/13	11/9/2015 3/11/2016	7/1/16 4/4/16	TxDOT completed the final audit on 9/13/16.  Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 620 Phase 2 (Wyoming Springs to Deep Wood) CSJ: 0683-01-090 (P235)	Half Associates	Cox Commercial Construction	GEC	11/30/16	01/03/17	01/13/17	Spring 2018	Cox Commercial Construction excavated subgrade and compacted from Deep Wood west to the first driveway. The concrete driveway in front of the car wash was removed and replaced it with flexible base and the concrete driveway between Deep Wood and Oaklands was removed. The temporary asphalt at Oaklands was removed and replaced. Subcontractor ESSI repaired Block Wall #2 and subcontractor Greater Austin formed and placed TY II curb and gutter between Deep Wood and the first driveway to the west. Subcontractor Austin Traffic Signal formed the controller panel base and installed conduit between the controller box and the power pole on the northwest corner of the hospital entrance. Subcontractor MS Drilling drilled the traffic signal foundation at the northwest corner of the hospital entrance.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Neenah Avenue Widening (Olive Hill Drive to End) (P278)	Stantec Consulting Services, Inc.	10/17/17	11/15/17	12/05/17	Late 2017	Early 2018	Early 2019	Contract award is anticipated at Commissioner's Court on 12/5/17. Four bids were received and opened on 11/15/17 with Smith Contracting Co. being the apparent low bidder with a bid of \$2,529,398.54.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Arrowhead Trail To Sam Bass) (P284)	Atkins	START	FINISH	Summer 2018	Summer 2018	START	FINISH	Due Diligence Investigations To Be Completed: TBD	Geotechnical report was submitted by Atkins on 11/30/17 and is under review. A utility coordination meeting with Brushy Creek MUD was held on 10/19/17. Traffic Control Workshop and design comment resolution meeting was held on 10/4/17. Right of Entry requests have been obtained from 22 of 30 parcels. 30% PS&E review comments were provided to Atkins on 9/14/17. Constructability review meeting was held on 8/30/17. Atkins submitted final Constraints Map and Archeological Background Study on 7/5/17. Detailed surveying and geotechnical investigation is ongoing. Final draft open house summary is being finalized.
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Apr 2015	Early 2018	Spring 2018	Spring 2018	Summer 2018	Summer 2019	Due Diligence Investigations To Be Completed: Late 2017	Response from the City of Round Rock for clarification on the 100% PS&E review comments was provided by the City on 11/30/17. GEC review comments on the 100% PS&E submittal was sent to LJA on 8/25/17. PUA for Parcels 5 and 6 were approved at Court on 8/22/17. Offer letters for ROW have been sent out to 9 of 9 parcels. ILA between the County and City of Round Rock is pending.
O'Connor Drive North of RM 620 - Traffic Study and Safety Improvements (P281)	Atkins	May 2016	Early 2018	Early 2018	Early 2018	Early 2018	TBD	Due Diligence Investigations To Be Completed: Early 2018	Review comments on the preliminary construction plans were sent to Atkins on 11/7/17. Fact Sheet and FAQ flyers were delivered to adjacent property owners on 9/5/17. A meeting with HEB was held on 3/15/17 to discuss the proposed project. Presentation to the Brushy Creek MUD was provided on 2/9/17.
Pearson Ranch Road - Signal (P221)	Kimley-Horn	Late 2017	Early 2018	Early 2018	Early 2018	Spring 2018	Summer 2018	Due Diligence Investigations To Be Completed: Fall 2016	PSA amendment to add subconsultant classification and rates is tentatively scheduled for approval on the 12/12/17 Court Agenda.
Forest North Drainage Improvements - Phase 3 (P225)	K Friese	Oct 2013	Dec 2017			TBD		Due Diligence Investigations To Be Completed: TBD	Proposed drainage easements and temporary construction easements identified by KFA have been reviewed and provided to Buie and Co to begin scheduling individual property owner meetings. GEC and K Friese conducted a site walkthrough on 10/17/17 to evaluate plans and construction constraints. Comments on final Phase III PS&E plans were provided to K Friese on 9/25/17. A constructability review meeting was held 9/13/17. A team meeting was held on 7/10/17 to discuss lessons learned updates to Phase 2 plans. ILA between the County and City of Austin Water/Wastewater for utility work in the Anderson Mill Zone was approved at the 8/18/16 City Council meeting.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Late 2018	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: TBD	Comments on the 30% PS&E plans were provided to PESC on 10/26/17. A 30% PS&E constructability review was held on 10/10/17. Right of Entry letters for data collection have been received from property owners. Detailed surveying and geotechnical investigation within existing right of way is ongoing. Final draft open house summary is being finalized.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	START	FINISH	Spring 2019	Spring 2019	START	FINISH	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is ongoing and approximately 85% complete. Utility coordination relocation efforts are ongoing.



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
December 1, 2017



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements - Phase 2 (P225)	1604-068	K Friese/DeNucci Constructors	08/01/16	10/18/17	Spring 2018	The Certificate of Completion was issued 11/9/2017. The Contractor has submitted As-Builts and is working on close-out documents.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen/Jimmy Evans Construction	11/18/16	10/13/17	Late 2017	Jimmy Evans continues to establish vegetation.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**December 1, 2017**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	Binkley & Barfield (BBI)	C.C. Carlton Industries	City of Cedar Park	11/17/16	01/09/17	01/09/17	Summer 2018	CC Carlton graded for sidewalk along the west side of Ruby Pit. Subcontractor Ranger processed subgrade near the south end of the project. Subcontractor Lone Star completed paving 4" of Type D asphalt throughout the project for this phase. Subcontractor Ranger processed subgrade near the south end of the project. Subcontractor Arroyo Secco formed/poured sidewalk and curb/gutter near the north end of project. Subcontractor Wheeler placed temporary asphalt for a detour route in various areas throughout the project. Subcontractor Worley Fence began installing chain link/barb wire fence along East Ruby Pit.	
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	GEC	11/24/16	02/02/17	05/02/17	Fall 2018	Angel Brothers continued roadway excavation for the proposed northbound lanes of the project and installing storm sewer pipe in various locations throughout the project. The Contractor installed the north side Storm Trooper filtration inlets and began installing 42" reinforced concrete pipe.	
New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Summer 2018	Smith Contracting continued roadway embankment and installation of 8" and 12" waste water pipe in various locations throughout the project. Flexible base was placed on CR 272 and Ronald Reagan for turn lanes associated with the project.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271)	Aguirre & Fields	Oct 2014	Spring 2018	Spring 2018	Spring 2018	Spring 2018	Summer 2019	Due Diligence Investigations To Be Completed: Early 2018	Aguirre and Fields is making plan revisions to address comments received during the right of way acquisition process. A coordination meeting was held on 6/2/17 to discuss potential changes to the drainage channel and sanitary sewer line location to minimize impacts to potential development plans. Parcels 4 and 7 were approved for closing during Commissioner's Court on 10/3/17. ROW appraisals are complete and out of the 13 parcels needed, 3 parcels are pending closing and 2 parcels have closed.
Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274)	K Friese	Apr 2015	Spring 2018	Spring 2018	Spring 2018	Spring 2018	Summer 2019	Due Diligence Investigations Completed: Mar 2016 C-List Categorical Exclusion To Be Completed: Early 2018	TxDOT design review for US 183 crossover was held on 11/1/17. Hazmat Initial Site Assessment Form, Biological Evaluation Form, and the Tier I Site Assessment Form for the US 183 crossover was submitted to TxDOT on 10/18/17 and is under review. Project Coordination Request was submitted to TxDOT on 10/17/17 and is under review. Comments on the Environmental Scoping form and Scoping Tool for the US 183 crossover were received on 8/25/17. Review comments on the Final PS&E submittal and 90% PS&E submittal for the US 183 cross over was provided to KFA on 7/25/17.
Bagdad Road at CR 278 (P438)	LAN	Apr 2015	Late 2017	Early 2018	Early 2018	Early 2018	Spring 2019	Due Diligence Investigations To Be Completed: Late 2017	Review comments on the 100% PS&E plans for the trail and waterline have been provided to Design Workshop. Final plans were received from LAN on 9/5/17. Review comments on the Hazmat report was returned to LAN on 7/17/17. Offer letters for ROW acquisition have been sent to all six (6) parcels. Two (2) of six (6) ROW parcels have closed and one parcel pending closing.
CR 200 - Preliminary Design (Bold Sundown Intersection) (P285)	O'Brien	Nov 2014	Late 2017	Spring 2018	Summer 2018	Summer 2018	Fall 2018	Due Diligence Investigations To Be Completed: Late 2017	Review comments on the 100% PS&E submittal were provided to O'Brien on 10/30/17. AT&T and PEC utility relocations are ongoing. This project will not be advertised until completion of utility relocations.
CR 200 - Preliminary Design (CMTA Railroad to CR 201) (P285)	O'Brien	Nov 2014	Early 2018	Spring 2018	Summer 2018	Late 2018	Late 2019	Due Diligence Investigations To Be Completed: Early 2018	Comments on the 60% PS&E were submitted to O'Brien on 10/6/17. Exhibit A documents were submitted to CapMetro for review on 4/24/17. A Draft ILA with CapMetro has been prepared and comments were provided to CapMetro. The ILA is being amended to include additional ditch work in CapMetro ROW. ROW acquisition is underway.
CR 200 - Preliminary Design (From SH 29 to CMTA Railroad) CSJ: 0151-03-041 (P285)	O'Brien	Nov 2014	Early 2018	Summer 2018	Summer 2018	Late 2018	Late 2019	TxDOT CE To Be Completed: Early 2018	60% PS&E comments are being finalized. Coordination with TxDOT for environmental approval is ongoing. A draft ILA between the County and Liberty Hill was prepared by Sheets & Crossfield and will be routed for approvals in the next couple weeks. ROW acquisition is underway for the one (1) parcel. CFA is working on utility relocations.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL	FINAL		
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y/Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Blvd) (P256)	1603-062	CEC/Chasco Constructors			6/16/16 (Limited) 7/29/16	08/08/17	Early 2018	Chasco continues to establish vegetation. Subcontractor Matoka will remove rock berms and silt fence.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project Complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Arterial H Extension Phase 1 - CR 175 to Massey Way (P276)	Randall Jones	Patin Construction	GEC	05/16/16	6/03/16 (Limited) 5/26/17	Jun 2016	Due Fall 2017 Anticipated Late 2017	Patin Construction completed Culvert A. Flexible base was placed from existing Arterial H tie-in (east end) to the Pedestrian Culvert and to west of Culvert A. Rock riprap was placed at the downstream end of Culvert A. The channels continued to be excavated and shaped along the north side of the ROW on both sides of Culvert B and at the downstream end of Culvert A. The valley gutter on the proposed eastbound half of Arterial H, the ADA ramps at CR 175, and the concrete driveway to property owner's house were graded, formed, and concrete placed. Subcontractor Wheeler placed the Type B and Type C hot mix on the new southbound left turn lane for CR 175. Ty II curb and gutter and inlet transitions were placed from CR 175 to west of Culvert A. Excavation, grading and concrete placement for the Shared Use Path (SUP) 10' sidewalk began from CR 175 towards the east.	
Southwest Bypass (IH 35 to Barnes Tract) Segment 1 (Managed by the City of Georgetown) (P453)	HDR	Jordan Foster	GEC	07/26/17	08/21/17	Aug 2017	Summer 2018	Jordan Foster continued placing embankment from the west end of the project to Walls 2 and 4 and between the roadway and the pond on the west side of the railroad tracks. Embankment material continued to be placed and compacted for the pond berms. Excavation continued for the ditches along the roadway from the west end to the pond area. The Contractor completed the placement of the flowable fill in the core holes and are excavating for the spread footings at the abutments and bents on both side of the railroad tracks. Stockpiled material will be used for embankment along MSE Wall 1 on the east side of the railroad tracks.	
Inner Loop Safety Improvements - LTL at Wilco Way & LTL at Central Maintenance Facility (P226 & P251)	Rodriguez Transportation Group (RTG) / Bridgefarmer & Assoc.	Chasco Contractors	GEC	08/29/17	9/18/2017	9/28/17	Summer 2018	Chasco continued subgrade prep for the widening of the Rockride turn lane from the entrance of the Central Maintenance facility to south of Belmont and the new ditches on the west and east sides of Inner Loop south of the Central Maintenance Facility. Culvert extensions and culvert pipe were installed at Culvert 1 south of the Central Maintenance Facility. SET's at Culvert 1 were formed just south of the Central Maintenance Facility. Installation of the 16" waterline at the entrance to the Central Maintenance Facility was completed. Concrete was placed for the east Headwall for Culvert 2 south of Belmont and SET's formed at Culvert 1. Testing for water line A (at the Central Maintenance Facility) passed and the water line tie in will be done this weekend (12/2/17).	
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	Cobb Fendley	Santa Clara Construction	GEC	11/14/17	Late 2017	Early 2018	Early 2018	The contract was awarded to Santa Clara Construction at Commissioner's Court on 11/14/17 contingent upon the execution of the ILA with BRA. An ILA with BRA is being prepared. ILA comments were received from BRA on 9/29/17. BRA approved at the 7/31/17 Board Meeting to negotiate with Williamson County on the ILA.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Southwest Bypass (Barnes Tract to RM 2243) Segment 2 (P243)	HDR	Mar 2015	Early 2018	Spring 2018	Spring 2018	Summer 2018	Late 2019	Due Diligence Investigations To Be Completed: Late 2017 Categorical Exclusion To Be Completed: Spring 2018	60% comments were submitted to HDR on 11/22/17. The City is coordinating with Texas Crushed Stone on shifting one of the drainage easements and proposed utility infrastructure. The RHCP Application is being prepared and will be submitted to Gary Boyd. TxDOT environmental coordination for the intersection with RM 2243 is ongoing.
CR 176 at RM 2243 - Intersection/Safety Improvements (P241)	Rogers Design Services (RDS)	Feb 2016	Summer 2018	Fall 2018	Fall 2018	Fall 2018	TBD	Due Diligence Investigations To Be Completed: TBD Categorical Exclusion To Be Completed: TBD	Scope and fee comments are being addressed by RDS. RDS is moving forward with design for the extended limits. ROW Acquisition is ongoing. The utility companies prefer to work on the design and relocations for the entire project and once the extended limits are designed to 60%+, utility coordination with AT&T, City of Georgetown Water, Frontier Communications, SuddenLink, PEC, and Spectrum will resume.
SH 29 at DB Wood - Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Fall 2017	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	TBD	Categorical Exclusion To Be Completed: Early 2018	ILA between the County and the City of Round Rock is being drafted for reimbursement of the design and plan preparation of the 30" raw waterline relocation plans. GEC review comments on a partial 90% PS&E submittal were sent to Unintech on 9/15/17. A meeting was held 9/14/17 to discuss 90% PS&E submittal. Revised Biological Evaluation Form and Tier 1 Assessment was submitted to TxDOT on 6/15/17. Revised Hazmat ISA and responses to TxDOT comments were submitted to TxDOT on 5/26/17. Historic PCR, Hazmat Report, and T&E Habitat Assessment are also under review by TxDOT.
Ronald Reagan Blvd At IH 35 (Design) - Bridge Replacement CSJ: 0015-08-141 (P231)	Binkley & Barfield (BBI)	Oct 2014	Spring 2018	Fall 2019 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	TBD	Categorical Exclusion Approval: 01/04/17	TxDOT review comments on the Final Schematic and Design Exception was sent to BBI on 11/21/17. A meeting was held with PEC on 9/13/17 to obtain approval on proposed power service locations for the project. The 95% PS&E TxDOT District Design Review meeting was held on 7/13/17. Weekly project status conference calls with Binkley-Barfield are being held.
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (P231)	Binkley & Barfield (BBI)	Dec 2015	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	TBD	Re-evaluation To Be Completed: Early 2018	Environmental Re-evaluation documents were submitted by BBI on 12/1/17 and are under GEC review. IAJR was submitted to TxDOT for review on 11/30/17. TxDOT review comments on the Final Schematic submittal was sent to BBI on 11/28/17. Review comments on the design exception requests and traffic report were sent to BBI on 11/28/17. A design review with TxDOT is tentatively scheduled for 3/21/18. A meeting was held with PEC on 9/13/17 to obtain approval on proposed power service locations for the project. A meeting with the TxDOT Georgetown Area Office was held on 8/15/17 to discuss IAJR and design exceptions. Weekly project status conference calls with Binkley-Barfield are being held.

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS IN DESIGN (CONT'D)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 305 At IH 35 (Design) - Bridge Replacement CSJ: 0015-08-140 (P306)	Lochner	Oct 2014	Early 2018	Summer 2018 (TxDOT)	Summer 2018 (TxDOT)	Fall 2018 (TxDOT)	TBD	Categorical Exclusion Approval: 10/24/16	An Amendment to the Professional Services Agreement for value engineering is anticipated to be approved at Commissioners Court on 12/12/17. A meeting with the TxDOT Georgetown Area Office was held 10/30/17. A meeting to discuss design changes was held 10/18/17. A revised 100% PS&E submittal was reviewed. A 100% TxDOT District Design Plan Review was held 8/22/17. All ROW has been acquired. Utility relocations have been completed by Oncor, Jarrell Schwertner, Frontier Communication, and FiberLight.
CR 111/CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	TBD		TBD		Due Diligence Investigations Completed: 9/7/16	A meeting with the Gateway School was held 11/2/17. A meeting with the City of Georgetown to discuss plats along the project was held 9/7/17. To date, 13 out of 43 parcel acquisition contracts have been approved at Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
Kauffman Loop Phase 1 (Two Lanes) - Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.		Jun 2015	05/15/16	06/10/16	Project Complete.		
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting		May 2016	07/15/16	10/17/16	Project Complete. Warranty expires 10/16/18.		
RM 2243 At Escalera Parkway - Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete		07/05/16	08/29/16	09/08/16	Project Complete. Warranty expires 02/06/19.		
SH 29 At Cedar Hollow - Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete		07/05/16	08/29/16	09/08/16	Project Complete. Warranty expires 02/06/19.		
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster		06/04/17	07/07/17	07/07/17	Project Complete.		

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**December 1, 2017**



**PRECINCT 4 - COMMISSIONER LARRY MADSEN**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 South (US 79 to Limmer Loop) (P260)	Dannenbaum	Chasco	GEC	10/17/16	01/03/17	01/13/17	Summer 2018	Chasco Constructors placed flexible base on CR 110 from Mozart Lane to north of CR 122, north and south of the McNutt Creek Bridge, on the widening of Limmer Loop, and north of the US 79 intersection. Concrete was placed for curb and gutter from Mozart Lane to north of CR 110, on Mozart Lane, the northwest end of the McNutt Creek Bridge, and south of the McNutt Creek Bridge. Concrete was placed for riprap at the drop inlet at Culvert #4 (across from Salvador Lane, in the ditches south of Mozart Lane, and in the east ditch between Mozart Lane and CR 122. Sidewalk was installed at Mozart Lane and north of the McNutt Creek Bridge. Subcontractor Wheeler Coatings placed 4" of Type B asphalt pavement from Mozart Lane to CR 122, at the Mozart intersection, at the north end of the McNutt Creek bridge, on the temporary pavement north of the US 79 intersection, and in the east median of the US 79 crossover. Topsoil was placed in the east ditch between CR 122 and Salvador Lane. All concrete driveways were placed between CR 122 and Limmer Loop. The ditch on the west side of CR 110 was excavated between Porano Circle and Mozart Lane.	
CR 119 (Limmer Loop to Chandler Rd) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	Late 2017	Late 2017	Early 2019	The contract was awarded to Joe Bland Construction at Commissioner's Court on 11/14/17 in the amount of \$6,640,302.71. An ILA with the City of Hutto has been executed. All ROW has been acquired. Utility relocations for Oncor, FiberLight, and Charter/Spectrum are complete. Utility coordination with Atmos and CenturyLink are underway. A property owner meeting is anticipated to be held 12/12/17. A preconstruction meeting is anticipated to be held 12/6/17. An Amendment to the Professional Services Agreement to add subconsultant rates is anticipated to be approved 12/12/17. A Groundbreaking will be held on 12/7/17 at 11 am.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Roundville Lane - A.W. Grimes Blvd. to EBFR of SH 45 (Managed by City of Round Rock) (P441)	Stantec Consulting Services, Inc.	Oct 2017	11/20/17	12/07/17	Dec 2017	Jan 2018	Fall 2018	A Development Agreement between the City of Round Rock and UPS was approved at City Council on 5/27/17. Land Acquisition and Utility Coordination are underway. Project has been split up into two (2) separate projects to meet UPS time Schedule. Project 1) Waste water and Waterline (WW/WL) and 2) Roadway portion. WW/WL is estimated to go to construction end of November. Bid opening was held on 11/20/17, with the apparent low bidder being Smith Contracting. CORR Transportation Dept. is recommending award of the road project in the amount of \$2,699,825.69 to Smith Contracting during the 12/07/17 City Council meeting.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
CR 101 - US 79 to North of Chandler Road (P269)	Brown & Gay	Jul 2014	Jan 2018	Early 2018	Early 2018	Spring 2018	Early 2019	Due Diligence Investigations Completed: 08/04/17	A comment resolution meeting was held 11/28/17. A meeting to discuss Jonah Water relocation is anticipated to be held 11/30/17. A 100% PS&E submittal was received 10/12/17 and comments were submitted to BGE on 11/10/17. To date, 17 out of 26 parcel acquisition contracts have been approved at Commissioners Court. The approved PCN was received from the U.S. Army Corps of Engineers on 8/4/17. Comments were received from the Lower Brushy Creek WCID on 4/4/17. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 - SBFR US 79 to Limmer Loop (P302)	Klotz / RPS	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	Frontage Road Exhibits have been updated for discussions with TxDOT on 11/1/17. A Tolling and Revenue Policy has been issued by TxDOT. A final traffic study report was submitted to TxDOT on 7/11/16. A revised schematic submittal and cost estimates were received 5/13/16. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening - Chandler Road to Carlos G. Parker Boulevard (P296)	Garver	Nov 2017	Late 2018					Due Diligence Investigations To Be Completed: April 2018 Categorical Exclusion To Be Completed: August 2018	A meeting was held with the City of Taylor on 11/16/17 to discuss the typical section and alignment. Garver is continuing with the schematic development.
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	Kimley Horn	Jan 2013	Jun 2016	Early 2018	Early 2018	Early 2018	Late 2018	Due Diligence Investigations Completed: 9/11/14	A meeting with Atmos to discuss utility relocations on the project was held 9/13/17. A meeting with the adjacent developer was held on 7/10/17 to discuss changes to connections at CR 110. One (1) acquisition contract was approved at Commissioners Court on 11/21/17. To date, 8 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Utility coordination with Atmos, Centurylink, and SuddenLink is underway and utilities are preparing relocation plans. Oncor, Jonah Water, MCI (Verizon Business), and Atmos have completed utility relocation plans. Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Mar 2016	TBD					Completed: TBD	CP&Y has produced preliminary exhibits to use in discussing this project with TxDOT, CTRMA, CAMPO, and the County. The City has completed preliminary notification of the project to all the neighbors. Survey work is completed. Environmental and preliminary design work is underway. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. Open house was held on 10/11/17 at 5:00 pm - 7:00 pm at Gattis Elementary School. A summary of the comments received at the Open House is being prepared and a final schematic layout is being finalized.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
December 1, 2017



PRECINCT 4 - COMMISSIONER LARRY MADSEN

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project Complete. Warranty expires 12/21/18.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H - Sam Bass (Sam Bass Road from RM 1431 to Wyoming Springs Drive) (Precinct 1) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A meeting with the Round Rock Presbyterian Church and Upper Brushy Creek WCID is anticipated to be held 11/30/17. A meeting with the County to discuss Public Involvement coordination is anticipated was held on 11/15/17. A supplemental work authorization for 2018 preliminary engineering work was received 11/28/17 and is under review. Revised Traffic projections submittal was received 11/22/17 and is under review. Documentation of Open House was reviewed and uploaded to the County website. First Open House Meeting was held on 6/21/17.
F - US 183 (US 183 from Williamson/Burnet County Line to SH 29) (Precinct 2) (P461)	CP&Y	Mar 2017	TBD		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	A property owner meeting is tentatively scheduled for 11/29/17. A revised work authorization for 2018 preliminary engineering is anticipated to be submitted 11/29/17. A Second Public Meeting was held on 11/16/17 at Grace Alive Gym. A Pre-Open House meeting was held 11/1/17. A scoping meeting for 2018 was held on 10/20/17. Documentation of Open House was reviewed and uploaded to the County website. Follow up planning meetings with the County were held 9/19/17 and 9/25/17. A meeting was held on 9/25/17 with TxDOT Georgetown Area Office to update project progress. First Open House Meeting was held on 7/13/17. Weekly conference calls with CP&Y are being held.
C - SH 29 Bypass (SH 29 Bypass from Sam Houston Blvd at Patriot Way to SH 29) (Precinct 3) (P459)	Atkins	Mar 2017	TBD		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	A property owner meeting is anticipated to be held 12/1/17. A revised work authorization for 2018 preliminary engineering is anticipated to be submitted 11/29/17. A Second Public Meeting was held on 11/9/17. A Pre-Open House meeting was held 10/26/17. A meeting with Georgetown ISD was held 10/18/17. A meeting with the City of Georgetown to discuss Corridor C was held 9/27/17. Documentation of Open House was reviewed and uploaded to the County website. First Open House Meeting was held on 6/20/17.
A1 - FM 1660 (SH 130 to FM 3349) (Precinct 4) (P458)	KCI	Mar 2017	TBD		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	An Amendment to the Professional Services Agreement is anticipated to be approved at Commissioners Court on 12/12/17. A work authorization for 2018 preliminary engineering work is awaiting execution. A meeting with the Hutto Fire Department was held on 11/6/17. A concept meeting was held 10/27/17. A Public Involvement scoping meeting for FY 2018 was held on 10/26/17. An environmental and engineering scoping meeting for FY 2018 was held on 10/16/17. Revised Documentation of Open House submittal was received 11/17/17 and is under review. Traffic projections are being prepared by Alliance. A property owner meeting was held on 9/8/17. A Second Public Meeting was held on 8/24/17 at the Williamson County Expo Center with expanded Study Area limits and combined with Corridor E1. First Open House Meeting was held on 6/6/17. Weekly conference calls with KCI/BGE are being held.
E1 - FM 3349 (FM 3349 from Chandler Road to FM 1660) (Precinct 4) (P460)	Brown & Gay	Mar 2017	TBD		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	An Amendment to the Professional Services Agreement is anticipated to be approved at Commissioners Court on 12/12/17. A revised work authorization for 2018 preliminary engineering is anticipated to be submitted 11/29/17. A Public Involvement scoping meeting for FY 2018 was held on 10/26/17. An environmental and engineering scoping meeting for FY 2108 was held on 10/16/17. Traffic projections are being prepared by Alliance. Revised Documentation of Open House submittal was received on 11/20/17 and reviewed to verify final comments were addressed. It will be uploaded to the County website. A Second Public Meeting was held on 8/24/17 at the Williamson County Expo Center with expanded Study Area limits and combined with Corridor A1. First Open House Meeting was held on 6/27/17. Weekly conference calls with BGE/KCI are being held.