

**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		ADVERTISEMENT BEGINS	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD					N/A	Reimbursement Request No. 22 has been submitted to TxDOT for payment. HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
ROAD BOND PROJECTS Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) - Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Early 2018	Spring 2019	Spring 2019	Spring 2019	Late 2020	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and CORR on 9/1/17 and is under review. Revised UPRR Exhibit A was submitted 8/11/17 and is under review. ROW acquisition is ongoing. Utility coordination is ongoing and relocation will follow as ROW is acquired. An ILA with the City of Round Rock was approved by the Court on 11/20/12 and is being updated/extended through the offices of Sheets & Crossfield for Wilco/CORR consideration. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. This project is tentatively scheduled for April 2019 letting.

**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Lakeline Blvd. Right Turn Lanes (P331)	Kimley Horn	Feb 2015	Early 2018	Early 2018	Early 2018	Early 2018	Summer 2018	Due Diligence Investigations To Be Completed: Fall 2017	Review comments on the submittal to the City of Austin Development Services Department were received on 9/12/17. Review comments on the Draft Cultural Resources Constraints Analysis was provided to SWCA on 8/3/17. Final Karst Survey was submitted by SWCA on 8/4/17. Field notes for temporary construction easements have been completed. ROW acquisition is underway.

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
FM 1460 North (North of University/Chandler to Quail Valley Drive) CSJ: 2211-02-017 (P262)	Brown & Gay	OHL, Inc.	TxDOT	08/28/14	Oct 2014	Nov 2015	Summer 2018	OHL demoed AAA Storage concrete driveway just south of La Conterra and they backfilled the box culvert under the proposed northbound lanes of 1460 just south of Coachlight.

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			01/27/09	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/11	02/25/13	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	07/11/12	01/04/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. (P162)	13IFB00108	HNTB / HDR / Hunter / Smith			04/01/13	11/9/2015 3/11/2016	7/1/16 4/4/16	TxDOT completed the final audit on 9/13/16.  Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**January 12, 2018**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 620 Phase 2 (Wyoming Springs to Deep Wood) CSJ: 0683-01-090 (P235)	Half Associates	Cox Commercial Construction	GEC	11/30/16	01/03/17	01/13/17	Spring 2018	Cox Commercial Construction placed and compacted flexible base between driveway #3 and Hospital Emergency Entrance and at driveway #8. The Contractor removed concrete from driveway #10 and prepared driveway #7 and #9. Cox Commercial Construction continued to remove excess material from jobsite. Subcontractor Greater Austin formed and placed concrete walls and inlets east and west of Oaklands. The Contractor slipformed TY II curb and gutter between Oakwoods and Hospital Entrance.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Neenah Avenue Widening (Olive Hill Drive to End) (P278)	Stantec Consulting Services, Inc.	10/17/17	11/15/17	12/07/17	Early 2018	Early 2018	Early 2019	The contract was awarded at the 12/5/17 Commissioners Court to MA Smith Contracting in the amount of \$2,529,398.54. Pre-Construction Meeting is anticipated to be held in late January. A presentation to the Davis Springs HOA is anticipated to be held on 1/23/18.	
O'Connor Drive North of RM 620 - Traffic Study and Safety Improvements (P281)	Atkins	May 2016	Early 2018	Early 2018	Early 2018	Early 2018	TBD	Final signed and sealed plansheets were submitted by Atkins on 12/13/17 and have been forwarded to the Contractor to be incorporated as a change order into the RM 620 Phase 2 project.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Arrowhead Trail To Sam Bass) (P284)	Atkins	START	FINISH			START	FINISH	Due Diligence Investigations To Be Completed: TBD	GEC review comments on the Geotechnical report was provided to Atkins on 12/11/17. A utility coordination meeting with Brushy Creek MUD was held on 10/19/17. Traffic Control Workshop and design comment resolution meeting was held on 10/4/17. Right of Entry requests have been obtained from 23 of 30 parcels. 30% PS&E review comments were provided to Atkins on 9/14/17. Final draft open house summary is being finalized.
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Apr 2015	Early 2018	Spring 2018	Spring 2018	Summer 2018	Summer 2019	Due Diligence Investigations To Be Completed: Late 2017	ROW Contracts for Parcels 7, 9 and 10 are on the 1/16/18 Court Agenda for approval. Clarification on City of Round Rock review comments were provided to LJA on 12/7/17. GEC review comments on the 100% PS&E submittal was sent to LJA on 8/25/17. PUA for Parcels 5 and 6 were approved at Court on 8/22/17. Offer letters for ROW have been sent out to 9 of 9 parcels.
Pearson Ranch Road - Signal (P221)	Kimley-Horn	Late 2017	Early 2018	Early 2018	Early 2018	Spring 2018	Summer 2018	Due Diligence Investigations To Be Completed: Fall 2016	PSA amendment to add subconsultant classification and rates to Cunningham Allen was approved during the 12/12/17 Commissioners Court Meeting.
Forest North Drainage Improvements - Phase 3 (P225)	K Friese	Oct 2013	Dec 2017					Due Diligence Investigations To Be Completed: TBD	Proposed drainage easements and temporary construction easements identified by KFA have been reviewed and provided to Buie and Co to begin scheduling individual property owner meetings. GEC and K Friese conducted a site walkthrough on 10/17/17 to evaluate plans and construction constraints. Comments on final Phase III PS&E plans were provided to K Friese on 9/25/17. ILA between the County and City of Austin Water/Wastewater for utility work in the Anderson Mill Zone was approved at the 8/18/16 City Council meeting.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Late 2018	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: TBD	Supplemental WA and PSA Amendment request has been submitted by PESC and is under review. A value engineering meeting with PESC was held on 12/14/17. Comments on the 30% PS&E plans were provided to PESC on 10/26/17. A 30% PS&E constructability review was held on 10/10/17. Right of Entry letters for data collection have been received from property owners. Detailed surveying and geotechnical investigation within existing right of way is ongoing. Final draft open house summary is being finalized.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	START	FINISH			START	FINISH	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is ongoing and approximately 85% complete. Utility coordination relocation efforts are ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements - Phase 2 (P225)	1604-068	K Friese/DeNucci Constructors			08/01/16	10/18/17	11/09/17	Project complete.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen/Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**January 12, 2018**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	Binkley & Barfield (BBI)	C.C. Carlton Industries	City of Cedar Park	11/17/16	01/09/17	01/09/17	Summer 2018	CC Carlton installed area inlets near the south end of the project. Subcontractor Ranger continued roadway excavation and began flex base placement where the traffic switch occurred. CC Carlton placed topsoil behind curb in various locations throughout the project.	
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	GEC	11/24/16	02/02/17	05/02/17	Fall 2018	Angel Brothers resumed roadway excavation on the proposed northbound lanes of the project and resumed installation of 18" RCP.	
New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Summer 2018	Smith Contracting continued roadway embankment at the east end of the project and continued installing the 16" water line at the east end of the project. The Contractor also began working roadway subgrade at the west end of the project.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271)	Aguirre & Fields	Oct 2014	Spring 2018	Spring 2018	Spring 2018	Spring 2018	Summer 2019	Due Diligence Investigations To Be Completed: Early 2018	Aguirre and Fields is making plan revisions to address comments received during the right of way acquisition process. A coordination meeting was held on 6/2/17 to discuss potential changes to the drainage channel and sanitary sewer line location to minimize impacts to potential development plans. ROW appraisals are complete and out of the 13 parcels needed, 3 parcels are pending closing and 5 parcels have closed.
Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274)	K Friese	Apr 2015	Spring 2018	Spring 2018	Spring 2018	Spring 2018	Summer 2019	Due Diligence Investigations Completed: Mar 2016 C-List Categorical Exclusion To Be Completed: Early 2018	Meeting with the County and Buie to discuss upcoming public involvement efforts. TxDOT design review for US 183 crossover was held on 11/1/17. Hazmat Initial Site Assessment Form, Biological Evaluation Form, and the Tier I Site Assessment Form for the US 183 crossover was submitted to TxDOT on 10/18/17 and is under review. Project Coordination Request was submitted to TxDOT on 10/17/17 and is under review. Comments on the Environmental Scoping form and Scoping Tool for the US 183 crossover were received on 8/25/17. Review comments on the Final PS&E submittal and 90% PS&E submittal for the US 183 cross over was provided to KFA on 7/25/17.
Bagdad Road at CR 278 (P438)	LAN	Apr 2015	Late 2017	Early 2018	Early 2018	Summer 2018	Spring 2019	Due Diligence Investigations To Be Completed: Late 2017	Review comments on the 100% PS&E plans for the trail and waterline have been provided to Design Workshop. Final plans were received from LAN on 9/5/17. Review comments on the Hazmat report was returned to LAN on 7/17/17. Offer letters for ROW acquisition have been sent to all six (6) parcels. Two (2) of six (6) ROW parcels have closed and one parcel pending closing.
CR 200 - Preliminary Design (Bold Sundown Intersection) (P285)	O'Brien	Nov 2014	Early 2018	Spring 2018	Summer 2018	Summer 2018	Fall 2018	Due Diligence Investigations To Be Completed: Late 2017	Updated 100% PS&E submittal was received on 1/8/18 and is under review. AT&T and PEC utility relocations are ongoing. This project will not be advertised until completion of utility relocations.
CR 200 - Preliminary Design (CMTA Railroad to Stagecoach) (P285)	O'Brien	Nov 2014	Early 2018	Spring 2018	Summer 2018	Late 2018	Late 2019	Due Diligence Investigations To Be Completed: Early 2018	Comments on the 60% PS&E were submitted to O'Brien on 10/6/17. Exhibit A documents were submitted to CapMetro for review on 4/24/17. A Draft ILA with CapMetro has been prepared and comments were provided to CapMetro. ROW acquisition is underway. The limits are being reduced to Stagecoach instead of CR 201 to stay within the budget allotted.
CR 200 - Preliminary Design (From SH 29 to CMTA Railroad) CSJ: 0151-03-041 (P285)	O'Brien	Nov 2014	Early 2018	Summer 2018	Summer 2018	Late 2018	Late 2019	TxDOT CE To Be Completed: Early 2018	90% PS&E is expected by 1/17/18. A TxDOT design review is being scheduled. Coordination with TxDOT for environmental approval is ongoing. A draft ILA between the County and Liberty Hill was prepared by Sheets & Crossfield and will be submitted to the City for review by next week. ROW acquisition is underway for the one (1) parcel. CFA is working on utility relocations.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL	FINAL		
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Blvd) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	08/08/17	Early 2018	Chasco continues to establish vegetation. Subcontractor Matoka will remove rock berms and silt fence.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project Complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Arterial H Extension Phase 1 - CR 175 to Massey Way (P276)	Randall Jones	Patin Construction	GEC	05/16/16	6/03/16 (Limited) 5/26/17	Jun 2016	Early 2018	Patin Construction finished processing the final course of flexible base from existing Arterial H (east end) to just west of Culvert A. Ty II curb and gutter was slipped from just west of Culvert A to the Pedestrian Culvert along the proposed westbound lane. The Contractor is adjusting waterline valves behind the curb between Culvert A and the east end of the project. Patin Construction is hauling excess material offsite. The Contractor began grading and forming for the valley gutter at Tavarez. Topsoil, seed, and soil retention blanket were placed along the Shared Use Path from CR 175 to just west of Culvert A along the north side of the project	
Southwest Bypass (IH 35 to Barnes Tract) Segment 1 (Managed by the City of Georgetown) (P453)	HDR	Jordan Foster	GEC	07/26/17	08/21/17	08/31/17	Summer 2018	Jordan Foster continued to place embankment for the pond and they stockpiled material for the roadway west of the railroad tracks. The steel cages for Bent 5, 6 and 7 spread footings were set, graded, and the concrete was placed for these footings. The footings are being graded for Bent 3 and 4 spread footings. Jordan Foster completed the installation of the 3x3 boxes at Culvert 2, excavated and installed the 3x4 boxes at Culvert 4, and they cleared the additional 65' for the crane between Abut 9 and Bent 5.	
Inner Loop Safety Improvements - LTL at Wilco Way & LTL at Central Maintenance Facility (P226 & P251)	Rodriguez Transportation Group (RTG) / Bridgefarmer & Assoc.	Chasco Contractors	GEC	08/29/17	9/18/2017	9/28/17	Summer 2018	Chasco Contractors started sidewalk excavation on the westside of Inner Loop between the Central Maintenance Facility entrance and culvert 1. The Contractor also formed and poured concrete for the footing for the sidewalk culvert boxes west of culvert 1. Wheeler placed asphalt for pavement repairs between Rock Ride and Belmont on the east side of Inner Loop. Chasco Contractors continued prepping flexible base on the eastside of Inner Loop between Wey Hill and Belmont for asphalt placement. The Contractor also began relocating their staging area from the east side of the project to the County's property to grade side slopes for topsoil. Subcontractor Matoka worked on erosion control maintenance at Culvert 1 just south of the Central Maintenance Facility and at Culvert 2 just south of Belmont.	
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	Cobb Fendley	Santa Clara Construction	GEC	11/14/17	01/12/18	Early 2018	Early 2018	A Pre-Construction meeting was held on 1/12/18. Notice to Proceed was issued 1/12/18 with time charges beginning 1/22/18. An ILA with BRA was approved at Commissioners Court. The ILA was approved by the City of Georgetown on 12/12/17, Brushy Creek MUD on 12/14/17, and City of Round Rock on 1/11/18. BRA approved at the 7/31/17 Board Meeting to negotiate with Williamson County on the ILA.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Southwest Bypass (Barnes Tract to RM 2243) Segment 2 (P243)	HDR	Mar 2015	Early 2018	Spring 2018	Spring 2018	Summer 2018	Late 2019	Due Diligence Investigations To Be Completed: Late 2017 Categorical Exclusion To Be Completed: Spring 2018	The WPAP was submitted to TCEQ on 12/18/17. 100% plans are anticipated by late January. The RHCP Application was approved at Court on 1/8/18. All environmental documents have been submitted to TxDOT for review. PS&E was submitted to TxDOT for review on 1/9/18.
CR 176 at RM 2243 - Intersection/Safety Improvements (P241)	Rogers Design Services (RDS)	Feb 2016	Summer 2018	Fall 2018	Fall 2018	Fall 2018	TBD	Due Diligence Investigations To Be Completed: TBD Categorical Exclusion To Be Completed: TBD	RDS is moving forward with design for the extended limits; two drainage options have been assessed. ROW acquisition is ongoing. Utility coordination with AT&T, City of Georgetown Water, Frontier Communications, SuddenLink, PEC, and Spectrum will resume with revised 60% PS&E submittal. TxDOT is reviewing the environmental documents for the intersection at RM 2243. PS&E is being submitted to TxDOT this week to schedule design review workshop.
SH 29 at DB Wood - Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Fall 2017	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	TBD	Categorical Exclusion To Be Completed: Early 2018	Draft geotechnical report has been submitted by Unintech and is under review. ILA between the County and the City of Round Rock is being drafted for reimbursement of the design and plan preparation of the 30" raw waterline relocation plans. GEC review comments on a partial 90% PS&E submittal were sent to Unintech on 9/15/17. Historic PCR, Hazmat Report, and T&E Habitat Assessment are under review by TxDOT.
Ronald Reagan Blvd At IH 35 (Design) - Bridge Replacement CSJ: 0015-08-141 (P231)	Binkley & Barfield (BBI)	Oct 2014	Spring 2018	Fall 2019 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	TBD	Categorical Exclusion Approval: 01/04/17	100% PS&E package was submitted by BBI on 12/15/17 and is under review. TxDOT review comments on the Final Schematic and Design Exception was sent to BBI on 11/21/17. The 95% PS&E TxDOT District Design Review meeting was held on 7/13/17. Weekly project status conference calls with Binkley-Barfield are being held.
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (P231)	Binkley & Barfield (BBI)	Dec 2015	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	TBD	Re-evaluation To Be Completed: Early 2018	TxDOT provided review comments on the Environmental Re-evaluation documents on 1/10/18. TxDOT provided review comments on the Design Exceptions request package on 1/9/18. BBI submitted the Final Schematic package on 1/5/18 and is under GEC review. GEC review comments on the IAJR was provided to BBI on 12/11/17. TxDOT review comments are pending. A design review with TxDOT is tentatively scheduled for 3/21/18. Weekly project status conference calls with Binkley-Barfield are being held.

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS IN DESIGN (CONT'D)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 305 At IH 35 (Design) - Bridge Replacement CSJ: 0015-08-140 (P306)	Lochner	Oct 2014	Early 2018	Summer 2018 (TxDOT)	Summer 2018 (TxDOT)	Fall 2018 (TxDOT)	TBD	Categorical Exclusion Approval: 10/24/16	An Amendment to the Professional Services Agreement for value engineering was approved at Commissioners Court on 12/12/17. A meeting with the TxDOT Georgetown Area Office was held 10/30/17. A meeting to discuss design changes was held 10/18/17. A 100% TxDOT District Design Plan Review was held 8/22/17. All ROW has been acquired. Utility relocations have been completed by Oncor, Jarrell Schwertner, Frontier Communication, and FiberLight.
CR 111/CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	TBD		TBD		Due Diligence Investigations Completed: 9/7/16	A meeting with the Gateway School was held 11/2/17. A meeting with the City of Georgetown to discuss plats along the project was held 9/7/17. To date, 13 out of 43 parcel acquisition contracts have been approved at Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
Kauffman Loop Phase 1 (Two Lanes) - Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.		Jun 2015	05/15/16	06/10/16	Project Complete.		
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting		May 2016	07/15/16	10/17/16	Project Complete. Warranty expires 10/16/18.		
RM 2243 At Escalera Parkway - Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete		07/05/16	08/29/16	09/08/16	Project Complete. Warranty expires 02/06/19.		
SH 29 At Cedar Hollow - Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete		07/05/16	08/29/16	09/08/16	Project Complete. Warranty expires 02/06/19.		
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster		06/04/17	07/07/17	07/07/17	Project Complete.		

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**January 12, 2018**



**PRECINCT 4 - COMMISSIONER LARRY MADSEN**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 South (US 79 to Limmer Loop) (P260)	Dannenbaum	Chasco	GEC	10/17/16	01/03/17	01/13/17	Summer 2018	Chasco Constructors completed the concrete riprap in the east ditch between Salvador Lane and Limmer Loop and regrading topsoil from County Road 122 to Salvador Lane. Subcontractor APAC-Wheeler placed Type B asphalt from US 79 to the McNutt Creek bridge. Subcontractor Roadway Specialties, Inc. placed seeding and soil retention blankets in the ditches between CR 122 and Salvador Lane.	
CR 119 (Limmer Loop to Chandler Rd) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	12/08/17	12/18/17	Early 2019	Joe Bland Construction is potholing for existing utility along the west side of CR 119 just north of Limmer Loop. The Contractor began excavating on the proposed drainage easement on the east side of CR 119 north of Limmer Loop. Barricades and erosion control devices have been set.	
Roundville Lane - A.W. Grimes Blvd. to EBRF of SH 45 (Managed by City of Round Rock) (P441)	Stantec Consulting Services, Inc.	M.A. Smith Contracting	CORR	12/07/17	12/18/17	Jan 2018	Fall 2018	Roundville Lane was awarded to M.A. Smith Contracting on 12/07/2017. Preconstruction meeting was held on 12/13/2017. NTP was issued on 12/18/2017. Project has been split up into two (2) separate projects to meet UPS time Schedule. Project 1) Wastewater and Waterline (WW/WL) and 2) Roadway portion.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 - US 79 to North of Chandler Road (P269)	Brown & Gay	Jul 2014	Feb 2018	Early 2018	Early 2018	Spring 2018	Spring 2019	Due Diligence Investigations Completed: 08/04/17	A project meeting with BGE was held on 1/11/18 and a site visit on 1/12/18. A revised 100% PS&E Submittal was received 1/5/18 and is under review. A meeting to discuss Jonah Water relocation was held 11/30/17. To date, 17 out of 26 parcel acquisition contracts have been approved at Commissioners Court. Comments were received from the Lower Brushy Creek WCID on 4/4/17. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 - SBFR US 79 to Limmer Loop (P302)	Klotz / RPS	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening - Chandler Road to Carlos G. Parker Boulevard (P296)	Garver	Nov 2017	Late 2018					Due Diligence Investigations To Be Completed: April 2018 Categorical Exclusion To Be Completed: August 2018	A meeting with TxDOT to discuss the intersection at Carlos G Parker was held 1/12/18. Schematic and Environmental work are underway. Right of-Entry letters will be sent in the upcoming weeks and will include an offer to meet to discuss the project.
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	Kimley Horn	Jan 2013	Jun 2016	Spring 2018	Spring 2018	Spring 2018	Early 2019	Due Diligence Investigations Completed: 9/11/14	A meeting with Atmos to discuss utility relocations on the project was held 9/13/17. A meeting with the adjacent developer was held on 7/10/17 to discuss changes to connections at CR 110. To date, 8 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Utility coordination with Atmos, Centurylink, and SuddenLink is underway and utilities are preparing relocation plans. Oncor, Jonah Water, MCI (Verizon Business), and Atmos have completed utility relocation plans. Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Mar 2016	TBD					Completed: TBD	CP&Y has produced preliminary exhibits to use in discussing this project with TxDOT, CTRMA, CAMPO, and the County. The City has completed preliminary notification of the project to all the neighbors. The final schematic has been completed and the development of ROW maps has begun. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. A summary of the comments received at the Open House is being prepared. The City is also in ongoing coordination with TxDOT to gain access to the necessary TxDOT and MoKan ROW to construct Kenney Fort Blvd.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project Complete. Warranty expires 12/21/18.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H - Sam Bass (Sam Bass Road from RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Traffic projections submittal was received 1/5/18 and is under review to verify final comments have been addressed. A meeting with the Round Rock Presbyterian Church and Upper Brushy Creek WCID was held 11/30/17. A meeting with the County to discuss Public Involvement coordination was held on 11/15/17. A supplemental work authorization for 2018 preliminary engineering work has been executed. First Open House Meeting was held on 6/21/17.
F - US 183 (US 183 from Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A draft Documentation of Open House Report was received 1/9/18 and is under review. A project status meeting is anticipated to be held 2/8/18. A property owner meeting was held 11/29/17. A revised work authorization for 2018 preliminary engineering has been executed. Open House Meetings were held 7/13/17 and 11/16/17. Weekly conference calls with CP&Y are being held.
C - SH 29 Bypass (SH 29 Bypass from Sam Houston Blvd at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Comments were issued 1/2/18 on a Documentation of Open House Report submittal for the 11/9/17 meeting that was received 12/15/17. A property owner meeting is anticipated to be held 1/18/18. A property owner meeting was held 12/1/17. A revised work authorization for 2018 preliminary engineering has been executed. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Corridor Study A1 - FM 1660 (SH 130 to FM 3349) A2 - FM 1660 (FM 3349 to SH 95) E1 - FM 3349 (FM 3349 from Chandler Road to FM 1660)	KCI / Brown & Gay	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A kickoff meeting was held 1/8/18. Combining of projects and amendments to the Professional Services Agreements for KCI, BGE, and Buie were approved at Commissioners Court on 12/12/17. Work authorizations for 2018 preliminary engineering work have been executed. Traffic projections are being prepared by Alliance. Biweekly conference calls with KCI/BGE/Buie are being held.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH	ADVERTISING	LETTING	START	COMPLETION*	COMPLETION	
A1 - FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A			KCI	N/A	N/A	N/A	N/A	A Corridor Study Summary Report submittal was received 1/4/18 and reviewed to verify final comments addressed. Documentation of Open House Reports for meetings held on 6/6/17 and 8/24/17 have been uploaded to the County website.
E1 - FM 3349 (FM 3349 from Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A			Brown & Gay	N/A	N/A	N/A	N/A	Comments on the Corridor Study Summary Report were submitted to BGE on 12/14/17. Documentation of Open House Reports for meetings held on 6/6/17 and 8/24/17 have been uploaded to the County website.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed