

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		ADVERTISEMENT BEGINS	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD		N/A			N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and CORR on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is ongoing. Utility coordination is ongoing and relocation will follow as ROW is acquired. An ILA with the City of Round Rock was approved by the Court on 11/20/12 and is being updated/extended through the offices of Sheets & Crossfield for Wilco/CORR consideration. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT to hold administrative review of final PS&E package in late 2018 prior to letting. This project is tentatively scheduled for April 2019 letting.

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Lakeline Blvd. Right Turn Lanes (P331)	Kimley Horn	Feb 2015	Spring 2018	Summer 2018	Summer 2018	Summer 2018	Fall 2018	Due Diligence Investigations To Be Completed: Spring 2018	Review comments were issued 4/26/18 on the Draft Threatened & Endangered Species Report submittal that was received 4/19/18. Sheets and Crossfield is finalizing a Donation Agreement for right of way. Review comments on the submittal to the City of Austin Development Services Department were received on 9/12/17.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
FM 1460 North (North of University/Chandler to Quail Valley Drive) CSJ: 2211-02-017 (P262)	Brown & Gay	OHL, Inc.	TxDOT	08/28/14	Oct 2014	Nov 2015	Summer 2018	OHL shaped the ditches and placed topsoil from Westinghouse Road to the south end of the project. Soil retention blankets have been placed in the seeded median between La Conterra and Westinghouse Road. A traffic switch is scheduled for 5/17/18. Subcontractor Austin Materials placed hot mix on the southbound widening at the north end of the project and continued to pave driveways and the side streets. Subcontractor Flasher installed permanent sign foundations along the proposed northbound lanes of FM 1460 and striped the northbound lanes for the traffic switch. Subcontractor RSI installed metal beam guard fence at the north end of the project along the box culvert.



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
May 11, 2018



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			01/27/09	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/11	02/25/13	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	07/11/12	01/04/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	7/1/16 4/4/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 11, 2018



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 620 Phase 2 (Wyoming Springs to Deep Wood) CSJ: 0683-01-090 (P235)	Halff Associates	Cox Commercial Construction	GEC	11/30/16	01/03/17	01/13/17	Due Spring 2018 Anticipated Summer 2018	Cox Commercial Construction graded, processed and compacted flexible base from the Hospital Entrance to Oakwoods. Backfill continued to be placed in the median and topsoil placed from Oaklands to east of Oakwoods. Curb and gutter were removed and replaced at Oakwoods after the manhole sewer that was in conflict was raised. Topsoil was placed behind the sidewalk from west of the Hospital Entrance to Walgreens. Grass was mowed on south side of RM 620. Subcontractor Greater Austin placed Type II concrete curb and gutter from east of Oakwoods to Oaklands, placed riprap in the median islands from west of Deep Wood to east of Oakwoods and at the Box Culvert west of the Hospital entrance. Greater Austin formed and placed sidewalk from west of the Hospital Entrance to Walgreens. Subcontractor Austin Traffic Signal continued wiring control boxes at Deep Wood and Oaklands. Subcontractor Austin Materials placed level up and TY B asphalt from west of Deep Wood to east of Oakwoods.	
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	Atkins	Cox Commercial Construction	GEC	N/A	Summer 2018	Summer 2018	Fall 2018	Final plans completed, pricing provided by the contractor, and a change order is being processed in RM 620 Phase 2 project. This project will be tracked under RM 620 Phase 2.	
Neenah Avenue Widening (Olive Hill Drive to End) (P278)	Stantec Consulting Services, Inc.	Smith Contracting	GEC	12/07/17	01/26/18	02/05/18	Early 2019	Smith Contracting continued forming and pouring the shared use path (SUP) and ramps in various locations for Phase 1. Swale A continued to be excavated between St. Vincent's two driveways and clearing and grubbing of trees began for Phase III work.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Pearson Ranch Road Signal (P221)	Kimley-Horn	04/24/18	05/16/18	Summer 2018	Summer 2018	Summer 2018	Summer 2018	Advertisement was approved at Commissioners Court on 04/24/18. A Pre-Bid Meeting was scheduled to be held 05/02/18 at 3:30 pm. Attendance at the Pre-Bid Meeting was not mandatory and no contractors attended. A Bid Opening is anticipated on 05/16/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Arrowhead Trail To Sam Bass) (P284)	Atkins	START	FINISH	ADVERTISEMENT	BID LETTING	START	FINISH	Due Diligence Investigations To Be Completed: TBD	A meeting with Fern Bluff was held on 5/7/18 to discuss utility conflicts. Draft field notes for 16 of 21 parcels have been submitted to Sheets & Crossfield for right of way acquisition. A meeting with a property owner was held on 5/2/18 to discuss the project. A 60% PS&E comment resolution meeting was held with Atkins on 3/9/18.
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Oct 2014	Late 2018	Early 2019	Early 2019	Early 2019	Late 2019	Due Diligence Investigations To Be Completed: Fall 2018	Parcel 4 right of way contract was approved at Commissioners Court on 5/1/18. The PSA Amendment to add funds for design of the 4-lane roadway was approved at Commissioners Court on 4/10/18. A coordination meeting with the City of Round Rock was held on 3/29/18 to discuss amendments to the ILA.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Apr 2015	Fall 2018	Late 2018	Late 2018	Late 2018	Late 2019	Due Diligence Investigations To Be Completed: TBD	To date, meetings have been held with 12 out of 37 property owners and request for right of entry obtained. FAQ, Fact Sheet, and Right of Entry request letters have been prepared for distribution. Proposed drainage easements and temporary construction easements identified by KFA have been reviewed and provided to Buie and Co. to begin scheduling individual property owner meetings.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Late 2018	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	A meeting with Fern Bluff was held on 5/7/18 to discuss utility conflicts. Pre-Application meeting was held on 5/3/18 with the U.S. Army Corp of Engineers (USACE) to discuss permitting requirements. PSA Amendment was approved at the 4/24/18 Commissioners Court.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	START	FINISH	ADVERTISEMENT	BID LETTING	START	FINISH	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is ongoing and approximately 85% complete. Utility coordination relocation efforts are ongoing.
		Late 2013	Early 2018	Spring 2019	Spring 2019	Summer 2019	Spring 2020		
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors			08/01/16	10/18/17	11/09/17	Warranty expires 11/01/19. Balancing Change Order No. 9 was approved at the 5/8/18 Commissioners Court meeting.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Warranty expires 11/27/19. Balancing Change Order No. 6 and 7 is anticipated to be approved at the 5/15/18 Commissioners Court meeting.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 11, 2018



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	Binkley & Barfield (BBI)	C.C. Carlton Industries	City of Cedar Park	11/17/16	01/09/17	01/09/17	Summer 2018	A traffic switch took place last week at both ends of the project. Subcontractor Ranger continued excavating old road at both ends of the project.	
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	GEC	11/24/16	02/02/17	05/02/17	Early 2019	Angel Brothers continued curb and gutter and flexible base placement for the northbound lanes. Subgrade excavation and storm pipe installation continued near the north end of the project.	
New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Summer 2018	Smith Contracting continued flexible base placement and curb and gutter on New Hope Drive near the east end of the project. The upstream headwall and wingwall was poured for the four-barrel 8'x4' box culvert while the downstream headwall and wingwall continued to be formed. Subcontractor G Carter installed an illumination pole at the New Hope Drive and Ronald Reagan Boulevard intersection. Subcontractor Wheeler paved a portion of Arrow Point and a small piece of New Hope Drive at the west end of the project.	
CR 200 at Bold Sundown Left Turn Lane (P285)	O'Brien	Cox Commercial Construction	GEC	04/24/18	Spring 2018	Summer 2018	Summer 2018	The contract was awarded to Cox Commercial Construction at the 4/24/18 Commissioners Court Meeting in the amount of \$368,861.88. The project construction manuals have been signed by the Contractor. A Pre-construction meeting is anticipated to be held in May.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271)	Aguirre & Fields	Oct 2014	Spring 2018	Fall 2018	Fall 2018	Fall 2018	Early 2020	Due Diligence Investigations To Be Completed: Spring 2018	The Environmental Report and determination letter request for a Nationwide Permit Non-PCN was submitted to the U.S. Army Corp of Engineers on 4/18/18. A meeting with the U.S. Army Corps of Engineers was held on site on 3/26/18 to discuss Pre-Construction Notification permitting requirements. Eleven (11) of thirteen (13) right of way parcels have closed or are pending closing. Comments were issued 3/12/18 on the revised PEC pond plans received 2/26/18.
Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274)	K Friese	Apr 2015	Spring 2018	Fall 2018	Fall 2018	Fall 2018	Early 2020	Due Diligence Investigations Completed: Mar 2016 C-List Categorical Exclusion To Be Completed: Spring 2018	A meeting with the RV Boat and Storage facility was held on 5/8/18 to discuss driveway permitting. A meeting with the Summerlyn Subdivision was held on 5/3/18. 100% PS&E plans for the US 183 Crossover was submitted to TxDOT for review on 4/16/18. Environmental CE clearance approval is pending Meeting with Affected Property Owner (MAPO) meetings occurring.
Bagdad Road at CR 278 (P438)	LAN	Apr 2015	Late 2017	Summer 2018	Summer 2018	Summer 2018	Summer 2019	Due Diligence Investigations To Be Completed: Spring 2018	Project is anticipated to be on the Commissioners Court Agenda for advertisement on 6/5/18. All ROW parcels have either been acquired or possession agreement obtained. Review comments on the 100% PS&E plans for the trail and waterline have been provided to Design Workshop. Final plans were received from LAN on 9/5/17.
CR 200 (CMTA Railroad to Stagecoach) (P285)	O'Brien	Nov 2014	Summer 2018	Fall 2018	Fall 2018	Late 2018	Late 2019	Due Diligence Investigations To Be Completed: Spring 2018	Plans and estimates associated with upgrades to the Park requested by Liberty Hill are under review. A meeting with Liberty Hill was held on 4/23/18 to discuss drainage in the Park. Meeting with Sundance Ranch HOA was held on 3/27/18 to discuss the redesign of the entrance to their subdivision. Coordination with the City and CapMetro is ongoing for work within the Park and CapMetro ROW. Comments on the 60% PS&E were submitted to O'Brien on 10/6/17. ROW acquisition is underway.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	O'Brien	Nov 2014	Spring 2018	Summer 2018	Summer 2018	Fall 2018	Fall 2019	Categorical Exclusion Completed: 01/04/18	Comments were issued 5/4/18 on a 100% PS&E Submittal received 3/20/18. A draft ILA between the County and Liberty Hill was prepared by Sheets & Crossfield and will be submitted to the City for review. ROW acquisition is complete. Utility relocations are ongoing and anticipated to be clear in Summer 2018.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 11, 2018**



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL	FINAL	
CR 200 Study Study and Schematic (SH 29 to CR 236)	N/A	O'Brien	N/A	N/A	N/A	Project complete.
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction	12/11/15	01/12/17	Jan 2017	Project complete.
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction	01/04/16	11/20/17	Late 2017	Project complete.
CR 258 (Sunset Ridge to Reagan Blvd) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	08/08/17	Spring 2018	Warranty expired 1/17/20. The Balancing Change Order is anticipated to be approved at the 5/15/18 Commissioners Court meeting.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 11, 2018



PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 1 (IH 35 to Barnes Tract) (Managed by the City of Georgetown) (P453)	HDR	Jordan Foster	GEC	07/26/17	08/21/17	08/31/17	Summer 2018	Jordan Foster placed concrete for Bent 2 Cap and the backwall at Abutment 1 and 9. Embankment continued to be placed at Abutment 1 and between Retaining Walls 2 and 3. Grading and forming for the flume along Retaining Wall 1 has begun. Subcontractor Texas Highway Walls continued to set panels, gravel, and straps on Retaining Wall 2 and 3. Level-up and coping have been set on Retaining Wall 4 and level-up was placed on Retaining Walls 2 and 3.	
Inner Loop Safety Improvements LTL at Wilco Way & LTL at Central Maintenance Facility (P226 & P251)	Rodriguez Transportation Group (RTG) / Bridgefarmer	Chasco Contractors	GEC	08/29/17	09/18/17	09/28/17	Summer 2018	Chasco Constructors placed concrete riprap over the boxes at Culvert 1 and formed and placed sidewalk on both sides of WilCo's south driveway. The old sidewalk, ADA ramp, and curb at the main entrance to the Central Maintenance Facility were demolished and the new sidewalk, curb, and ADA ramp were placed at the main entrance. The remaining ribbon curb was placed on the driveway connector. Topsoil continued to be placed along the finished sidewalk, safety end treatments (SETs) and the edge of roadway. WilCo's south driveway was formed and the concrete placed. Subgrade was prepped and flexible base was placed on the driveway connector and WilCo's south half of the parking lot. Subcontractor G Carter drilled and placed concrete for the luminaire foundations and poured the aprons around the ground boxes. G Carter installed the parking lot illumination poles in front of the Central Maintenance facility. Low profile barriers have been set along the roadway on the WilCo Way portion of the project. The Contractor raised the existing waterline valves and fire hydrants to the proposed finish grade elevations. The clean out of the existing 42" culverts at Culvert 2 began. On 5/12/18, Inner Loop will be one-way traffic controlled between Maple St and WilCo Way for the installation of Culvert 1 across Inner Loop. The 48" RCP has been placed on the downstream end of Culvert 1.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Barnes Tract to RM 2243) (P243)	HDR	04/17/18	05/09/18	Spring 2018	Summer 2018	Summer 2018	Late 2019	Bid opening was on 5/9/18 and four bids were received. A Pre-bid meeting was held on 4/25/18 and a site visit was conducted on 4/26/18. Advertisement was approved at the 4/17/18 Commissioners Court Meeting.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 176 at RM 2243 Intersection / Safety Improvements (P241)	Rogers Design Services (RDS)	Feb 2016	Summer 2018	Fall 2018	Fall 2018	Fall 2018	Fall 2019	Due Diligence Investigations To Be Completed: Summer 2018 Categorical Exclusion To Be Completed: Summer 2018	A meeting with BCMUD was held on 4/5/18. Comments were issued 2/14/18 on a 60% PS&E submittal that was received 1/22/18. TxDOT is reviewing the environmental documents and PS&E submittal for the intersection at RM 2243. ROW acquisition is ongoing. Additional Right of entry forms for survey are being sent out.
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2018	A meeting with the Georgetown Area Office was held on 4/24/18 to discuss TCP. TxDOT 90% PS&E plan review is tentatively scheduled for 5/17/18. The 90% PS&E plans were provided to TxDOT for review on 3/8/18. The complete 90% PS&E submittal was received on 3/13/18 and is under review. Historic PCR, Hazmat Report, and T&E Habitat Assessment are under review by TxDOT.
Ronald Reagan Blvd At IH 35 (Design) Bridge Replacement CSJ: 0015-08-141 (P231)	Binkley & Barfield (BBI)	Oct 2014	Spring 2018	Fall 2019 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	Spring 2020 (TxDOT)	Categorical Exclusion Approval: 01/04/17	Comments on the Design Exception request were provided by FHWA on 2/12/18. TxDOT to hold administrative review of final PS&E package in April/May 2019 prior to letting. TxDOT review/ comments on the Final Schematic and Design Exception was sent to BBI on 11/21/17. Biweekly project status conference calls with Binkley-Barfield are being held.
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (P231)	Binkley & Barfield (BBI)	Dec 2015	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Fall 2020 (TxDOT)	Re-evaluation To Be Completed: Spring 2018	Review comments on the IAJR and Schematic were provided by FHWA on 5/3/18. Environmental Re-evaluation Checklist was approved on 4/6/18. Final PS&E plans were submitted to TxDOT for review on 2/21/18.
CR 305 At IH 35 (Design) Bridge Replacement CSJ: 0015-08-140 (P306)	Lochner	Oct 2014	Apr 2018	Summer 2018 (TxDOT)	Summer 2018 (TxDOT)	Fall 2018 (TxDOT)	Late 2019 (TxDOT)	Categorical Exclusion Approval: 10/24/16	An Amendment to the Advanced Funding Agreement with TxDOT was approved at Commissioners Court on 5/8/18. Final plan submittal was submitted to TxDOT 4/6/18. All ROW has been acquired. All Utility Relocations have been completed.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	TBD				Due Diligence Investigations Completed: 9/7/16	To date, 13 out of 43 parcel acquisition contracts have been approved at Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	07/15/16	10/17/16	Project complete.
RM 2243 At Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 At Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	Spring 2018	Patin continued to work on punchlist items including: Solar panel pole installation, fencing, ditch grading, moving rocks to east end of project, and establishing vegetation. Change Order #3 (pre-balancing) was approved at the 5/8/18 Commissioners Court meeting.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	Spring 2018	The Contractor has completed the punch list items with the exception of establishing vegetation.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 11, 2018



PRECINCT 4 - COMMISSIONER LARRY MADSEN

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 South (US 79 to Limmer Loop) (P260)	Dannenbaum	Chasco	GEC	10/17/16	01/03/17	01/13/17	Summer 2018	Chasco Constructors placed topsoil at Limmer Loop and performed general cleanup. Subcontractor Roadway Specialties completed seeding and placement of soil retention blanket in the west ditches. Subcontractor Flasher completed all final striping.	
CR 119 (Limmer Loop to Chandler Rd) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	12/08/17	12/18/17	Early 2019	Joe Bland continued embankment north of CR 118, placed concrete for the wingwall footings at Culverts B and D, and poured a wingwall at Culvert A and B. Concrete riprap was formed and poured in the west ditch south of Culvert A. Subcontractor Greater Austin Development placed precast concrete bridge deck panels and installed bridge overhang formwork. Atmos has begun utility relocation at Chandler Road.	
Roundville Lane (A.W. Grimes Blvd. to EBF of SH 45) (Managed by City of Round Rock) (P441)	Stantec Consulting Services, Inc.	M.A. Smith Contracting	CORR	12/07/17	12/18/17	12/18/17	Fall 2018	Smith Contracting completed the storm pipe and box installation. Lime treatment application continued near the west end of the project. The remaining ROW at the west end was cleaned and the upstream head and wingwall were formed for the 5'x2' box culvert. The downstream headwalls and wingwalls for the four-barrel 5'x2' box culvert were formed.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Apr 2018	Summer 2018	Summer 2018	Summer 2018	Summer 2019	Due Diligence Investigations Completed: 08/04/17	A revised 100% PS&E Submittal was received 4/11/18 and is under review. A project meeting with BGE was held on 1/11/18 and a site visit on 1/12/18. A meeting to discuss Jonah Water relocation was held 2/1/18. To date, out of 26 parcel acquisition contracts, 21 parcels have closed and 3 parcels are pending closing. Comments were received from the Lower Brushy Creek WCID on 4/4/17. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 (SBFR US 79 to Limmer Loop) (P302)	Klotz / RPS	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2018					Due Diligence Investigations To Be Completed: Spring 2018 Categorical Exclusion To Be Completed: Summer 2018	Schematic and Environmental work are ongoing. A meeting was held with the City of Taylor to discuss drainage, intersection options at Carlos G Parker, and future development along the proposed roadway. Additional traffic projections have been developed and will be submitted to TxDOT for the intersection with Carlos G. Parker.
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	Kimley Horn	Jan 2013	Jun 2016	Fall 2018	Fall 2018	Fall 2018	Late 2019	Due Diligence Investigations Completed: 9/11/14	A Possession and Use Agreement for Parcel 8M and 9M for right of way and drainage easements was approved at Commissioners Court on 4/10/18. To date, 9 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Utility coordination with Atmos, CenturyLink, and SuddenLink is underway and utilities are preparing relocation plans. Oncor, Jonah Water, MCI (Verizon Business), and Atmos have completed utility relocation plans. Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Mar 2016	TBD					Completed: TBD	City Council passed a resolution to support initiating a MOU with TxDOT for the necessary ROW needs controlled by TxDOT on 1/25/18. CP&Y has produced final exhibits to use in discussing this project with TxDOT, CTRMA, CAMPO, and the County. The final schematic has been completed and the development of ROW maps and parcel sketches are 95% complete. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. A summary of the comments received at the Open House is being prepared. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A meeting with the City of Round Rock's Utility and Planning Department was held 5/8/18. A meeting with BCMUD was held 5/4/18. A meeting with the City of Round Rock's Transportation Department was held 4/24/18. Affected Property Owner Meetings are being held. A Pre-Open House meeting was held 5/3/18. Open House Postcards and County Social Media posts were issued. An Open House Meeting is scheduled to be held on May 17th at 5:00 pm - 7:00 pm at the Round Rock Presbyterian Church. Documents shared at the Open House meeting will be available on the County website after the meeting.	
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A meeting with TxDOT's Georgetown Area Office was held 5/4/18. A project status meeting was held 4/6/18 and 4/19/18. An email update regarding safety study has been issued. Open House Meetings were held 7/13/17 and 11/16/17. Weekly conference calls with CP&Y are being held.	
C / SH 29 Bypass (Sam Houston Blvd at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Follow-up meetings with the City of Georgetown and Georgetown ISD are anticipated to be held 5/14/18. Comments were issued 5/8/18 on updated cost estimate, concept, and exhibits that were received 5/4/18. A project status meeting with the County was held 4/30/18. Additional property owner meetings were held on 3/5/18 and 3/28/18. Open House Meetings were held 6/20/17 and 11/9/17.	
Southeast Corridor Study A1 / FM 1660 (SH 130 to FM 3349) A2 / FM 1660 (FM 3349 to SH 95) E1A / FM 3349 (FM 3349 from US 79 to FM 1660)	KCI / Brown & Gay	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A project status meeting with the County was held 4/12/18 and 4/26/18. A public involvement meeting and environmental meeting with the County is anticipated to be held 5/18/18. A project status meeting with KCI/BGE/Buie was held 2/23/18. Traffic projections information was prepared by Alliance Transportation Group.	
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
		START	FINISH	ADVERTISMENT	LETTING	START	COMPLETION*	COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A			KCI		N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A			Brown & Gay		N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed