

PRECINCT 1 - COMMISSIONER TERRY COOK

| ROAD BOND PROJECTS IN DESIGN | ENGINEER | DESIGN | | ADVERTISEMENT BEGINS | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
|---|-----------------|----------|-------------|------------------------|------------------------|---------------------------|----------------------|---|---|
| | | START | FINISH | | | START | FINISH | | |
| IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258) | HDR | Aug 2013 | TBD | | N/A | | | N/A | HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas. |
| ROAD BOND PROJECTS IN DESIGN Managed by Others | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
| | | START | FINISH | | | START | FINISH | | |
| RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264) | Half Associates | Mar 2012 | Spring 2018 | Spring 2019 (TxDOT) | Spring 2019 (TxDOT) | Spring 2019 (TxDOT) | Late 2020 (TxDOT) | Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17 | The 100% PS&E was submitted to TxDOT and CORR on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is ongoing. Utility coordination is ongoing and relocation will follow as ROW is acquired. An ILA with the City of Round Rock was approved by the Court on 11/20/12 and is being updated/extended through the offices of Sheets & Crossfield for Wilco/CORR consideration. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT to hold administrative review of final PS&E package in late 2018 prior to letting. This project is tentatively scheduled for April 2019 letting. |

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

| ROAD BOND PROJECTS IN DESIGN | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
|---|-------------|----------|-------------|-------------------|-------------|---------------------------|-----------|---|---|
| | | START | FINISH | | | START | FINISH | | |
| Lakeline Blvd. Right Turn Lanes (P331) | Kimley Horn | Feb 2015 | Spring 2018 | Summer 2018 | Summer 2018 | Summer 2018 | Fall 2018 | Due Diligence Investigations To Be Completed: Spring 2018 | ROW Dedication Deed and Temporary Construction Easement Agreement was approved for execution during 5/29/18 Commissioner's Court. Review comments were issued 4/26/18 on the Draft Threatened & Endangered Species Report submittal that was received 4/19/18. Review comments on the submittal to the City of Austin Development Services Department were received on 9/12/17. |

PRECINCT 3 - COMMISSIONER VALERIE COVEY

| ROAD BOND PROJECTS UNDER CONSTRUCTION | ENGINEER | CONTRACTOR | OBSERVER | BID AWARD | NOTICE TO PROCEED | CONSTRUCTION | | PROGRESS - ACTION ITEMS - REMARKS |
|---|-------------|------------|----------|-----------|-------------------|--------------|-------------|--|
| | | | | | | START | FINISH | |
| FM 1460 North (North of University/Chandler to Quail Valley Drive) CSJ: 2211-02-017 (P262) | Brown & Gay | OHL, Inc. | TxDOT | 08/28/14 | Oct 2014 | Nov 2015 | Summer 2018 | OHL switched traffic to the northbound half of FM 1460. The demolition of the old FM 1460 roadway continued north of Westinghouse Road and Inner Loop in preparation of subgrade placement for the proposed southbound tie-ins south of these intersections. Removal of old crossovers began in various locations throughout the project. Subcontractor Flasher installed permanent signs along the proposed northbound lanes of FM 1460 and striped the northbound lanes for the traffic switch. Subcontractor RSI seeded the topsoil in various locations throughout the project and installed silt fence in the completed ditches from Westinghouse Road to the south end of the project. Subcontractor RK Stevens placed the sidewalk and the mow strip along the guardrail at the north end of the project along the southbound lanes. Subcontractor G Carter tied in the signals on the northbound lanes at the intersections for the traffic switch and drilled for signal foundations at the southwest corner at Westinghouse and FM 1460. |



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
June 1, 2018



| PROJECTS IN DESIGN | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
|---|------------------------|---|-----------------------------|-------------------|--------------|---------------------------|------------------|---|---|
| | | START | FINISH | | | START | FINISH | | |
| FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122) | Cobb, Fendley & Assoc. | 12/13/05 | Schematic Complete Dec 2010 | | TBD | | | Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD | A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10. |
| COMPLETED PROJECTS | PROJECT NO. | ENGINEER / CEI / CONTRACTOR | | | CONSTRUCTION | | | PROGRESS - ACTION ITEMS - REMARKS | |
| | | | | | START | SUBSTANTIAL COMPLETION* | FINAL COMPLETION | | |
| IH-35 at SH 29 Turnarounds CSJ: 0015-08-122 | 07WC513 | HNTB Corporation / PBS&J / Austin Bridge & Road | | | 10/29/07 | 08/26/08 | 06/02/09 | Project complete. | |
| US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042 | 08WC607 | LAN / Huitt-Zollars / JC Evans | | | 01/27/09 | 08/07/10 | 07/11/11 | Project complete. | |
| US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040 | 08WC619 | Jacobs Carter Burgess / Huitt-Zollars / Hunter | | | 01/27/09 | 05/02/11 | 05/29/12 | Project complete. | |
| US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063 | 09WC720 | Dannenbaum / HDR / Dan Williams | | | 12/21/09 | 04/06/12 | 03/19/13 | Project complete. | |
| RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023 | 09WC722A | Steger Bizzell / Atkins / Joe Bland | | | 09/28/10 | 07/12/11 | 02/25/13 | Project complete. | |
| US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027 | 10WC817 | Klotz / Raba Kistner / JD Ramming | | | 09/13/10 | 07/11/12 | 01/04/13 | Project complete. | |
| IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162) | 13IFB00108 1510-019 | HNTB / HDR / Hunter HNTB / Smith | | | 04/01/13 | 11/9/15 3/11/16 | 7/1/16 4/4/16 | Project complete. | |

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 1, 2018



PRECINCT 1 - COMMISSIONER TERRY COOK

| ROAD BOND PROJECTS UNDER CONSTRUCTION | ENGINEER | CONTRACTOR | OBSERVER | BID AWARD | NOTICE TO PROCEED | CONSTRUCTION | | PROGRESS - ACTION ITEMS - REMARKS | |
|--|---|---|-------------|-------------------|--------------------|--------------------------------------|---|--|--|
| | | | | | | START | FINISH | | |
| RM 620 Phase 2 (Wyoming Springs to Deep Wood) O'Connor Drive North of RM 620 Traffic Study and Safety Improvements CSJ: 0683-01-090 (P235 & P281) | Half Associates / Atkins | Cox Commercial Construction | GEC | 11/30/16 | 01/03/17 | 01/13/17 | Due Spring 2018 Anticipated Summer 2018 | Cox Commercial Construction placed flexible base from the Hospital driveway to the west end. In anticipation of an asphalt overlay, areas were cleaned. Subcontractor Austin Materials paved center median crossing at Oaklands, Oakwoods, and the Hospital Emergency entrance. Subcontractor ESSI placed sod in the median from west of Deep Wood to east of Oakwoods and placed seed and blanket from west of the Hospital Entrance to the CVS. Topsoil was placed in the median islands from Oakwoods to the west end of the project. Subcontractor Greater Austin slip formed TY II curb and gutter and placed riprap in the median islands from Oakwoods to the west end of project. The concrete median driveway was formed and placed at the Hospital Emergency Entrance. Potholing began for the O'Connor portion of the project. Curb and gutter was removed on the O'Connor portion. | |
| Neenah Avenue Widening (Olive Hill Drive to End) (P278) | Stantec Consulting Services, Inc. | Smith Contracting | GEC | 12/07/17 | 01/26/18 | 02/05/18 | Early 2019 | Smith Contracting continued forming and pouring the shared use path (SUP) in various locations for Phase 1 and 3 and continued clearing ROW for Phase 3. Existing sidewalk was removed for Phase 3 work. Backfilling continued against the SUP at the west end and excavation began for the additional proposed SUP between the Church and Holy Family School. The AT&T subcontractor began relocating line in front of Church. | |
| PROJECTS BIDDING / CONTRACTING | ENGINEER | ADVERTISEMENT BEGINS | BID LETTING | BID AWARD | ANTICIPATED N.T.P. | ESTIMATED CONST. SCHEDULE | | PROGRESS - ACTION ITEMS - REMARKS | |
| Pearson Ranch Road Signal (P221) | Kimley-Horn | 04/24/18 | 05/16/18 | Summer 2018 | Summer 2018 | Summer 2018 | Summer 2018 | Bids were opened on 5/16/18. The lowest responsive bidder was Austin Traffic signal with a mathematically corrected bid of \$267,031.15. The project is anticipated to be awarded at the 6/5/18 Commissioners Court Meeting. | |
| ROAD BOND PROJECTS IN DESIGN | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
| Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Arrowhead Trail To Sam Bass) (P284) | Atkins | Oct 2014 | Late 2018 | Early 2019 | Early 2019 | Early 2019 | Late 2019 | Due Diligence Investigations To Be Completed: TBD | A meeting with Fern Bluff was held on 5/7/18 to discuss utility conflicts. Draft field notes for 16 of 21 parcels have been submitted to Sheets & Crossfield for right of way acquisition. A meeting with a property owner was held on 5/2/18 to discuss the project. A 60% PS&E comment resolution meeting was held with Atkins on 3/9/18. |
| North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224) | LJA | Apr 2015 | Fall 2018 | Late 2018 | Late 2018 | Late 2018 | Late 2019 | Due Diligence Investigations To Be Completed: Fall 2018 | County review comments were issued on the Parcel 7 pond revisions on 5/21/18. The Parcel 7 pond revision is under review by the City of Round Rock is pending. The PSA Amendment to add funds for design of the 4-lane roadway was approved at Commissioners Court on 4/10/18. A coordination meeting with the City of Round Rock was held on 3/29/18 to discuss amendments to the ILA. |
| Forest North Drainage Improvements Phase 3 (P225) | K Friese | Oct 2013 | Dec 2017 | | | | | Due Diligence Investigations To Be Completed: TBD | To date, meetings have been held with 21 out of 37 property owners and request for right of entry obtained from 20 out of 37 property owners. FAQ, Fact Sheet, and Right of Entry request letters have been prepared for distribution. Proposed drainage easements and temporary construction easements identified by KFA have been reviewed and provided to Buie and Co. for use during the individual property owner meetings. |
| Great Oaks Drive Bridge at Brushy Creek Study (P270) | PE Structural Consultants | Feb 2014 | Late 2018 | Late 2019 | Late 2019 | Late 2019 | Late 2020 | Due Diligence Investigations To Be Completed: Late 2019 | A meeting with Fern Bluff was held on 5/7/18 to discuss utility conflicts. Pre-Application meeting was held on 5/3/18 with the U.S. Army Corp of Engineers (USACE) to discuss permitting requirements. PSA Amendment was approved at the 4/24/18 Commissioners Court. |
| ROAD BOND PROJECTS IN DESIGN Managed by Others | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
| University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227) | Kennedy Consulting (KCI) | Late 2013 | Early 2018 | Spring 2019 | Spring 2019 | Summer 2019 | Spring 2020 | To Be Completed: TBD | KCI has submitted the 100% PS&E for City review. ROW acquisition is ongoing and approximately 85% complete. Utility coordination relocation efforts are ongoing. |
| ROAD BOND COMPLETED PROJECTS | PROJECT NO. | ENGINEER / CONTRACTOR | | | START | CONSTRUCTION SUBSTANTIAL COMPLETION* | FINAL COMPLETION | PROGRESS - ACTION ITEMS - REMARKS | |
| Forest North Drainage Improvements Phase 2 (P225) | 1604-068 | K Friese / DeNucci Constructors | | | 08/01/16 | 10/18/17 | 11/09/17 | Warranty expires 11/1/19. Balancing Change Order No. 9 was approved at the 5/8/18 Commissioners Court meeting. The final pay estimate is anticipated to be paid on 6/12/18. | |
| Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221) | 1607-102 | Cunningham Allen / Jimmy Evans Construction | | | 11/18/16 | 10/13/17 | 11/27/17 | Warranty expires 11/27/19. Balancing Change Order No. 6 and 7 was approved at the 5/22/18 Commissioners Court meeting. The final pay estimate is anticipated to be paid on 6/5/18. | |

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 1, 2018



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

| ROAD BOND PROJECTS UNDER CONSTRUCTION | ENGINEER | CONTRACTOR | OBSERVER | BID AWARD | NOTICE TO PROCEED | CONSTRUCTION | | PROGRESS - ACTION ITEMS - REMARKS | |
|--|-----------------------------|--------------------------------|--------------------|-------------------|------------------------------|---------------------------|-------------|--|---|
| | | | | | | START | FINISH | | |
| Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318) | Binkley & Barfield (BBI) | C.C. Carlton Industries | City of Cedar Park | 11/17/16 | 01/09/17 | 01/09/17 | Summer 2018 | C.C. Carlton continued installing storm pipe and inlets in various locations. Subcontractor Ranger placed flexible base at both ends of project where traffic switches took place. Subcontractor Arroyo Secco installed curb and gutter in various locations on the project. | |
| Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317) | Lochner | Angel Brothers | GEC | 11/24/16 | 02/02/17 | 05/02/17 | Early 2019 | Angel Brothers continued subgrade excavation and storm pipe installation near the north end of the project. Subcontractor Levy continued to drill and install illumination foundations throughout the eastside of the project. | |
| New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282) | LJA | Smith Contracting | City of Cedar Park | 07/27/17 | 08/23/17 | 08/23/17 | Summer 2018 | Smith Contracting continued flexible base and curb and gutter placement on New Hope Drive and throughout the project. Concrete was formed and poured for the downstream headwall and wingwalls for the four barrel 8'x4' box culvert. Installation of the 8" wastewater line across from the BMP office resumed. Installation of the 12" wastewater near the west end of the project continued along with subgrade work west of the 8'x4' box culvert. Excavation began for the proposed sidewalk along the proposed eastbound lanes near the intersection with Ronald Reagan. | |
| CR 200 at Bold Sundown Left Turn Lane (P285) | O'Brien | Cox Commercial Construction | GEC | 04/24/18 | Spring 2018 | Summer 2018 | Summer 2018 | The contract was awarded to Cox Commercial Construction at the 4/24/18 Commissioners Court Meeting in the amount of \$368,861.88. The project construction manuals have been executed. A Preconstruction meeting is anticipated to be held on 6/12/18. | |
| ROAD BOND PROJECTS IN DESIGN | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
| | | START | FINISH | | | START | FINISH | | |
| Bagdad Road at CR 278 (P438) | LAN | Apr 2015 | Late 2017 | Summer 2018 | Summer 2018 | Summer 2018 | Summer 2019 | Due Diligence Investigations To Be Completed: Spring 2018 | Application for TCEQ permit was submitted by LAN on 5/10/18. All ROW parcels have either been acquired or possession agreement obtained. Review comments on the 100% PS&E plans for the trail and waterline have been provided to Design Workshop. Final plans were received from LAN on 9/5/17. |
| Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) | Aguirre & Fields | Oct 2014 | Spring 2018 | Fall 2018 | Fall 2018 | Fall 2018 | Early 2020 | Due Diligence Investigations To Be Completed: Spring 2018 | Received letter from the USACE authorizing construction on 5/25/18. All ROW parcels have either been acquired or possession agreement obtained. Comments were issued 3/12/18 on the revised PEC pond plans received 2/26/18. |
| Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) | K Friese | Apr 2015 | Spring 2018 | Fall 2018 | Fall 2018 | Fall 2018 | Early 2020 | Due Diligence Investigations Completed: Mar 2016 C-List Categorical Exclusion Completed: 5/15/18 | Environmental clearance for the crossover was provided by TxDOT on 5/15/18. A TCEQ permit was submitted on 5/9/18. A meeting with the RV Boat and Storage facility was held on 5/8/18 to discuss driveway permitting. A meeting with the Summerlyn Subdivision was held on 5/3/18. 100% PS&E plans for the US 183 Crossover was submitted to TxDOT for review on 4/16/18. |
| CR 200 (CMTA Railroad to Stagecoach) (P285) | O'Brien | Nov 2014 | Summer 2018 | Fall 2018 | Fall 2018 | Early 2019 | Early 2020 | Due Diligence Investigations To Be Completed: Spring 2018 | Plans and estimates associated with upgrades to the Park requested by Liberty Hill are under review. A meeting with Liberty Hill was held on 4/23/18 to discuss drainage in the Park. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Coordination with the City and CapMetro is ongoing for work within the Park and CapMetro ROW. Comments on the 60% PS&E were submitted to O'Brien on 10/6/17. ROW acquisition is underway. |
| SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285) | O'Brien | Nov 2014 | Spring 2018 | Summer 2018 | Summer 2018 | Fall 2018 | Fall 2019 | Categorical Exclusion Completed: 01/04/18 | Comment responses on the 100% comments and updated 100% PS&E package was submitted to TxDOT on 5/17/18. Comments were issued 5/4/18 on a 100% PS&E Submittal received 3/20/18. A draft ILA between the County and Liberty Hill was prepared by Sheets & Crossfield and will be submitted to the City for review. ROW acquisition is complete. Utility relocations are ongoing and anticipated to be clear in Summer 2018. |
| ROAD BOND COMPLETED PROJECTS | PROJECT NO. | ENGINEER / CONTRACTOR | | | CONSTRUCTION | | | PROGRESS - ACTION ITEMS - REMARKS | |
| | | | | | START | SUBSTANTIAL | FINAL | | |
| CR 200 Study Study and Schematic (SH 29 to CR 236) (P285) | N/A | O'Brien | | | N/A | N/A | N/A | Project complete. | |
| Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242) | N/A | CP&Y / Patin Construction | | | 12/11/15 | 01/12/17 | Jan 2017 | Project complete. | |
| Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314) | N/A | HDR / Cash Construction | | | 01/04/16 | 11/20/17 | Late 2017 | Project complete. | |
| CR 258 (Sunset Ridge to Reagan Blvd) (P256) | 1603-062 | CEC / Chasco Constructors | | | 6/16/16 (Limited) 7/29/16 | 08/08/17 | Spring 2018 | Warranty expired 1/17/20. The Balancing Change Order was approved at the 5/22/18 Commissioners Court meeting. The final pay estimate is anticipated to be paid on 6/12/18. | |

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

| ROAD BOND PROJECTS UNDER CONSTRUCTION | ENGINEER | CONTRACTOR | OBSERVER | BID AWARD | NOTICE TO PROCEED | CONSTRUCTION | | PROGRESS - ACTION ITEMS - REMARKS | |
|---|---|----------------------|-------------|---------------------|---------------------|---------------------------|---------------------|---|---|
| | | | | | | START | FINISH | | |
| Southwest Bypass Segment 1 (IH 35 to Barnes Tract) (Managed by the City of Georgetown) (P453) | HDR | Jordan Foster | GEC | 07/26/17 | 08/21/17 | 08/31/17 | Summer 2018 | Jordan Foster placed concrete for the Abutment 1 backwall. Embankment continued near Abutment 1, along Retaining Wall 1, and between Retaining Walls 2 and 3. Subgrade was fine graded from the west end of the project to west of Retaining Wall 2 and Abutment 9. Flexible base was placed and processed on the finished subgrade between the west end of the project and Abutment 9. The concrete riprap was graded, formed, and placed at Abutment 1 and Abutment 9. Subcontractor Texas Highway Walls completed the installation of the coping on Retaining Walls 2 and 3. The Contractor formed and placed the cast-in-place coping on Retaining Wall 4. The moment slab was placed at drop inlets P5 and P6 on Retaining Wall 2. | |
| Inner Loop Safety Improvements (LTL at Wilco Way & LTL at Central Maintenance Facility) (P226 & P251) | Rodriguez Transportation Group (RTG) / Bridgefarmer | Chasco Contractors | GEC | 08/29/17 | 09/18/17 | 09/28/17 | Summer 2018 | Chasco Constructors fine graded the flexible base in the south parking lot and on the driveway connector and subcontractor Wheeler placed 4" of asphalt. Flexible base continued to be placed and processed the full length of the WilCo portion. The additional 42" reinforced concrete pipe (RCP) on the downstream end of Culvert 2, the 18" RCP at Pond A, and the 36" RCP at Pond B were excavated and installed. Sidewalk was formed and placed west of WilCo Way. The downstream safety end treatments (SETs) at Culvert 1 and 2 were formed. On 5/19/18, Inner Loop was on one-way traffic control at the Animal Shelter driveway area for the installation of Culvert 2. The 24" RCP and the area inlets at the Animal Shelter driveway have been installed. Concrete was formed and placed the pads for the trash racks in both Ponds A and B have been placed. Subcontractor Matoka installed rock berm at the downstream end of Culvert 2. Final paving is scheduled at night between 6/3/18 and 6/7/18 on the Central Maintenance portion. | |
| PROJECTS BIDDING / CONTRACTING | ENGINEER | ADVERTISEMENT BEGINS | BID LETTING | BID AWARD | ANTICIPATED N.T.P. | ESTIMATED CONST. SCHEDULE | | PROGRESS - ACTION ITEMS - REMARKS | |
| Southwest Bypass Segment 2 (Barnes Tract to RM 2243) (P243) | HDR | 04/17/18 | 05/09/18 | Spring 2018 | Summer 2018 | Summer 2018 | Late 2019 | Bid opening was on 5/9/18 and four bids were received. A Pre-bid meeting was held on 4/25/18 and a site visit was conducted on 4/26/18. Advertisement was approved at the 4/17/18 Commissioners Court Meeting. | |
| ROAD BOND PROJECTS IN DESIGN | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
| | | START | FINISH | | | START | FINISH | | |
| CR 176 at RM 2243 Intersection / Safety Improvements (P241) | Rogers Design Services (RDS) | Feb 2016 | Summer 2018 | Fall 2018 | Fall 2018 | Fall 2018 | Fall 2019 | Due Diligence Investigations To Be Completed: Summer 2018 Categorical Exclusion To Be Completed: Summer 2018 | The environmental documents for the intersection at RM 2243 were submitted to TxDOT on 5/22/18. The 90% PS&E package for the intersection at RM 2243 were submitted to TxDOT on 5/18/18. A meeting with BCMUD was held on 4/5/18. ROW acquisition is ongoing. Additional Right of entry forms for survey are being sent out. |
| SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237) | Unintech | Jan 2015 | Summer 2018 | Spring 2020 (TxDOT) | Spring 2020 (TxDOT) | Summer 2020 (TxDOT) | Summer 2021 (TxDOT) | Categorical Exclusion To Be Completed: Spring 2018 | A meeting with two property owners to discuss needed temporary construction easements was held on 5/25/18. A meeting with property owner to discuss ROW needs was held on 5/23/18. Draft Biological Assessment was submitted to TxDOT for review on 5/18/18. TxDOT 90% PS&E plan review was held on 5/17/18. A meeting with the Georgetown Area Office was held on 4/24/18 to discuss Traffic Control Plan. |
| Ronald Reagan Blvd At IH 35 (Design) Bridge Replacement CSJ: 0015-08-141 (P231) | Binkley & Barfield (BBI) | Oct 2014 | Spring 2018 | Fall 2019 (TxDOT) | Fall 2019 (TxDOT) | Late 2019 (TxDOT) | Spring 2020 (TxDOT) | Categorical Exclusion Approval: 01/04/17 | TxDOT to hold administrative review of final PS&E package in April/May 2019 prior to letting. |
| IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (P231) | Binkley & Barfield (BBI) | Dec 2015 | Spring 2018 | Spring 2019 (TxDOT) | Spring 2019 (TxDOT) | Summer 2019 (TxDOT) | Fall 2020 (TxDOT) | Re-evaluation To Be Completed: 4/6/18 | A meeting with the TxDOT Georgetown Area Office was held on 5/29/18 to discuss FHWA review comments on the IAJR and Schematic. Final PS&E plans were submitted to TxDOT for review on 2/21/18. |
| CR 305 At IH 35 (Design) Bridge Replacement CSJ: 0015-08-140 (P306) | Lochner | Oct 2014 | Apr 2018 | July 2018 (TxDOT) | July 2018 (TxDOT) | Fall 2018 (TxDOT) | Late 2019 (TxDOT) | Categorical Exclusion Approval: 10/24/16 | An Amendment to the Advanced Funding Agreement with TxDOT has been executed. Final plans were submitted to TxDOT 4/6/18. All ROW has been acquired. All Utility Relocations have been completed. |
| Ronald Reagan Blvd Extension (Planning) IH 35 to SH 95 (P238) | Half Associates | Jun 2018 | TBD | TBD | | TBD | | Due Diligence Investigations To Be Completed: TBD | The Professional Service Agreement was approved at Commissioners Court on 5/29/18. The work authorization is awaiting execution. A kickoff meeting is anticipated to be held 6/21/18. |
| CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292) | Steger Bizzell | Mar 2012 | Oct 2016 | TBD | | TBD | | Due Diligence Investigations Completed: 9/7/16 | A property owner meeting was held 5/31/18. To date, 13 out of 43 parcel acquisition contracts have been approved at Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway. |

PRECINCT 3 - COMMISSIONER VALERIE COVEY

| ROAD BOND COMPLETED PROJECTS | PROJECT NO. | ENGINEER / CONTRACTOR | CONSTRUCTION | | | PROGRESS - ACTION ITEMS - REMARKS |
|--|-------------|--|------------------------------|-------------------------|------------------|--|
| | | | START | SUBSTANTIAL COMPLETION* | FINAL COMPLETION | |
| Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293) | N/A | Peloton Land Solutions / C.C. Carlton Industries, Ltd. | Jun 2015 | 05/15/16 | 06/10/16 | Project complete. |
| Southwest Bypass Driveways (P243) | 1512-043 | HDR / Smith Contracting | 05/06/16 | 07/15/16 | 10/17/16 | Project complete. |
| RM 2243 At Escalera Parkway Intersection Improvements (P234) | 1604-067 | Seiler Lankes / Aaron Concrete | 07/05/16 | 08/29/16 | 09/08/16 | Project complete. |
| SH 29 At Cedar Hollow Intersection Improvements (P291) | 1604-067 | KC Engineering / Aaron Concrete | 07/05/16 | 08/29/16 | 09/08/16 | Project complete. |
| Southwest Bypass (Access Route) (P243) | 1702-148 | HDR / Jordan Foster | 06/04/17 | 07/07/17 | 07/07/17 | Project complete. |
| Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276) | 1603-064 | Randall Jones / Patin Construction | 6/03/16 (Limited) 5/26/17 | 02/28/18 | Spring 2018 | Patin continued to work on punchlist items including: Solar panel pole installation, fencing, ditch grading, moving rocks to east end of project, and establishing vegetation. The solar panel poles have a delivery date of mid-July. |
| Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306) | 1708-187 | Cobb Fendley / Santa Clara Construction | 01/12/18 | 04/14/18 | Spring 2018 | The Contractor has completed the punch list items with the exception of establishing vegetation. The balancing change order is being processed. As-Builts have been received and are being reviewed. |

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 4 - COMMISSIONER LARRY MADSEN

| ROAD BOND PROJECTS UNDER CONSTRUCTION | ENGINEER | CONTRACTOR | OBSERVER | BID AWARD | NOTICE TO PROCEED | CONSTRUCTION | | PROGRESS - ACTION ITEMS - REMARKS | |
|--|-----------------------------------|------------------------|-------------------------|-------------------|-------------------|---------------------------|-------------|---|--|
| | | | | | | START | FINISH | | |
| CR 110 South (US 79 to Limmer Loop) (P260) | Dannenbaum | Chasco | GEC | 10/17/16 | 01/03/17 | 01/13/17 | Summer 2018 | Chasco Constructors continued watering to establish vegetation. Punchlist items are being performed. Subcontractor Flasher completed all roadway signs. A walk-thru was performed with representatives of the County. A request for Substantial Completion was received on 5/23/18. | |
| CR 119 (Limmer Loop to Chandler Rd) (P214) | Stantec Consulting Services, Inc. | Joe Bland Construction | GEC | 11/14/17 | 12/08/17 | 12/18/17 | Early 2019 | Joe Bland continued embankment north of Limmer Loop and poured wingwalls at Culvert B and D. Concrete riprap was formed and poured in the west ditch south of Culvert A. Storm sewer pipe, inlets, and manholes were installed on the west side north of Limmer Loop. Topsoil was placed in the east ditch around County Road 118. Subcontractor Greater Austin Development placed deck steel for the bridge, and placed concrete for the bridge deck. Greater Austin Development began tying steel for the bridge railing, and placed concrete for the bridge approach slab. Subcontractor Oldcastle/Wheeler placed asphalt pavement for the temporary widening on the northbound lane north of Limmer Loop. | |
| Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441) | Stantec Consulting Services, Inc. | M.A. Smith Contracting | CORR | 12/07/17 | 12/18/17 | 12/18/17 | Fall 2018 | Smith Contracting poured the downstream headwall and wingwalls for the four barrel 5'x2' box culvert. Concrete for the Alpha Paving east driveway and another section of concrete paving was poured. | |
| ROAD BOND PROJECTS IN DESIGN | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
| | | START | FINISH | | | START | FINISH | | |
| CR 101 (US 79 to North of Chandler Road) (P269) | Brown & Gay | Jul 2014 | Apr 2018 | Summer 2018 | Summer 2018 | Summer 2018 | Summer 2019 | Due Diligence Investigations Completed: 08/04/17 | A revised 100% PS&E Submittal was received 4/11/18 and is under review. A project meeting with BGE was held on 1/11/18 and a site visit on 1/12/18. A meeting to discuss Jonah Water relocation was held 2/1/18. To date, out of 26 parcel acquisition contracts, 21 parcels have closed and 3 parcels are pending closing. Comments were received from the Lower Brushy Creek WCID on 4/4/17. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved. |
| SH 130 Frontage Roads Phase 3 (SBFR US 79 to Limmer Loop) (P302) | Klotz / RPS | Aug 2015 | TBD | | | | | Due Diligence Investigations To Be Completed: TBD | TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete. |
| CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296) | Garver | Nov 2017 | Late 2018 | | | | | Due Diligence Investigations To Be Completed: Spring 2018 Categorical Exclusion To Be Completed: Summer 2018 | Schematic and Environmental work are ongoing. A meeting was held with the City of Taylor to discuss drainage, intersection options at Carlos G Parker, and future development along the proposed roadway. Additional traffic projections have been developed and submitted to TxDOT for the intersection with Carlos G. Parker. |
| CR 110 Middle (North of Limmer Loop to CR 107) (P261) | Kimley Horn | Jan 2013 | Jun 2016 | Fall 2018 | Fall 2018 | Fall 2018 | Late 2019 | Due Diligence Investigations Completed: 9/11/14 | A work authorization for Inland to complete ROW staking is awaiting execution. To date, 9 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Utility coordination with Atmos, CenturyLink, and SuddenLink is underway and utilities are preparing relocation plans. Oncor, Jonah Water, MCI (Verizon Business), and Atmos have completed utility relocation plans. Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed. |
| ROAD BOND PROJECTS IN DESIGN Managed by Others | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
| | | START | FINISH | | | START | FINISH | | |
| Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228) | CP&Y | Mar 2016 | TBD | | | | | Completed: TBD | City Council passed a resolution to support initiating a MOU with TxDOT for the necessary ROW needs controlled by TxDOT on 1/25/18. CP&Y has produced final exhibits to use in discussing this project with TxDOT, CTRMA, CAMPO, and the County. The final schematic has been completed and the development of ROW maps and parcel sketches are 95% complete. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. A summary of the comments received at the Open House is being prepared. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal. |
| ROAD BOND COMPLETED PROJECTS | PROJECT NO. | ENGINEER / CONTRACTOR | | | CONSTRUCTION | | | PROGRESS - ACTION ITEMS - REMARKS | |
| | | START | SUBSTANTIAL COMPLETION* | FINAL COMPLETION | | | | | |
| East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297) | 1601-045 | | | | 05/12/16 | 11/11/16 | 12/22/16 | Project complete. Warranty expires 12/21/18. | |

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY CORRIDOR PROGRAM
June 1, 2018



| PROJECTS IN DESIGN | ENGINEER | DESIGN | | BID ADVERTISEMENT | BID LETTING | ESTIMATED CONST. SCHEDULE | | ENVIRONMENTAL CLEARANCE | PROGRESS - ACTION ITEMS - REMARKS |
|--|-------------------|-----------------------------|--------|-------------------|-------------------------|---------------------------|-----------------------------------|---|---|
| | | START | FINISH | | | START | FINISH | | |
| H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462) | K Friese | Mar 2017 | TBD | | TBD | | | Due Diligence Investigations To Be Completed: TBD | An Open House Meeting was held on 5/17/18 at the Round Rock Presbyterian Church with 170 people in attendance. Documents shared at the Open House meeting are available on the County website. Open House comments will be accepted until June 8th. A meeting with the City of Round Rock's Utility and Planning Department was held 5/8/18. A meeting with BCMUD was held 5/4/18. A meeting with the City of Round Rock's Transportation Department was held 4/24/18. Affected Property Owner Meetings have been held. |
| F / US 183 (Williamson/Burnet County Line to SH 29) (P461) | CP&Y | Mar 2017 | TBD | | TBD | | | Due Diligence Investigations To Be Completed: TBD | A meeting with TxDOT's Georgetown Area Office was held 5/4/18. A project status meeting was held 4/6/18 and 4/19/18. An email update regarding safety study efforts has been issued. Open House Meetings were held 7/13/17 and 11/16/17. Weekly conference calls with CP&Y are being held. |
| C / SH 29 Bypass (Sam Houston Blvd at Patriot Way to SH 29) (P459) | Atkins | Mar 2017 | TBD | | TBD | | | Due Diligence Investigations To Be Completed: TBD | Additional property owner meeting is anticipated to be held 6/11/18. Follow-up meetings with the City of Georgetown and Georgetown ISD were held 5/14/18. Comments were issued 5/8/18 on updated cost estimate, concept, and exhibits that were received 5/4/18. A project status meeting with the County was held 4/30/18. Additional property owner meetings were held on 3/5/18 and 3/28/18. Open House Meetings were held 6/20/17 and 11/9/17. |
| Southeast Corridor Study A1 / FM 1660 (SH 130 to FM 3349) A2 / FM 1660 (FM 3349 to SH 95) E1A / FM 3349 (FM 3349 from US 79 to FM 1660) | KCI / Brown & Gay | Jan 2018 | TBD | | TBD | | | Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD | Project status meetings with the County are anticipated to be held 6/21/18 and 6/22/18. A project status meeting with the County was held 4/12/18 and 4/26/18. A public involvement meeting and environmental meeting with the County was held 5/18/18. A project status meeting with KCI/BGE/Buie was held 2/23/18. Traffic projections information was prepared by Alliance Transportation Group. |
| COMPLETED PROJECTS | PROJECT NO. | ENGINEER / CEI / CONTRACTOR | | CONSTRUCTION | | | PROGRESS - ACTION ITEMS - REMARKS | | |
| | | | | START | SUBSTANTIAL COMPLETION* | FINAL COMPLETION | | | |
| A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458) | N/A | KCI | | N/A | N/A | N/A | Project complete. | | |
| E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460) | N/A | Brown & Gay | | N/A | N/A | N/A | Project complete. | | |

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed