



WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM
June 15, 2018



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		ADVERTISEMENT BEGINS	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD		N/A			N/A	Reimbursement Request No. 24 was sent to TxDOT on 6/5/18. HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and CORR on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is ongoing. Utility coordination is ongoing and relocation will follow as ROW is acquired. An ILA with the City of Round Rock was approved by the Court on 11/20/12 and is being updated/extended through the offices of Sheets & Crossfield for Wilco/CORR consideration. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT to hold administrative review of final PS&E package in late 2018 prior to letting. This project is tentatively scheduled for April 2019 letting.

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Lakeline Blvd. Right Turn Lanes (P331)	Kimley Horn	Feb 2015	Spring 2018	Summer 2018	Summer 2018	Summer 2018	Fall 2018	Due Diligence Investigations To Be Completed: Spring 2018	ROW Dedication Deed and Temporary Construction Easement Agreement was approved for execution during 5/29/18 Commissioner's Court. Review comments were issued 4/26/18 on the Draft Threatened & Endangered Species Report submittal that was received 4/19/18. Review comments on the submittal to the City of Austin Development Services Department were received on 9/12/17.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
FM 1460 North (North of University/Chandler to Quail Valley Drive) CSJ: 2211-02-017 (P262)	Brown & Gay	OHL, Inc.	TxDOT	08/28/14	Oct 2014	Nov 2015	Summer 2018	OHL mixed lime in the finished subgrade north of Inner Loop and Westinghouse Road on the southbound lanes of FM 1460. Rock riprap was placed in the median ditch north of Vantage of Georgetown driveway. Subcontractor Aaron Concrete placed Culvert C on the west end of the southbound lane. Aaron Concrete installed the remaining boxes under the southbound lanes of FM 1460 north of Westinghouse Road. The removal of unnecessary crossovers began. Flexible base was placed at the north end near SE Inner Loop. The St. John's Cemetery culvert was extended along FM 1460. Aaron Concrete formed the backless inlet on the northwest corner of Westinghouse Road and FM 1460. Subcontractor RK Stevens formed and poured sidewalk between Teravista Crossing and Westinghouse Road along the west side of the project.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
June 15, 2018



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			01/27/09	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/11	02/25/13	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	07/11/12	01/04/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	7/1/16 4/4/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 15, 2018



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 620 Phase 2 (Wyoming Springs to Deep Wood) O'Connor Drive North of RM 620 Traffic Study and Safety Improvements CSJ: 0683-01-090 (P235 & P281)	Half Associates / Atkins	Cox Commercial Construction	GEC	11/30/16	01/03/17	01/13/17	Due Spring 2018 Anticipated Summer 2018	Half worked on revising the plan sheets for Oaklands median removal and restriping. Subcontractor Austin Materials placed Ty B and Ty D asphalt throughout the project. Cox Commercial Construction cleaned and graded the center median of RM 620 and placed block sod. Flowable fill was placed for the curb on the O'Connor portion. A small section of asphalt was milled. Subcontractor Greater Austin Development placed forms and poured the remaining curb and gutter along the left turn lane and the median.	
Neenah Avenue Widening (Olive Hill Drive to End) (P278)	Stantec Consulting Services, Inc.	Smith Contracting	GEC	12/07/17	01/26/18	02/05/18	Early 2019	Smith Contracting continued forming and pouring the shared use path (SUP) in various locations for Phase 3. The SUP retaining wall footing and the 5'x3' culvert safety end treatment's (SET) were poured. Backfilling continued against the SUP in various locations and excavation continued for the north retaining wall in front of the Holy Family School. The Holy Family School's west driveway was demolished. An existing 10'x4' box culvert was removed. The AT&T subcontractor completed relocating the line in conflict in front of Church.	
Pearson Ranch Road Signal (P221)	Kimley-Horn	04/24/18	05/16/18	Summer 2018	Summer 2018	Summer 2018	Summer 2018	Bids were opened on 5/16/18. The lowest responsive bidder was Austin Traffic Signal with a mathematically corrected bid of \$267,031.15. The project was awarded at the 6/5/18 Commissioners Court Meeting. The Notice of Award was signed by the Austin Traffic Signal and distributed. The project construction manuals have been partially executed. A pre-construction meeting is anticipated to be scheduled in late June.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Arrowhead Trail To Sam Bass) (P284)	Atkins	Oct 2014	Late 2018	Early 2019	Early 2019	Early 2019	Late 2019	Due Diligence Investigations To Be Completed: TBD	A meeting with Fern Bluff was held on 5/7/18 to discuss utility conflicts. Draft field notes for 17 of 19 parcels have been submitted to Sheets & Crossfield for right of way acquisition. A meeting with a property owner was held on 5/2/18 to discuss the project. A 60% PS&E comment resolution meeting was held with Atkins on 3/9/18.
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Apr 2015	Fall 2018	Late 2018	Late 2018	Late 2018	Late 2019	Due Diligence Investigations To Be Completed: Fall 2018	A revised 90% PS&E submittal was received 6/1/18 and is under review. A 90% constructability review was held on 6/15/18. County review comments were issued on the Parcel 7 pond revisions on 5/21/18. The Parcel 7 pond revision is under review by the City of Round Rock. A coordination meeting with the City of Round Rock was held on 3/29/18 to discuss amendments to the ILA.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	TBD				Due Diligence Investigations To Be Completed: TBD	Draft field notes for easements were submitted 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, meetings have been held with 21 out of 37 property owners and request for right of entry obtained from 20 out of 37 property owners. FAQ, Fact Sheet, and Right of Entry request letters have been prepared for distribution.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Late 2018	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	A pre-60% PS&E submittal was submitted on 6/6/18 and is under review. A meeting with Fern Bluff was held on 5/7/18 to discuss utility conflicts. Pre-Application meeting was held on 5/3/18 with the U.S. Army Corp of Engineers (USACE) to discuss permitting requirements. PSA Amendment was approved at the 4/24/18 Commissioners Court.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	Late 2013	Early 2018	Spring 2019	Spring 2019	Summer 2019	Spring 2020	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is ongoing and approximately 90% complete. Utility coordination relocation efforts are ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors			08/01/16	10/18/17	11/09/17	Project complete. Warranty expires 11/01/19.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 15, 2018



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	Binkley & Barfield (BBI)	C.C. Carlton Industries	City of Cedar Park	11/17/16	01/09/17	01/09/17	Summer 2018	C.C. Carlton continued installing storm pipe and inlets in various locations. Subcontractor Arroyo Secco continued installing curb and gutter in various locations on the project. Arroyo Secco formed and poured the retaining wall footing at the south end of the project along the northbound lane. Subcontractor G Carter drilled, formed, and poured illumination pole foundations.	
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	GEC	11/24/16	02/02/17	05/02/17	Early 2019	Angel Brothers continued subgrade excavation and storm pipe installation near the north end of the project.	
New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Summer 2018	Smith Contracting continued the flexible base placement throughout the project. Excavation continued and concrete was poured for proposed sidewalk along the proposed eastbound lanes near the intersection with Ronald Reagan. The installation of 24" RCP continued. Riprap began to be formed on the downstream side of the multi-barrel 8'x4' culvert.	
CR 200 at Bold Sundown Left Turn Lane (P285)	O'Brien	Cox Commercial Construction	GEC	04/24/18	Spring 2018	Summer 2018	Summer 2018	The contract was awarded to Cox Commercial Construction at the 4/24/18 Commissioners Court Meeting in the amount of \$368,861.88. The project construction manuals have been executed. A Preconstruction meeting is anticipated to be held on 6/12/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Bagdad Road at CR 278 (P438)	LAN	Apr 2015	Late 2017	Summer 2018	Summer 2018	Summer 2018	Summer 2019	Due Diligence Investigations To Be Completed: Spring 2018	A meeting was held on 6/6/18 to coordinate roadway project bid advertisement with the River Ranch County Park project. Application for TCEQ permit was submitted by LAN on 5/10/18. All ROW parcels have either been acquired or possession agreements obtained. Review comments on the 100% PS&E plans for the trail and waterline have been provided to Design Workshop. Final plans were received from LAN on 9/5/17.
Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271)	Aguirre & Fields	Oct 2014	Spring 2018	Fall 2018	Fall 2018	Fall 2018	Early 2020	Due Diligence Investigations To Be Completed: Spring 2018	PEC and AT&T are scheduling the relocation of their facilities along CR 259 and CR 266. Received letter from the USACE authorizing construction on 5/25/18. All ROW parcels have either been acquired or possession agreements obtained. Comments were issued 3/12/18 on the revised PEC pond plans received 2/26/18.
Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274)	K Friese	Apr 2015	Spring 2018	Fall 2018	Fall 2018	Fall 2018	Early 2020	Due Diligence Investigations Completed: Mar 2016 C-List Categorical Exclusion Completed: 5/15/18	Environmental clearance for the crossover was provided by TxDOT on 5/15/18. A TCEQ permit was submitted on 5/9/18. A meeting with the RV Boat and Storage facility was held on 5/8/18 to discuss driveway permitting. A meeting with the Summerlyn Subdivision was held on 5/3/18. 100% PS&E plans for the US 183 Crossover was submitted to TxDOT for review on 4/16/18.
CR 200 (CMTA Railroad to Stagecoach) (P285)	O'Brien	Nov 2014	Summer 2018	Fall 2018	Fall 2018	Early 2019	Early 2020	Due Diligence Investigations To Be Completed: Spring 2018	Plans and estimates associated with upgrades to the Park requested by Liberty Hill are under review. A meeting with Liberty Hill was held on 4/23/18 to discuss drainage in the Park. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Coordination with the City and CapMetro is ongoing for work within the Park and CapMetro ROW. Comments on the 60% PS&E were submitted to O'Brien on 10/6/17. ROW acquisition is underway.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	O'Brien	Nov 2014	Jun 2018	Summer 2018	Summer 2018	Fall 2018	Fall 2019	Categorical Exclusion Completed: 01/04/18	TxDOT has moved letting to July 2018 to obtain FPAA approval. A draft ILA between the County and Liberty Hill was prepared by Sheets & Crossfield and will be submitted to the City for review. ROW acquisition is complete. Utility relocations are ongoing and anticipated to be clear in Summer 2018.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL	FINAL		
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Blvd) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	08/08/17	01/18/18	Project complete. Warranty expires 01/17/20.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 1 (IH 35 to Barnes Tract) (Managed by the City of Georgetown) (P453)	HDR	Jordan Foster	GEC	07/26/17	08/21/17	08/31/17	Summer 2018	Jordan Foster graded the roadway access for the beam trucks to set the girders for spans 1-3. Girders were set on spans 1-8. Bearing seat clearances were checked under the girders during these times and all bracing was put in place. Finished subgrade was placed and processed between the east end of the project and Abutment 1. Flexible base was placed on the project on both sides of the bridge. Bridge deck panels were delivered for placement on the beams.	
Inner Loop Safety Improvements (LTL at Wilco Way & LTL at Central Maintenance Facility) (P226 & P251)	Rodriguez Transportation Group (RTG) / Bridgefarmer	Chasco Contractors	GEC	08/29/17	09/18/17	09/28/17	Summer 2018	CMF: Subcontractor Apac/Wheeler finished the surface hot mix paving on the roadway and the parking lot. General clean up is underway. Subcontractor RSI seeded and installed blanket in front of the WilCo offices. Subcontractor DIJ striped this portion of the project. WW: Chasco Constructors cut and fine graded flexible base the length of the project. The 6:1 safety end treatments (SETs) on the downstream end of Culvert 2 and at Pond B were poured. Soil excavation continued on the upstream end of 42" pipe south of Pond B to allow room for SET formation. Sidewalk continued to be formed and placed on both sides of WilCo Way. The Concrete liner for Pond B was placed. The brick siding on the Williamson County Juvenile Justice Center entrance has been removed; the concrete sign is standing alone. Subcontractor Apac/Wheeler placed 3" of Ty B hot mix the full length of the project.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Southwest Bypass Segment 2 (Barnes Tract to RM 2243) (P243)	HDR	04/17/18	05/09/18	Spring 2018	Summer 2018	Summer 2018	Late 2019	The Contract is anticipated to be awarded at the 6/19/18 Commissioner's Court to the low bidder James Construction. A meeting with the Contractor is scheduled for 6/21/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 176 at RM 2243 Intersection / Safety Improvements (P241)	Rogers Design Services (RDS)	Feb 2016	Summer 2018	Fall 2018	Fall 2018	Fall 2018	Fall 2019	Due Diligence Investigations To Be Completed: Summer 2018 Categorical Exclusion To Be Completed: Summer 2018	The environmental documents for the intersection at RM 2243 were submitted to TxDOT on 5/22/18. The 90% PS&E package for the intersection at RM 2243 was submitted to TxDOT on 5/18/18. A meeting with BCMUD was held on 4/5/18. ROW acquisition is ongoing. Additional Right of entry forms for survey were sent out.
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Summer 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2018	A meeting with two property owners to discuss needed temporary construction easements was held on 5/25/18. A meeting with property owner to discuss ROW needs was held on 5/23/18. Draft Biological Assessment was submitted to TxDOT for review on 5/18/18. TxDOT 90% PS&E plan review was held on 5/17/18.
Ronald Reagan Blvd At IH 35 (Design) Bridge Replacement CSJ: 0015-08-141 (P231)	Binkley & Barfield (BBI)	Oct 2014	Dec 2017	Fall 2019 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	Spring 2020 (TxDOT)	Categorical Exclusion Approval: 01/04/17	TxDOT to hold administrative review of final PS&E package in April/May 2019 prior to letting.
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (P231)	Binkley & Barfield (BBI)	Dec 2015	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Fall 2020 (TxDOT)	Re-evaluation To Be Completed: 4/6/18	A meeting with the TxDOT Georgetown Area Office was held on 5/29/18 to discuss FHWA review comments on the IAJR and Schematic. Final PS&E plans were submitted to TxDOT for review on 2/21/18.
CR 305 At IH 35 (Design) Bridge Replacement CSJ: 0015-08-140 (P306)	Lochner	Oct 2014	Apr 2018	July 2018 (TxDOT)	July 2018 (TxDOT)	Fall 2018 (TxDOT)	Late 2019 (TxDOT)	Categorical Exclusion Approval: 10/24/16	An Amendment to the Advanced Funding Agreement with TxDOT has been executed. Final plans were submitted to TxDOT 4/6/18. All ROW has been acquired. All Utility Relocations have been completed.
Ronald Reagan Blvd Extension (Planning) IH 35 to SH 95 (P238)	Half Associates	Jun 2018	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	The Professional Service Agreement was approved at Commissioners Court on 5/29/18 and the work authorization has been executed. A kickoff meeting is anticipated to be held 6/21/18.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	TBD				Due Diligence Investigations Completed: 9/7/16	A property owner meeting was held 5/31/18. To date, 13 out of 43 parcel acquisition contracts have been approved at Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	07/15/16	10/17/16	Project complete.
RM 2243 At Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 At Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	Spring 2018	Patin continued to work on punchlist items including: Solar panel pole installation, ditch grading, and establishing vegetation. The solar panel poles have a delivery date of mid-July.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	The balancing change order is being processed. As-Builts have been received and are being reviewed.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 15, 2018



PRECINCT 4 - COMMISSIONER LARRY MADSEN

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 119 (Limmer Loop to Chandler Rd) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	12/08/17	12/18/17	Early 2019	Joe Bland began lime treatment of roadway subgrade between Culverts A and B. Topsoil placement continued in the east ditch north of County Road 118. Subcontractor Greater Austin Development tied steel and placed forms for the bridge railing, and placed concrete for the second bridge approach slab.	
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	Stantec Consulting Services, Inc.	M.A. Smith Contracting	CORR	12/07/17	12/18/17	12/18/17	Fall 2018	Smith Contracting began excavating for sidewalk placement, and placed curb on a portion of the concrete paving.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Apr 2018	Summer 2018	Summer 2018	Summer 2018	Summer 2019	Due Diligence Investigations Completed: 08/04/17	A revised 100% PS&E Submittal was received 4/11/18 and is under review. A project meeting with BGE was held on 1/11/18 and a site visit on 1/12/18. A meeting to discuss Jonah Water relocation was held 2/1/18. To date, out of 26 parcel acquisition contracts, 21 parcels have closed and 3 parcels are pending closing. Comments were received from the Lower Brushy Creek WCID on 4/4/17. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 (SBFR US 79 to Limmer Loop) (P302)	Klotz / RPS	Aug 2015	TBD			TBD		Due Diligence Investigations To Be Completed: TBD	TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2018			TBD		Due Diligence Investigations To Be Completed: Spring 2018 Categorical Exclusion To Be Completed: Summer 2018	Schematic and Environmental work are ongoing. A meeting was held with the City of Taylor to discuss drainage, intersection options at Carlos G Parker, and future development along the proposed roadway. Additional traffic projections have been developed and submitted to TxDOT for the intersection with Carlos G. Parker.
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	Kimley Horn	Jan 2013	Jun 2016	Fall 2018	Fall 2018	Fall 2018	Late 2019	Due Diligence Investigations Completed: 9/11/14	A work authorization for Inland to complete ROW staking has been executed. To date, 9 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Utility coordination with Atmos, CenturyLink, and SuddenLink is underway and utilities are preparing relocation plans. Oncor, Jonah Water, MCI (Verizon Business), and Atmos have completed utility relocation plans. Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Mar 2016	TBD			TBD		Completed: TBD	City Council passed a resolution to support initiating a MOU with TxDOT for the necessary ROW needs controlled by TxDOT on 1/25/18. CP&Y has produced final exhibits to use in discussing this project with TxDOT, CTRMA, CAMPO, and the County. The final schematic has been completed. The majority of the ROW parcel descriptions and parcel sketches have been sent to the attorney for appraisals and acquisition to begin. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. A summary of the comments received at the Open House is being prepared. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.	
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco			01/13/17	05/23/18	Summer 2018	Chasco Constructors continued watering to establish vegetation. Punchlist items are being performed.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A project status meeting was held on 6/14/18. An Open House Meeting was held on 5/17/18 at the Round Rock Presbyterian Church with 170 people in attendance. Documents shared at the Open House meeting are available on the County website. Open House comments for inclusion in the Open House Report were accepted until 6/8/18. A meeting with the City of Round Rock's Utility and Planning Department was held 5/8/18. A meeting with BCMUD was held 5/4/18. A meeting with the City of Round Rock's Transportation Department was held 4/24/18. Affected Property Owner Meetings have been held.	
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A meeting with representatives from area Emergency Medical Services, Sheriff's Offices, and Independent School Districts was held 6/7/18 to discuss safety concerns along the Corridor. A meeting with TxDOT's Georgetown Area Office was held 5/4/18. Open House Meetings were held 7/13/17 and 11/16/17. Weekly conference calls with CP&Y are being held.	
C / SH 29 Bypass (Sam Houston Blvd at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Additional property owner meeting was held 6/11/18 with another meeting scheduled 6/21/18. Follow-up meetings with the City of Georgetown and Georgetown ISD were held 5/14/18. Comments were issued 5/8/18 on updated cost estimate, concept, and exhibits that were received 5/4/18. A project status meeting with the County was held 4/30/18. Additional property owner meetings were held on 3/5/18 and 3/28/18. Open House Meetings were held 6/20/17 and 11/9/17.	
Southeast Corridor Study A1 / FM 1660 (SH 130 to FM 3349) A2 / FM 1660 (FM 3349 to SH 95) E1A / FM 3349 (FM 3349 from US 79 to FM 1660)	KCI / Brown & Gay	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	Project status meetings with the County are anticipated to be held 6/21/18 and 6/22/18. A project status meeting with the County was held 4/12/18 and 4/26/18. A public involvement meeting and environmental meeting with the County was held 5/18/18. A project status meeting with KCI/BGE/Buie was held 2/23/18. Traffic projections information was prepared by Alliance Transportation Group.	
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
		START	FINISH		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A			KCI	N/A	N/A	N/A	Project complete.		
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A			Brown & Gay	N/A	N/A	N/A	Project complete.		

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed