



WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM
June 29, 2018



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		ADVERTISEMENT BEGINS	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD		N/A			N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and CORR on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is ongoing. Utility coordination is ongoing and relocation will follow as ROW is acquired. An ILA with the City of Round Rock was approved by the Court on 11/20/12 and is being updated/extended through the offices of Sheets & Crossfield for Wilco/CORR consideration. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT to hold administrative review of final PS&E package in late 2018 prior to letting. This project is tentatively scheduled for April 2019 letting.

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Lakeline Blvd. Right Turn Lanes (P331)	Kimley Horn	Feb 2015	Spring 2018	Summer 2018	Summer 2018	Summer 2018	Fall 2018	Due Diligence Investigations To Be Completed: Spring 2018	A WPAP Exception request was submitted to TCEQ 6/29/18. Resubmittal to the City of Austin for final approval is anticipated to occur in early-July. ROW Dedication Deed and Temporary Construction Easement Agreement was approved for execution during 5/29/18 Commissioner's Court.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
FM 1460 North (North of University/Chandler to Quail Valley Drive) CSJ: 2211-02-017 (P262)	Brown & Gay	OHL, Inc.	TxDOT	08/28/14	Oct 2014	Nov 2015	Summer 2018	OHL placed safety end treatments on each side of the pipe under the St. John's Cemetery entrance. Flexible base continued to be placed at the intersection of FM 1460 and Inner Loop and was completed on Culvert C at the intersection of FM 1460 and Westinghouse Road. The inlet at Culvert C was installed. The ditch on the northwest corner of Westinghouse Road and FM 1460 was excavated. Rock riprap was placed near Inner Loop for erosion control. The temporary median crossovers were shaped to finish grade and topsoil was placed in these areas. Subcontractor Roadway Specialties seeded the old crossovers and touched up bare areas throughout the project. Subcontractor Aaron Concrete placed the concrete for the St. John's Cemetery driveway north of Westinghouse Road.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
June 29, 2018



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			01/27/09	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/11	02/25/13	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	07/11/12	01/04/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	7/1/16 4/4/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 29, 2018



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 620 Phase 2 (Wyoming Springs to Deep Wood) O'Connor Drive North of RM 620 Traffic Study and Safety Improvements CSJ: 0683-01-090 (P235 & P281)	Half Associates / Atkins	Cox Commercial Construction	GEC	11/30/16	01/03/17	01/13/17	Due Spring 2018 Anticipated Summer 2018	Cox Commercial Construction removed curb and gutter and excavated for the removal of the center median on Oaklands. The center median of RM 620 was cleaned and the roadway milled and swept. Subcontractor Flasher excavated and set bases for the small roadside signs along the project. Subcontractor Austin Materials milled and paved the final layer of hot mix.	
Neenah Avenue Widening (Olive Hill Drive to End) (P278)	Stantec Consulting Services, Inc.	Smith Contracting	GEC	12/07/17	01/26/18	02/05/18	Early 2019	Smith Contracting poured a section of the shared use path (SUP) between the Church and the Holy Family School and excavated a new section for the SUP. The north side retaining wall was poured in front of the Holy Family School's west driveway. Three water line tie-ins, the installation of the 36" RCP and the 7'x7' area inlet were completed. The excavation and shaping of Swale A continued in front of the Church. The installation of the 12'x4' box culverts began.	
Pearson Ranch Road Signal (P221)	Kimley-Horn	Austin Traffic Signal	GEC	6/5/2018	Summer 2018	Summer 2018	Late 2018	The Notice of Award was signed by the Austin Traffic Signal and distributed. The project construction manuals have been partially executed. A pre-construction meeting was held on 6/28/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Arrowhead Trail To Sam Bass) (P284)	Atkins	Oct 2014	Late 2018	Early 2019	Early 2019	Early 2019	Late 2019	Due Diligence Investigations To Be Completed: TBD	A 90% PS&E Submittal was received 6/29/18 and is under review. A meeting with Fern Bluff was held on 5/7/18 to discuss utility conflicts. Draft field notes for 17 of 19 parcels have been submitted to Sheets & Crossfield for right of way acquisition. A meeting with a property owner was held on 5/2/18 to discuss the project.
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Apr 2015	Fall 2018	Late 2018	Late 2018	Late 2018	Late 2019	Due Diligence Investigations To Be Completed: Fall 2018	Comments were issued 6/25/18 on a revised 90% PS&E submittal that was received 6/1/18. A 90% constructability review was held on 6/15/18. A coordination meeting with the City of Round Rock was held on 3/29/18 to discuss amendments to the ILA.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017					Due Diligence Investigations To Be Completed: TBD	Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, meetings have been held with 21 out of 37 property owners and request for right of entry obtained from 20 out of 37 property owners. FAQ, Fact Sheet, and Right of Entry request letters have been prepared for distribution.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Late 2018	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	Comments were issued on 6/18/18 on a pre-60% PS&E submittal that was received on 6/6/18. A meeting with Fern Bluff was held on 5/7/18 to discuss utility conflicts. Pre-Application meeting was held on 5/3/18 with the U.S. Army Corp of Engineers (USACE) to discuss permitting requirements. PSA Amendment was approved at the 4/24/18 Commissioners Court.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	Late 2013	Early 2018	Spring 2019	Spring 2019	Summer 2019	Spring 2020	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is ongoing and approximately 90% complete. Utility coordination relocation efforts are ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors			08/01/16	10/18/17	11/09/17	Project complete. Warranty expires 11/01/19.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 29, 2018



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	Binkley & Barfield (BBI)	C.C. Carlton Industries	City of Cedar Park	11/17/16	01/09/17	01/09/17	Summer 2018	C.C. Carlton demolished and removed an existing concrete island at the south end of the project. Subcontractor Arroyo Secco continued retaining wall construction at the south end of the project along the northbound lane. Arroyo Secco resumed curb and gutter and sidewalk work at the north end of the project near the FM 1431.	
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	GEC	11/24/16	02/02/17	05/02/17	Early 2019	Angel Brothers set up a road closure and detour at the north end of the project and began removing the old roadway between Collaborative Way and San Gabriel Parkway. The Contractor placed flexible base on geogrid north of San Gabriel Parkway. Curb and gutter was placed along the proposed northbound lanes between McCallum Drive and Halsey Drive.	
New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Summer 2018	Smith Contracting continued the flexible base placement throughout the project. Curb and gutter work resumed at the east end of the project for the Ronald Reagan tie-in. Concrete was poured for the sidewalk at the east end of the project. Backfilling topsoil began between curb and sidewalk at the east end of the project. Subcontractor G Carter began installing conduit for illumination poles.	
CR 200 at Bold Sundown Left Turn Lane (P285)	O'Brien	Cox Commercial Construction	GEC	04/24/18	06/29/18	Summer 2018	Summer 2018	A pre-construction meeting was held on 6/12/18. Notice to Proceed was issued on 6/28/18 for time charges to begin on 7/9/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Bagdad Road at CR 278 (P438)	LAN	Apr 2015	Late 2017	Summer 2018	Summer 2018	Summer 2018	Summer 2019	Due Diligence Investigations To Be Completed: Spring 2018	Project advertisement is anticipated to be on the 7/17/18 Commissioners Court Agenda for approval. A meeting was held on 6/6/18 to coordinate roadway project bid advertisement with the River Ranch County Park project. A TCEQ permit application was submitted by LAN on 5/10/18. All ROW parcels have either been acquired or possession agreements obtained.
Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271)	Aguirre & Fields	Oct 2014	Spring 2018	Fall 2018	Fall 2018	Fall 2018	Early 2020	Due Diligence Investigations To Be Completed: Spring 2018	PEC and AT&T are in the process of relocating their facilities along CR 259 and CR 266. Letter received from the USACE authorizing construction on 5/25/18. All ROW parcels have either been acquired or possession agreements obtained. Comments were issued 3/12/18 on the revised PEC pond plans received 2/26/18.
Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274)	K Friese	Apr 2015	Spring 2018	Fall 2018	Fall 2018	Fall 2018	Early 2020	Due Diligence Investigations Completed: Mar 2016 C-List Categorical Exclusion Completed: 5/15/18	A development agreement between Affordable RV and Boat Storage and the County is being prepared by Sheets & Crossfield. Environmental clearance for the crossover was provided by TxDOT on 5/15/18. A TCEQ permit was submitted on 5/9/18.
CR 200 (CMTA Railroad to Stagecoach) (P285)	O'Brien	Nov 2014	Summer 2018	Fall 2018	Fall 2018	Early 2019	Early 2020	Due Diligence Investigations To Be Completed: Spring 2018	Plans and estimates for upgrades to the Park requested by Liberty Hill are under review. A meeting with Liberty Hill was held on 6/20/18 to discuss drainage in the Park. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Coordination with the City and CapMetro is ongoing for work within the Park and CapMetro ROW, corresponding ILAs are under development. ROW acquisition is underway.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	O'Brien	Nov 2014	Jun 2018	Summer 2018	Summer 2018	Fall 2018	Fall 2019	Categorical Exclusion Completed: 01/04/18	TxDOT has moved letting to July 2018 to obtain FPAA approval. A draft ILA between the County and Liberty Hill was prepared by Sheets & Crossfield and will be submitted to the City for review. ROW acquisition is complete. Utility relocations are ongoing and anticipated to be clear in Summer 2018.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Blvd) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	08/08/17	01/18/18	Project complete. Warranty expires 01/17/20.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 1 (IH 35 to Barnes Tract) (Managed by the City of Georgetown) (P453)	HDR	Jordan Foster	GEC	07/26/17	08/21/17	08/31/17	Summer 2018	Jordan Foster placed flexible base on both sides of the bridge. Panel fills and panels continued to be placed at Span 8. Grading resumed on the east side of the project. Topsoil was placed on the east side of the project. Retaining Wall 1 Flume construction began and concrete pours are schedule for Friday (6/29/18) and Monday (7/2/18). Subcontractor Aaron Concrete slipformed curb and gutter at the both ends of the project.	
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	Rodriguez Transportation Group (RTG) / Bridgefarmer	Chasco Contractors	GEC	08/29/17	09/18/17	09/28/17	Summer 2018	CMF: Subcontractor Flasher Equipment installed the roadway signs. The 3:1 slope at the west side of the parking lot entrance along the southbound lane was shaped. A 6" curb will be placed. WW: Chasco Constructors continued to pour flowable fill in Pond A and formed and poured the concrete riprap apron at the inlet for Pond A. The toe ditch excavation around Ponds A and B was completed. Sidewalk was formed from the Vaughn construction site to the east end of the project. The sidewalk east of the Animal Shelter was poured. The curb and gutter at the old entrance of the Animal Shelter has been removed; the new entrance was formed and poured. Drainage ditches along the full length of the project continued to be cleaned and graded.	
Southwest Bypass Segment 2 (Barnes Tract to RM 2243) (P243)	HDR	James Construction	GEC	Summer 2018	Summer 2018	Summer 2018	Late 2019	The Contract was awarded at the 6/19/18 Commissioner's Court Meeting to the low bidder James Construction. A meeting with the Contractor and County was held on 6/21/18. The Notice of Award and the Contracts are with the Contractor for signature.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
CR 305 At IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	June 2018 (TxDOT)	July 2018 (TxDOT)	Fall 2018 (TxDOT)	Fall 2018 (TxDOT)	Fall 2018 (TxDOT)	Late 2019 (TxDOT)	An Amendment to the Advanced Funding Agreement with TxDOT has been executed. Final plans were submitted to TxDOT 4/6/18. All ROW has been acquired. All Utility Relocations have been completed.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
CR 176 at RM 2243 Intersection / Safety Improvements (P241)	Rogers Design Services (RDS)	START	FINISH			START	FINISH	Due Diligence Investigations To Be Completed: Summer 2018 Categorical Exclusion To Be Completed: Summer 2018	The environmental documents for the intersection at RM 2243 were submitted to TxDOT on 5/22/18. TxDOT comments on the 90% PS&E submittal for the intersection at RM 2243 were issued 6/14/18. A meeting with BCMUD was held on 4/5/18. ROW acquisition is ongoing.
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Summer 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2018	A meeting with TxDOT was held on 6/15/18 to discuss utilities. TxDOT review comments on the draft Biological Assessment were issued on 6/12/18. A 30% PS&E submittal for the City of Round Rock 30" Raw waterline was submitted for review to the GEC and City for review on 6/1/18. A meeting with the TxDOT Georgetown Area Office was held 6/7/18 to discuss traffic control plans. A meeting with property owner to discuss ROW needs was held on 5/23/18. TxDOT 90% PS&E plan review was held on 5/17/18, review comments pending.
Ronald Reagan Blvd At IH 35 (Design) Bridge Replacement CSJ: 0015-08-141 (P231)	Binkley & Barfield (BBI)	Oct 2014	Dec 2017	Fall 2019 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	Spring 2020 (TxDOT)	Categorical Exclusion Approval: 01/04/17	TxDOT to hold administrative review of final PS&E package in April/May 2019 prior to letting.
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (P231)	Binkley & Barfield (BBI)	Dec 2015	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Fall 2020 (TxDOT)	Re-evaluation To Be Completed: 4/6/18	A meeting with the TxDOT Georgetown Area Office was held on 5/29/18 to discuss FHWA review comments on the IAJR and Schematic. Final PS&E plans were submitted to TxDOT for review on 2/21/18.
Ronald Reagan Blvd Extension (Planning) IH 35 to SH 95 (P238)	Half Associates	Jun 2018	TBD			TBD		Due Diligence Investigations To Be Completed: TBD	The Professional Service Agreement was approved at Commissioners Court on 5/29/18 and the work authorization has been executed. A kickoff meeting was held on 6/21/18.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016			TBD		Due Diligence Investigations Completed: 9/7/16	A property owner meeting was held 5/31/18. To date, 13 out of 43 parcel acquisition contracts have been approved at Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	07/15/16	10/17/16	Project complete.
RM 2243 At Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 At Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	Spring 2018	Patin continued to work on the remaining punchlist item: Solar panel pole installation. The solar panel poles have a delivery date of mid-July.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	The balancing change order is being processed. As-Builts have been received and are being reviewed.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 29, 2018



PRECINCT 4 - COMMISSIONER LARRY MADSEN

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 119 (Limmer Loop to Chandler Rd) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	12/08/17	12/18/17	Early 2019	Joe Bland Construction continued mixing and compacting the lime treated subgrade between Culverts A and CR 118, and began mixing for treatment of subgrade south of Culvert A. Driveway pipe installation began. Embankment continued north of the Cottonwood Creek bridge. Subcontractor Greater Austin Development placed concrete for the bridge rail on the west side of the bridge. Subcontractor BMP Specialists placed temporary seeding in the ditches. Oncor provided the power for the signal system at CR 119 and Limmer Loop.	
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	Stantec Consulting Services, Inc.	M.A. Smith Contracting	CORR	12/07/17	12/18/17	12/18/17	Fall 2018	Smith Contracting continued to place curb on the concrete paving. Inlet transitions and sidewalk were formed in various locations and excavated for riprap in front of Alpha Paving.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Apr 2018	Summer 2018	Summer 2018	Summer 2018	Summer 2019	Due Diligence Investigations Completed: 08/04/17	A meeting with Jonah Water was held 6/28/18. A revised 100% PS&E Submittal was received 4/11/18 and is under review. To date, out of 26 parcel acquisition contracts, 21 parcels have closed and 3 parcels are pending closing. Comments were received from the Lower Brushy Creek WCID on 4/4/17. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 (SBFR US 79 to Limmer Loop) (P302)	Klotz / RPS	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2018					Due Diligence Investigations To Be Completed: Spring 2018 Categorical Exclusion To Be Completed: Summer 2018	Schematic and Environmental work are ongoing. A meeting was held with the City of Taylor to discuss drainage, intersection options at Carlos G Parker, and future development along the proposed roadway. Additional traffic projections have been developed and submitted to TxDOT for the intersection with Carlos G. Parker. A meeting with TxDOT was held on 6/27/18 to discuss implementing a T-intersection at Carlos G. Parker and CR 366.
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	Kimley Horn	Jan 2013	Jun 2016	Fall 2018	Fall 2018	Fall 2018	Late 2019	Due Diligence Investigations Completed: 9/11/14	One (1) parcel acquisition contract was approved by Commissioners Court on 6/26/18. To date, 10 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Utility coordination with Atmos, CenturyLink, and SuddenLink is underway and utilities are preparing relocation plans. Oncor, Jonah Water, MCI (Verizon Business), and Atmos have completed utility relocation plans. Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Mar 2016	TBD					Completed: TBD	City Council passed a resolution to support initiating a MOU with TxDOT for the necessary ROW needs controlled by TxDOT on 1/25/18. CP&Y has produced final exhibits to use in discussing this project with TxDOT, CTRMA, CAMPO, and the County. The final schematic has been completed. The majority of the ROW parcel descriptions and parcel sketches have been sent to the attorney for appraisals and acquisition to begin. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. A summary of the comments received at the Open House is being prepared. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal.
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	TBD	TBD	TBD					Completed: TBD	Sheets & Crossfield has prepared a draft ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.	
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco			01/13/17	05/23/18	Summer 2018	Chasco Constructors continued watering to establish vegetation. Punchlist items are being performed.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A draft Open House Report and FAQ submittal was received 6/21/18 and is under review. Right of entry letters have been sent out. An Open House Meeting was held on 5/17/18 at the Round Rock Presbyterian Church with 170 people in attendance. Documents shared at the Open House meeting are available on the County website. Open House comments for inclusion in the Open House Report were accepted until 6/8/18.	
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A meeting with representatives from area Emergency Medical Services, Sheriff's Offices, and Independent School Districts was held 6/7/18 and 6/26/18 to discuss safety concerns along the Corridor. A meeting with TxDOT's Georgetown Area Office was held 5/4/18. Open House Meetings were held 7/13/17 and 11/16/17. Weekly conference calls with CP&Y are being held.	
C / SH 29 Bypass (Sam Houston Blvd at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A meeting with TxDOT Georgetown Area Office is anticipated to be held 7/9/18. One (1) right of entry form is outstanding. Additional property owner meeting was held 6/11/18 and 6/21/18. Follow-up meetings with the City of Georgetown and Georgetown ISD were held 5/14/18. Open House Meetings were held 6/20/17 and 11/9/17.	
Southeast Corridor Study A1 / FM 1660 (SH 130 to FM 3349) A2 / FM 1660 (FM 3349 to SH 95) E1A / FM 3349 (FM 3349 from US 79 to FM 1660)	KCI / Brown & Gay	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	Project status meetings with the County were held 6/21/18 and 6/22/18. A public involvement meeting and environmental meeting with the County was held 5/18/18. A project status meeting with KCI/BGE/Buie was held 2/23/18. Traffic projections information was prepared by Alliance Transportation Group.	
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION						
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.		
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.		

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed