



WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM
September 28, 2018



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		ADVERTISEMENT BEGINS	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD			N/A		N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Halff Associates	Mar 2012	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and CORR on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is complete. Utility coordination is ongoing. An ILA with the City of Round Rock was approved by the Court on 11/20/12. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. A Standard Utility Agreement between CORR and Oncor is tentatively scheduled for 9/27/18 City Council consideration. TxDOT to hold administrative review of final PS&E package in late 2018 prior to letting. This project is tentatively scheduled for April 2019 letting.

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
Lakeline Blvd. Right Turn Lanes (P331)	Kimley Horn	09/25/18	10/24/18	Late 2018	Late 2018	Late 2018	Spring 2019	Advertisement of the project was approved at Commissioners Court on 9/25/18. A Pre-Bid Meeting is anticipated to be held 10/10/18 at 3:30 pm and a Bid Opening at 10/24/18 at 3:30 pm. TDLR application for RAS review was submitted 9/24/18. City of Austin Development Services Department permit was approved 8/17/18. TCEQ WPAP Exception was approved by TCEQ on 8/16/18.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
FM 1460 North (North of University/Chandler to Quail Valley Drive) CSJ: 2211-02-017 (P262)	Brown & Gay	OHL, Inc.	TxDOT	08/28/14	Oct 2014	Nov 2015	Fall 2018	OHL swept the pavement for the asphalt surface placement on the proposed southbound lanes of FM 1460 and performed clean up after the paving operation. The ROW was mowed. Subcontractor Aaron Concrete slipped curb along the north side of High Tech east of FM 1460 and subcontractor Austin Materials continued placing the surface mix on the proposed southbound lanes of FM 1460 from north of Inner Loop south.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
September 28, 2018



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			01/27/09	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/11	02/25/13	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	07/11/12	01/04/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	7/1/16 4/4/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
September 28, 2018



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	Stantec Consulting Services, Inc.	Smith Contracting	GEC	12/07/17	01/26/18	02/05/18	Early 2019	Smith Contracting completed roadway excavation for Phase IV between Solera Drive and the east end of the project on the south side. Flexible base was completed, and concrete formed and poured for the south side shared use path (SUP) between Olive Hill and Altona.	
Pearson Ranch Road Signal (P221)	Kimley-Horn	Austin Traffic Signal	GEC	06/05/18	07/20/18	7/30/2018	Late 2018	Austin Energy Subcontractor Pyke drilled and set poles along the southbound side of Pearson Ranch Road. Austin Energy pulled wires. Austin Traffic Signal set perimeter barricades along the project.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Arrowhead Trail To Sam Bass) (P284)	Atkins	Oct 2014	Late 2018	Early 2019	Early 2019	Early 2019	Late 2019	Due Diligence Investigations To Be Completed: Late 2018	A meeting with the Brushy Creek MUD was held on 9/25/18 to discuss utilities. A meeting with the City of Round Rock and the City of Cedar Park was held on 9/19/18 to discuss the Brushy Creek Regional Wastewater line. Final right of way field notes for 17 of 19 parcels were provided to Sheets & Crossfield for ROW acquisition. Comments on the 90% PS&E submittal were provided to Atkins on 7/19/18. A meeting with Fern Bluff to discuss right of way needs was held on 7/10/18.
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Apr 2015	Fall 2018	Late 2018	Late 2018	Late 2018	Late 2019	Due Diligence Investigations Completed: 7/31/18	TCEQ Organized Sewage Collection Plan approval was received on 9/25/18. Final PS&E Plans were submitted by LJA on 9/19/18 and are under review. Plans were submitted to the City of Round Rock on 9/25/18.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	TBD				Due Diligence Investigations To Be Completed: Late 2018	Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, meetings have been held with 21 out of 37 property owners and request for right of entry obtained from 20 out of 37 property owners. FAQ, Fact Sheet, and Right of Entry request letters have been prepared for distribution.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Late 2018	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	A presentation at the BCMUD Board meeting occurred on 9/27/18. A meeting with the Brushy Creek MUD was held on 9/25/18 to discuss utilities. A meeting with the City of Round Rock and the City of Cedar Park was held on 9/19/18 to discuss the Brushy Creek Regional Wastewater line. Comments were issued 9/5/18 on a complete 60% PS&E submittal received 8/15/18. A meeting with the Parks Department was held on 8/17/18 to discuss pedestrian detours.
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Oct 2018	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	A meeting with Oncor is anticipated to be held on 10/2/18.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	Late 2013	Early 2018	Spring 2019	Spring 2019	Summer 2019	Spring 2020	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is ongoing and approximately 90% complete. Utility coordination relocation efforts are ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors			08/01/16	10/18/17	11/09/17	Project complete. Warranty expires 11/10/19.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.	
RM 620 Phase 2 (Wyoming Springs to Deep Wood) O'Connor Drive North of RM 620 Traffic Study and Safety Improvements CSJ: 0683-01-090 (P235 & P281)	1608-108	Half Associates and Atkins / Cox Commercial Construction			01/13/17	07/18/18	Fall 2018	Cox Commercial completed all punchlist items with the exception of pavement repairs identified by the ride quality profile. The Contractor, paving subcontractor, and GEC discussed pavement repairs identified by ride quality profile.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
September 28, 2018



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	Binkley & Barfield (BBI)	C.C. Carlton Industries	City of Cedar Park	11/17/16	01/09/17	01/09/17	Late 2018	CC Carlton set concrete barrier at the south end along the northbound lanes. Subcontractor Arroyo Secco continued placing concrete for sidewalk and riprap at the south end of the project.	
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	GEC	11/24/16	02/02/17	05/02/17	Early 2019	Angel Brothers completed channel excavation at the north end of the project and installed 36" RCP for various driveway culverts. Excavation of the old southbound lanes continued. Subcontractor Levy continued illumination pole installation.	
New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Fall 2018	Smith Contracting continued installing 5' x 3' box culverts in an off-site drainage easement and placing median concrete stamped riprap and channel riprap. Subcontractor Wheeler paved old CR 180. Topsoil continued to be spread throughout the project.	
CR 200 at Bold Sundown Left Turn Lane (P285)	O'Brien	Cox Commercial Construction	GEC	04/24/18	06/29/18	07/09/18	Fall 2018	Cox Commercial Construction placed and graded topsoil on the east side, north of Bold Sundown. Excess material was removed from the site, and flexible base was graded from Lackey Creek to the north end of the project. Silt fences and rock berm dams were cleaned. Subcontractor Wheeler placed TY B hot mix asphalt on the east and west sides from Lackey Creek to north end of the project. Spectrum relocated utility line at northeast end of project. Williamson County Maintenance cleaned debris from Lackey Creek and note damaged metal beam guard rail over Lackey Creek.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	O'Brien	07/09/18	07/31/18	07/31/18	Fall 2018	Fall 2018	Fall 2019	Award of the project was approved at the 8/28/18 Commissioners Court Meeting to Cox Commercial Construction and has been submitted to TxDOT for concurrence on 8/29/18. Five (5) responsive bids were received on 7/31/18 with the apparent low bidder being Cox Commercial Construction with a bid of \$1,705,061.70.	
Bagdad Road at CR 278 (P438)	LAN	07/17/18	08/15/18	Fall 2018	Fall 2018	Fall 2018	Fall 2019	The project was awarded to Champion Site Prep at the 9/11/18 Commissioners Court Meeting. Six (6) bids were received on 8/15/18 with the apparent low bidder being Champion Site Preparation with a bid of \$2,959,000.00. The contracts have been partially executed.	
Ronald Reagan at Santa Rita Ranch (P328)	Williamson County	09/04/18	09/25/18	Fall 2018	Fall 2018	Fall 2018	Early 2019	Six (6) bids were received on 9/25/18 with the apparent low bidder being Joe Bland Construction with a bid of \$420,608.60.	
San Gabriel Ranch Road Bridge (P439)	Freese & Nichols	08/07/18	09/05/18	Fall 2018	Fall 2018	Fall 2018	Summer 2019	The project was awarded to Greater Austin Development Co. at the 9/18/18 Commissioners Court Meeting. Ten (10) bids were received on 9/5/18 with the apparent low bidder being Greater Austin Development Co. with a bid of \$1,425,301.90. Utility relocations are underway.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271)	Aguirre & Fields	Oct 2014	Fall 2018	Fall 2018	Fall 2018	Fall 2018	Early 2020	Due Diligence Investigations To Be Completed: Fall 2018	The Contributing Zone Plan was approved by TCEQ 8/13/18. Driveway permits for the tie in to SH 29 and US 183 were submitted to TxDOT on 8/22/18. PEC and AT&T are in the process of relocating their facilities along CR 259 and CR 266. Letter received from the USACE authorizing construction on 5/25/18. All ROW parcels have either been acquired or possession agreements obtained.
Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274)	K Friese	Apr 2015	Fall 2018	Fall 2018	Fall 2018	Fall 2018	Early 2020	Due Diligence Investigations Completed: 7/31/18 C-List Categorical Exclusion Completed: 5/15/18	Driveway permit for Affordable Boat and RV Storage was submitted to TxDOT for review on 9/10/18. Driveway permits for the tie in to SH 29 were submitted to TxDOT on 8/22/18. Comments were issued on 8/14/18 on the plans for the US 183 crossover submittal received 8/13/18. Contributing Zone Plan was approved by TCEQ on 7/31/18. A development agreement between Affordable RV and Boat Storage and the County is being prepared by Sheets & Crossfield.
CR 200 (CMTA Railroad to CR 201) (P285)	O'Brien	Nov 2014	Early 2019	Early 2019	Early 2019	Early 2019	Early 2020	Due Diligence Investigations To Be Completed: Fall 2018	A meeting with the City of Georgetown was held on 9/11/18. Coordination with the City and CapMetro is ongoing for work within the Park and CapMetro ROW, corresponding ILAs are under development. ROW acquisition is underway. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Utility coordination with PEC and City of Georgetown is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
September 28, 2018



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien	N/A	N/A	N/A	Project complete.
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction	12/11/15	01/12/17	Jan 2017	Project complete.
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction	01/04/16	11/20/17	Late 2017	Project complete.
CR 258 (Sunset Ridge to Reagan Blvd) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	08/08/17	01/18/18	Project complete. Warranty expires 01/17/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 1 (IH 35 to Barnes Tract) (Managed by the City of Georgetown) (P453)	HDR	Jordan Foster	GEC	07/26/17	08/21/17	08/31/17	Fall 2018	Jordan Foster continued to clean the site and remove all unnecessary materials and equipment. Rock riprap was placed at the ditches at Retaining Wall 2 and 3. Subcontractor Austin Materials placed the TY D hot mix asphalt on the west and east end of project. Subcontractor Austin Roadways installed metal beam guard fence (MBGF) at both ends of the bridge. The mow strip was graded and poured. Topsoil and compost were placed at the west end of job site.	
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	Rodriguez Transportation Group (RTG) / Bridgefarmer	Chasco Contractors	GEC	08/29/17	09/18/17	09/28/17	Summer 2018	Chasco graded the Animal Shelter driveway and applied the lime treatment to the subgrade. Subcontractor Matoka installed the pond gate post at both ponds.	
Southwest Bypass Segment 2 (Barnes Tract to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	Time charges began on 9/24/18. Surveyors from James Construction began laying out the ROW for their wire fence subcontractor, Wall 6, and the east end of the project. Clearing ROW began for the fence subcontractor.	
CR 305 At IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18 (TxDOT)	Oct 2018 (TxDOT)	Fall 2018 (TxDOT)	Late 2019 (TxDOT)	A groundbreaking ceremony was held on 9/21/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 176 at RM 2243 Intersection / Safety Improvements (P241)	Rogers Design Services (RDS)	Feb 2016	Late 2018	Early 2019	Early 2019	Early 2019	Late 2019	Due Diligence Investigations To Be Completed: Fall 2018 Categorical Exclusion To Be Completed: Fall 2018	A meeting with the City of Georgetown regarding a waterline on RM 2243 was held on 9/11/18. The 100% TxDOT PS&E package for the intersection at RM 2243 was submitted to TxDOT on 7/13/18. The environmental documents for the intersection at RM 2243 were submitted to TxDOT on 5/22/18. ROW acquisition is ongoing.
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Fall 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Late 2018	A supplemental work authorization and professional service agreement amendment have been submitted and are under review. A meeting was held on 9/18/18 with the City of Round Rock and City of Georgetown to discuss utilities. A Biological Assessment was submitted to TxDOT on 9/10/18 and is under review.
Ronald Reagan Blvd At IH 35 (Design) Bridge Replacement CSJ: 0015-08-141 (P231)	Binkley & Barfield (BBI)	Oct 2014	Dec 2017	Fall 2019 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	Spring 2020 (TxDOT)	Categorical Exclusion Approval: 01/04/17	TxDOT to hold administrative review of final PS&E package in April/May 2019 prior to letting.
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (P231)	Binkley & Barfield (BBI)	Dec 2015	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Fall 2020 (TxDOT)	Re-evaluation Approval: 8/31/18	PS&E Plans for TxDOT administrative review was submitted to TxDOT on 9/20/18. TxDOT administrative review of final PS&E package has been tentatively scheduled for 10/11/18. ENV Re-evaluation was approved on 8/31/18. Revised IAJR was approved by FHWA on 7/26/18.
Ronald Reagan Blvd Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020	TBD				Due Diligence Investigations To Be Completed: TBD	A project status meeting is anticipated to be held 10/3/18. A Work Authorization for SWCA for environmental work is being prepared. A QA/QC Plan was submitted 7/23/18 and reviewed. A kickoff meeting was held on 6/21/18.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	TBD				Due Diligence Investigations Completed: 9/7/16	A meeting with the City of Georgetown regarding the ILA was held on 9/11/18. To date, 14 out of 43 parcel acquisition contracts have been approved at Commissioners Court, 12 of those contracts have closed. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	07/15/16	10/17/16	Project complete.
RM 2243 At Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 At Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	Fall 2018	Outstanding punchlist items: Lights have been wired in; however, one is being replaced due to an issue.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	The balancing change order was approved on the 7/24/18 Agenda. As-Builts have been received. The Contractor submitted the outstanding close-out documents, including subcontractor lien waivers. The Certificate of Acceptance has been issued to the Contractor.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
September 28, 2018



PRECINCT 4 - COMMISSIONER LARRY MADSEN

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 119 (Limmer Loop to Chandler Rd) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	12/08/17	12/18/17	Spring 2019	Joe Bland Construction excavated to subgrade and placed flexible base at the CR 119/Limmer Loop tie-in. Final course flexible base continued to be placed and processed to finish grade from the gas line to CR 118. Clean up from the heavy rain is ongoing. Concrete was formed and poured for the upstream SET footing at Culvert E.	
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	Stantec Consulting Services, Inc.	M.A. Smith Contracting	CORR	12/07/17	12/18/17	12/18/17	Fall 2018	Smith Contracting completed mixing lime at the west end of the project near CR 170. Concrete riprap continued to be placed in front of Alpha Paving and subcontractor ESSI completed installing metal beam guard fence (MBGF) at Culverts 1 and 2. All storm pipe installation was completed for the project. The concrete crew began forming the downstream headwall for Culvert 2.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Apr 2018	Late 2018	Late 2018	Early 2019	Early 2019	Due Diligence Investigations Completed: 08/04/17	A meeting with Jonah Water was held 6/28/18. A revised 100% PS&E Submittal was received 4/11/18 and is under review. To date, out of 26 parcel acquisition contracts, 25 parcels have closed. Comments were received from the Lower Brushy Creek WCID on 4/4/17. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 (SBFR US 79 to Limmer Loop) (P302)	Klotz / RPS	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2019					Due Diligence Investigations To Be Completed: Spring 2019 Categorical Exclusion To Be Completed: Summer 2019	Schematic and Environmental work are ongoing. A meeting was held with the City of Taylor to discuss drainage, intersection options at Carlos G Parker, and future development along the proposed roadway. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18. Updated DCIS, AFA, Scheduling, and CSJ forms submitted to TxDOT 8/9/18.
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	Kimley Horn	Jan 2013	Jun 2016	Fall 2018	Fall 2018	Late 2018	Late 2019	Due Diligence Investigations Completed: 9/11/14	An updated PS&E submittal was received 9/11/18 that includes the traffic signal design at Limmer Loop and is under review. To date, 10 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Oncor, Jonah Water, MCI (Verizon Business), and Atmos have completed utility relocation plans. Atmos relocation is underway. Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2019	Fall 2019	Fall 2019	Late 2019	Late 2020	Fall 2019	The final schematic has been completed. The ROW parcel descriptions and parcel sketches have been completed. ROW appraisals have begun and initial coordination with landowners is ongoing. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. A summary of the comments received at the Open House is being prepared. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal. CAMPO funding was recently acquired for a portion of the construction costs. This will require additional coordination with TxDOT to meet Federal project requirements.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.	
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco			01/13/17	05/23/18	09/18/18	The Certificate of Completion has been issued to the Contractor.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	The FAQ and Open House Report for the 5/17/18 Open House are available on the County website. Follow up right of entry letters have been sent out. 46 out of 48 executed right of entry forms have been received. Open House Meetings were 6/21/17 and 5/17/18.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A meeting with TxDOT Georgetown Area Office was held 9/6/18. The draft safety study report was submitted to TxDOT 7/30/18. Meetings with representatives from area Emergency Medical Services, Sheriff's Offices, and Independent School Districts were held 6/7/18 and 6/26/18 to discuss safety concerns along the Corridor. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Blvd at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	SWCA is preparing a Work Authorization for Threatened & Endangered Species/Biological Assessment work. A meeting with TxDOT Environmental was held 9/19/18. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Environmental site work and survey are underway. Texas Historical Commission (THC) Permit Forms were approved at Commissioners Court on 7/24/18. BUILD grant application was submitted 7/18/18. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Corridor Study A1 / FM 1660 (SH 130 to FM 3349) A2 / FM 1660 (FM 3349 to SH 95) E1A / FM 3349 (FM 3349 from US 79 to FM 1660)	KCI / Brown & Gay	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A project status meeting was held 9/27/18. A meeting with UPRR was held 9/14/18. A project status meeting with KCI was held on 8/13/18. A project status meeting with BGE was held 8/15/18. Traffic projections information was prepared by Alliance Transportation Group.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI		N/A	N/A	N/A	Project complete.		
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay		N/A	N/A	N/A	Project complete.		

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed