



WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM
November 2, 2018



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		ADVERTISEMENT BEGINS	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD					N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Halff Associates	Mar 2012	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and CORR on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is complete. Utility coordination is ongoing. An ILA with the City of Round Rock was approved by the Court on 11/20/12. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT to hold administrative review of final PS&E package in late 2018 prior to letting. This project is tentatively scheduled for April 2019 letting.

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
Lakeline Blvd. Right Turn Lanes (P331)	Kimley Horn	09/25/18	10/24/18	Late 2018	Late 2018	Late 2018	Spring 2019	Four (4) bids were received 10/24/18 with the apparent low bidder being M.A. Smith Contracting with a bid of \$567,792.55. A Pre-Bid Meeting was held 10/10/18 at 3:30 pm with a Bid Opening at 10/24/18 at 3:30 pm. The Recommendation of Award is anticipated to be approved at the 11/13/18 Commissioners Court Meeting.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH	
FM 1460 North (North of University/Chandler to Quail Valley Drive) CSJ: 2211-02-017 (P262)	Brown & Gay	OHL, Inc.	TxDOT	08/28/14	Oct 2014	Nov 2015	Fall 2018	OHL performed some general clean-up and backfilled around the sidewalk and curb and gutter at the intersection of FM 1460 and Inner Loop. Subcontractor Aaron Concrete placed the remaining section of curb and gutter on the northbound lanes of FM 1460 at the intersection of FM 1460 and Inner Loop. Subcontractor Austin Materials worked on layout for the northbound surface placement and began the placement of the surface course of hot mix on the northbound lanes of FM 1460.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
November 2, 2018



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			01/27/09	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/11	02/25/13	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	07/11/12	01/04/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	7/1/16 4/4/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
November 2, 2018**



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	Stantec Consulting Services, Inc.	Smith Contracting	GEC	12/07/17	01/26/18	02/05/18	Early 2019	Smith Contracting completed placing curb and gutter along the proposed eastbound lane and on Altona and Solera Streets. Curb ramps and the southside shared use path were completed. The mow strip was formed and poured along the eastbound lanes. Subcontractor ESSI completed metal beam guard fence installation along the eastbound lane east of Solera Drive. Topsoil continued to be placed throughout the south side of the project. A concrete cap was extended over an existing box culvert. The Contractor began placing the 3'x5' rock access drives to the ponds.	
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	Kimley-Horn	Austin Traffic Signal	GEC	06/05/18	07/20/18	07/30/18	Late 2018	Austin Traffic Signal began drilling and pouring the first two pedestrian pole foundations.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	10/16/18	11/07/18	Nov 2018	Late 2018	Late 2018	Late 2019	Advertisement of the project was approved at Commissioners Court on 10/16/18. A Pre-Bid meeting was held 10/25/18 at 3:30 pm with a Bid Opening anticipated on 11/14/18 at 3:30 pm. TCEQ Organized Sewage Collection Plan approval was received on 9/25/18. An Interlocal Agreement with the City of Round Rock was approved at City Council on 10/11/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Arrowhead Trail To Sam Bass) (P284)	Atkins	START	FINISH			START	FINISH	Due Diligence Investigations To Be Completed: Late 2018	A property owner meeting was held on 10/05/18 to discuss project and right of way needs. Comments were issued 10/25/18 on an Archeological Report submittal that was received 09/25/18. A presentation at the BCMUD Board meeting occurred on 9/27/18. A presentation to the FBMUD Board is planned for 11/13/18.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017					Due Diligence Investigations To Be Completed: Late 2018	A geologic assessment was received 10/31/18 and is under review. A karst survey was received 10/29/18 and a Threatened & Endangered Species Report was received 10/24/18 and reviewed to verify final comments addressed. SWCA is working on the due diligence and data collection for Regional Habitat Conservation Plan Application. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Late 2018	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	A 90% PS&E Submittal is anticipated in mid-December 2018. A presentation to the FBMUD Board is planned for 11/13/18. A presentation at the BCMUD Board meeting occurred on 9/27/18. A meeting with the Brushy Creek MUD was held on 9/25/18 to discuss utilities. A meeting with the City of Round Rock and the City of Cedar Park was held on 9/19/18 to discuss the Brushy Creek Regional Wastewater line.
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Oct 2018	TBD					Due Diligence Investigations To Be Completed: TBD	A meeting with Kimley-Horn to discuss the signal warrant studies was held on 11/01/18. A meeting with Oncor was held on 10/2/18.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	Late 2013	Early 2018	Fall 2019	Fall 2019	Late 2019	Late 2021	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is nearing completion. Utility coordination relocation efforts are ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors			08/01/16	10/18/17	11/09/17	Project complete. Warranty expires 11/10/19.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.	
RM 620 Phase 2 (Wyoming Springs to Deep Wood) O'Connor Drive North of RM 620 Traffic Study and Safety Improvements CSJ: 0683-01-090 (P235 & P281)	1608-108	Half Associates and Atkins / Cox Commercial Construction			01/13/17	07/18/18	Fall 2018	Cox Commercial Construction has completed all work on the project. Project records are being prepared for TxDOT audit.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
November 2, 2018**



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	Binkley & Barfield (BBI)	C.C. Carlton Industries	City of Cedar Park	11/17/16	01/09/17	01/09/17	Late 2018	Subcontractor Lone Star placed second course asphalt in various locations throughout the project. CC Carlton moved two-way traffic to the outside lanes. Subcontractor Ranger began roadway excavation of the middle lanes at the south end of the project. Excavation began on a drainage channel at the Ruby Pit west entrance. Installation of the 12" wastewater line resumed near the Ruby entrance.	
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	City of Leander	11/24/16	02/02/17	05/02/17	Early 2019	Angel Brothers continued installing storm inlets at the north end of the project and pipe along the proposed southbound lanes.	
New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Fall 2018	Smith Contracting continued excavation of the old roadway at the west end of the project.	
CR 200 at Bold Sundown Left Turn Lane (P285)	O'Brien	Cox Commercial Construction	GEC	04/24/18	06/29/18	07/09/18	Fall 2018	Subcontractor Flasher finished striping the project. Topsoil and seeding remain.	
San Gabriel River Ranch Road Bridge (P439)	Freese & Nichols	A Greater Austin Development	GEC	10/09/18	10/12/18	10/22/18	Spring 2019	The preconstruction meeting was held on 10/12/18 and the environmental preconstruction meeting was held on 10/19/2018. Greater Austin has staked the ROW and the construction easements. A path has been cleared to the creek. A rock berm will be installed once the water current is manageable.	
Bagdad Road at CR 278 (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	The preconstruction meeting was held on 10/18/18. Submittals and subcontract agreements have been received and are being reviewed.	
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	O'Brien	Cox Commercial Construction	GEC	08/28/18	Fall 2018	Late 2018	Spring 2019	Concurrence from TxDOT was received. The Notice of Award was issued to the Contractor, Cox Commercial Construction. A groundbreaking ceremony was held 10/29/18. A preconstruction meeting was held on 11/1/18.	
Ronald Reagan at Santa Rita Ranch (P328)	Williamson County	Joe Bland Construction	GEC	10/09/18	10/23/18	11/02/18	Early 2019	A preconstruction meeting was held 10/23/18. Subcontractors Flasher installed the perimeter barricades and subcontractor BMP installed the erosion control devices. Construction is scheduled to begin on 11/5/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271)	Aguirre & Fields	Oct 2014	Fall 2018	Late 2018	Late 2018	Late 2018	Early 2020	Due Diligence Investigations To Be Completed: 8/13/18	The Contributing Zone Plan was approved by TCEQ 8/13/18. Driveway permits for the tie in to SH 29 and US 183 were submitted to TxDOT on 8/22/18. PEC and AT&T are in the process of relocating their facilities along CR 259 and CR 266. Letter received from the USACE authorizing construction on 5/25/18. All ROW parcels have either been acquired or possession agreements obtained.
Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274)	K Friese	Apr 2015	Fall 2018	Late 2018	Late 2018	Late 2018	Early 2020	Due Diligence Investigations Completed: 7/31/18 C-List Categorical Exclusion Completed: 5/15/18	Driveway permit for Affordable Boat and RV Storage was submitted to TxDOT for review on 9/10/18. Driveway permits for the tie in to SH 29 were submitted to TxDOT on 8/22/18. Comments were issued on 8/14/18 on the plans for the US 183 crossover submittal received 8/13/18. Contributing Zone Plan was approved by TCEQ on 7/31/18. A development agreement between Affordable RV and Boat Storage and the County is being prepared by Sheets & Crossfield.
CR 200 (CMTA Railroad to CR 201) (P285)	O'Brien	Nov 2014	Early 2019	Early 2019	Early 2019	Early 2019	Early 2020	Due Diligence Investigations To Be Completed: Early 2019	A meeting with the City of Georgetown was held on 9/11/18. Coordination with the City and CapMetro is ongoing for work within the Park and CapMetro ROW, corresponding ILAs are under development. ROW acquisition is underway. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Utility coordination with PEC and City of Georgetown is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
November 2, 2018**



PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 1 (IH 35 to Barnes Tract) (Managed by the City of Georgetown) (P453)	HDR	Jordan Foster	GEC	07/26/17	08/21/17	08/31/17	Fall 2018	Jordan Foster placed topsoil, soil blankets, and seeded at the water quality pond and east end of project. Equipment and tool trailers continued to be removed. Work on the pedestrian rail will begin next week.	
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	Rodriguez Transportation Group (RTG) / Bridgefarmer	Chasco Contractors	GEC	08/29/17	09/18/17	09/28/17	Fall 2018	Chasco Contractors placed and processed flexible base on the Animal Shelter driveway. The existing curb was removed for the tie-in of the Animal Shelter driveway at WilCo Way, and 3'x5' rock driveways were installed to both Ponds A and B.	
Southwest Bypass Segment 2 (Barnes Tract to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction cleared ROW on the project. Fence subcontractor Metallink worked on the west side (Leander Rd.). Surveyors worked to layout the bridge drill shafts in the quarry and on the west end for the blasting (EBI), scheduled for next week. Excavation is scheduled to begin next week in this area.	
CR 305 At IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capitol Excavation continued clearing ROW and cutting subgrade along both sides of IH 35.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 176 at RM 2243 Intersection / Safety Improvements (P241)	Rogers Design Services (RDS)	Feb 2016	Late 2018	Early 2019	Early 2019	Early 2019	Late 2019	Due Diligence Investigations To Be Completed: Late 2018 Categorical Exclusion To Be Completed: Late 2018	A meeting with the City of Georgetown regarding a waterline on RM 2243 was held on 9/11/18. The Final TxDOT PS&E submittal for the intersection at RM 2243 was submitted to TxDOT on 10/18/18. The environmental documents for the intersection at RM 2243 were submitted to TxDOT on 5/22/18. ROW acquisition is ongoing.
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Fall 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2019	Comments were received 10/26/18 on a Biological Assessment that was submitted to TxDOT on 9/10/18. Comments were issued 10/30/18 on a supplemental work authorization and professional service agreement amendment submittal received 10/25/18. SWCA submitted the Regional Habitat Conservation Plan Application, Geologic Assessment and Karst Survey on 10/4/18 and is under review. A meeting was held on 9/18/18 with the City of Round Rock and City of Georgetown to discuss utilities.
Ronald Reagan Blvd At IH 35 (Design) Bridge Replacement CSJ: 0015-08-141 (P231)	Binkley & Barfield (BBI)	Oct 2014	Dec 2017	Fall 2019 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	Spring 2020 (TxDOT)	Categorical Exclusion Approval: 01/04/17	TxDOT to hold administrative review of final PS&E package in April/May 2019 prior to letting.
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (P231)	Binkley & Barfield (BBI)	Dec 2015	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Fall 2020 (TxDOT)	Re-evaluation Approval: 08/31/18	TxDOT administrative review was held on 10/11/18. PS&E Plans for TxDOT administrative review was submitted to TxDOT on 9/20/18. Revised IAJR was approved by FHWA on 7/26/18.
Ronald Reagan Blvd Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020	TBD				Due Diligence Investigations To Be Completed: TBD	A project status meeting with the County was held 10/29/18. A project status meeting was held 10/3/18. A Work Authorization for SWCA for environmental work is being prepared.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	TBD				Due Diligence Investigations Completed: 09/7/16	A meeting with the City of Georgetown regarding the ILA was held on 9/11/18. Additional appraisals are being requested. To date, 16 out of 43 parcel acquisition contracts have been approved at Commissioners Court, 14 of those contracts have closed, 2 contracts are pending closing. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
November 2, 2018**



PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	07/15/16	10/17/16	Project complete.
RM 2243 At Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 At Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	Late 2018	Patin has begun mowing the ROW.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
November 2, 2018



PRECINCT 4 - COMMISSIONER LARRY MADSEN

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 119 (Limmer Loop to Chandler Rd) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	12/08/17	12/18/17	Spring 2019	Concrete was placed for the safety end treatments at Driveways 6, 8, 8A, and downstream of Driveway 5. Concrete riprap aprons were placed at grade inlets AA1, AA2, BB1, BB2, and upstream of Driveway 5. Concrete was placed for the footing and headwall at Culvert C and the SETs footings at Driveway 9. CR 118 was closed on Thursday, 10/25/18. The subgrade was fine graded, and the first course of flexible base was placed and processed on CR 118 and at the intersection with CR 119. The fine grading of flexible base from Limmer Loop to approximately 3800 feet north of Limmer Loop began in preparation of prime.	
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	Stantec Consulting Services, Inc.	M.A. Smith Contracting	CORR	12/07/17	12/18/17	12/18/17	Fall 2018	Smith Contracting formed and poured the hotel driveway, the curb on the concrete paving at the west end of the project, sidewalk and a drainage flume. Topsoil began to be placed throughout the project. Subcontractor ATS set traffic poles, arms, and heads at the CR 170 and Roundville intersection.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Apr 2018	Late 2018	Late 2018	Early 2019	Early 2019	Due Diligence Investigations Completed: 08/04/17	A property owner meeting was held 11/1/18. A meeting with Jonah Water was held 6/28/18. A revised 100% PS&E Submittal was received 4/11/18. To date, out of 26 parcel acquisition contracts, 25 parcels have closed. Comments were received from the Lower Brushy Creek WCID on 4/4/17. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 (SBFR US 79 to Limmer Loop) (P302)	Klotz / RPS	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2019					Due Diligence Investigations To Be Completed: Spring 2019 Categorical Exclusion To Be Completed: Summer 2019	Schematic and Environmental work are ongoing. A meeting was held with the City of Taylor to discuss drainage, intersection options at Carlos G Parker, and future development along the proposed roadway. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18. Updated DCIS, AFA, Scheduling, and CSJ forms submitted to TxDOT 8/9/18.
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	Kimley Horn	Jan 2013	Jun 2016	Fall 2018	Fall 2018	Late 2018	Late 2019	Due Diligence Investigations Completed: 09/11/14	A final plan submittal was received 10/30/18. To date, 10 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Oncor, Jonah Water, MCI (Verizon Business), and Atmos have completed utility relocation plans. Atmos relocation is underway. Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kennedy Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2019	Fall 2019	Fall 2019	Late 2019	Late 2020	Fall 2019	The final schematic has been completed. The ROW parcel descriptions and parcel sketches have been completed. ROW appraisals have begun and initial coordination with landowners is ongoing. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. A summary of the comments received at the Open House is being prepared. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal. CAMPO funding was recently acquired for a portion of the construction costs. This will require additional coordination with TxDOT to meet Federal project requirements.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.	
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco			01/13/17	05/23/18	09/18/18	Project Complete. Warranty expires 9/18/20.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A project status meeting is anticipated to be held 12/03/18. Surveying and environmental site work is underway. The FAQ and Open House Report for the 5/17/18 Open House are available on the County website. Open House Meetings were 6/21/17 and 5/17/18.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A project status meeting is anticipated to be held 11/28/18. An email update regarding upcoming projects within the Corridor was issued 10/29/18. A meeting with TxDOT Georgetown Area Office was held 9/6/18. The draft safety study report was submitted to TxDOT 7/30/18. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Blvd at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A project status meeting is anticipated to be held 12/03/18. An environmental meeting was held 10/18/18 to discuss archeological site work completed. A Work Authorization for SWCA for environmental work has been executed. A meeting with TxDOT Environmental was held 9/19/18. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Environmental site work and survey are underway. BUILD grant application was submitted 7/18/18. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Corridor Study A1 / FM 1660 (SH 130 to FM 3349) A2 / FM 1660 (FM 3349 to SH 95) E1A / FM 3349 (FM 3349 from US 79 to FM 1660)	KCI / Brown & Gay	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A project status meeting was held 9/27/18. A meeting with UPRR was held 9/14/18. A project status meeting with KCI was held on 8/13/18. A project status meeting with BGE was held 8/15/18. Traffic projections information was prepared by Alliance Transportation Group.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed