



**WILLIAMSON COUNTY 2000/2006 ROAD BOND PROGRAM  
November 30, 2018**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

| ROAD BOND PROJECTS IN DESIGN  | ENGINEER         | DESIGN   |             | ADVERTISEMENT BEGINS   | BID LETTING            | ESTIMATED CONST. SCHEDULE |                      | ENVIRONMENTAL CLEARANCE   | PROGRESS - ACTION ITEMS - REMARKS  |
|---|------------------|----------|-------------|------------------------|------------------------|---------------------------|----------------------|---|--|
|   |                  | START    | FINISH      |                        |                        | START                     | FINISH               |   |  |
| IH 35 Corridor Operational Analysis<br>(SH 45 to RM 1431)<br>CSJ: 0015-09-167<br>(P258)   | HDR              | Aug 2013 | TBD         |                        |                        | N/A                       |                      | N/A   | HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.  |
| ROAD BOND PROJECTS IN DESIGN<br>Managed by Others   | ENGINEER         | DESIGN   |             | BID ADVERTISEMENT      | BID LETTING            | ESTIMATED CONST. SCHEDULE |                      | ENVIRONMENTAL CLEARANCE   | PROGRESS - ACTION ITEMS - REMARKS  |
|   |                  | START    | FINISH      |                        |                        | START                     | FINISH               |   |  |
| RM 620 at Railroad/Chisholm Trail<br>(IH 35 Frontage Road to Deep Wood Drive)<br>Environmental, Schematic and PS&E<br>(Managed by the City of Round Rock)<br>(P264) | Halff Associates | Mar 2012 | Spring 2018 | Spring 2019<br>(TxDOT) | Spring 2019<br>(TxDOT) | Spring 2019<br>(TxDOT)    | Late 2020<br>(TxDOT) | Federal Categorical Exclusion Completed: 09/05/15<br>Phase I ESAs Completed: 09/05/17 | The 100% PS&E was submitted to TxDOT and CORR on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is complete. Utility coordination is ongoing. An ILA with the City of Round Rock was approved by the Court on 11/20/12. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT to hold administrative review of final PS&E package in late 2018 prior to letting. This project is tentatively scheduled for April 2019 letting. |

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

| ROAD BOND PROJECTS UNDER CONSTRUCTION   | ENGINEER    | CONTRACTOR | OBSERVER | BID AWARD | NOTICE TO PROCEED | CONSTRUCTION |          | PROGRESS - ACTION ITEMS - REMARKS   |
|---|-------------|------------|----------|-----------|-------------------|--------------|----------|---|
|   |             |            |          |           |                   | START        | FINISH   |   |
| FM 1460 North<br>(North of University/Chandler to Quail Valley Drive)<br>CSJ: 2211-02-017<br>(P262) | Brown & Gay | OHL, Inc.  | TxDOT    | 08/28/14  | Oct 2014          | Nov 2015     | Nov 2018 | OHL has reached Substantial Completion. A ribbon cutting ceremony is anticipated to be held on 12/7/18 at 11:00 am. |

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM  
November 30, 2018**



| PROJECTS IN DESIGN  | ENGINEER               | DESIGN  |                             | BID ADVERTISEMENT | BID LETTING  | ESTIMATED CONST. SCHEDULE |                      | ENVIRONMENTAL CLEARANCE   | PROGRESS - ACTION ITEMS - REMARKS  |
|---|------------------------|---|-----------------------------|-------------------|--------------|---------------------------|----------------------|---|--|
|   |                        | START   | FINISH                      |                   |              | START                     | FINISH               |   |  |
| FM 1660<br>(CR 134 to CR 101)<br>Schematic & ENV Clearance<br>CSJ: 1566-01-009<br>(P122)  | Cobb, Fendley & Assoc. | 12/13/05  | Schematic Complete Dec 2010 |                   | TBD          |                           |                      | Env Assessment FONSI Approval Date: TBD<br><br>Public Hearing Date: TBD | A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new work authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10. |
| COMPLETED PROJECTS  | PROJECT NO.            | ENGINEER / CEI / CONTRACTOR                     |                             |                   | CONSTRUCTION |                           |                      | PROGRESS - ACTION ITEMS - REMARKS                                       |  |
|   |                        | START   | SUBSTANTIAL COMPLETION*     | FINAL COMPLETION  |              |                           |                      |   |  |
| IH-35 at SH 29 Turnarounds<br>CSJ: 0015-08-122  | 07WC513                | HNTB Corporation / PBS&J / Austin Bridge & Road |                             |                   | 10/29/07     | 08/26/08                  | 06/02/09             | Project complete.   |  |
| US 79 Section 5b<br>(FM 1063 to Milam County Line)<br>CSJ: 0204-04-042  | 08WC607                | LAN / Huitt-Zollars / JC Evans                  |                             |                   | 07/23/08     | 08/07/10                  | 07/11/11             | Project complete.   |  |
| US 79, Section 5a<br>(E. Taylor to FM 1063)<br>CSJ: 0204-04-040   | 08WC619                | Jacobs Carter Burgess / Huitt-Zollars / Hunter  |                             |                   | 01/27/09     | 05/02/11                  | 05/29/12             | Project complete.   |  |
| US 79, Section 3<br>(E. Hutto to CR 402)<br>CSJ: 0204-02-027  | 10WC817                | Klotz / Raba Kistner / JD Ramming               |                             |                   | 09/13/10     | 05/24/12                  | 01/04/13             | Project complete.   |  |
| RM 2338<br>(FM 3405 to Reagan Blvd.)<br>CSJ: 2211-01-023  | 09WC722A               | Steger Bizzell / Atkins / Joe Bland             |                             |                   | 09/28/10     | 07/12/12                  | 02/25/13             | Project complete.   |  |
| US 183<br>(San Gabriel River to SH 29)<br>CSJ: 0151-04-063  | 09WC720                | Dannenbaum / HDR / Dan Williams                 |                             |                   | 12/21/09     | 04/06/12                  | 03/19/13             | Project complete.   |  |
| IH-35 Northbound Ramps and Frontage Road<br>(Westinghouse Rd to SH 29)<br>CSJ: 0015-08-128, etc.<br>IH-35 Northbound Frontage Road Driveway<br>(P162) | 13IFB00108<br>1510-019 | HNTB / HDR / Hunter<br>HNTB / Smith             |                             |                   | 04/01/13     | 11/9/15<br>3/11/16        | 07/01/16<br>04/04/16 | Project complete.   |  |

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
November 30, 2018**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

| ROAD BOND PROJECTS UNDER CONSTRUCTION  | ENGINEER                          | CONTRACTOR   | OBSERVER                | BID AWARD         | NOTICE TO PROCEED  | CONSTRUCTION              |             | PROGRESS - ACTION ITEMS - REMARKS  |   |
|--|-----------------------------------|--|-------------------------|-------------------|--------------------|---------------------------|-------------|--|---|
|  |                                   |  |                         |                   |                    | START                     | FINISH      |  |   |
| Neenah Avenue Widening<br>(Olive Hill Drive to 0.5 mile east of Olive Hill Drive)<br>(P278)  | Stantec Consulting Services, Inc. | MA Smith Contracting                                     | GEC                     | 12/07/17          | 01/26/18           | 02/05/18                  | Early 2019  | Smith Contracting continued installation of the pedestrian hand rail. Paving continued on Neenah Avenue and side streets. Subcontractor Lone Star Paving completed crack sealing of the existing roadway. Protective and anti-graffiti coating was placed on concrete walls and general clean-up was performed on the project. |   |
| Neenah Avenue and Pearson Ranch Road Traffic Signal<br>(P221)  | Kimley-Horn                       | Austin Traffic Signal                                    | GEC                     | 06/05/18          | 07/20/18           | 07/30/18                  | Late 2018   | Austin Traffic Signal completed pouring the concrete for the traffic signal foundations. Conduit was installed.  |   |
| PROJECTS BIDDING / CONTRACTING   | ENGINEER                          | ADVERTISEMENT BEGINS                                     | BID LETTING             | BID AWARD         | ANTICIPATED N.T.P. | ESTIMATED CONST. SCHEDULE |             | PROGRESS - ACTION ITEMS - REMARKS  |   |
|  |                                   |  |                         |                   |                    | START                     | FINISH      |  |   |
| North Mays Street Extension Phase 1 (Arterial M)<br>(Paloma Drive to Oakmont Drive)<br>(P224)  | LJA                               | 10/16/18   | 11/14/18                | Dec 2018          | Early 2019         | Early 2019                | Late 2019   | The Recommendation of Award is anticipated to be approved at the 12/4/18 Commissioners Court Meeting. Nine (9) bids were received 11/14/18 with the apparent low bidder being Capital Excavation with a bid of \$10,775,835.75. A Pre-Bid meeting was held 10/25/18 at 3:30 pm with a Bid Opening on 11/14/18 at 3:30 pm.      |   |
| ROAD BOND PROJECTS IN DESIGN   | ENGINEER                          | DESIGN   |                         | BID ADVERTISEMENT | BID LETTING        | ESTIMATED CONST. SCHEDULE |             | ENVIRONMENTAL CLEARANCE  | PROGRESS - ACTION ITEMS - REMARKS   |
|  |                                   | START  | FINISH                  |                   |                    | START                     | FINISH      |  |   |
| Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study<br>(Arrowhead Trail To Sam Bass)<br>(P284)  | Atkins                            | Oct 2014   | Late 2018               | Summer 2019       | Summer 2019        | Summer 2019               | Spring 2020 | Due Diligence Investigations To Be Completed: Late 2018  | A meeting was held with a property owner on 11/15/18 to discuss project and right of way needs. A presentation to the FBMUD Board occurred on 11/13/18. Comments were issued 10/25/18 on an Archeological Report submittal that was received 09/25/18.  |
| Great Oaks Drive Bridge at Brushy Creek Study<br>(P270)  | PE Structural Consultants         | Feb 2014   | Early 2019              | Late 2019         | Late 2019          | Late 2019                 | Late 2020   | Due Diligence Investigations To Be Completed: Late 2019  | A 90% PS&E Submittal is anticipated in mid-December 2018. A presentation to the FBMUD Board occurred on 11/13/18. A presentation at the BCMUD Board meeting occurred on 9/27/18. A meeting with the Brushy Creek MUD was held on 9/25/18 to discuss utilities. A meeting with the City of Round Rock and the City of Cedar Park was held on 9/19/18 to discuss the Brushy Creek Regional Wastewater line. |
| O'Connor Drive Traffic Signals<br>(Morgan Hill, Great Oaks, and Liberty Walk Intersections)<br>(P329)  | Kimley-Horn                       | Oct 2018   | Summer 2019             | TBD               |                    | TBD                       |             | Due Diligence Investigations To Be Completed: TBD  | A meeting with Kimley-Horn to discuss the signal warrant studies was held on 11/01/18. A meeting with Oncor was held on 10/2/18.  |
| Forest North Drainage Improvements Phase 3<br>(P225)   | K Friese                          | Oct 2013   | Dec 2017                | TBD               |                    | TBD                       |             | Due Diligence Investigations To Be Completed: Late 2018  | A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition.  |
| ROAD BOND PROJECTS IN DESIGN<br>Managed by Others  | ENGINEER                          | DESIGN   |                         | BID ADVERTISEMENT | BID LETTING        | ESTIMATED CONST. SCHEDULE |             | ENVIRONMENTAL CLEARANCE  | PROGRESS - ACTION ITEMS - REMARKS   |
|  |                                   | START  | FINISH                  |                   |                    | START                     | FINISH      |  |   |
| University Boulevard Widening<br>(IH 35 to Sunrise Road)<br>(Managed by the City of Round Rock)<br>(P227)  | Kennedy Consulting (KCI)          | Late 2013  | Early 2018              | Fall 2019         | Fall 2019          | Late 2019                 | Late 2021   | To Be Completed: TBD   | KCI has submitted the 100% PS&E for City review. ROW acquisition is nearing completion. Utility coordination relocation efforts are ongoing.  |
| ROAD BOND COMPLETED PROJECTS   | PROJECT NO.                       | ENGINEER / CONTRACTOR                                    |                         |                   | CONSTRUCTION       |                           |             | PROGRESS - ACTION ITEMS - REMARKS  |   |
|  |                                   | START  | SUBSTANTIAL COMPLETION* | FINAL COMPLETION  |                    |                           |             |  |   |
| Forest North Drainage Improvements Phase 2<br>(P225)   | 1604-068                          | K Friese / DeNucci Constructors                          |                         |                   | 08/01/16           | 10/18/17                  | 11/02/17    | Project complete. Warranty expires 11/10/19.   |   |
| Pearson Ranch Road<br>(South of Avery Ranch Blvd to SH 45 ROW)<br>(P221)   | 1607-102                          | Cunningham Allen / Jimmy Evans Construction              |                         |                   | 11/18/16           | 10/13/17                  | 11/27/17    | Project complete. Warranty expires 11/27/19.   |   |
| RM 620 Phase 2<br>(Wyoming Springs to Deep Wood)<br>O'Connor Drive North of RM 620<br>Traffic Study and Safety Improvements<br>CSJ: 0683-01-090<br>(P235 & P281) | 1608-108                          | Half Associates and Atkins / Cox Commercial Construction |                         |                   | 01/13/17           | 07/18/18                  | 10/24/18    | Cox Commercial Construction has completed all work on the project. Project records are being prepared for TxDOT audit.   |   |

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
November 30, 2018**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

| ROAD BOND PROJECTS UNDER CONSTRUCTION  | ENGINEER                    | CONTRACTOR                      | OBSERVER           | BID AWARD         | NOTICE TO PROCEED | CONSTRUCTION              |             | PROGRESS - ACTION ITEMS - REMARKS  |   |
|--|-----------------------------|---------------------------------|--------------------|-------------------|-------------------|---------------------------|-------------|--|---|
|  |                             |                                 |                    |                   |                   | START                     | FINISH      |  |   |
| Anderson Mill Road<br>(Gaspar Bend to RM 1431)<br>(Managed by the City of Cedar Park)<br>(P318)                          | Binkley & Barfield<br>(BBI) | C.C. Carlton<br>Industries      | City of Cedar Park | 11/17/16          | 01/09/17          | 01/09/17                  | Late 2018   | CC Carlton continued placing topsoil and began placing brick pavers in the medians throughout the project. Subcontractor Ranger fine graded flexible base at the south end of the project. Subcontractor Arroyo Secco placed curb and gutter at the south end of the project.                          |   |
| Bagdad Road North<br>(Collaborative Way to RM 2243)<br>(Managed by the City of Leander)<br>(P317)                        | Lochner                     | Angel Brothers                  | City of Leander    | 11/24/16          | 02/02/17          | 05/02/17                  | Early 2019  | Angel Brothers continued hauling off roadway excavation spoils. The forming and pouring of safety end treatments (SETs) continued throughout the project. Flexible base was placed on geo-grid at the south end of the project.  |   |
| New Hope Drive Phase 1<br>(Cottonwood Creek to Ronald Reagan Boulevard)<br>(Managed by the City of Cedar Park)<br>(P282) | LJA                         | Smith Contracting               | City of Cedar Park | 07/27/17          | 08/23/17          | 08/23/17                  | Fall 2018   | Smith Contracting continued ditch and channel excavation. Flexible base placement continued for the new CR 180 alignment. A 16" water line and an 8" water line installation continued at the west end of the project.   |   |
| San Gabriel River Ranch Road Bridge<br>(P439)  | Freese & Nichols            | A Greater Austin<br>Development | GEC                | 10/09/18          | 10/12/18          | 10/22/18                  | Spring 2019 | A Greater Austin Development installed a syphon line to expedite dewatering.   |   |
| Bagdad Road at CR 278<br>(P438)  | LAN                         | Champion Site Prep              | GEC                | 09/11/18          | 10/18/18          | 10/28/18                  | Early 2020  | Champion Site Prep set up work zone signs and barricades for traffic control Phase 1A. AT&T subcontractor began relocation of the fiber optic line. A groundbreaking ceremony is scheduled for 12/10/18 at 1 pm.   |   |
| SH 29 Intersection at CR 200 / Loop 332<br>CSJ: 0151-03-041<br>(P285)  | O'Brien                     | Cox Commercial<br>Construction  | GEC                | 08/28/18          | 11/20/18          | 12/03/18                  | Summer 2019 | Notice to Proceed was issued 11/20/18 with time charges beginning 12/3/18.   |   |
| Ronald Reagan at Santa Rita Ranch<br>(P328)  | Williamson County           | Joe Bland<br>Construction       | GEC                | 10/09/18          | 10/23/18          | 11/02/18                  | Early 2019  | Joe Bland Construction continued excavating and preparing subgrade for northbound and southbound widening. The southbound subgrade was proof-rolled.   |   |
| Lakeline Boulevard Right Turn Lanes<br>(P331)  | Kimley Horn                 | M.A. Smith<br>Contracting       | GEC                | 11/13/18          | Early 2019        | Early 2019                | Spring 2019 | The Contract Manuals were executed, and the Notice of Award signed by the Contractor. The Recommendation of Award was approved at the 11/13/18 Commissioners Court Meeting. Four (4) bids were received 10/24/18 with the apparent low bidder being M.A. Smith Contracting with a bid of \$567,792.55. |   |
| ROAD BOND PROJECTS IN DESIGN   | ENGINEER                    | DESIGN                          |                    | BID ADVERTISEMENT | BID LETTING       | ESTIMATED CONST. SCHEDULE |             | ENVIRONMENTAL CLEARANCE  | PROGRESS - ACTION ITEMS - REMARKS   |
|  |                             | START                           | FINISH             |                   |                   | START                     | FINISH      |  |   |
| Seward Junction Southeast<br>(US 183 at CR 259 to SH 29 at CR 266)<br>(P271)   | Aguirre & Fields            | Oct 2014                        | Fall 2018          | Late 2018         | Early 2019        | Early 2019                | Early 2020  | Due Diligence Investigations To Be Completed: 8/13/18  | The Contributing Zone Plan was approved by TCEQ 8/13/18. Driveway permits for the tie in to SH 29 and US 183 were submitted to TxDOT on 8/22/18. PEC and AT&T are in the process of relocating their facilities along CR 259 and CR 266. Letter received from the USACE authorizing construction on 5/25/18. All ROW parcels have either been acquired or possession agreements obtained.   |
| Seward Junction Southwest<br>(SH 29 at CR 213 to US 183 at CR 259)<br>(P274)   | K Friese                    | Apr 2015                        | Fall 2018          | Late 2018         | Early 2019        | Early 2019                | Early 2020  | Due Diligence Investigations Completed: 7/31/18<br>C-List Categorical Exclusion Completed: 5/15/18   | Driveway permit for Affordable Boat and RV Storage was submitted to TxDOT for review on 9/10/18. Driveway permits for the tie in to SH 29 were submitted to TxDOT on 8/22/18. Comments were issued on 8/14/18 on the plans for the US 183 crossover submittal received 8/13/18. Contributing Zone Plan was approved by TCEQ on 7/31/18. A development agreement between Affordable RV and Boat Storage and the County is being prepared by Sheets & Crossfield. |
| CR 200<br>(CMTA Railroad to CR 201)<br>(P285)  | O'Brien                     | Nov 2014                        | Early 2019         | Early 2019        | Early 2019        | Early 2019                | Early 2020  | Due Diligence Investigations To Be Completed: Early 2019   | A meeting with the City of Georgetown was held on 9/11/18. Coordination with the City and CapMetro is ongoing for work within the Park and CapMetro ROW, corresponding ILAs are under development. ROW acquisition is underway. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Utility coordination with PEC and City of Georgetown is underway.   |

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
November 30, 2018**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

| ROAD BOND COMPLETED PROJECTS   | PROJECT NO. | ENGINEER / CONTRACTOR                 | CONSTRUCTION                 |                         |                  | PROGRESS - ACTION ITEMS - REMARKS                                    |
|--|-------------|---------------------------------------|------------------------------|-------------------------|------------------|--|
|  |             |                                       | START                        | SUBSTANTIAL COMPLETION* | FINAL COMPLETION |  |
| CR 200 Study<br>Study and Schematic<br>(SH 29 to CR 236)<br>(P285)   | N/A         | O'Brien                               | N/A                          | N/A                     | N/A              | Project complete.  |
| Little Elm Trail<br>(Lakeline Boulevard to US 183)<br>(Managed by the City of Cedar Park)<br>(P242)              | N/A         | CP&Y / Patin Construction             | 12/11/15                     | 01/12/17                | Jan 2017         | Project complete.  |
| Old 2243 (Hero Way West)<br>(Lakeline Boulevard to west of US 183)<br>(Managed by the City of Leander)<br>(P314) | N/A         | HDR / Cash Construction               | 01/04/16                     | 11/20/17                | Late 2017        | Project complete.  |
| CR 258<br>(Sunset Ridge to Reagan Blvd)<br>(P256)  | 1603-062    | CEC / Chasco Constructors             | 6/16/16 (Limited)<br>7/29/16 | 08/08/17                | 01/18/18         | Project complete. Warranty expires 01/17/20.                         |
| CR 200 at Bold Sundown Left Turn Lane<br>(P285)  | 1802-217    | O'Brien / Cox Commercial Construction | 07/09/18                     | 10/30/18                | Late 2018        | Substantial Completion was reached 10/30/18. Punchlist items remain. |

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

| ROAD BOND PROJECTS UNDER CONSTRUCTION  | ENGINEER  | CONTRACTOR         | OBSERVER    | BID AWARD           | NOTICE TO PROCEED   | CONSTRUCTION              |                     | PROGRESS - ACTION ITEMS - REMARKS  |   |
|--|---|--------------------|-------------|---------------------|---------------------|---------------------------|---------------------|--|---|
|  |   |                    |             |                     |                     | START                     | FINISH              |  |   |
| Southwest Bypass Segment 1<br>(Southbound IH 35 to .5 miles west)<br>(Managed by the City of Georgetown)<br>(P453)     | HDR   | Jordan Foster      | GEC         | 07/26/17            | 08/21/17            | 08/31/17                  | Late 2018           | Jordan Foster completed placement of topsoil, soil blankets, and seed throughout the project. Watering for vegetation establishment is ongoing. Equipment (low profile barriers, wood forms) and tool trailers continued to be removed. Subcontractor Austin Roadways continued work on the pedestrian rail at Retaining Wall 1.   |   |
| Inner Loop Safety Improvements<br>(LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF))<br>(P226 & P251) | Rodriguez Transportation Group (RTG) / Bridgefarmer | Chasco Contractors | GEC         | 08/29/17            | 09/18/17            | 09/28/17                  | Late 2018           | Chasco Contractors completed forming and placing flexible base. Asphalt was paved on the Animal Shelter driveway. Concrete forms were placed at the Animal Shelter driveway.   |   |
| Southwest Bypass Segment 2<br>(Southbound IH 35 to RM 2243)<br>(P243)  | HDR   | James Construction | GEC         | 06/19/18            | 09/14/18            | 09/24/18                  | Late 2019           | James Construction continued grading and clearing at bridge drill shafts. Subcontractor EBI blasted for Abutment 1 and the water quality ponds. Subcontractor GK Rodbusters began tying cages for drill shaft foundations. Subcontractor Beaird Drilling began drill shaft foundations at Bent 4. Fencing subcontractor Metallink continued setting steel posts. The ROW continued to be cleared and mulch hauled off. Subcontractor Austin Roadway placed silt fence. |   |
| CR 305 At IH 35 Bridge Replacement<br>(Managed by TxDOT)<br>CSJ: 0015-08-140<br>(P306)                                 | Lochner   | Capital Excavation | TxDOT       | 07/26/18            | Oct 2018            | Oct 2018                  | Late 2019           | Capitol Excavation continued working subgrade on the north and southbound frontage roads of IH 35. Drilling and pouring was completed at Abutment 1 drill shafts and Abutment 1 was formed. The drilling and pouring of the Bent 2 drill shafts began. Property owner Schwertner completed their new fence installation and removed old fence for the Contractor to access new ROW.  |   |
| ROAD BOND PROJECTS IN DESIGN   | ENGINEER  | DESIGN             |             | BID ADVERTISEMENT   | BID LETTING         | ESTIMATED CONST. SCHEDULE |                     | ENVIRONMENTAL CLEARANCE  | PROGRESS - ACTION ITEMS - REMARKS   |
|  |   | START              | FINISH      |                     |                     | START                     | FINISH              |  |   |
| CR 176 at RM 2243 Intersection / Safety Improvements<br>(P241)   | WSB (formerly Rogers Design Services)               | Feb 2016           | Late 2018   | Early 2019          | Early 2019          | Spring 2019               | Late 2019           | Due Diligence Investigations To Be Completed: Late 2018<br>Categorical Exclusion To Be Completed: Late 2018  | A 100% PS&E Submittal is anticipated in mid-December 2018. A meeting with the City of Georgetown regarding a waterline on RM 2243 was held on 9/11/18. The Final TxDOT PS&E submittal for the intersection at RM 2243 was submitted to TxDOT on 10/18/18. The environmental documents for the intersection at RM 2243 were submitted to TxDOT on 5/22/18. ROW acquisition is ongoing.   |
| SH 29 at DB Wood Intersection Improvements<br>CSJ: 0337-01-043<br>(P237)   | Unintech  | Jan 2015           | Fall 2018   | Spring 2020 (TxDOT) | Spring 2020 (TxDOT) | Summer 2020 (TxDOT)       | Summer 2021 (TxDOT) | Categorical Exclusion To Be Completed: Spring 2019   | A revised Biological Assessment was received 11/30/18 and is under review. A property owner meeting was held 11/15/18. A development agreement is being prepared by Sheets & Crossfield. A Supplemental Work Authorization is awaiting execution. Weekly conference calls with Unintech are being held. A meeting was held on 9/18/18 with the City of Round Rock and City of Georgetown to discuss utilities.  |
| Ronald Reagan Blvd At IH 35 (Design)<br>Bridge Replacement<br>CSJ: 0015-08-141<br>(P231)                               | Binkley & Barfield (BBI)                            | Oct 2014           | Dec 2017    | Fall 2019 (TxDOT)   | Fall 2019 (TxDOT)   | Late 2019 (TxDOT)         | Spring 2020 (TxDOT) | Categorical Exclusion Approval: 01/04/17   | TxDOT to hold administrative review of final PS&E package in April/May 2019 prior to letting.   |
| IH 35 Ramp Reversals and Frontage Road Conversion<br>CSJ: 0015-08-142<br>(P231)  | Binkley & Barfield (BBI)                            | Dec 2015           | Spring 2018 | Spring 2019 (TxDOT) | Spring 2019 (TxDOT) | Summer 2019 (TxDOT)       | Fall 2020 (TxDOT)   | Re-evaluation Approval: 08/31/18   | TxDOT administrative review was held on 10/11/18. PS&E Plans for TxDOT administrative review was submitted to TxDOT on 9/20/18. Revised IAJR was approved by FHWA on 7/26/18.   |
| Ronald Reagan Blvd Extension (Planning)<br>(IH 35 to SH 95)<br>(P238)  | Halff Associates                                    | Jun 2018           | Spring 2020 |                     |                     |                           |                     | Due Diligence Investigations To Be Completed: TBD  | A project status meeting was held 11/16/18. A project status meeting with the County was held 10/29/18. A project status meeting was held 10/3/18. A Work Authorization for SWCA for environmental work is being prepared.  |
| CR 111 / CR 105 (Westinghouse)<br>(FM 1460 to SH 130)<br>(P292)  | Steger Bizzell                                      | Mar 2012           | Oct 2016    |                     |                     |                           |                     | Due Diligence Investigations Completed: 09/7/16  | A meeting with the City of Georgetown regarding the ILA was held on 9/11/18. Additional appraisals are being requested. To date, 16 out of 43 parcel acquisition contracts have been approved at Commissioners Court, 14 of those contracts have closed, 2 contracts are pending closing. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, and MCI (Verizon Business), Frontier Communications is underway. |



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
November 30, 2018**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

| ROAD BOND COMPLETED PROJECTS   | PROJECT NO. | ENGINEER / CONTRACTOR                                  | CONSTRUCTION                 |                         |                  | PROGRESS - ACTION ITEMS - REMARKS              |
|--|-------------|--|------------------------------|-------------------------|------------------|--|
|  |             |  | START                        | SUBSTANTIAL COMPLETION* | FINAL COMPLETION |  |
| Kauffman Loop Phase 1 (Two Lanes)<br>Northeast Quadrant of Reagan at SH 29<br>(P293)     | N/A         | Peloton Land Solutions / C.C. Carlton Industries, Ltd. | Jun 2015                     | 05/15/16                | 06/10/16         | Project complete.                              |
| Southwest Bypass Driveways<br>(P243)   | 1512-043    | HDR / Smith Contracting                                | 05/06/16                     | 08/05/16                | 10/17/16         | Project complete.                              |
| RM 2243 At Escalera Parkway Intersection<br>Improvements<br>(P234)                       | 1604-067    | Seiler Lankes / Aaron Concrete                         | 07/05/16                     | 08/29/16                | 09/08/16         | Project complete.                              |
| SH 29 At Cedar Hollow Intersection Improvements<br>(P291)                                | 1604-067    | KC Engineering / Aaron Concrete                        | 07/05/16                     | 08/29/16                | 09/08/16         | Project complete.                              |
| Southwest Bypass (Access Route)<br>(P243)  | 1702-148    | HDR / Jordan Foster                                    | 06/04/17                     | 07/07/17                | 07/07/17         | Project complete.                              |
| Arterial H Extension Phase 1<br>(CR 175 to Massey Way)<br>(P276)                         | 1603-064    | Randall Jones / Patin Construction                     | 6/03/16 (Limited)<br>5/26/17 | 02/28/18                | 11/02/18         | Patin has completed the mowing of the project. |
| Relocation of 48" Williamson County Regional Raw<br>Water Line (WCRRWL)<br>(P231 & P306) | 1708-187    | Cobb Fendley / Santa Clara Construction                | 01/12/18                     | 04/14/18                | 06/12/18         | Project complete.                              |

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 4 - COMMISSIONER LARRY MADSEN**

| ROAD BOND PROJECTS UNDER CONSTRUCTION  | ENGINEER                          | CONTRACTOR             | OBSERVER    | BID AWARD         | NOTICE TO PROCEED  | CONSTRUCTION              |             | PROGRESS - ACTION ITEMS - REMARKS  |   |
|--|-----------------------------------|------------------------|-------------|-------------------|--------------------|---------------------------|-------------|--|---|
|  |                                   |                        |             |                   |                    | START                     | FINISH      |  |   |
| CR 119<br>(Limmer Loop to Chandler Rd)<br>(P214)   | Stantec Consulting Services, Inc. | Joe Bland Construction | GEC         | 11/14/17          | 12/08/17           | 12/18/17                  | Spring 2019 | Joe Bland Construction completed spreading topsoil along the edge of the pavement between CR 118 and Culvert B. CR 118 was reopened to traffic. Local CR 119 traffic was switched to the new pavement. The roadway on the east side from Culvert B to Culvert A was graded for a future roadway. The placing of riprap was completed at Culvert A and continued at Culvert B. Subcontractor Jaime Construction placed riprap on the south side of bridge and continued to grade for riprap from the Bridge to Driveway 12 on the west side. Subcontractor AAA Fence continued installing privacy fence south of CR 118. Subcontractor Wheeler Paving completed asphalt paving from Limmer Loop to Chandler Road. |   |
| Roundville Lane<br>(A.W. Grimes Blvd. to EBFR of SH 45)<br>(Managed by City of Round Rock)<br>(P441)                     | Stantec Consulting Services, Inc. | M.A. Smith Contracting | CORR        | 12/07/17          | 12/18/17           | 12/18/17                  | Fall 2018   | Smith Contracting continued placing joint sealer on the concrete paving. Subcontractor ESSI began installing a chain link fence at Culvert 2 and subcontractor TRP striped the roadway. Subcontractor ATS turned on power to the new signals at the Roundville/CR 170 intersection. Subcontractor Alpha Paving paved at CR 170 and Roundville Lane,  |   |
| PROJECTS BIDDING / CONTRACTING   | ENGINEER                          | ADVERTISEMENT BEGINS   | BID LETTING | BID AWARD         | ANTICIPATED N.T.P. | ESTIMATED CONST. SCHEDULE |             | PROGRESS - ACTION ITEMS - REMARKS  |   |
| CR 110 Middle<br>(North of Limmer Loop to CR 107)<br>(P261)  | Kimley Horn                       | 11/13/18               | 12/12/18    | Early 2019        | Early 2019         | Early 2019                | Spring 2020 | Advertisement was approved at the 11/13/18 Commissioners Court Meeting. A Pre-Bid Meeting was held 11/28/18 at 3:00 pm with a Bid Opening 12/12/18 at 10:00 am. A final plan submittal was received 10/30/18. Possession & Use Agreements or Closed ROW contracts have been received on all parcels. To date, 10 out of 13 parcel acquisition contracts have been approved by Commissioners Court. Oncor and MCI (Verizon Business) have completed utility relocation plans. Atmos utility relocation is underway. Enterprise and Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.  |   |
| ROAD BOND PROJECTS IN DESIGN   | ENGINEER                          | DESIGN                 |             | BID ADVERTISEMENT | BID LETTING        | ESTIMATED CONST. SCHEDULE |             | ENVIRONMENTAL CLEARANCE  | PROGRESS - ACTION ITEMS - REMARKS   |
| CR 101<br>(US 79 to North of Chandler Road)<br>(P269)  | Brown & Gay                       | START                  | FINISH      |                   |                    | START                     | FINISH      |  |   |
| CR 101<br>(US 79 to North of Chandler Road)<br>(P269)  | Brown & Gay                       | Jul 2014               | Apr 2018    | Late 2018         | Early 2019         | Early 2019                | Early 2019  | Due Diligence Investigations Completed: 08/04/17   | The Lower Brushy Creek WCID intends to have approval of the plans on the 11/30/18 agenda. A property owner meeting was held 11/1/18. A meeting with Jonah Water was held 6/28/18. A revised 100% PS&E Submittal was received 4/11/18. To date, out of 26 parcel acquisition contracts, 25 parcels have closed. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.  |
| SH 130 Frontage Roads Phase 3<br>(SBFR US 79 to Limmer Loop)<br>(P302)   | RPS (formerly Klotz)              | Aug 2015               | TBD         |                   |                    |                           | TBD         | Due Diligence Investigations To Be Completed: TBD  | TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.   |
| CR 366 Widening<br>(Chandler Road to Carlos G. Parker Boulevard)<br>(P296)   | Garver                            | Nov 2017               | Late 2019   |                   |                    |                           | TBD         | Due Diligence Investigations To Be Completed: Spring 2019<br>Categorical Exclusion To Be Completed: Summer 2019  | A CSJ was received from the TxDOT Georgetown Area Office on 11/6/18. Schematic and Environmental work are ongoing. A meeting was held with the City of Taylor to discuss drainage, intersection options at Carlos G Parker, and future development along the proposed roadway. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18. Updated DCIS, AFA, Scheduling, and CSJ forms submitted to TxDOT 8/9/18.  |
| ROAD BOND PROJECTS IN DESIGN<br>Managed by Others  | ENGINEER                          | DESIGN                 |             | BID ADVERTISEMENT | BID LETTING        | ESTIMATED CONST. SCHEDULE |             | ENVIRONMENTAL CLEARANCE  | PROGRESS - ACTION ITEMS - REMARKS   |
| Kenney Fort Boulevard - Segments 2 & 3<br>(Forest Creek Boulevard to SH 45)<br>(Managed by City of Round Rock)<br>(P228) | CP&Y                              | START                  | FINISH      |                   |                    | START                     | FINISH      |  |   |
| Kenney Fort Boulevard - Segments 2 & 3<br>(Forest Creek Boulevard to SH 45)<br>(Managed by City of Round Rock)<br>(P228) | CP&Y                              | Fall 2018              | Summer 2019 | Fall 2019         | Fall 2019          | Late 2019                 | Late 2020   | Fall 2019  | The final schematic has been completed. ROW appraisals have begun and initial coordination with landowners is ongoing. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal. CAMPO funding was recently acquired for a portion of the construction costs. This will require additional coordination with TxDOT to meet Federal project requirements. |
| Greenfield & Oak Bluff Estates Drainage Improvements<br>(Managed by City of Round Rock)<br>(P506)                        | LAN                               | Jul 2018               | Nov 2018    |                   |                    |                           | TBD         | Completed: TBD   | An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.   |



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
November 30, 2018



PRECINCT 4 - COMMISSIONER LARRY MADSEN

| ROAD BOND COMPLETED PROJECTS  | PROJECT NO. | ENGINEER / CONTRACTOR                   | CONSTRUCTION |                         |                  | PROGRESS - ACTION ITEMS - REMARKS            |
|---|-------------|---|--------------|-------------------------|------------------|--|
|   |             |   | START        | SUBSTANTIAL COMPLETION* | FINAL COMPLETION |  |
| East Williamson County Park Road<br>(Bill Pickett Trail)<br>(Carlos Parker Blvd to Chandler Road)<br>(P297) | 1601-045    | K. Friese / Cox Commercial Construction | 05/12/16     | 11/11/16                | 12/22/16         | Project complete. Warranty expires 12/21/18. |
| CR 110 South<br>(US 79 to Limmer Loop)<br>(P260)  | 1604-075    | Dannenbaum / Chasco                     | 01/13/17     | 05/23/18                | 09/18/18         | Project Complete. Warranty expires 9/18/20.  |

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

| PROJECTS IN DESIGN   | ENGINEER    | DESIGN                      |        | BID ADVERTISEMENT | BID LETTING  | ESTIMATED CONST. SCHEDULE |                  | ENVIRONMENTAL CLEARANCE   | PROGRESS - ACTION ITEMS - REMARKS   |  |
|--|-------------|-----------------------------|--------|-------------------|--------------|---------------------------|------------------|---|---|--|
|  |             | START                       | FINISH |                   |              | START                     | FINISH           |   |   |  |
| H / Sam Bass<br>(RM 1431 to Wyoming Springs Drive)<br>(P462)   | K Friese    | Mar 2017                    | TBD    |                   | TBD          |                           |                  | Due Diligence Investigations To Be Completed: TBD                   | A project status meeting is anticipated to be held 12/03/18. A Work Authorization for SWCA for environmental work is being prepared. A PSA Amendment for K. Friese to add additional subconsultant rates is being prepared. Surveying and environmental site work is underway. Open House Meetings were 6/21/17 and 5/17/18.  |  |
| F / US 183<br>(Williamson/Burnet County Line to SH 29)<br>(P461)   | CP&Y        | Mar 2017                    | TBD    |                   | TBD          |                           |                  | Due Diligence Investigations To Be Completed: TBD                   | A project status meeting was held 11/28/18. An email update regarding upcoming projects within the Corridor was issued 10/29/18. A meeting with TxDOT Georgetown Area Office was held 9/6/18. The draft safety study report was submitted to TxDOT 7/30/18. Open House Meetings were held 7/13/17 and 11/16/17.   |  |
| C / SH 29 Bypass<br>(Sam Houston Blvd at Patriot Way to SH 29)<br>(P459)   | Atkins      | Mar 2017                    | TBD    |                   | TBD          |                           |                  | Due Diligence Investigations To Be Completed: TBD                   | A project status meeting is anticipated to be held 12/03/18. A Supplemental Work Authorization is under review. An environmental meeting was held 10/18/18 to discuss archeological site work completed. A meeting with TxDOT Environmental was held 9/19/18. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Environmental site work and survey are underway. BUILD grant application was submitted 7/18/18. Open House Meetings were held 6/20/17 and 11/9/17. |  |
| Southeast Corridor Study<br>A1 / FM 1660 (SH 130 to FM 3349)<br>A2 / FM 1660 (FM 3349 to SH 95)<br>E1A / FM 3349 (FM 3349 from US 79 to FM 1660) | KCI / BGE   | Jan 2018                    | TBD    |                   | TBD          |                           |                  | Env Assessment FONSI Approval Date: TBD<br>Public Hearing Date: TBD | A project status meeting is anticipated to be held 12/12/18. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18. A project status meeting was held 9/27/18. A meeting with UPRR was held 9/14/18.   |  |
| COMPLETED PROJECTS   | PROJECT NO. | ENGINEER / CEI / CONTRACTOR |        |                   | CONSTRUCTION |                           |                  | PROGRESS - ACTION ITEMS - REMARKS                                   |   |  |
|  |             | START                       | FINISH |                   | START        | SUBSTANTIAL COMPLETION*   | FINAL COMPLETION |   |   |  |
| A1 / FM 1660<br>(SH 130 to FM 3349)<br>(FY 2017 Study)<br>(P458)   | N/A         |                             |        | KCI               | N/A          | N/A                       | N/A              | Project complete.   |   |  |
| E1 / FM 3349<br>(Chandler Road to FM 1660)<br>(FY 2017 Study)<br>(P460)  | N/A         |                             |        | Brown & Gay       | N/A          | N/A                       | N/A              | Project complete.   |   |  |

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed