



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
February 1, 2019



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
February 1, 2019



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	Subcontractor ESSI installed silt fence and tree protection throughout the project and subcontractor Austin Wood Recyclers have begun clearing the ROW that Capital Excavation staked. Perimeter barricades have been set. Notice to Proceed was issued with time charges beginning on 1/28/19.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements - Anderson Mill Zone (P224)	K Friese & Associates	12/05/18	01/15/19	Early 2019	Early 2019	Spring 2019	Summer 2019	Bids were opened on 1/15/19 with the apparent low bidder being QA Construction with a bid of \$295,000.00. Advertisement was approved at the 12/18/18 Commissioners Court Meeting. A Pre-Bid Meeting was held 12/13/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Spring 2019	Summer 2019	Summer 2019	Summer 2019	Spring 2020	Due Diligence Investigations To Be Completed: Summer 2019	A meeting was held with a property owner on 11/15/18 to discuss project and right of way needs. A presentation to the FBMUD Board occurred on 11/13/18. Comments were issued on 10/25/18 on an Archeological Report that was received on 09/25/18.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Spring 2019	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	Environmental work is underway. Additional borings performed on 11/28/18. A presentation to the FBMUD Board occurred on 11/13/18. A presentation at the BCMUD Board meeting occurred on 9/27/18. A meeting with the Brushy Creek MUD was held on 9/25/18 to discuss utilities. A meeting with the City of Round Rock and the City of Cedar Park was held on 9/19/18 to discuss the Brushy Creek Regional Wastewater line.
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Oct 2018	Summer 2019	Summer 2019	Summer 2019	Fall 2019	Spring 2020	Due Diligence Investigations To Be Completed: Summer 2019	Comments were issued 1/25/19 on a 60% PS&E submittal that was received on 1/3/19. Updated signal warrant reports were submitted 12/7/18. A meeting with Kimley-Horn to discuss signal warrant studies was held on 11/1/18. A meeting with Oncor was held on 10/2/18.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017					Due Diligence Investigations To Be Completed: Spring 2018	A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 3 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD					N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	Late 2013	Early 2018	Fall 2019	Fall 2019	Late 2019	Late 2021	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is nearing completion. Utility coordination relocation efforts are ongoing.
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Spring 2018	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Summer 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and City of Round Rock on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is complete. Atmos and Oncor are currently relocating their facilities. AT&T has mobilized and will begin relocating shortly. An ILA with the City of Round Rock was approved by the Court on 11/20/12. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/01/2019.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood) O'Connor Drive North of RM 620 Traffic Study and Safety Improvements CSJ: 0683-01-090 (P235 & P281)	1608-108	Half Associates and Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	A Balancing change order is being processed and a Certificate of Acceptance is being drafted. Project records were prepared for TxDOT audit.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	'Stantec Consulting Services, Inc./ 'MA Smith Contracting	02/05/18	12/04/18	Early 2019	A Ribbon Cutting ceremony is anticipated to be held on 2/11/19 at 9:30 am. A walkthrough was held on 1/18/19 with the City of Austin and Williamson County to verify all punchlist items have been completed.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	07/30/18	Early 2019	A Ribbon Cutting ceremony is anticipated to be held on 2/11/19 at 9:30 am. Substantial Completion was requested and the punchlist items are being addressed. Signal lights were put into service on 1/28/19. Austin Traffic Signal has set meter.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
February 1, 2019



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	Binkley & Barfield (BBI)	C.C. Carlton Industries	City of Cedar Park	11/17/16	01/09/17	01/09/17	Early 2019	C.C. Carlton spread topsoil throughout the project. Subcontractor TRP completed striping. Subcontractor Arroyo Secco formed sidewalk near the Ruby entrance. Subcontractor Lone Star completed paving final course hot mix asphalt on the project.	
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	City of Leander	11/24/16	02/02/17	05/02/17	Spring 2019	Angel Brothers processed 1st and 2nd course flexible base on the proposed southbound lanes. A section of recently placed flexible base and geo-grid was removed to apply cement to subgrade on the proposed outside southbound lane from San Gabriel to Waterfall Avenue.	
New Hope Drive Phase 1 (Cottonwood Creek to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Spring 2019	Smith Contracting continued installation of the 16" water line and began preparing for placement of curb and gutter at the west end of the project. The Woodland Trail and New Hope Drive intersection was excavated. Flexible base was placed on New Hope Drive. The Culvert 3 installation (5'x3' box culvert) was completed.	
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Champion Site Prep began clearing and grubbing the park road and continued from Highland Oaks Drive to River Ranch County Park. Excavation for the southbound ditch continued from River Ranch County Park to the north end of project. Subcontractor BMP installed a tree protection fence for the park road and installed silt fence along the east ROW. Subcontractor Metalink continued installing fence along both sides of the ROW. Fence removal has begun along the east ROW from the south end of the project to the north. Flexible base was processed for Phase 1A detours. Subcontractor Wheeler applied prime coat and paved 3" asphalt for Phase 1A detours.	
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	O'Brien	Cox Commercial Construction	GEC	08/28/18	11/20/18	12/03/18	Spring 2019	Cox Commercial Construction installed the water line casing and the encasement for the force main across CR 200 during night time operations. The fire hydrant and fittings were installed in preparation for the tie-ins. The 2" water line relocation began along the west side of CR 200. Subcontractor Rucoba & Maya began forming riprap at the west end of Culvert 1 and installed 123' of 24" reinforced concrete pipe (Culvert 3) across CR 332 during nighttime operation. Potholing for utility relocation continued. Embankment continued to be placed along the eastbound widening of SH 29. Striping topsoil for the widening of SH 29 was completed. The demolition of the concrete riprap was completed between CR 200 and Winkley's driveway along the westbound portion of SH 29.	
San Gabriel River Ranch Road Bridge (P439)	Freese & Nichols	A Greater Austin Development	GEC	10/09/18	10/12/18	10/22/18	Spring 2019	AT&T subcontractor started relocating their utility line in the existing dam. New line is in place but has not yet been spliced or activated. Siphoning continued to reduce water levels.	
Ronald Reagan at Santa Rita Ranch (P328)	Williamson County	Joe Bland Construction	GEC	10/09/18	10/23/18	11/02/18	Early 2019	A Ribbon Cutting ceremony is anticipated to be held 2/7/19 at 9:00 am. Subcontractor Flasher installed the lane line striping. Pavement markers, hash marks, and arrows/words will be installed the week of 2/4/19, weather permitting. Subcontractor BMP hydro-seeded disturbed area along northbound and southbound widenings. Joe Bland Construction continued placing topsoil and grading side-slopes along northbound and southbound widenings. Subcontractor Lone Star Paving finished placing 1.5" asphalt overlay.	
Lakeline Boulevard Right Turn Lanes (P331)	Kimley Horn	M.A. Smith Contracting	GEC	11/13/18	12/22/18	01/02/19	Fall 2019	Smith Contracting installed erosion control devices, set perimeter barricades, and began removing existing sidewalk.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	12/18/18	01/16/19	Early 2019	Early 2019	Early 2019	Early 2020	A Bid Opening was held 1/16/19 and seven (7) bids were received. Jordan Foster is the apparent low bidder with a bid of \$12,958,648.10. A Pre-Bid Meeting was held 1/3/19 at 3:00 pm. Advertisement was approved at the 12/18/18 Commissioners Court Meeting. Driveway permits for the tie-ins to SH 29 and US 183 were submitted to TxDOT on 8/22/18. PEC and AT&T are in the process of relocating their facilities along CR 259 and CR 266. A development agreement between Affordable RV and Boat Storage and the County is being prepared by Sheets & Crossfield.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
CR 200 (CMTA Railroad to CR 201) (P285)	O'Brien	START	FINISH			START	FINISH	Due Diligence Investigations To Be Completed: Early 2019	A meeting with the City of Georgetown was held on 9/11/18. Coordination with the City and CapMetro is ongoing for work within the Park and CapMetro ROW, corresponding ILAs are under development. ROW acquisition is ongoing. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Utility coordination with PEC and City of Georgetown is ongoing.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
February 1, 2019**



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien	N/A	N/A	N/A	Project complete.
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction	12/11/15	01/12/17	Jan 2017	Project complete.
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction	01/04/16	11/20/17	Late 2017	Project complete.
CR 258 (Sunset Ridge to Reagan Blvd) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/18	01/18/18	Project complete. Warranty expires 01/17/20.
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	Late 2018	A Balancing Change Order is being prepared. Remaining punchlist item is establishment of vegetation.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction graded in the quarry at the north pond and Wall 6. The top west end was excavated, and the spoils hauled to the north pond and Wall 6. Subcontractor Beard Drillers drilled and poured the drill shafts at Abutment 1.	
CR 305 At IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capital Excavation continued excavation on CR 304, embankment on CR 305, and poured concrete for the barrier wall around Bent 2 between the north and southbound lanes of IH 35. Wingwalls were poured at Abutment 1.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dec 2018	01/09/19	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Fall 2020 (TxDOT)	A Bid Opening was held 1/9/19 and six (6) bids were received. Dan Williams Company is the apparent low bidder with a bid of \$13,145,762.51.	
CR 176 at RM 2243 Intersection / Safety Improvements (P241)	WSB (formerly Rogers Design Services)	01/08/19	01/30/19	Spring 2019	Spring 2019	Spring 2019	Late 2019	Bids were opened on 1/30/19 with seven (7) bids received. Joe Bland Construction is the apparent low bidder with a bid of \$2,447,560.00. A Pre-Bid Meeting was held 1/16/19 at 3:00 pm with a Bid Opening on 1/30/19 at 10:30 am. Responses to TxDOT comments for the final TxDOT PS&E submittal for the intersection at RM 2243 were submitted to TxDOT on 12/7/18. A meeting with the City of Georgetown regarding a waterline on RM 2243 was held on 9/11/18. The environmental documents for the intersection at RM 2243 were submitted to TxDOT on 5/22/18. ROW acquisition is ongoing.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2019	Comments were received 1/31/19 on a revised Biological Assessment that was sent to TxDOT for review on 12/4/18. A property owner meeting was held 11/15/18. A development agreement is being prepared by Sheets & Crossfield. A meeting was held on 9/18/18 with the City of Round Rock and City of Georgetown to discuss utilities.
Ronald Reagan Blvd At IH 35 (Design) Bridge Replacement CSJ: 0015-08-141 (P231)	Binkley & Barfield (BBI)	Oct 2014	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Summer 2020 (TxDOT)	Categorical Exclusion Approval: 01/04/17	TxDOT administrative review is underway.
Ronald Reagan Blvd Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020	TBD				Due Diligence Investigations To Be Completed: TBD	A supplemental work authorization is under review. A project status meeting was held 11/16/18. A project status meeting with the County was held 10/29/18. A project status meeting was held 10/3/18. A Work Authorization for SWCA for environmental work is being prepared.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	TBD				Due Diligence Investigations Completed: 09/7/16	A meeting with the City of Georgetown regarding the ILA was held on 9/11/18. Additional appraisals are being requested. To date, 16 out of 43 parcel acquisition contracts have been approved at Commissioners Court, 14 of those contracts have closed, 2 contracts are pending closing. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
February 1, 2019



PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 At Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 At Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	The final pay estimate is with the Contractor. A Certificate of Acceptance is being reviewed. The final balancing change order was approved on the Court Agenda for 1/22/19.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Late 2018	A reduction in retainage was approved by the City of Georgetown and an estimate has been sent to the Contractor for review and approval. A walkthrough was completed with the City of Georgetown. All punchlist items have been completed with the exception of the establishment of vegetation.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)		Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	TBD	The Certificate of Substantial Completion is being processed. An ADA inspection was performed on 1/22/19. Four violations were found at Central Maintenance. Chasco has been notified of the issues. Chasco is currently working on punchlist items: Regrading topsoil around the ponds, installing rock rip rap, removing erosion control logs, and revegetating bare areas.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 119 (Limmer Loop to Chandler Rd) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	12/08/17	12/18/17	Spring 2019	Joe Bland Construction graded and placed topsoil on the west side from Driveway 7 to the bridge. Topsoil and silt fence were placed from Culvert B to Culvert C. Riprap was formed and placed at Culverts B and E1. Mow strip was placed under metal beam guard fence on the northwest side at CR 118 and at the bridge. Subcontractor Wheeler placed hot mix asphalt from Limmer Loop to the north. Lime-treated base was graded and compacted, and flexible base placed on the east side from Limmer Loop to the north. Safety end treatments were formed and placed at Driveway 12, at the northeast corner of Culvert A, Culvert 6, and Culvert E2. Reinforced concrete pipe was removed and flexible base placed at Driveway 7.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
CR 110 Middle (North of Limmer Loop to CR 107) (P261)	Kimley Horn	11/13/18	12/12/18	Early 2019	Early 2019	Early 2019	Spring 2020	A Recommendation of Award is anticipated to be approved by Commissioners Court on 2/5/19. A cost participation agreement is anticipated to be approved at the 2/5/19 Commissioners Court meeting. The asbestos abatement was completed 1/17/19. The bids for the roadway project opened on 12/14/18 with James Construction being the apparent low bidder with a bid of \$8,910,862.73. Oncor and MCI (Verizon Business) are completing utility relocation plans. Atmos utility relocation is complete. Enterprise and Jonah Water relocation will be included in PS&E. An ILA with Jonah Water has been executed.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Apr 2018	Spring 2019	Spring 2019	Spring 2019	Spring 2020	Due Diligence Investigations Completed: 08/04/17	The Lower Brushy Creek WCID approval was received. A property owner meeting was held 11/1/18. A meeting with Jonah Water was held 6/28/18. A revised 100% PS&E Submittal was received 4/11/18. To date, out of 26 parcel acquisition contracts, 25 parcels have closed. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 (SBFR US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD				TBD	Due Diligence Investigations To Be Completed: TBD	TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2019				TBD	Due Diligence Investigations To Be Completed: Spring 2019 Categorical Exclusion To Be Completed: Summer 2019	The Advanced Funding Agreement was executed 1/24/19. Comments were issued 1/15/19 on a schematic submittal that was received 12/17/18. The schematic is still under review by TxDOT. Environmental work is ongoing. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2019	Fall 2019	Fall 2019	Late 2019	Late 2020	To Be Completed: Fall 2019	The final schematic has been completed. The ROW parcel descriptions and parcel sketches have been completed. ROW appraisals have begun and initial coordination with landowners is ongoing. Several ROW acquisitions have been completed. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal. CAMPO funding was recently acquired for a portion of the construction costs. This will require additional coordination with TxDOT to meet Federal NEPA project requirements.
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	Spring 2019				TBD	Completed: TBD	An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
February 1, 2019



PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project Complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc./ 'M.A. Smith Contracting	12/18/17	12/03/18	TBD	Smith Contracting opened the roadway to traffic. The project is Substantially Complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Surveying and environmental site work is underway. A project status meeting was held 12/3/18. A PSA Amendment for K. Friese to add additional subconsultant rates and a Work Authorization for PS&E is being prepared. Open House Meetings were 6/21/17 and 5/17/18.	
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	An email update was issued 2/1/19. Right of entry letters have been sent out. A project status meeting was held 11/28/18. An email update regarding upcoming projects within the Corridor was issued 10/29/18. Open House Meetings were held 7/13/17 and 11/16/17.	
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A schematic submittal including a drainage report was received 1/31/19 and is under review. A Work Authorization for Phase 1 PS&E was submitted 2/1/19 and is under review. Environmental site work is underway. A meeting with TxDOT Environmental was held 9/19/18. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Open House Meetings were held 6/20/17 and 11/9/17.	
Southeast Corridor Study A1 / FM 1660 (SH 130 to FM 3349) A2 / FM 1660 (FM 3349 to SH 95) E1A / FM 3349 (FM 3349 from US 79 to FM 1660)	KCI / BGE	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A project status meeting was held 12/12/18. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18. A meeting with UPRR was held 9/14/18.	
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION						
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.		
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.		

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed