



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
March 29, 2019



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
March 29, 2019



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	Oncor has removed one of their poles in conflict at on the south end of the project, north of Paloma Drive. Work is suspended pending utility relocation at the south end of the bridge.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	12/05/18	01/15/19	03/05/19	Spring 2019	Spring 2019	Summer 2019	A Preconstruction meeting was held on 3/29/19. The project was awarded at the 3/5/19 Commissioners Court Meeting. Bids were opened on 1/15/19 with the apparent low bidder being QA Construction with a bid of \$295,000.00.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Spring 2019	Summer 2019	Summer 2019	Summer 2019	Spring 2020	Due Diligence Investigations To Be Completed: Summer 2019	Floodplain impact study is underway. A presentation to the BCMUD Board occurred on 2/13/19. A presentation to the FBMUD Board occurred on 11/13/18. Comments were issued on 10/25/18 on an Archeological Report that was received on 09/25/18.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Spring 2019	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	A presentation to the BCMUD Board occurred on 2/13/19. Environmental work is underway. Additional borings performed on 11/28/18. A presentation to the FBMUD Board occurred on 11/13/18. A meeting with the Brushy Creek MUD was held on 9/25/18 to discuss utilities. A meeting with the City of Round Rock and the City of Cedar Park was held on 9/19/18 to discuss the Brushy Creek Regional Wastewater line.
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Oct 2018	Summer 2019	Summer 2019	Summer 2019	Fall 2019	Spring 2020	Due Diligence Investigations To Be Completed: Summer 2019	A 90% PS&E Submittal was received 3/13/19 and is under review. A meeting with PEC was held on 1/29/19.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017					Due Diligence Investigations To Be Completed: Spring 2018	A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 3 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD					N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	TBD	TBD					Due Diligence Investigations To Be Completed: TBD	The PSA was approved at 3/19/19 Commissioners Court Meeting. A kick-off meeting was held 3/28/19.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	Late 2013	Early 2018	Fall 2019	Fall 2019	Late 2019	Late 2021	To Be Completed: TBD	KCI has submitted the 100% PS&E for City review. ROW acquisition is nearing completion. Utility coordination relocation efforts are ongoing.
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Spring 2018	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Summer 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and City of Round Rock on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is complete. Atmos, Oncor, and AT&T are currently relocating their facilities. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/01/2019.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	TxDOT audit was completed. A Balancing Change Order is being processed.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. Closeout on RM 620 Phase 2 is ongoing.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	'Stantec Consulting Services, Inc./ 'MA Smith Contracting	02/05/18	12/04/18	Spring 2019	Smith Contracting continues with punch list items
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	07/30/18	Spring 2019	Austin Traffic Signal continues with punch list items.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	City of Leander	11/24/16	02/02/17	05/02/17	Spring 2019	Angel Brothers completed excavating for driveways along the southbound lanes. Subcontractor Greater Austin completed placing curb and gutter from the south end of the project to Halsey Lane and began forming and pouring concrete drives on the southbound lanes. Subcontractor Levy continued installing illumination conduit for the southbound illumination poles.	
New Hope Drive Phase 1 (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Spring 2019	Smith Contracting completed 2nd course flexible base and median riprap at the west end of the project and began forming for concrete driveways at the west end. The water line valves were raised at the west end of the project.	
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Champion Site Prep continued excavating and preparing subgrade for the area under the existing AT&T line at the north end of project. The 1st lift of flexible base for southbound Bagdad Road and the Park Road was placed. Subcontractor Metalink continued installing fencing along east side of the ROW north of CR 278 and the west side of the ROW north of the park entrance. Subcontractor KimTil continued pre-digging for the 12" waterline inside the park. KimTil installed 18" reinforced concrete pipe and safety end treatment for the driveway culvert between the park road and the north end of the project. AT&T has finished their relocation. SuddenLink has started their relocation.	
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	O'Brien	Cox Commercial Construction	GEC	08/28/18	11/20/18	12/03/18	Summer 2019	Cox Commercial Construction completed fine grading the flexible base on the eastern half of CR 200 and the eastbound and westbound widenings of SH 29. During a night time operation, the northbound half of CR 200 was reconstructed at the tie-in to SH 29. Topsoil was placed in the ditches along eastbound SH 29 and northbound CR 200. Subcontractor Lone Star Paving placed the prime coat on the northbound portion of CR 200 and placed the Ty B hot mix asphalt on both eastbound and westbound SH 29 widenings and on the northbound half of CR 200. Subcontractor Flasher striped the east half of CR 200. Traffic has been switched over to the new half of the roadway. Subcontractor Rucoba & Maya placed concrete for the safety end treatment (SET) footings, wingwalls and headwalls and a section of concrete riprap at the downstream end of Culvert 1. Subcontractor G Carter drilled, formed, and placed the concrete for the new traffic signal foundations and installed the ground boxes, and conduit from the pull boxes to the foundations. Subcontractor Saga installed 3" bored conduits across SH 29 and Loop 332.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development	GEC	10/09/18	10/12/18	10/22/18	Fall 2019	Subcontractor Ranger started clearing ROW and hauling off branches. Siphoning continued to reduce water levels. The lake stopped draining out of the existing secondary spillway naturally. AT&T crew completed relocating their utility line. The revised dewatering plan has been approved and Greater Austin Development will start pumping water the remaining water out soon. Excavation is expected to start in early April.	
Lakeline Boulevard Right Turn Lanes (P331)	Kimley Horn	M.A. Smith Contracting	GEC	11/13/18	12/22/18	01/02/19	Fall 2019	Smith Contracting completed the 2" force main and the 8" wastewater line with 18" casing installation. Subcontractor Austin Traffic Signal continued trenching for the Austin Energy conduit.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	12/18/18	01/16/19	03/05/19	Spring 2019	Spring 2019	Early 2020	Contracts have been executed and a preconstruction meeting is being scheduled. The project was awarded at 3/5/19 Commissioners Court Meeting. PEC and AT&T are in the process of relocating their facilities along CR 259 and CR 266.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
CR 200 (CMTA Railroad to CR 201) (P285)	O'Brien	START	FINISH	START	START	START	FINISH	Due Diligence Investigations To Be Completed: Early 2019	Comments were issued 3/12/19 on a 90% submittal received 2/26/19. Coordination with the City and CapMetro is ongoing for work within the Park and CapMetro ROW, corresponding ILAs are under development. ROW acquisition is ongoing. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Utility coordination with PEC and City of Georgetown is ongoing.
Nov 2014	Spring 2019	Spring 2019	Spring 2019	Summer 2019	Summer 2020				
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/18	01/18/18	Project complete. Warranty expires 01/17/20.
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	Spring 2019	A Balancing Change Order is being processed. Remaining punchlist item is establishment of vegetation.
Ronald Reagan at Santa Rita Ranch (P328)	1808-256	Williamson County / Joe Bland Construction	11/02/18	02/04/19	Spring 2019	Waiting for vegetative filter strips to be established. A Balancing Change Order is being prepared.
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	01/09/17	Spring 2019	Project is complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction continued excavation of the top west end of the quarry and the spoils were hauled to the north pond and Wall 6 area. A water truck was used for dust control and to wet the base for compaction. Columns were poured at Bents 3 and 4, and the Abutment 1 cap. The cap at Bent 6 was formed. Subcontractor Evan & Sons rock crusher completed work on the roadway base and riprap for the MSE Wall 5. Drill shaft extensions were poured at Abutment 7 and the columns at Bents 6 & 5. Pipe was laid at Culvert 8.	
CR 305 At IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capital Excavation began final grading on CR 304, continued the MSE Wall at Abutment 1, and began forming Abutment 3. Embankment was completed on CR 305 and on CR 304. The MSE Wall at Abutment 3 was completed. Concrete riprap placement was completed at Abutment 1 and continued at the MSE Wall footing at Abutment 1..	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
IH 35 Ramp Reversals and Frontage Road Conversion CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dec 2018	01/09/19	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Fall 2020 (TxDOT)	A preconstruction meeting is anticipated to be held 4/5/19. The project was awarded to Dan Williams Company at the 1/31/19 Texas Transportation Commissioner Meeting. A Bid Opening was held 1/9/19 with six (6) bids received.	
CR 176 at RM 2243 Intersection / Safety Improvements (P241)	WSB (formerly Rogers Design Services)	01/08/19	01/30/19	Spring 2019	Spring 2019	Spring 2019	Late 2019	A Recommendation of Award was approved at the 3/26/19 Commissioners Court Meeting. A presentation to the BCMUD Board occurred on 2/13/19. TxDOT provided Letter of Authority on 2/1/19. Bids were opened on 1/30/19 and seven (7) bids were received. Joe Bland Construction is the apparent low bidder with a bid of \$2,447,560.00. ROW acquisition is ongoing. Draft WPAP was submitted to TCEQ 3/20/19.	
Ronald Reagan Boulevard At IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Feb 2019	Spring 2018	Spring 2019 (TxDOT)	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Summer 2020 (TxDOT)	The project was awarded to Dan Williams Company at the 3/28/19 Texas Transportation Commissioner Meeting. A Bid Opening was held 3/6/19 and seven (7) bids were received.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2019	Biological Assessment was submitted by TxDOT to US Fish & Wildlife on 3/27/19. Revised Biological Assessment was resubmitted to TxDOT 3/25/19. Comments were received from TxDOT on 3/22/19 on a revised Biological Assessment submitted 3/1/19. A property owner meeting was held 11/15/18. A development agreement is being prepared by Sheets & Crossfield. A meeting was held on 9/18/18 with the City of Round Rock and City of Georgetown to discuss utilities. Weekly conference calls with Unintech are being held.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020					Due Diligence Investigations To Be Completed: TBD	A project status meeting with the County is anticipated to be held 4/1/19. A project status meeting was held 3/7/19. A project status meeting was held 11/16/18. A Work Authorization for SWCA for environmental work is being prepared.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016					Due Diligence Investigations Completed: 09/7/16	Additional appraisals are being requested. To date, 16 out of 43 parcel acquisition contracts have been approved at Commissioners Court, 14 of those contracts have closed, 2 contracts are pending closing. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 At Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 At Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	The Certificate of Acceptance has been issued to the Contractor.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Spring 2019	A reduction in retainage was approved by the City of Georgetown and an estimate has been sent to the Contractor for review and approval. The Balancing Change Order is being processed.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	Spring 2019	Chasco Contractors has completed correcting the violations at Central Maintenance.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
March 29, 2019



PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 119 (Limmer Loop to Chandler Road) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	12/08/17	12/18/17	Spring 2019	A ribbon cutting ceremony is anticipated to be held 4/5/19 at 9:30 am. Subcontractor DIJ striped Limmer Loop, CR 119, CR 118 and Chandler Road. Joe Bland Construction continued site clean-up. Subcontractor AAA Fence removed barbed wire fence downstream of the bridge. Subcontractor BMP finished installation of soil erosion blankets. Subcontractor Wheeler placed asphalt on all driveways and chip sealed CR 119 and CR 118. Wheeler placed asphalt on CR 119 between Limmer Loop and Chandler Road and milled and paved the Chandler Road at CR 119 intersection.	
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	11/13/18	12/12/18	02/05/19	Spring 2019	Spring 2019	Spring 2020	A groundbreaking ceremony is anticipated to be held 4/4/2019 at 11:00 am. A preconstruction meeting is anticipated to be held 4/12/19. A Recommendation of Award to James Construction was approved by Commissioners Court on 2/5/19. MCI (Verizon Business) is completing utility relocation plans. Atmos and Enterprise utility relocations are complete. Jonah Water relocation is included in PS&E. An ILA with Jonah Water has been executed.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Apr 2018	Spring 2019	Spring 2019	Spring 2019	Spring 2020	Due Diligence Investigations Completed: 08/04/17	The Lower Brushy Creek WCID approval was received. A property owner meeting was held 11/1/18. A meeting with Jonah Water was held 6/28/18. A revised 100% PS&E Submittal was received 4/11/18. To date, out of 26 parcel acquisition contracts, 25 parcels have closed. Three (3) easements for Jonah Water Line relocation are being acquired. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. Utility relocation plans for AT&T have been approved.
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2019					Due Diligence Investigations To Be Completed: Spring 2019 Categorical Exclusion To Be Completed: Summer 2019	TxDOT has completed the review of the schematic and issued comments on 3/19/19. The Advanced Funding Agreement was executed 1/24/19. Comments on the schematic submittal were issued 1/15/19. Environmental work is ongoing. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2019	Spring 2020	Spring 2020	Summer 2020	Early 2021	To Be Completed: Fall 2019	The final schematic has been completed. The ROW parcel descriptions and parcel sketches have been completed. ROW appraisals have begun and initial coordination with landowners is ongoing. Several ROW acquisitions have been completed. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal. CAMPO funding was recently acquired for a portion of the construction costs. This will require additional coordination with TxDOT to meet Federal NEPA project requirements. Awaiting Advanced Funding Agreement from TxDOT.
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	Spring 2019					Completed: TBD	An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.	
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco			01/13/17	05/23/18	09/18/18	Project Complete. Warranty expires 9/18/20.	
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting			12/18/17	12/03/18	TBD	Project Complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A property owner meeting is anticipated to be held 4/1/19. Comments were issued 3/15/19 on a schematic submittal received 3/5/19. A property owner meeting was held 3/14/19. A Texas Historical Commission Permit Application was approved at Commissioners Court on 2/12/19. Surveying and environmental site work is ongoing. Open House Meetings were 6/21/17 and 5/17/18.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Office Hours have been held. An email update was issued 2/1/19. Right of entry letters have been sent out; 72 executed right of entry forms have been received out of 107 forms. A project status meeting was held 11/28/18. An email update regarding upcoming projects within the Corridor was issued 10/29/18. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A mussel habitat evaluation report was received 3/18/19 and is under review. An interim archeological report was submitted 3/15/19 and is under review. An email update will be issued 3/25/19. A comment resolution meeting was held 3/12/19. Comments were issued 2/25/19 on a schematic submittal including a drainage report that was received 1/31/19. Environmental site work is ongoing. A meeting with TxDOT Environmental was held 9/19/18. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Corridor Study A1 / FM 1660 (SH 130 to FM 3349) E1A / FM 3349 (FM 3349 from US 79 to FM 1660)	KCI / BGE	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A project status meeting with KCI was held 3/1/19. A project status meeting was held 12/12/18. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18. A meeting with UPRR was held 9/14/18.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A			KCI	N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A			Brown & Gay	N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed