



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
May 3, 2019



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009 (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 3, 2019



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	Capital Excavation completed stripping vegetation and stockpiling topsoil throughout the project. The stockpiling of Type B embankment material has begun.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	12/05/18	01/15/19	03/05/19	04/03/19	04/15/19	Summer 2019	QA Construction completed storm pipe installation along Broadmeade and began installing storm pipe along Sherbourne. The Contractor potholed for existing City of Austin water lines and installed silt fence. The fence at the daycare was relocated. The ROW and proposed storm sewer locations were established.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Rd / Brushy Creek Rd Safety Improvements Traffic Study (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Spring 2019	Summer 2019	Summer 2019	Summer 2019	Spring 2020	Due Diligence Investigations To Be Completed: Summer 2019	Floodplain impact study is underway. A presentation at the BCMUD Townhall occurred on 4/4/19. A presentation to the FBMUD Board occurred on 11/13/18. Comments were issued on 10/25/18 on an Archeological Report that was received on 09/25/18.
Great Oaks Drive Bridge at Brushy Creek Study (P270)	PE Structural Consultants	Feb 2014	Spring 2019	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	A meeting was held on 4/18/19 with the Brushy Creek MUD to discuss their utilities. A presentation at the BCMUD Townhall occurred on 4/4/19. Environmental work is underway. Additional borings performed on 11/28/18. A presentation to the FBMUD Board occurred on 11/13/18. A meeting with the City of Round Rock and the City of Cedar Park was held on 9/19/18 to discuss the Brushy Creek Regional Wastewater line.
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Oct 2018	Summer 2019	Summer 2019	Summer 2019	Fall 2019	Spring 2020	Due Diligence Investigations To Be Completed: Summer 2019	Comments were issued 4/10/19 on a 90% PS&E Submittal. A presentation at the BCMUD Townhall occurred on 4/4/19. A meeting with PEC was held on 1/29/19.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	N/A				Due Diligence Investigations To Be Completed: Spring 2018	A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 3 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD	N/A				N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Feb 2020	N/A				Due Diligence Investigations To Be Completed: TBD	Surveying is underway. Work on the Drainage Report began, and a draft is expected September 2019. A kick-off meeting was held 3/28/19. The PSA was approved at 3/19/19 Commissioners Court Meeting.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	Late 2013	Summer 2019	Fall 2019	Fall 2019	Late 2019	Late 2021	Completed: 4/25/2019	Design is complete. ROW acquisition is nearing completion. Utility coordination relocation efforts are ongoing.
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Spring 2018	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Summer 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and City of Round Rock on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is complete. Atmos, Oncor, and AT&T are currently relocating their facilities and plan to be complete by the end of May 2019. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT will let and manage the construction of the Project.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/01/2019.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	TxDOT audit was completed. A Balancing Change Order is being processed.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. Closeout on RM 620 Phase 2 is ongoing. The Balancing Change Order was approved at the 4/9/19 Commissioners Court. The Final Pay estimate is being processed.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	'Stantec Consulting Services, Inc./ 'MA Smith Contracting	02/05/18	12/04/18	Spring 2019	The Contractor continues punch list work. The Balancing Change Order for the City of Austin items was approved at the 4/16/19 Commissioners Court.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	07/30/18	Spring 2019	Austin Traffic Signal completed punch list items. A Balancing Change Order is being prepared.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 3, 2019



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	City of Leander	11/24/16	02/02/17	05/02/17	Spring 2019	Angel Brothers completed placing the bottom course of asphalt on the proposed southbound lanes and switched traffic temporarily. The final grading of the flexible base was completed in the southbound lanes was complete. Subcontractor Levy completed installing illumination conduit for the southbound illumination poles.	
New Hope Drive Phase 1 (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	LJA	Smith Contracting	City of Cedar Park	07/27/17	08/23/17	08/23/17	Spring 2019	Smith Contracting continued curb removal and replacement and flexible base placement at the west tie-in to existing New Hope Drive. One lane of westbound traffic at the west end of the project was moved to its final alignment to complete the median tie-in. The final grading of flexible base was completed at the west end of the project. Subcontractor Wheeler paved the bottom course of asphalt between Woodland Trail and the west end of the project.	
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Subcontractor KimTil completed trenching and continued installing 12" water line and drainage Culvert B1-1a inside the park. Subcontractor Wildcat completed trenching and continued installing 4" multi-duct and ground boxes along the park road. Subcontractor Metalink continued installing barbed wire fence at the southeast corner of the CR 278 intersection. Champion Site Prep continued excavating the southbound ditch at Highland Oak.	
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	Jones & Carter (O'Brien)	Cox Commercial Construction	GEC	08/28/18	11/20/18	12/03/18	Summer 2019	Cox Commercial Construction installed the mitered ends for the SETs at the upstream and downstream ends of Culvert 3. Silt fence was installed in the ditch along northbound CR 200 and westbound SH 29. Night work is scheduled to begin 5/5/19, weather pending. Subcontractor G Carter completed the installation of the new signals at the intersection of CR 200 and SH 29 and removed the old signals. New signals have been programmed and activated. The flexible base was fine-graded on the proposed southbound half of CR 200. Subcontractor Rucoba & Maya graded, formed, and placed concrete for the riprap on the west side of Winkley's main driveway and these areas were graded and topsoiled. Driveways 2002 and 2003 were excavated and base was placed on them.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development	GEC	10/09/18	10/12/18	10/22/18	Fall 2019	Subcontractor Ranger continued excavating the dam and backfilling the secondary spillway. Embankment at the west approach was completed. A soil sample was to verify the embankment material meets specification requirements for lime treatment. Excavation at the upstream side of the channel continued. Subcontractor Smith Contracting completed installation of the bypass water line.	
Lakeline Boulevard Right Turn Lanes (P331)	Kimley Horn	M.A. Smith Contracting	GEC	11/13/18	12/22/18	01/02/19	Fall 2019	Subcontractor ATS continued placing conduit at the west HEB driveway and set the electrical service pole. Smith Contracting set forms and placed concrete for a section of the elevated curb and a section of sidewalk between Pecan Street and the HEB west driveway. ATS poured foundations for illumination and service poles and bored under Lakeline Boulevard.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	12/18/18	01/16/19	03/05/19	04/18/19	05/02/19	Early 2020	A preconstruction meeting was held on 4/18/19. A groundbreaking was held on 4/29/19. Time charges began on 5/2/19. Contracts have been executed and a preconstruction meeting is being scheduled. The project was awarded at 3/5/19 Commissioners Court Meeting. PEC and AT&T are in the process of relocating their facilities along CR 259 and CR 266.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Spring 2019	Summer 2019	Summer 2019	Summer 2019	Summer 2020	Due Diligence Investigations To Be Completed: Summer 2019	A draft ILA was provided to City of Liberty Hill on 4/15/19 and will be on the 5/13/19 City Council Agenda for approval. Comments were issued 3/12/19 on a 90% submittal received 2/26/19. Coordination with the City and CapMetro is ongoing. ROW acquisition is ongoing. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Utility coordination with PEC and City of Georgetown is ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/18	01/18/18	Project complete. Warranty expires 01/17/20.
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	Spring 2019	Remaining item is establishment of vegetation.
Ronald Reagan at Santa Rita Ranch (P328)	1808-256	Williamson County / Joe Bland Construction	11/02/18	02/04/19	Spring 2019	Waiting for vegetative filter strips to be established. A Balancing Change Order is being processed.
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	01/09/17	Spring 2019	Project is complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction continued excavating the west end of the project and the spoils were hauled to the north pond area, Wall 5, and to Abutments 1 and 7. A water truck was used for dust control and to wet the base for compaction. The cast-in-place coping was poured and the precast coping set at Wall 5. The Anchor Slab and Panels were poured at Wall 5. Flowable fill was placed at the backwalls at both abutments, and the dowels and rebar cages were set at Bents 3 and 4. All bridge bent concrete has been placed including the backwalls at Abutments 1 and 7. The last 2 caps were poured at Bents 2 and 3 and the backwall was formed at Abutment 7.	
CR 305 At IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capital Excavation completed placing beams and set concrete deck panels. Flexible base work continued on CR 304 and MSE Wall construction continued at Abutment 1.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dec 2018	01/09/19	01/31/19	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Fall 2020 (TxDOT)	A preconstruction meeting was held 4/5/19. The project was awarded to Dan Williams Company at the 1/31/19 Texas Transportation Commissioner Meeting. A Bid Opening was held 1/9/19 with six (6) bids received.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	01/08/19	01/30/19	Spring 2019	Summer 2019	Summer 2019	Spring 2020	The contract was conditionally awarded to Joe Bland Construction at the March 26, 2019 Commissioner's Court pending TxDOT concurrence. A presentation to the BCMUD Board occurred on 2/13/19. TxDOT provided Letter of Authority on 2/1/19. Bids were opened on 1/30/19 and seven (7) bids were received. Joe Bland Construction is the apparent low bidder with a bid of \$2,447,560.00. ROW acquisition is complete. WPAP was submitted to TCEQ 3/20/19.	
Ronald Reagan Boulevard At IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Feb 2019	03/06/19	03/28/19	Spring 2019 (TxDOT)	Summer 2019 (TxDOT)	Summer 2020 (TxDOT)	A preconstruction meeting is anticipated to be held 5/10/19. The project was awarded to Dan Williams Company at the 3/28/19 Texas Transportation Commissioner Meeting. A Bid Opening was held 3/6/19 and seven (7) bids were received.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2019	Comments were received 4/22/19 on a Biological Assessment that was submitted by TxDOT to US Fish & Wildlife on 3/27/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation. A development agreement is being executed. City of Round Rock waterline relocation is underway. Weekly conference calls with Unintech are being held.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Halff Associates	Jun 2018	Spring 2020					Due Diligence Investigations To Be Completed: TBD	A follow-up meeting with the County was held 4/22/19. A project status meeting with the County was held 4/1/19.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016					Due Diligence Investigations Completed: 09/7/16	Additional appraisals are being requested. To date, 15 out of 34 parcel acquisition contracts have closed, 3 contracts have closing pending, and 2 parcel contracts have been authorized for condemnation by Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 At Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 At Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	The Certificate of Acceptance has been issued to the Contractor.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Spring 2019	A reduction in retainage was approved by the City of Georgetown and an estimate has been sent to the Contractor for review and approval. The Balancing Change Order is being processed.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	Spring 2019	The Balancing Change Order is being processed.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 3, 2019



PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	11/13/18	12/12/18	02/05/19	04/26/19	05/06/19	Spring 2020	A survey crew staked the proposed ROW along the north side and south side of CR 110 for required utility relocation and ditch grading. Time charges to begin Monday, 5/6/19. A groundbreaking ceremony was held on 4/4/19 and a preconstruction meeting was on 4/12/19.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Apr 2018	Spring 2019	Spring 2019	Spring 2019	Spring 2020	Due Diligence Investigations Completed: 08/04/17	A property owner meeting was held 4/10/19. The Lower Brushy Creek WCID approval was received. A meeting with Jonah Water was held 6/28/18. A revised 100% PS&E Submittal was received 4/11/18. To date, out of 26 parcel acquisition contracts, 25 parcels have closed. Three (3) easements for Jonah Water Line relocation are being acquired. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. AT&T has begun their utility relocation.
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	HDR is preparing PSA and WA for updates to traffic report. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. An agreement with TxDOT and Williamson County will be prepared. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2019	TBD				Due Diligence Investigations To Be Completed: Spring 2019 Categorical Exclusion To Be Completed: Summer 2019	TxDOT has completed the review of the schematic and issued comments on 3/19/19. The Advanced Funding Agreement was executed 1/24/19. Comments on the schematic submittal were issued 1/15/19. Environmental work is ongoing. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2019	Spring 2020	Spring 2020	Summer 2020	Early 2021	To Be Completed: Fall 2019	The final schematic has been completed. ROW appraisals have begun and initial coordination with landowners is ongoing. Several ROW acquisitions have been completed. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. An Open house was held on 10/11/17. CP&Y has begun development of PS&E and is working towards a 60% PS&E Submittal. CAMPO funding was recently acquired for a portion of the construction costs. This will require additional coordination with TxDOT to meet Federal NEPA project requirements. Draft Advanced Funding Agreement received from TxDOT and is scheduled for City Council action at the 4/25/19 meeting.
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	Spring 2019	TBD				Completed: TBD	Surveying will be complete May 2019. Easement acquisition has commenced. An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.	
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco			01/13/17	05/23/18	09/18/18	Project Complete. Warranty expires 9/18/20.	
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting			12/18/17	12/03/18	TBD	Project Complete.	
CR 119 (Limmer Loop to Chandler Road) (P214)	Stantec Consulting Services, Inc.	Joe Bland Construction	GEC	11/14/17	12/08/17	12/18/17	Spring 2019	Punchlist items remain.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A Geologic Assessment was received 4/30/19 and is under review. Comments were issued 4/24/19 on an Environmental Due Diligence memo that was received 4/9/19. A comment resolution meeting on the schematic was held 4/11/19. A meeting with the Upper Brushy Creek WCID was held 4/9/19. A presentation at the BCMUD Townhall occurred on 4/4/19. Comments were issued 3/15/19 on a schematic submittal received 3/5/19. Open House Meetings were held 6/21/17 and 5/17/18.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A comment resolution meeting was held 4/22/19. Comments were issued 4/16/19 on a schematic submittal that was received 4/1/19. A constructability review meeting was held 4/9/19. Office Hours have been held. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A THC permit application was received 4/29/19 and is under review. A revised schematic submittal was received 4/26/19 and is under review. A mussel habitat evaluation report was received 3/18/19 and reviewed with no comments. An email update was issued 3/25/19. A comment resolution meeting was held 3/12/19. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Corridor Study A1 / FM 1660 (SH 130 to FM 3349) E1A / FM 3349 (FM 3349 from US 79 to FM 1660)	KCI / BGE	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A project status meeting with KCI was held 4/17/19. A project status meeting was held 12/12/18. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18. A meeting with UPRR was held 9/14/18.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed