



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
June 14, 2019



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 14, 2019



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	Capital Excavation continued roadway excavation and embankment from the northern bridge end. The high clay soil was excavated from south of Oakmont Drive and the southbound curbside slope was graded at the northern bridge end to midway to Oakmont Drive. Subcontractor Voges completed drill shafts at Abutment 11. Voges worked on Bents 6 and 10.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	QA Construction	GEC	03/05/19	04/03/19	04/15/19	Summer 2019	QA Construction continued installing storm pipe and boxes for System 2 along Anderson Lane and Sherbourne. The driveway at the dentist office was demolished and formed for a concrete pour.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Spring 2019	Summer 2019	Summer 2019	Fall 2019	Summer 2020	Due Diligence Investigations To Be Completed: Summer 2019	A presentation to the BCMUD Board occurred on 6/13/19. Draft ILA was provided to the FBMUD on 6/10/19 and is under review. Draft ILA was provided to the BCMUD on 5/20/19 and is under review. Floodplain impact study is underway.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Spring 2019	Late 2019	Late 2019	Late 2019	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	A presentation to the BCMUD Board occurred on 6/13/19. Draft ILA was provided to the FBMUD on 6/10/19 and is under review. Draft ILA was provided to the BCMUD on 5/20/19 and is under review. Environmental work is underway.
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Oct 2018	Summer 2019	Fall 2019	Fall 2019	Late 2019	Summer 2020	Due Diligence Investigations To Be Completed: Summer 2019	A presentation to the BCMUD Board occurred on 6/13/19. The 100% PS&E submittal was received 5/21/19 and is under review. A presentation at the BCMUD Townhall occurred on 4/4/19. A meeting with PEC was held on 1/29/19.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	N/A				Due Diligence Investigations To Be Completed: Spring 2018	A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 5 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD	N/A				N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Feb 2020	N/A				Due Diligence Investigations To Be Completed: TBD	Surveying is ongoing. Work on the Drainage Report began, and a draft is expected September 2019. A kick-off meeting was held 3/28/19. The PSA was approved at 3/19/19 Commissioners Court Meeting.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	Late 2013	Summer 2019	Fall 2019	Fall 2019	Late 2019	Late 2021	Completed: 4/25/2019	Design is complete. ROW acquisition is nearing completion. Utility coordination relocation efforts are ongoing.
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Mar 2012	Spring 2018	Summer 2019 (TxDOT)	Summer 2019 (TxDOT)	Summer 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	The 100% PS&E was submitted to TxDOT and City of Round Rock on 9/1/17. Revised UPRR Exhibit A was submitted 8/11/17. ROW acquisition is complete. Atmos, Oncor, and AT&T are currently relocating their facilities and plan to be complete by the end of May 2019. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT will let and manage the construction of the Project.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 14, 2019



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/01/2019.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	TxDOT audit was completed. A Balancing Change Order is being processed.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. Closeout on RM 620 Phase 2 is ongoing. The Balancing Change Order was approved at the 4/9/19 Commissioners Court. The Final Pay estimate is being processed.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	'Stantec Consulting Services, Inc./ 'MA Smith Contracting	02/05/18	12/04/18	Spring 2019	The Contractor completed punch list work as of 6/5/19. A Certificate of Completion is being drafted.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	Spring 2019	The Certificate of Completion has been issued.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 14, 2019



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	City of Leander	11/24/16	02/02/17	05/02/17	Summer 2019	Subcontractor Greater Austin continued forming and placing concrete for the sidewalk along the southbound lanes. Angel Brothers continued ditch and channel grading at Culvert 1. Excavation for sidewalk along the northbound lanes began.	
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	No crew on site this week. Champion Site Prep is waiting on the quarry to produce base material.	
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	Jones & Carter (O'Brien)	Cox Commercial Construction	GEC	08/28/18	11/20/18	12/03/18	Summer 2019	Cox Commercial Construction finished wet connection of the 6" water line along LP 332. Top soil placement continued. Subcontractor Flasher began installing slip base for the small roadway signs. The 6" water line along LP 332 was installed, pressure tested, and Bac T samples pulled.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development	GEC	10/09/18	10/12/18	10/22/18	Fall 2019	Backwall and wingwalls for Abutment 1 and the Cap for Abutment 3 were formed. Abutment 1 and Bridge Columns at Bent 2 continued to be formed.	
Lakeline Boulevard Right Turn Lanes (P331)	Kimley Horn	M.A. Smith Contracting	GEC	11/13/18	12/22/18	01/02/19	Fall 2019	Austin Energy pulled wire through their new conduit runs and connected power to illumination pole. Illumination pole was relocated.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Fall 2020	Jordan Foster Construction continued clearing ROW, demolished the rock walls at the PEC pond, and removed the chain link fence around the PEC pond on Seward Junction Southeast. Roadway excavation and embankment on Seward Junction Southwest. Precast box culverts were delivered. Subcontractor Woolery Custom Fence finished installing wire fence on Seward Junction Southeast and Seward Junction Southwest.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Spring 2019	Summer 2019	Summer 2019	Fall 2019	Fall 2020	Due Diligence Investigations To Be Completed: Summer 2019	Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill was approved by the City Council on 5/13/19 and executed. Coordination with the City and CapMetro is ongoing. ROW acquisition is ongoing. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Utility coordination with PEC and City of Georgetown is ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH	ADVERTISEMENT		SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	07/25/18	01/18/18	Project complete. Warranty expires 01/17/20.	
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction			07/09/18	10/30/18	Spring 2019	Waiting for vegetation to be established.	
Ronald Reagan at Santa Rita Ranch (P328)	1808-256	Williamson County / Joe Bland Construction			11/02/18	02/04/19	Spring 2019	Waiting for vegetative filter strips to be established.	
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries			01/09/17	01/09/17	Spring 2019	Project is complete.	
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting			08/23/17	05/31/19	Spring 2019	The project has achieved Substantial Completion. Subcontractor Wheeler completed final course paving throughout the project.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction excavated at the ROW at Wall 6 and on the east end of the quarry near the tie-in to Segment 1. Rebar was tied in Spans 2 thru 6, and the Contractor will pour Unit 2 Spans 4, 5, and 6. Rebar inspection and the bridge deck pour took place. Unit 1 pour continued. The Bidwell was delivered to the top of the bridge deck and is being adjusted to the panels, forms and rebar.	
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capital Excavation completed placement of concrete bridge deck. Rebar continued to be tied for the concrete bridge rails. The retaining wall (MSE) construction continued at Abutment 1. The Temporary Earth Wall #3 construction continued on the southbound side. The Contractor also excavated under the east approach for placement of flowable fill.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	May 2019	Fall 2020	Dan Williams Construction continued excavating to subgrade for proposed ramps, south of Bud Stockton Loop. Inlets and reinforced concrete pipe (RCP) were installed for northbound ramp, south of Bud Stockton Loop. The culvert extension and wingwalls continued to be formed on the southbound side, south of Bud Stockton Loop. IH 35 shoulder asphalt for ramps continued to be removed behind the temporary concrete traffic barriers.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	Jun 2019	Summer 2020	A Preconstruction meeting was held on 5/10/19 at TxDOT's Georgetown Area Office. A groundbreaking is tentatively scheduled for 6/17/19 at 10 am. Dan Williams Construction will set barricades and begin installing erosion control devices prior to the groundbreaking.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	01/08/19	01/30/19	Summer 2019	Summer 2019	Summer 2019	Spring 2020	TxDOT concurrence was received and the Notice of Award is being issued. TxDOT provided Letter of Authority on 2/1/19. Bids were opened on 1/30/19 and seven (7) bids were received. Joe Bland Construction is the apparent low bidder with a bid of \$2,447,560.00.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2019	A conference call was held 5/24/19 regarding additional comments on the Biological Assessment from TxDOT. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation. A development agreement is being executed. City of Round Rock waterline relocation is underway. Weekly conference calls with Unintech are being held.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020					Due Diligence Investigations To Be Completed: TBD	A follow-up meeting with the County was held 4/22/19. A project status meeting with the County was held 4/1/19.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016					Due Diligence Investigations Completed: 09/7/16	Additional appraisals are being requested. To date, 17 out of 34 parcel acquisition contracts have closed, 1 contract is pending closing, and 2 parcel contracts have been authorized for condemnation by Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Spring 2019	A reduction in retainage was approved by the City of Georgetown and an estimate has been sent to the Contractor for review and approval. The Balancing Change Order is being processed.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	Spring 2019	The Balancing Change Order is being processed.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
June 14, 2019



PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Spring 2020	James Construction continued to clear and grub along the west side of CR 110 from University Boulevard to the north end of project. Lime treated base was placed on University Boulevard on the southeast and northeast sides. The University Boulevard northwest side continued to be cleared and grubbed to subgrade. Excavation continued for the waste water line.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Jun 2019	Summer 2019	Summer 2019	Summer 2020	Summer 2020	Due Diligence Investigations Completed: 08/04/17	The Lower Brushy Creek WCID approval was received. To date, out of 26 parcel acquisition contracts, 25 parcels have closed. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. All Jonah Water Line Easements have been acquired. An ILA with Jonah Water is being prepared. AT&T has begun their utility relocation.
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD				TBD	Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
SH 130 Traffic Study (P302)	HDR	Jun 2019	Aug 2019				N/A	Due Diligence Investigations To Be Completed: TBD	HDR is preparing the traffic study. A Professional Services Agreement was approved at Commissioners Court 5/14/19.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2019				TBD	Due Diligence Investigations To Be Completed: Summer 2019 Categorical Exclusion To Be Completed: Summer 2019	TxDOT ENV confirmed that the project will be a CE on 5/10/19. TxDOT has completed the review of the schematic and issued comments on 3/19/19. The Advanced Funding Agreement was executed 1/24/19. Comments on the schematic submittal were issued 1/15/19. Environmental work is ongoing. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jun 2019	TBD				TBD	Due Diligence Investigations To Be Completed: TBD	PSA was approved at 6/4/19 Commissioners Court meeting. A kickoff meeting is anticipated to be held in June.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2019	Spring 2020	Spring 2020	Summer 2020	Early 2021	To Be Completed: Fall 2019	The final schematic has been completed. ROW appraisals have begun and initial coordination with landowners is ongoing. Several ROW acquisitions have been completed. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. CP&Y has submitted a 60% PS&E package for review. CAMPO funding was recently acquired for a portion of the construction costs. The approved Advanced Funding Agreement has been received from TxDOT and the NEPA process environmental document work has now begun.
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	Spring 2019				TBD	Completed: TBD	Surveying will be complete May 2019. Easement acquisition has commenced. An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.	
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco			01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.	
Roundville Lane (A.W. Grimes Blvd. to EBR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting			12/18/17	12/03/18	TBD	Project complete.	
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction			12/08/17	03/27/19	Spring 2019	Punchlist items remain. A Balancing Change Order is being created.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY CORRIDOR PROGRAM
June 14, 2019



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A schematic was received 6/10/19 and is under review. A conference call with SWCA was held 5/9/19. Comments were issued 5/8/19 on a Karst Survey received 5/2/19. Comments were issued 5/8/19 on a Geologic Assessment that was received 4/30/19. Comments were issued 4/24/19 on an Environmental Due Diligence memo that was received 4/9/19. A meeting with the Upper Brushy Creek WCID was held 4/9/19. Open House Meetings were 6/21/17 and 5/17/18.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A property owner meeting was held 4/23/19. A comment resolution meeting was held 4/22/19. Comments were issued 4/16/19 on a schematic submittal that was received 4/1/19. A constructability review meeting was held 4/9/19. Office Hours have been held. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A THC Permit Application was approved at Commissioners Court 6/4/19. A project status meeting to discuss the PS&E was held 5/16/19. Comments were issued on a revised schematic submittal that was received 4/26/19. An email update was issued 3/25/19. A comment resolution meeting was held 3/12/19. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Loop E1 (SH 130 to US 79)	KCI / BGE	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	An Open House meeting is anticipated to be held on Monday, June 24th at 4:00 pm to 7:00 pm at the Hutto ISD Performing Arts Center (101 FM 685, Hutto, Texas 78634). The purpose of the meeting to share a recommended route concept. Affected Property Owner meetings are being held. A press conference was held 5/29/19. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed