



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**July 12, 2019**



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**July 12, 2019**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	Capital Excavation resumed embankment of material north of the proposed bridge and began excavation at the pond and Oakmont Drive. The bridge crew began form work for Abutment 11. Subcontractor Voges continued work on drill shafts at Bent 10.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	QA Construction	GEC	03/05/19	04/03/19	04/15/19	Summer 2019	QA Construction completed sod placement throughout the project.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Summer 2019	Fall 2019	Late 2019	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Summer 2019	The 100% PS&E submittal was received 7/3/19 and is under review. BCMUD Board approved ILA at 6/27/19 BCMUD Board meeting. Draft ILA was provided to the FBMUD on 6/10/19; discussions will occur with FBMUD at Board meeting on 7/17/19. Floodplain impact study is underway.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Summer 2019	Early 2020	Spring 2020	Spring 2020	Summer 2021	Due Diligence Investigations To Be Completed: Late 2019	BCMUD Board approved ILA at 6/27/19 BCMUD Board meeting. Draft ILA was provided to the FBMUD on 6/10/19; will discuss with FBMUD at Board meeting on 7/17/19. The USACE permit was submitted on 6/10/19.
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Oct 2018	Summer 2019	Summer 2019	Summer 2019	Fall 2019	Summer 2020	Due Diligence Investigations To Be Completed: Summer 2019	Property owner meetings were held 6/27/19 and 7/8/19. A presentation to the BCMUD Board occurred on 6/13/19. Comments were issued 6/13/19 on a 100% PS&E submittal that was received 5/21/19. A presentation at the BCMUD Townhall occurred on 4/4/19. A meeting with PEC was held on 1/29/19.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	N/A				Due Diligence Investigations To Be Completed: Summer 2018	A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 5 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD	N/A				N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Spring 2020	Spring 2020	Spring 2020	Spring 2020	Late 2020	Due Diligence Investigations To Be Completed: TBD	Surveying is ongoing. Work on the Drainage Report began, and a draft is expected September 2019.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	Kennedy Consulting (KCI)	Late 2013	Summer 2019	Fall 2019	Fall 2019	Late 2019	Late 2021	Completed: 4/25/2019	Design is complete. ROW acquisition is nearing completion. Utility coordination relocation efforts are ongoing.
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Haff Associates	Mar 2012	Spring 2018	Summer 2019 (TxDOT)	Summer 2019 (TxDOT)	Summer 2019 (TxDOT)	Late 2020 (TxDOT)	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	ROW acquisition is complete. Atmos, Oncor, and AT&T are currently relocating their facilities and plan to be complete by Summer 2019. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT will let and manage the construction of the Project. The 100% PS&E was submitted to TxDOT and City of Round Rock on 9/1/17.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**July 12, 2019**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/01/2019.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	TxDOT audit was completed. A Balancing Change Order is being processed.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. Closeout on RM 620 Phase 2 is ongoing. The Balancing Change Order was approved at the 4/9/19 Commissioners Court. The Final Pay estimate is being processed.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	The Contractor completed punch list work as of 6/5/19. A Certificate of Completion has been issued. Closeout procedures continue for the project.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	The Certificate of Completion has been issued. Close-out procedures continue for the project.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**July 12, 2019**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	Lochner	Angel Brothers	City of Leander	11/24/16	02/02/17	05/02/17	Summer 2019	Subcontractor Greater Austin continued forming and pouring fiber reinforced concrete for sidewalk along the northbound lanes north of Bagdad Heritage Trailhead Park. Angel Brothers continued filling topsoil between back of the curb and the sidewalk along the northbound lanes. Subcontractor Levy delivered light poles and installed pull strings in the conduits.	
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Champion Site Prep patched potholes, repaired silt fence, and maintained traffic control devices. The Contractor began grading subgrade for the park entrance and the bike trail.	
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	Jones & Carter (O'Brien)	Cox Commercial Construction	GEC	08/28/18	11/20/18	12/03/18	Summer 2019	Cox Commercial Construction completed placing topsoil at CR 332 and CR 200, began general clean-up, and worked on punch list items, including cleaning out safety end treatments, removing temporary signs, cones, and barrels and vegetative watering. Subcontractor Rucoba installed the additional area inlet on Culvert 2 between Winkley's driveway and the antique store driveway. Rucoba placed concrete for the safety end treatment at Culvert 3, the additional driveway off LP 332, and the concrete riprap at Drop Inlet 4. Subcontractor G Carter adjusted pull boxes to finish grade, formed the aprons for the pull boxes, and drilled the pedestrian pole foundations at the ADA Ramps. Subcontractor BMP placed hydroseed and soil retention blankets throughout the project. Subcontractor Flasher completed the installation of all permanent signs except 1 signal ahead sign off Loop 332.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development	GEC	10/09/18	10/12/18	10/22/18	Early 2020	Subcontractor Ranger continued delivering rocks for the riprap to be placed in the channel. Greater Austin Development stripped forms from two bridge columns that were placed. Bent cap at Bent 2 and wingwalls & backwalls at Abutment 3 were formed and poured.	
Lakeline Boulevard Right Turn Lanes (P331)	Kimley Horn	M.A. Smith Contracting	GEC	11/13/18	12/22/18	01/02/19	Fall 2019	Message Boards were set up on 7/8/19 to notify HEB customers that the gas station entrance will be closed beginning 7/15/19.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Jordan Foster Construction continued clearing and stripping topsoil for Seward Junction Southeast. Clearing and excavation for Channel A on Seward Junction Southwest began. Roadway excavation and embankment on Seward Junction Southwest continued. Demolition of the existing retaining wall at PEC pond is on-going. Subcontractor JKB continued with waterline construction at west end of CR 259 and began installation of wastewater line B at Channel E.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Fall 2019	Late 2019	Early 2020	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Summer 2019	Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill was approved by the City Council on 5/13/19 and approved by the Commissioners Court on 5/21/19. Coordination with the City and CapMetro is ongoing. ROW acquisition is ongoing. The Sundance Ranch HOA has developed and agreed upon a redesign of the entrance to their subdivision. Utility coordination with PEC and City of Georgetown is ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/18	01/18/18	Project complete. Warranty expires 01/17/20.
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	Spring 2019	Waiting for vegetation to be established.
Ronald Reagan at Santa Rita Ranch (P328)	1808-256	Williamson County / Joe Bland Construction	11/02/18	02/04/19	Spring 2019	Waiting for vegetative filter strips to be established.
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	01/09/17	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	The project has achieved Substantial Completion.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**July 12, 2019**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction excavated at the top west and east ends of the quarry and hauled material to Wall 6 area. Structure crew removed all the overhang bracing and form work from the bridge and started hauling off the materials. Elite Curb & Concrete finished pouring the traffic barrier rail on the bridge. Subcontractor G Carter placed PVC conduit and electric boxes in the traffic rail on the bridge prior to the concrete pour. The Advanced Funding Agreement Amendment has been executed.	
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capital Excavation completed pouring concrete bridge rails and continued construction of northbound retaining walls.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	May 2019	Fall 2020	Dan Williams Construction continued finishing subgrade for ramps and hauling off spoils for the southbound side, south of Bud Stockton Loop and the northbound side, south of Ronald Reagan Boulevard. Inlets, junction boxes and reinforced concrete pipe continued to be installed on the northbound side, south of Bud Stockton Loop.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	Jun 2019	Summer 2020	Dan Williams Construction hauled in material for the proposed bridge. The Contractor began stripping topsoil and clearing the ROW.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	Summer 2019	Summer 2019	Spring 2020	A preconstruction meeting is anticipated to be held on 7/17/19. TxDOT concurrence was received and the Notice of Award.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH	ADVERTISEMENT		START	FINISH	CLEARANCE	
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2019	Biological Assessment was resubmitted to TxDOT 6/26/19. A conference call was held 5/24/19 regarding additional comments on the Biological Assessment from TxDOT. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation. City of Round Rock waterline relocation is underway.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020					Due Diligence Investigations To Be Completed: TBD	A follow-up meeting with the County was held 4/22/19. A project status meeting with the County was held 4/1/19.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016					Due Diligence Investigations Completed: 09/7/16	Additional appraisals are being requested. To date, 17 out of 34 parcel acquisition contracts have closed, 1 contract is pending closing, and 2 parcel contracts have been authorized for condemnation by Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**July 12, 2019**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Spring 2019	A reduction in retainage was approved by the City of Georgetown and an estimate has been sent to the Contractor for review and approval. The Balancing Change Order was sent to the Contractor.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	Spring 2019	The Balancing Change Order was approved at the 6/25/19 Commissioners Court Meeting.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**July 12, 2019**



**PRECINCT 4 - COMMISSIONER RUSS BOLES**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Spring 2020	Subcontractor Flasher removed striping and shifted traffic to the north on University Boulevard. James Construction graded and compacted flexible base at University Boulevard on the northwest and southwest sides. The Contractor sawcut and removed asphalt on south side of University Boulevard west of CR 110. James Construction continued clearing and grubbing on the west side of CR 110 from CR 107 to the north end of the project. Excavation continued for the wastewater line. The 6' x 4' box culvert was removed from under CR 110 adjacent to Culvert B. James Construction formed and placed class C concrete in footing for headwall at Culvert B. The Contractor excavated and placed 5'x2' reinforced box culvert on the south side University west of CR 110.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Jun 2019	Summer 2019	Summer 2019	Summer 2020	Summer 2020	Due Diligence Investigations Completed: 08/04/17	The Lower Brushy Creek WCID approval was received. To date, out of 26 parcel acquisition contracts, 25 parcels have closed. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. All Jonah Water Line Easements have been acquired. An ILA with Jonah Water is being prepared. AT&T has begun their utility relocation.
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
SH 130 Traffic Study (P302)	HDR	Jun 2019	Aug 2019		N/A			Due Diligence Investigations To Be Completed: TBD	HDR is preparing the traffic study. A Professional Services Agreement was approved at Commissioners Court 5/14/19.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2019		TBD			Due Diligence Investigations To Be Completed: Summer 2019 Categorical Exclusion To Be Completed: Summer 2019	TxDOT Austin District Schematic Review Meeting is anticipated to be held on 8/8/19. TxDOT ENV confirmed that the project will be a CE on 5/10/19. TxDOT has completed the review of the schematic and issued comments on 3/19/19. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Spring 2020		N/A			Due Diligence Investigations To Be Completed: TBD	Kickoff meeting is anticipated to be held on 7/23/19. PSA was approved at 6/4/19 Commissioners Court meeting.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2019	Spring 2020	Spring 2020	Summer 2020	Early 2021	To Be Completed: Fall 2019	The final schematic has been completed. ROW appraisals have begun and initial coordination with landowners is ongoing. Several ROW acquisitions have been completed. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. CP&Y has submitted a 60% PS&E package for review. CAMPO funding was recently acquired for a portion of the construction costs. The approved Advanced Funding Agreement has been received from TxDOT and the NEPA process environmental document work has now begun.
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	Spring 2019		TBD			Completed: TBD	Surveying will be complete May 2019. Easement acquisition has commenced. An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045		K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075		Dannenbaum / Chasco			01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A		Stantec Consulting Services, Inc. / M.A. Smith Contracting			12/18/17	12/03/18	TBD	Project complete.
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186		Stantec Consulting Services, Inc. / Joe Bland Construction			12/08/17	03/27/19	Spring 2019	Punchlist items remain. A Balancing Change Order is being prepared.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Six (6) draft parcel documents were received 7/8/19 and are under review. Comments were issued 7/2/19 on a schematic submittal. A conference call with SWCA was held 5/9/19. Comments were issued 5/8/19 on a Karst Survey received 5/2/19. Comments were issued 5/8/19 on a Geologic Assessment that was received 4/30/19. Comments were issued 4/24/19 on an Environmental Due Diligence memo that was received 4/9/19. A meeting with the Upper Brushy Creek WCID was held 4/9/19. Open House Meetings were 6/21/17 and 5/17/18.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A schematic review meeting is anticipated to be held 7/19/19. A property owner meeting was held 4/23/19. A comment resolution meeting was held 4/22/19. Comments were issued 4/16/19 on a schematic submittal that was received 4/1/19. A constructability review meeting was held 4/9/19. Office Hours have been held. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A revised schematic submittal was received 6/21/19 and reviewed to verify final comments addressed. A THC Permit Application was approved at Commissioners Court 6/4/19. An email update was issued 3/25/19. A comment resolution meeting was held 3/12/19. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Loop E1 (SH 130 to US 79)	KCI / BGE	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	Affected Property Owner meetings are continuing to be held. Right of entry requests have been sent out for survey and environmental work. An Open House meeting was held on 6/24/19. The purpose of the meeting was to share a recommended route concept. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A			KCI	N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A			Brown & Gay	N/A	N/A	N/A	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed