



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**August 16, 2019**



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**August 16, 2019**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	Capital Excavation continued TY B embankment from the southern bridge approach to Paloma Drive. Topsoil was placed around the header banks on the north and south ends of the bridge and Abutment 11 was backfilled. Columns were completed on Bent 4, 5, and 6. Columns 3,4, & 5 on Bent 3 were poured. Bent Cap 8, 9, and 10 were poured. The storm drain work continued from the north end of the bridge towards Oakmont Drive. Subcontractor Voges Drilling completed Bent 2 and 4 drill shafts and is finishing Bent 3 drill shafts today (8/16/19). Primoris (Oncor sub) drilled for the new power poles on the north end of the project.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	QA Construction	GEC	03/05/19	04/03/19	04/15/19	Summer 2019	QA Construction has ordered materials to begin additional work at Tottenham Court.	
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	City of Austin	MasTec	GEC	Summer 2019	Summer 2019	Summer 2019	Summer 2019	This project for the COA includes restriping for crosswalk and installation of a Pedestrian Hybrid Beacon (PHB). MasTec connected to the power service and drilled for foundations.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	07/23/19	08/13/19	Fall 2019	Fall 2019	Fall 2019	Summer 2020	Advertised on 7/23/19, Prebid held on 8/1/19, and will open bids on 8/20/19 at 10:00 am. Property owner meetings were held on 6/27/19, 7/8/19, and 7/25/19.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	START	FINISH			START	FINISH	Due Diligence Investigations To Be Completed: Summer 2019	Comments were issued 7/25/19 on the 100% PS&E submittal that was received on 7/3/19. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the ILA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved the ILA at Board meeting on 7/17/19. Comments were issued 7/30/19 on a Draft Floodplain impact study submittal received 7/25/19.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Oct 2014	Summer 2019	Fall 2019	Late 2019	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	The 95% PS&E submittal was received 7/19/19 and is under review. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the ILA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved the ILA at Board meeting on 7/17/19. The USACE permit was submitted on 6/10/19.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Feb 2014	Summer 2019	Early 2020	Spring 2020	Spring 2020	Summer 2021	Due Diligence Investigations To Be Completed: Summer 2018	A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 5 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD					N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Spring 2020	Spring 2020	Spring 2020	Spring 2020	Late 2020	Due Diligence Investigations To Be Completed: TBD	Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete. Developing drainage alternatives. Work on the Drainage Report is under development, and a draft is expected September 2019.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	START	FINISH			START	FINISH	Completed: 4/25/2019	Design is complete. ROW acquisition is nearing completion. Utility coordination relocation efforts are ongoing.
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) Environmental, Schematic and PS&E (Managed by the City of Round Rock) (P264)	Half Associates	Late 2013	Summer 2019	Fall 2019	Fall 2019	Late 2019	Late 2021	Federal Categorical Exclusion Completed: 09/05/15 Phase I ESAs Completed: 09/05/17	Design is complete. ROW acquisition is complete. Oncor utility relocations are complete. Atmos, Grande, Charter, and AT&T are currently relocating their facilities and plan to be complete by September 2019. TxDOT has entered into a reimbursement agreement with the City of Round Rock to commit funding toward applicable ROW acquisition and relocation of utilities for this project. TxDOT will let and manage the construction of the Project. The 100% PS&E was submitted to TxDOT and City of Round Rock on 9/1/17.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**August 16, 2019**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/01/2019.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	TxDOT audit was completed. A Balancing Change Order is being processed.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. Closeout on RM 620 Phase 2 is ongoing. The Balancing Change Order was approved at the 4/9/19 Commissioners Court. The Final Pay estimate is being processed.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	A Certificate of Acceptance is being reviewed.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	A Certificate of Acceptance is being reviewed.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**August 16, 2019**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Champion Site Prep continued processing flexible base on the bike trail and began roadway excavation at the northwest end of the project. A small amount of topsoil was placed along the south side of the park road. Champion Site Prep is working on submitting a new flexible base stockpile for approval.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development	GEC	10/09/18	10/12/18	10/22/18	Early 2020	No work this week due to underground water encountered during channel excavation. The design engineer raised the channel profile. Subcontractor Ranger is coordinating with Greater Austin Development to continue with channel excavation and rock riprap placement.	
Lakeline Boulevard Right Turn Lanes (P331)	Kimley Horn	M.A. Smith Contracting	GEC	11/13/18	12/22/18	01/02/19	Fall 2019	Smith Contracting finished stripping and patching the sidewalk backwall. Concrete was poured for the remaining sidewalk and wall along the sidewalk. The sidewalk ramp was ground down and resurfaced to meet the RAS specification. Trenching for the rain garden was completed, the garden was graded, and the first part of the underdrain pipe installed. The second half of the rain garden piping, film and geomembrane installation continued. The rebar and form were installed on the junction box located at Pecan Park Drive and Lakeline Boulevard. Subcontractor Alpha Paving placed Type B asphalt and Type D asphalt for the right turn lane and milled and placed Type D asphalt in the pavement repair at the HEB driveway.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster completed embankment and continued grading subgrade and the ditch between Culvert A and the existing Texas Material's driveway. Subgrade was fine-graded and proof-rolled on proposed CR 263. Inlet tops were adjusted on A.03, A.04 and A.05 to finish grade. Southeast: Excavation and embankment continued between Channel E and the PEC pond. Subcontractor JKB completed the trenching for wastewater line A at Channel E and water line C. The trenching for water line D along CR 266 began. Water lines A-1, A-2, A-03, and B were tied into existing water lines. US 183 Crossover: The 30" RCP on Culvert D installation was completed. Topsoil was stripped, and ditch excavation began at the upstream and downstream ends of Culvert C. Subgrade preparation for embankment began for the roadway portion. PEC Pond: Excavation for the new pond continued.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Fall 2019	Late 2019	Early 2020	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Summer 2019	Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill was approved by the City Council on 5/13/19 and approved by the Commissioners Court on 5/21/19. Coordination with the City and CapMetro is ongoing. ROW acquisition is ongoing. Utility coordination with PEC and City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	Spring 2020	TBD				Completed: TBD	3 of 5 ROE have been signed. The kickoff meeting was held on 7/25/19. PSA & WA01 was approved on 7/16/19 commissioners court.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/18	01/18/18	Project complete. Warranty expires 01/17/20.
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	Spring 2019	Waiting for vegetation to be established.
Ronald Reagan at Santa Rita Ranch (P328)	1808-256	Williamson County / Joe Bland Construction	11/02/18	02/04/19	Spring 2019	Waiting for vegetation to be established. Coordinating for verification of vegetative filter strips.
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	01/09/17	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	The project has achieved Substantial Completion.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	Summer 2019	A ribbon cutting ceremony was held on 8/7/19. Cox Commercial Construction continues watering the grass. A meeting with TxDOT was held and their punchlist was issued. Punchlist items are ongoing.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Summer 2019	A ribbon cutting ceremony was held on 8/16/19 with the City of Leander and Williamson County. Angel Brothers finished placing the final lift of Type D asphalt for all lanes and the side street tie-ins and began general site clean-up. Subcontractor DIJ finished installing permanent striping for the final configuration. Subcontractor Levy continued pulling wire for the light poles on northbound side and completed installing the meter rack at Halsey Drive and formed the pedestrian pool foundations. Subcontractor Roadway Specialties installed silt fence in the southbound ditch.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**August 16, 2019**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction excavated the east side ramp and the west end in the quarry and hauled materials to the Wall 6 and the north pond areas. Base was placed on the east end connecting to Segment 1 and the west end of the bridge. Rock riprap was placed on the west end of the bridge and at Culvert 8.	
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capital Excavation continued preparing subgrade for the inside lane of the northbound frontage road. The leveling pad continued to be excavated and formed for the northbound retaining walls on north side of the new bridge. Installation of northbound MSE wall panels continued. The south side of new bridge continued to be backfilled with rock. Concrete rail was formed and placed in the radii, between the bridge and the northbound retaining walls. Subgrade continued to be processed on the new CR 305 alignment. Flexible base was finished for the inside lane of the southbound frontage road. Patching of the concrete bridge rails was completed.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	May 2019	Fall 2020	Dan Williams Construction continued constructing the southbound and northbound mainlane widenings at Bud Stockton Loop for the off-ramps. Subgrade was cement treated for the southbound off-ramp (RSX1). The box culvert extension began on the north end of the exit ramp to Ronald Reagan Boulevard. Drainage excavation and installation of inlets continued for the southbound off-ramp, south of CR 143. The inlets, junction boxes and reinforced concrete pipe (RCP) installation was completed for the northbound on-ramp and off-ramp, south of Bud Stockton Loop.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	Jun 2019	Summer 2020	Dan Williams Construction continued excavation for the northbound retaining walls. Subgrade continued to be processed for the new eastbound Ronald Reagan alignment.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Clearing of ROW and hauling of debris continued on the project. The PEC power pole has been removed from ROW.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2019	TxDOT resubmitted the Biological Assessment to USFW on 7/29/19. Biological Assessment was resubmitted to TxDOT 7/26/19. A conference call was held 5/24/19 regarding additional comments on the Biological Assessment from TxDOT. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation. City of Round Rock waterline relocation is underway.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Halff Associates	Jun 2018	Spring 2020		N/A			Due Diligence Investigations To Be Completed: TBD	A follow-up meeting with the County was held 4/22/19. A project status meeting with the County was held 4/1/19.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016		TBD			Due Diligence Investigations Completed: 09/7/16	A meeting with the City of Georgetown was held 8/7/19 and 7/22/19. Additional appraisals have been requested. To date, 17 out of 34 parcel acquisition contracts have closed, 1 contract is pending closing, and 2 parcel contracts have been authorized for condemnation by Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	TBD	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	PSA was approved at Commissioners Court on 8/13/19. Scoping meeting was held on 7/15/19.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Spring 2019	The Balancing Change Order is being processed.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	Spring 2019	The repairs are being scheduled with the Contractor and the Concrete subcontractor.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**August 16, 2019**



**PRECINCT 4 - COMMISSIONER RUSS BOLES**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Spring 2020	James Construction formed the safety end treatments and Class C concrete was placed at the concrete box culvert on the north and south sides of University Boulevard. The 5' X 3' concrete box culvert was installed at Culvert F. and the 5'X 2' concrete box culvert was installed across University Boulevard. Class C concrete was formed and placed at the headwall of Culvert D and the footing at Culvert F. Three lifts of flexible base were placed and compacted on the north east side of University Boulevard. The ditch on the west side of CR 110 was excavated and graded from University to CR 107. Subcontractor Quanta relocated MCI to the west from Red Bud to DeSoto Loop. The placement of topsoil was completed from CR 110 to the east end of project, southeast side of University Boulevard. Excavation and installation of the wastewater line continued from the tie in to CR 112.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	Jul 2014	Aug 2019	Summer 2019	Fall 2019	Fall 2019	Late 2020	Due Diligence Investigations Completed: 08/04/17	The Lower Brushy Creek WCID approval was received. To date, out of 26 parcel acquisition contracts, 25 parcels have closed. A signed TxDOT driveway permit was received 1/26/17. Utility coordination with Jonah Water and Oncor is underway. All Jonah Water Line Easements have been acquired. An ILA with Jonah Water is being prepared. AT&T has begun their utility relocation.
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD			TBD		Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
SH 130 Traffic Study (P302)	HDR	Jun 2019	Aug 2019			N/A		Due Diligence Investigations To Be Completed: TBD	Comments were issued 8/9/19 on a draft Traffic Study submittal that was received 7/29/19. A Professional Services Agreement was approved at Commissioners Court 5/14/19.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Late 2019			TBD		Due Diligence Investigations To Be Completed: Summer 2019 Categorical Exclusion To Be Completed: Summer 2019	Comments on Final Schematic package submitted on 8/13/19. TxDOT Austin District Schematic Review Meeting was held on 8/8/19. TxDOT ENV confirmed that the project will be a CE on 5/10/19. TxDOT has completed the review of the schematic and issued comments on 3/19/19. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Spring 2020			N/A		Due Diligence Investigations To Be Completed: TBD	Public Involvement plan submittal was received 8/12/19 and is under review. The kickoff meeting was held on 7/23/19. The PSA was approved at 6/4/19 Commissioners Court meeting.
FM 3349/US 79 Interchange (P332)	HDR	TBD	TBD			TBD		Due Diligence Investigations To Be Completed: TBD	A kickoff meeting was held 8/12/19. A PSA was approved at Commissioners Court on 7/23/19. A scoping meeting was held 6/17/19.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2019	Spring 2020	Spring 2020	Summer 2020	Early 2021	To Be Completed: Fall 2019	The final schematic has been completed. ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. CP&Y has submitted a 60% PS&E package for review. CAMPO funding was recently acquired for 70% of the construction costs. The approved Advanced Funding Agreement has been received from TxDOT and the NEPA process environmental document work is ongoing. The initial environmental scoping forms have been approved by TxDOT.
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	Spring 2019			TBD		Completed: TBD	Surveying is complete. ROW acquisition is nearing completion. An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 4 - COMMISSIONER RUSS BOLES**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting	12/18/17	12/03/18	3/19/19	Project complete.
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction	12/08/17	03/27/19	Spring 2019	Joe Bland continues to work on punch list items that include, regrading ditch lines and fence work. A Balancing Change Order is being prepared.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**August 16, 2019**



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	60% PS&E Submittal was received 7/16/19 and is under review. TxDOT is reviewing traffic signal modifications at RM 1431. Six (6) draft parcel documents were received and issued 7/22/19 to Sheets & Crossfield for appraisals. Comments were issued 7/2/19 on a schematic submittal. A conference call with SWCA was held 5/9/19. Comments were issued 5/8/19 on a Karst Survey received 5/2/19. Comments were issued 5/8/19 on a Geologic Assessment that was received 4/30/19.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A schematic review meeting was held 7/19/19. A property owner meeting was held 4/23/19. A comment resolution meeting was held 4/22/19. Comments were issued 4/16/19 on a schematic submittal that was received 4/1/19. A constructability review meeting was held 4/9/19. Office Hours have been held. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A project status meeting was held 8/2/19. Ten (10) draft parcel documents were received 7/19/19 and issued to Sheets & Crossfield for appraisals. A revised schematic submittal was received 6/21/19 and reviewed to verify final comments addressed. An email update was issued 3/25/19. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Loop E1 (SH 130 to US 79)	KCI / BGE	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	Six (6) property owners have requested ROW acquisition proceed; Sheets & Crossfield is ordering appraisals for these properties. Affected Property Owner meetings are continuing to be held. Right of entry requests have been sent out for survey and environmental work. An Open House meeting was held on 6/24/19. The purpose of the meeting was to share a recommended route concept. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A			KCI	N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A			Brown & Gay	N/A	N/A	N/A	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed