



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
September 13, 2019



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
September 13, 2019



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	Capital Excavation continued Type B embankment from the southern bridge approach to Paloma Drive. Abutment 1 Cap and Bent Caps 3 and 4 were formed and poured. Topsoil was placed under the bridge from Bent 5 to Bent 10. Flowable fill was placed at Abutment 11. Riprap was formed and poured at Abutment 11. The storm drain work continued from the north end of the bridge towards Oakmont Drive. Stormtroopers 2, 3, 4, 5, and 6 were installed and backfilled. Subcontractor Capstar ran 2" conduit on Runs 13-16 on the north end of the project.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	QA Construction	GEC	03/05/19	04/03/19	04/15/19	Fall 2019	QA Construction has ordered materials to begin additional work at Tottenham Court.	
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	City of Austin	MasTec	GEC	Summer 2019	Summer 2019	08/12/19	Summer 2019	Mastec placed signal poles and mast arms. Connecting to the power service is the final remaining work item.	
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	City of Austin	MasTec	Fall 2019	Fall 2019	Fall 2019	Fall 2019	Spring 2020	The Contractor began drilling foundations for traffic signal poles.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	07/23/19	08/13/19	Fall 2019	Fall 2019	Fall 2019	Summer 2020	Three (3) bids were received on 8/20/19 with Champion Infrastructure being the apparent low bidder with a bid of \$853,503.50. Reference checks are underway.	
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Half Associates	07/16/19 (TxDOT)	08/06/19 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	Early 2020 (TxDOT)	Summer 2022 (TxDOT)	TxDOT opened bids on 8/6/19. Five (5) bids were received with the apparent low bidder being Bridges and Roads, LLC with a contract amount of \$27,468,703.67. The City has submitted final reimbursement request to Wilco for award of construction contract. Atmos, Grande, Charter, and AT&T are currently relocating their facilities and plan to be complete by September 2019.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Summer 2019	Fall 2019	Late 2019	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Summer 2019	Intake meeting with TCEQ to submit CZP was held on 9/4/19. Comments were issued 7/30/19 on a Draft Floodplain impact study submittal received 7/25/19. Comments were issued 7/25/19 on the 100% PS&E submittal that was received on 7/3/19. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the LA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved ILA at Board meeting on 7/17/19.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Summer 2019	Early 2020	Spring 2020	Spring 2020	Summer 2021	Due Diligence Investigations To Be Completed: Late 2019	Intake meeting with TCEQ to submit WPAP was held on 9/12/19. The approved USACE permit was received on 8/21/19. Comments were issued 8/21/19 on the 95% PS&E submittal that was received 7/19/19. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the ILA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved the ILA at Board meeting on 7/17/19.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	Late 2019	Late 2019	Early 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2018	Additional survey work is ongoing. A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 5 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD	N/A		N/A		N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Spring 2020	Summer 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects will be held in September. A meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete. Developing drainage alternatives. Work on the Drainage Report is under development, and a draft is expected September 2019.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2019	Late 2019	Late 2019	Spring 2020	Early 2022	Completed: 4/25/2019	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	TxDOT audit was completed. A Balancing Change Order is being processed.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. Closeout on RM 620 Phase 2 is ongoing. The Balancing Change Order was approved at the 4/9/19 Commissioners Court. The Final Pay estimate is being processed.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Champion Site Prep continued processing flexible base for southbound CR 279 between Highland Oaks and the north end of the project. Roadway excavation for southbound CR 279 between Highland Oaks and the south end of the project continued. Preparation of the subgrade for the concrete trail began. Subcontractor Hayden Concrete began slipforming ribbon curb and stand-up curb along the park road. Subcontractor KimTil finished the installation of the double barrel culvert and safety end treatments across Highland Oaks driveway. Subcontractor Wildcat finished placing concrete for all eight ground box aprons along the park road.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development Co	GEC	10/09/18	10/12/18	10/22/18	Early 2020	Greater Austin Development began excavating and grading for the rock vane at the upstream end of the proposed channel. Subcontractor Ranger completed channel excavation and placing rock riprap on the slope between bridge abutments.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster continued roadway excavation on Phase 2 from south of SH 29 to the existing Texas Material driveway. Southeast: The Contractor excavated and installed the 6'x3' boxes on Structure D, the 3'x2' boxes under Driveway 184+59L, the 5'x2' boxes for Driveway Culvert D1-1, and the 4'x2' boxes for Driveway Culvert E1-1. Channel E and F excavation continued. Roadway excavation began from east of US 183 northbound to the proposed Bridge E. Subcontractor JKB continued to excavate and install the 12" ductile iron pipe for Water Line D and excavate for Water Line D-1. JKB tested both wastewater lines A and B. The subcontractor tied Water Line C. Mr. Hogan's service line was relocated. PEC Pond: Excavation and embankment for the pond berms continued. US 183 Crossover: Letter of Authority was received from TxDOT for US 183 Crossover work 9/6/19.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Fall 2019	Late 2019	Early 2020	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Summer 2019	Intake meeting with TCEQ to submit the CZP was held 9/11/19. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill was approved by the City Council on 5/13/19 and approved by the Commissioners Court on 5/21/19. Coordination with the City and CapMetro is ongoing. ROW acquisition is ongoing. Utility coordination with PEC and City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	May 2020	Aug 2020	Aug 2020	Fall 2020	Summer 2021	Completed: TBD	Preliminary Engineering is ongoing. Comments were issued 8/29/19 on a QA/QC plan submittal received 8/29/19. 4 of 5 ROEs have been signed. The kickoff meeting was held on 7/25/19. PSA & WA01 was approved on 7/16/19 commissioners court.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
CR 200 Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	07/25/18	01/18/18	Project complete. Warranty expires 01/17/20.	
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction			07/09/18	10/30/18	Spring 2019	Waiting for vegetation to be established.	
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction			11/02/18	02/04/19	Spring 2019	The Certificate of Completion is being signed.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	01/09/17	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	The project has achieved Substantial Completion.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	Summer 2019	The Certificate of Completion is being issued.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	The project has reached Substantial Completion.
Lakeline Boulevard Right Turn Lanes (P331)		Kimley Horn / M.A. Smith Contracting	01/02/19	09/12/19	Fall 2019	Smith Contracting performed project clean up and watered the block sod in rain garden. Substantial Completion was reached on 8/23/19. A ribbon cutting ceremony was held on 9/12/19.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
September 13, 2019



PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction excavated and graded the west end of project and hauled materials to the Wall 6 and the north pond areas. Concrete traffic barriers were placed, and the fence subcontractor continued working on the wire fence at the Texas Crushed Stone haul road. Subcontractor G Carter poured illumination drill shafts at Poles B & C.	
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capital Excavation completed placing Type B asphalt and Type D asphalt on the inside lane of the northbound frontage road. Topsoil was placed between the northbound frontage road and the northbound main lanes. Removal of the overhang brackets from the new bridge began. Type C embankment was completed on the new CR 305 alignment on the west side of the project. Installation of northbound MSE wall panels for this phase was completed. Flexible base was placed on the new CR 305 alignment on the west side of the project. Beginning the week of September 16th, the existing CR 305 bridge will be shut down for a 6-8 week period.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	May 2019	Fall 2020	Dan Williams Construction continued constructing the southbound and northbound mainlane widenings at Bud Stockton Loop for the off-ramps. Type B asphalt was placed in the mainlane areas of the southbound off-ramp (RSX1) and the northbound entrance ramp (RNE1), including the south ends of these ramps. Wall 1 footing was completed, and panels continued to be installed on the southbound entrance ramp (RSE2) at CR 143.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	Jun 2019	Summer 2020	Dan Williams Construction continued excavation for the northbound retaining walls. Columns for the new bridge abutment between southbound IH 35 mainlanes and southbound IH 35 frontage road were formed and poured. Drill shafts for the new bridge abutment between southbound IH 35 mainlanes and southbound IH 35 frontage road were completed. Flexible base was completed on the new eastbound Ronald Reagan alignment.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Clearing of ROW and hauling out debris continued. Flexible base was placed on the new section of CR 176; the second lift density tests are scheduled for Monday (9/16/19). An intake meeting with TCEQ to submit WPAP exception request occurred on 9/10/19.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Fall 2019	TxDOT resubmitted the Biological Assessment to USFW on 7/29/19. Biological Assessment was resubmitted to TxDOT 7/26/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation. City of Round Rock waterline relocation is substantially complete.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020	N/A				Due Diligence Investigations To Be Completed: TBD	A follow-up meeting with the County was held 4/22/19. A project status meeting with the County was held 4/1/19.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Summer 2020	Summer 2020	Summer 2020	Fall 2021	Due Diligence Investigations Completed: 09/7/16	A development agreement is being prepared by Sheets & Crossfield. A property owner meeting was held 8/22/19. A meeting with the City of Georgetown was held 8/7/19 and 7/22/19. Additional appraisals have been requested. To date, 17 out of 34 parcel acquisition contracts have closed, 1 contract is pending closing, and 2 parcel contracts have been authorized for condemnation by Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	SWCA's work authorization was submitted for execution 9/9/19. CP&Y's work authorization was executed. PSA was approved at Commissioners Court on 8/13/19.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Spring 2019	The Balancing Change Order is being processed.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	Spring 2019	The repairs are being scheduled with the Contractor and the Concrete subcontractor.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
September 13, 2019



PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Spring 2020	James Construction placed and graded topsoil in the ditch at Limmer Loop. Ditch excavation continued north of CR 112. Subgrade was placed and compacted from Culvert E to University Boulevard and excavated on the roadway from north of Limmer Loop to DeSoto Loop. Subgrade was placed between Culvert C and Culvert D. Temporary special shoring was placed at Culvert C. The installation of the wastewater line continued north of CR 112. Subcontractor RSI installed, formed, and placed mow strip under the metal beam guard fence on the southeast side of University Boulevard. RSI installed safety end treatments and safety guard treatment in the same location. Subcontractor JC Communications installed fiber optic line for Verizon/MCI.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	09/10/19	10/09/19	Fall 2019	Fall 2019	Late 2019	Summer 2021	Advertisement was approved at Commissioners Court 9/10/19. A Pre-Bid Meeting is anticipated to be held 9/18/19. Utility coordination with Jonah Water and Oncor is underway. An ILA with Jonah Water is being prepared. AT&T has begun their utility relocation.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	START	FINISH			START	FINISH	Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
SH 130 Traffic Study (P302)	HDR	Aug 2015	TBD					Due Diligence Investigations To Be Completed: N/A	Comments were issued 8/9/19 on a draft Traffic Study submittal that was received 7/29/19. A Professional Services Agreement was approved at Commissioners Court 5/14/19.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Jun 2019	Sept 2019					Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Comments on Final Schematic package submitted on 8/13/19. TxDOT Austin District Schematic Review Meeting was held on 8/8/19. TxDOT ENV confirmed that the project will be a CE on 5/10/19. TxDOT has completed the review of the schematic and issued comments on 3/19/19. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Nov 2017	Fall 2020	Late 2020	Early 2021	Early 2021	Summer 2022	Due Diligence Investigations To Be Completed: TBD	Comments were issued 9/9/19 on a draft Study Area map and Environmental Constraints Memo received 8/26/19. Public Involvement plan is under review. The kickoff meeting was held on 7/23/19.
FM 3349/US 79 Interchange (P332)	HDR	Jul 2019	Spring 2020					Due Diligence Investigations To Be Completed: Late 2020	A QA/QC Plan Submittal was received 8/26/19 and reviewed. A kickoff meeting was held 8/12/19. A PSA was approved at Commissioners Court on 7/23/19. A scoping meeting was held 6/17/19.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	START	FINISH			START	FINISH	To Be Completed: Summer 2020	The final schematic has been completed. ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. CP&Y has submitted a 60% PS&E package for review. CAMPO funding was recently acquired for 70% of the construction costs. The approved Advanced Funding Agreement has been received from TxDOT and the NEPA process environmental document work is ongoing. The initial environmental scoping forms have been approved by TxDOT.
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	Spring 2019					Completed: TBD	Surveying is complete. ROW acquisition is nearing completion. An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting	12/18/17	12/03/18	03/19/19	Project complete.
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction	12/08/17	03/27/19	Spring 2019	Joe Bland continues to work on punch list items that include fence work and removal of 3'x5' rock. A Balancing Change Order is being prepared.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY CORRIDOR PROGRAM
September 13, 2019



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A pavement design conference call was held 9/5/19. A traffic control plan workshop was held 8/22/19. Comments were issued 8/15/19 on a 60% PS&E Submittal. TxDOT has reviewed the traffic signal modifications at RM 1431. Six (6) draft parcel documents were received and issued 7/22/19 to Sheets & Crossfield for appraisals.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A revised schematic submittal was received 8/30/19 and is under review. A schematic review meeting was held 7/19/19. A property owner meeting was held 4/23/19. A comment resolution meeting was held 4/22/19. Comments were issued 4/16/19 on a schematic submittal that was received 4/1/19. A constructability review meeting was held 4/9/19. Office Hours have been held. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A constructability review meeting was held 9/9/19. A 30% PS&E Submittal was received 8/29/19 and is under review. Remaining draft parcel documents were received 8/21/19 and issued to Sheets & Crossfields for appraisals. A project status meeting was held 8/2/19. Ten (10) draft parcel documents were received 7/19/19 and issued to Sheets & Crossfield for appraisals. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Loop E1 (SH 130 to US 79)	JMT / BGE	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with JMT was held 8/30/19. Draft comment responses were received and are under review. Seven (7) property owners have requested ROW acquisition proceed; Sheets & Crossfield is ordering appraisals for these properties. Affected Property Owner meetings are continuing to be held. Right of entry requests have been sent out for survey and environmental work. An Open House meeting was held on 6/24/19. The purpose of the meeting was to share a recommended route concept. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI		N/A	N/A	N/A	Project complete.		
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay		N/A	N/A	N/A	Project complete.		

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed