



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
September 27, 2019



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.	
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.		
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.		
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.		
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.		
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.		
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.		
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.		

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
September 27, 2019



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	Capital Excavation continued Type B embankment from the southern bridge approach to Paloma Drive. Riprap was completed at Abutment 1. Bent 2 & 3 Caps were formed and poured. Wastewater line A began installation from Driveway 1 to the south and Manholes 01 & 02 were installed. The southern half of Driveway 1 was formed but not poured. The 1st lift of flexible base and geogrid were placed on both the northbound and southbound lanes from Future Arterial L north. Flowable fill was placed at all 18" RCP laterals north of the bridge. Subcontractor Capstar installed 2" conduit laterals to the center median from the bridge to Future Arterial L. Topsoil was placed under the bridge from Bent 5 to Bent 10. The storm drain work continued from the north end of the bridge towards Oakmont Drive.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	QA Construction	GEC	03/05/19	04/03/19	04/15/19	Fall 2019	QA Construction has ordered materials to begin additional work at Tottenham Court.	
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	City of Austin	Mastec	GEC	Summer 2019	Summer 2019	08/12/19	Fall 2019	Final item remaining is power service.	
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	City of Austin	Mastec	Fall 2019	Fall 2019	Fall 2019	Fall 2019	Spring 2020	Mastec completed placement of conduit and signal foundations for Pedestrian signal.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	07/23/19	08/13/19	Fall 2019	Fall 2019	Fall 2019	Summer 2020	The Recommendation for Award was approved on the 9/17/19 Agenda for Commissioner's Court. Contracts and a Notice of Award have been sent to the Contractor for execution. The Preconstruction meeting is being scheduled. Three (3) bids were received on 8/20/19 with Champion Infrastructure being the apparent low bidder with a bid of \$853,503.50.	
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Half Associates	07/16/19 (TxDOT)	08/06/19 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	Early 2020 (TxDOT)	Summer 2022 (TxDOT)	TxDOT opened bids on 8/6/19. Five (5) bids were received with the apparent low bidder being Bridges and Roads, LLC with a contract amount of \$27,468,703.67. The City has submitted final reimbursement request to Wilco for award of construction contract. Atmos, Grande, Charter, and AT&T are currently relocating their facilities and plan to be complete by the end of September 2019.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	START	FINISH			START	FINISH		
		Oct 2014	Summer 2019	Fall 2019	Late 2019	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Summer 2019	Intake meeting with TCEQ to submit CZP was held on 9/4/19. Comments were issued 7/30/19 on a Draft Floodplain impact study submittal received 7/25/19. Comments were issued 7/25/19 on the 100% PS&E submittal that was received on 7/3/19. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the ILA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved ILA at Board meeting on 7/17/19.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Summer 2019	Early 2020	Spring 2020	Spring 2020	Summer 2021	Due Diligence Investigations To Be Completed: Late 2019	Intake meeting with TCEQ to submit WPAP was held on 9/12/19. The approved USACE permit was received on 8/21/19. Comments were issued 8/21/19 on the 95% PS&E submittal that was received 7/19/19. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the ILA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved the ILA at Board meeting on 7/17/19.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	Early 2020	Early 2020	Early 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2018	Additional survey work is ongoing. A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 5 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD		N/A			N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Spring 2020	Summer 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects was held 9/24/19. Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete. Developing drainage alternatives. Work on the Drainage Report is under development, and a draft is expected Fall 2019.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2019	Late 2019	Late 2019	Spring 2020	Early 2022	Completed: 4/25/2019	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	TxDOT audit was completed. A Balancing Change Order is being processed.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. Closeout on RM 620 Phase 2 is ongoing. The Balancing Change Order was approved at the 4/9/19 Commissioners Court. The Final Pay estimate is being processed.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
September 27, 2019



PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Champion Site Prep completed processing the final lift of flexible base for southbound CR 279 and continued to process the final lift of flexible base for the Park Road. Backfilling behind ribbon curb continued in the park. Subcontractor KimTil installed 10' curb inlet at the Park entrance. KimTil completed installing the air release valve and tapping saddle for irrigation. The project water line was tied into the water line previously installed by others at the west end. Subcontractor Hayden Concrete completed installing curbs along the park road except for the short curb transition towards an inlet at the park entrance. A concrete trail was also formed and placed.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development Co	GEC	10/09/18	10/12/18	10/22/18	Early 2020	Greater Austin Development completed placing bridge girders for Span 1 and 2. Preparation began for the placement of deck panels and overhang brackets. Rock vanes were installed in the proposed channel. Placement of flowable fill behind Abutment 3 was completed. Partial grouting of riprap at Bent 2 and the downstream end of the proposed channel has been completed. Subcontractor Ranger continued hauling in 30" rock riprap for placement in the proposed channel and continued roadway embankment at the east side approach.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster formed and placed concrete at Culvert A.08 for the downstream SET (safety end treatment) and the upstream headwall. The first course of flexible base was placed between proposed CR 263 and US 183 southbound. Subcontractor ATS completed the bores for the three 3" conduits for future use under US 183 southbound and the crossover. Southeast: The Contractor continued to excavate and installed the 30" RCP on Systems F and I. Subgrade preparation continued from east of US 183 northbound to the proposed PEC driveway and ditches were excavated between PEC driveway and the proposed Bridge F. Subcontractor JKB continued to excavate and install the 12" ductile iron pipe for Water Line D (parallel to CR 266 on the east side). JKB sealed the 2 wastewater line manholes; which will be retested next week. Roadway excavation continued from east of US 183 northbound to the proposed Bridge E. US 183 Crossover: No work this week. PEC Pond: The StormFilter Box was excavated, graded, and installed. The Contractor shaped the berms for the pond in preparation for the concrete crew.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Fall 2019	Late 2019	Early 2020	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Summer 2019	Intake meeting with TCEQ to submit the CZP was held 9/11/19. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill was approved by the City Council on 5/13/19 and approved by the Commissioners Court on 5/21/19. Coordination with the City and CapMetro is ongoing. ROW acquisition is ongoing. Utility coordination with PEC and City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	May 2020	Aug 2020	Aug 2020	Fall 2020	Summer 2021	Due Diligence Investigations To Be Completed: TBD	Survey work is underway. Alignment Exhibit, Cost Estimate, & Design Summary Form were submitted on 9/18/19 and are under review. All ROEs have been signed.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	07/25/18	01/18/18	Project complete. Warranty expires 01/17/20.	
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction			07/09/18	10/30/18	Spring 2019	Waiting for vegetation to be established.	
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction			11/02/18	02/04/19	08/29/19	The Certificate of Completion was issued.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	01/09/17	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	The project has achieved Substantial Completion.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	Summer 2019	The Certificate of Completion is being issued.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	The project has reached Substantial Completion.
Lakeline Boulevard Right Turn Lanes (P331)		Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	Fall 2019	Final punchlist items continued. Remaining item of work include installation of pedestrian handrail near HEB driveway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction excavated and graded the west end and hauled materials to Wall 6 and the north pond areas. Base was placed on the old Texas Crushed Stone (TCS) haul road. Subcontractor G Carter drilled and poured the illumination drill shafts on southbound IH 35 frontage road. G Carter placed ground boxes at FM 2243 and at Abutment 1 on the bridge. Subcontractor Metalink continued placing wire fence in the quarry along the ROW. Subcontractor Elite Curb and Concrete continued to slip-form the curb along the roadway, beginning from the Segment 1 project towards the west end at RM 2243.	
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capital Excavation placed MSE wall panels (northbound frontage) in the gap that was left open for the existing bridge, and that area was backfilled. The moment slab was poured for the leave-out section of the MSE wall. Concrete rail was formed, and hand poured on all the ends, both northbound and southbound sides. The asphalt in the gap from the existing bridge on the southbound frontage was removed and this area is being embanked. The existing CR 305 bridge has been closed. Topsoil continued to be placed between the northbound frontage road and the northbound main lanes.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	May 2019	Fall 2020	Dan Williams Construction continued constructing the southbound and northbound mainlane widenings at Bud Stockton Loop for the off-ramps. Soil nail walls construction continued in the areas of the southbound off-ramp (RSX1) and the northbound entrance ramp (RNE1). Riprap for Culverts 12 and 13 was completed on both the northbound and southbound frontage roads. Wall 1 panels and footing were completed and continue to be backfilled on the southbound entrance ramp (RSE2) at CR 143. The drill shaft for the new location of the Digital Message Sign on ramp RSE2 was drilled.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	Jun 2019	Summer 2020	Subcontractor Texas Highway Walls (THW) continued forming and pouring leveling pads for the northbound retaining walls and continued setting panels. The dirt crews began work on the turnaround and crossover from the new eastbound Ronald Reagan Boulevard to the future westbound Ronald Reagan Boulevard. Columns for the new bridge abutment between southbound IH 35 mainlanes and southbound IH 35 frontage road were completed.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Clearing of ROW and hauling of debris was completed. Concrete and asphalt driveways were removed from FM 2243 business park. Driveway 4 was placed on the new CR 176. Joe Bland Construction continued cutting to subgrade at the south end of the project. Base was placed on the north side of FM 2243. Driveways have been cut in along the new CR 176 roadway.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH	ADVERTISEMENT		START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Fall 2019	TxDOT resubmitted the Biological Assessment to USFW on 7/29/19. Biological Assessment was resubmitted to TxDOT 7/26/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation. City of Round Rock waterline relocation is substantially complete.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Halff Associates	Jun 2018	Spring 2020	N/A				Due Diligence Investigations To Be Completed: TBD	A follow-up meeting with the County was held 4/22/19. A project status meeting with the County was held 4/1/19.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Summer 2020	Summer 2020	Summer 2020	Fall 2021	Due Diligence Investigations Completed: 09/7/16	A draft development agreement has been prepared by Sheets & Crossfield. A property owner meeting was held 8/22/19. A meeting with the City of Georgetown was held 8/7/19 and 7/22/19. Additional appraisals have been requested. To date, 17 out of 34 parcel acquisition contracts have closed, 1 contract is pending closing, and 2 parcel contracts have been authorized for condemnation by Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	Survey started 9/23/19. Kickoff meeting scheduled 10/11. SWCA's work authorization and CP&Y's work authorization were executed. PSA was approved at Commissioners Court on 8/13/19.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Spring 2019	The Balancing Change Order is being processed.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	Spring 2019	Repairs are underway. The Balancing Change Order is being processed.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Spring 2020	James Construction excavated the ditch from Culvert E to north of American Storage Unit. Subgrade was placed and compacted at the construction detour north of Limmer Loop between Culvert E and University Boulevard and north of University Boulevard between and CR 107. Clay subgrade was over-excavated and backfilled and compacted with Type C embankment from north of University Boulevard to CR 107. The first lift of flexible base was placed and compacted at the construction detour north of Limmer Loop. Installation continued for the wastewater line north of CR 112. Subgrade was placed and compacted at the construction detour north of Limmer Loop and between Culvert C and Culvert D. Subcontractor RSI seeded, placed fertilizer, and soil retention blankets on all four corners of University Boulevard and on the north side of Limmer Loop. RSI placed grout around metal beam guard fence posts on the southeast side of University Boulevard.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	09/10/19	10/09/19	Fall 2019	Fall 2019	Late 2019	Summer 2021	Advertisement was approved at Commissioners Court 9/10/19. A Pre-Bid Meeting was held 9/18/19. Bid Opening is anticipated 10/9/19 at 3:00 pm. Utility coordination with Jonah Water and Oncor is underway. An ILA with Jonah Water is being prepared. AT&T has begun their utility relocation.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	START	FINISH			START	FINISH		
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD			TBD		Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
SH 130 Traffic Study (P302)	HDR	Jun 2019	Sept 2019			N/A		Due Diligence Investigations To Be Completed: N/A	A revised draft Traffic Study was received 9/16/19 and reviewed to verify final comments addressed. A Professional Services Agreement was approved at Commissioners Court 5/14/19.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Early 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Comments on Final Schematic package submitted on 8/13/19. TxDOT Austin District Schematic Review Meeting was held on 8/8/19. TxDOT ENV confirmed that the project will be a CE on 5/10/19. TxDOT has completed the review of the schematic and issued comments on 3/19/19. TxDOT agreed to the implementation of a T-intersection at the Carlos G. Parker intersection at a meeting held on 6/27/18.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Spring 2020			N/A		Due Diligence Investigations To Be Completed: TBD	Comments were issued 9/20/19 on a Design Summary Form (DSF) submittal that was received 9/20/19. A meeting to discuss the Public Involvement Plan is being scheduled. Comments were issued 9/9/19 on a draft Study Area map and Environmental Constraints Memo received 8/26/19.
FM 3349/US 79 Interchange (P332)	HDR	Aug 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	An update meeting was held 9/27/19. A QA/QC Plan Submittal was received 8/26/19 and reviewed. A kickoff meeting was held 8/12/19. A PSA was approved at Commissioners Court on 7/23/19. A scoping meeting was held 6/17/19.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Late 2019	Fall 2020	Fall 2020	Late 2020	Early 2021	To Be Completed: Summer 2020	The final schematic has been completed. ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. CP&Y has submitted a 60% PS&E package for review. CAMPO funding was recently acquired for 70% of the construction costs. The approved Advanced Funding Agreement has been received from TxDOT and the NEPA process environmental document work is ongoing. The initial environmental scoping forms have been approved by TxDOT.
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	Spring 2019			TBD		Completed: TBD	Surveying is complete. ROW acquisition is nearing completion. An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete. Warranty expires 12/21/18.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting	12/18/17	12/03/18	03/19/19	Project complete.
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction	12/08/17	03/27/19	Spring 2019	Joe Bland continues to work on punch list items that include fence work and removal of 3 'x 5' rock. A Balancing Change Order is being prepared.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A pavement design conference call was held 9/5/19. A traffic control plan workshop was held 8/22/19. Comments were issued 8/15/19 on a 60% PS&E Submittal. TxDOT has reviewed the traffic signal modifications at RM 1431. Six (6) draft parcel documents were received and issued 7/22/19 to Sheets & Crossfield for appraisals.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Comments were issued 9/19/19 on a revised schematic submittal that was received 8/30/19. A schematic review meeting was held 7/19/19. A property owner meeting was held 4/23/19. A comment resolution meeting was held 4/22/19. Comments were issued 4/16/19 on a schematic submittal that was received 4/1/19. A constructability review meeting was held 4/9/19. Office Hours have been held. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A property owner meeting was held 9/23/19. A constructability review meeting was held 9/9/19. Comments were issued on 9/17/19 on a 30% PS&E Submittal that was received 8/29/19. Remaining draft parcel documents were received 8/21/19 and issued to Sheets & Crossfield for appraisals. Ten (10) draft parcel documents were received 7/19/19 and issued to Sheets & Crossfield for appraisals. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Loop E1 (SH 130 to US 79)	JMT / BGE	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	Environmental field work is beginning. A meeting with JMT was held 8/30/19. Draft comment responses were received and are under review. Seven (7) property owners have requested ROW acquisition proceed; Sheets & Crossfield is ordering appraisals for these properties. Affected Property Owner meetings are continuing to be held. Right of entry requests have been sent out for survey and environmental work. An Open House meeting was held on 6/24/19. The purpose of the meeting was to share a recommended route concept. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI		N/A	N/A	N/A	Project complete.		
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay		N/A	N/A	N/A	Project complete.		

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed