



**WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM**  
**October 11, 2019**



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**October 11, 2019**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	Wastewater line A was installed and backfilled from Manholes 1, 2, 5, and 6 to Paloma Drive and tied into the existing line. Wastewater line B was excavated, installed, and backfilled. Bridge deck panels are being installed on Spans 1 and 2 of the Chandler Branch bridge. The overhang brackets for Unit 1 of the Chandler Branch bridge were installed. The TX-34 and TX-54 beams were set and braced for the Chandler Branch bridge. Flexible base was placed on both the northbound and southbound lanes from Future Arterial L to south of Oakmont Drive.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	QA Construction	GEC	03/05/19	04/03/19	04/15/19	Fall 2019	QA Construction is waiting on materials to begin additional work at Tottenham Court. A tentative start date for the additional work is approximately 10/14/19.	
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	City of Austin	Mastec	GEC	Summer 2019	Summer 2019	08/12/19	Fall 2019	The City of Austin has connected wiring to the power service, and PEC will inspect. Activation of the signal is tentatively scheduled for the end of October.	
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	City of Austin	Mastec	Fall 2019	Fall 2019	Fall 2019	Fall 2019	Spring 2020	Mastec connected conduit and wiring for power service. Curb was removed and poles set.	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	Fall 2019	Summer 2020	A preconstruction meeting was held on 10/3/19. Notice to Proceed was issued with time charges beginning 10/14/19.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Half Associates	07/16/19 (TxDOT)	08/06/19 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	Early 2020 (TxDOT)	Summer 2022 (TxDOT)	TxDOT opened bids on 8/6/19. Five (5) bids were received with the apparent low bidder being Bridges and Roads, LLC with a contract amount of \$27,468,703.67. The City has submitted final reimbursement request to Wilco for award of construction contract.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Summer 2019	Fall 2019	Late 2019	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	Intake meeting with TCEQ to submit CZP was held on 9/4/19. Comments were issued 7/30/19 on a Draft Floodplain impact study submittal received 7/25/19. Comments were issued 7/25/19 on the 100% PS&E submittal that was received on 7/3/19. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the ILA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved ILA at Board meeting on 7/17/19.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Summer 2019	Early 2020	Spring 2020	Spring 2020	Summer 2021	Due Diligence Investigations To Be Completed: Late 2019	Intake meeting with TCEQ to submit WPAP was held on 9/12/19. The approved USACE permit was received on 8/21/19. Comments were issued 8/21/19 on the 95% PS&E submittal that was received 7/19/19. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the ILA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved the ILA at Board meeting on 7/17/19.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	Early 2020	Early 2020	Early 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2018	A PSA Amendment is being prepared. A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 5 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD					N/A	A meeting with TxDOT is anticipated to be held 10/17/19. HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process. HDR compiled CAMPO 2035 population and employment projection for the study area and began research of new and proposed land development in the Georgetown and Round Rock areas.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Spring 2020	Summer 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects was held 9/24/19. Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete. Developing drainage alternatives. Work on the Drainage Report is under development, and a draft is expected Fall 2019.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2019	Late 2019	Late 2019	Spring 2020	Early 2022	Completed: 04/25/19	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
October 11, 2019**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**October 11, 2019**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Champion Site Prep continued fine grading the final lift of flexible base for the park road and continued grading area behind curbs along the park road. Subgrade for northbound half of CR 279 from Highland Oak to Silver Creek (half width) has been prepared and placement of flexible base has begun. Placement of flexible base at northern tie-in continued. Embankment for Krause's driveway (at NW of CR278/CR279 intersection) was completed, and placement of flexible base has begun. Crew began placement of topsoil in the southbound ditch from park entrance to north end of project. Subcontractor Hayden Concrete completed installing the curb & gutter and curb transition for the park road.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development Co	GEC	10/09/18	10/12/18	10/22/18	Early 2020	Greater Austin Development completed placing overhang brackets, deck edge forms, the work platform and handrail on the downstream side of the bridge.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster formed and poured the upstream wingwall and the downstream headwall for Culvert A and A.08. The footings for the safety end treatment (SET) for Culvert B were formed and poured. The 1st lift of flexible base continued to be placed from Culvert A.08 to Texas Materials driveway. Embankment was placed on Driveways 1-3 to subgrade. Southeast: Subgrade from US 183 to the PEC Pond was fine graded and Jordan Foster began placing the 1st lift of flexible base. The columns at interior Bent 2 and 3 were formed and poured. Subcontractor Voges Drilling poured all shafts for Bridge E, tied steel for Bridge F drill shafts, and began drilling for the interior bent drill shafts. Subcontractor JKB finished tying in Water line D and D-1. Wastewater lines A and B passed all tests and have been connected to the existing manholes. A separate existing manhole removal was completed, and all existing lines have been cut and plugged. Ditches between PEC driveway and the proposed Bridge F continued to be excavated. JKB installed the new services and meters for the residents along CR 266 (Water line D). Water line D1 was completed (Parallel to CR 256 at CR 266). US 183 Crossover: Jordan Foster began placing 1st lift of flexible base for the cross over and the added left turn lanes on US 183. □	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Fall 2019	Late 2019	Early 2020	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Summer 2019	Intake meeting with TCEQ to submit the CZP was held 9/11/19. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill was approved by the City Council on 5/13/19 and approved by the Commissioners Court on 5/21/19. Coordination with the City and CapMetro is ongoing. ROW acquisition is ongoing. Utility coordination with PEC and City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	May 2020	Aug 2020	Aug 2020	Fall 2020	Summer 2021	Due Diligence Investigations To Be Completed: TBD	Comments were issued 10/8/19 on a Preliminary Drainage Report submittal received 9/30/19. Comments were issued 10/1/19 on an Alignment Exhibit submittal received 9/13/19. All ROEs have been signed. All ROEs have been signed.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete. Warranty expires 01/17/20.	
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction			07/09/18	10/30/18	Fall 2019	Waiting for vegetation to be established.	
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction			11/02/18	02/04/19	08/29/19	The Certificate of Completion was issued.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	The project has achieved Substantial Completion.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	Summer 2019	The Certificate of Completion is being issued.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	The project has reached Substantial Completion.
Lakeline Boulevard Right Turn Lanes (P331)		Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	Fall 2019	Work on the final punchlist items continued; remaining item of work is installation of pedestrian handrail near HEB driveway.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**October 11, 2019**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction continued excavating to subgrade on the west end of project. Subcontractor Texas Materials paved Type B asphalt from the east end to near RM 2243. Subcontractor G Carter drilled foundation for illumination assemblies near IH 35 southbound Frontage Road. Subcontractor Metalink fence continued placing poles and wire in the quarry and on the top east and west ends of the quarry.	
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	The existing CR 305 bridge was demolished. Subcontractor Lone Star Paving placed TY B and TY D asphalt in the area of the existing bridge on the northbound frontage, in the gap from the existing bridge on the southbound frontage, and TY B asphalt was placed on CR 304 east. The mow strip and the metal beam guard fence was installed on all the ends of the SSTR rail, on both the northbound and southbound sides. Topsoil was placed between the northbound main lanes and frontage road.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	04/05/19	Fall 2020	Dan Williams Construction continued constructing the southbound and northbound mainlane widenings at Bud Stockton Loop for the off-ramps. Soil nail retaining walls were completed in the areas of the southbound off-ramp (RSX1) and the northbound entrance ramp (RNE1). Curb and gutter was tied in to the inlets on the southbound off-ramp (RSX1) and the northbound entrance ramp (RNE1). Wall 1 continued to be backfilled on the southbound entrance ramp (RSE2) at CR 143. The drill shaft for the new location of the Digital Message Sign on ramp RSE2 was poured.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	Jun 2019	Summer 2020	Subcontractor Texas Highway Walls (THW) continued forming and pouring leveling pads for the northbound retaining walls and continued setting panels. Dan Williams Construction formed and poured columns for the eastern abutment of the new Ronald Reagan bridge. The concrete traffic barrier was set in the inside shoulders, to allow for removal of the existing barrier. The construction of southbound and northbound mainlane widenings continued at Bud Stockton Loop for the off-ramps. Curb and gutter tie ins to the inlets on the southbound exit ramp (RSX1) and the northbound entrance ramp (RNE1) are completed. Wall 1 moment slab was poured, and flexible base placement began on the southbound entrance ramp (RSE2) at CR 143. Subcontractor Voges Drilling drilled and poured the drill shafts for the eastern abutment of the new Ronald Reagan bridge. the turnaround and crossover were completed from the new eastbound Ronald Reagan Boulevard to the future westbound Ronald Reagan Boulevard.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Joe Bland Construction placed topsoil along edge of roadway and behind curb on the north half of the project. Flexible base was placed in driveways and on the south half of the project. Clearing of ROW and hauling debris continued on the south side of project. The concrete driveway was poured on RM 2243 and the curb was slip formed on the new section of CR 176. The safety end treatments were poured at the RCP outfalls of the two driveways.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH	ADVERTISEMENT		START	FINISH	CLEARANCE	
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Fall 2019	TxDOT resubmitted the Biological Assessment to USFW on 7/29/19. Biological Assessment was resubmitted to TxDOT 7/26/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation. City of Round Rock waterline relocation is substantially complete.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020					Due Diligence Investigations To Be Completed: TBD	A follow-up meeting with the County was held 4/22/19. A project status meeting with the County was held 4/1/19.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Summer 2020	Summer 2020	Summer 2020	Fall 2021	Due Diligence Investigations Completed: 09/7/16	A draft development agreement has been prepared by Sheets & Crossfield. A property owner meeting was held 8/22/19. A meeting with the City of Georgetown was held 8/7/19 and 7/22/19. Additional appraisals have been requested. To date, 19 out of 34 parcel acquisition contracts have closed, 1 contract is pending closing, 10 contracts are under negotiations, 2 parcels will be dedicated by plat, and 2 parcel contracts have been authorized for condemnation by Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD					Due Diligence Investigations To Be Completed: TBD	Kickoff meeting was held 10/11/19. Survey work began 9/23/19. SWCA's work authorization and CP&Y's work authorization were executed.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**October 11, 2019**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Spring 2019	The Balancing Change Order is being processed. Establishment of vegetation remains.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	Spring 2019	The Balancing Change Order is being processed. Sidewalk and ramp have been completed. Waiting on the fabrication of the handrail.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM**  
**October 11, 2019**



**PRECINCT 4 - COMMISSIONER RUSS BOLES**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Spring 2020	James Construction excavated the ditch at Culvert B and the ditch north of CR 112. Excavation and installation continued for the wastewater line north of CR 112. A temporary construction detour was constructed on the north side of CR 112 for traffic detour to install the 3'x7'reinforced concrete boxes across CR 112. Class C concrete was formed and placed at the headwall at Culvert E. Runners were placed on the safety end treatments on the north and south side of University Boulevard. Clay subgrade was over-excavated and backfilled and compacted with Type C embankment from CR 107 to north end of project. Utility Contractor Quantas trenched and placed pipe for MCI fiber optics from the temporary tie in to University Boulevard on the west side.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	09/10/19	10/09/19	Fall 2019	Fall 2019	Late 2019	Summer 2021	Eight (8) bids were received 10/9/19 with the apparent low bidder being James Construction Group with a bid of \$13,092,842. Bid tabulation and Recommendation of Award are being prepared. A Pre-Bid Meeting was held 9/18/19. Advertisement was approved at Commissioners Court 9/10/19. Oncor Utility Relocation is being scheduled. AT&T has begun their utility relocation; splicing is remaining.	
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	09/30/19	10/22/19	Late 2019	Late 2019	July 2020	Project advertised on 9/30/19 with a Bid Opening anticipated 10/22/19. A non-mandatory pre-bid meeting is anticipated to be held on 10/16/19. ROW acquisition is complete. An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Early 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	TxDOT comments received on 8/27/19. Comments on Final Schematic package submitted on 8/13/19, TxDOT Austin District Schematic Review Meeting was held on 8/8/19. TxDOT ENV confirmed that the project will be a CE on 5/10/19.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Spring 2020	N/A				Due Diligence Investigations To Be Completed: TBD	Preliminary Alignment Alternatives submitted on 10/4/19 and is under review. Design Summary Form (DSF) was finalized on 10/4/19. A meeting to discuss the Public Involvement Plan is being scheduled. Comments were issued 9/9/19 on a draft Study Area map and Environmental Constraints Memo received 8/26/19.
FM 3349/US 79 Interchange (P332)	HDR	Aug 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	An update meeting was held 9/27/19. A QA/QC Plan Submittal was received 8/26/19 and reviewed. A kickoff meeting was held 8/12/19. A PSA was approved at Commissioners Court on 7/23/19. A scoping meeting was held 6/17/19.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Late 2019	Fall 2020	Fall 2020	Late 2020	Early 2021	To Be Completed: Summer 2020	The final schematic has been completed. ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. CP&Y has submitted a 60% PS&E package for review. CAMPO funding was recently acquired for 70% of the construction costs. The approved Advanced Funding Agreement has been received from TxDOT and the NEPA process environmental document work is ongoing. The initial environmental scoping forms have been approved by TxDOT.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
October 11, 2019**



**PRECINCT 4 - COMMISSIONER RUSS BOLES**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting	12/18/17	12/03/18	03/19/19	Project complete.
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction	12/08/17	03/27/19	Spring 2019	The punchlist has been completed. A Balancing Change Order is being processed.
SH 130 Traffic Study (P302)	N/A	HDR	N/A	N/A	N/A	Project complete.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY CORRIDOR PROGRAM**  
**October 11, 2019**



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	A supplemental work authorization submittal was received 10/8/19 and is under review. A pavement design conference call was held 9/5/19. A traffic control plan workshop was held 8/22/19. Comments were issued 8/15/19 on a 60% PS&E Submittal. TxDOT has reviewed the traffic signal modifications at RM 1431. Six (6) draft parcel documents were received and issued 7/22/19 to Sheets & Crossfield for appraisals.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Draft environmental documents submittal was received 10/4/19 and is under review. A comment response meeting was held 10/2/19. Comments were issued 9/19/19 on a revised schematic submittal that was received 8/30/19. A property owner meeting was held 4/23/19. Office Hours have been held. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Initial offers were sent out 10/8/19. A property owner meeting was held 9/23/19. A constructability review meeting was held 9/9/19. Comments were issued on 9/17/19 on a 30% PS&E Submittal that was received 8/29/19. Remaining draft parcel documents were received 8/21/19 and issued to Sheets & Crossfields for appraisals. Ten (10) draft parcel documents were received 7/19/19 and issued to Sheets & Crossfield for appraisals. CSJ and AFA Forms were sent to TxDOT 8/23/18 for preparation of agreement for reviews of bridge over SH 130. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Loop E1 (SH 130 to US 79) (P463)	JMT / BGE	Jan 2018	TBD		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	Environmental field work and surveying is beginning. A meeting with JMT was held 8/30/19. Draft comment responses were received and are under review. Seven (7) property owners have requested ROW acquisition proceed; Sheets & Crossfield is ordering appraisals for these properties. Affected Property Owner meetings are continuing to be held. An Open House meeting was held on 6/24/19. The purpose of the meeting was to share a recommended route concept. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed