



WILLIAMSON COUNTY PASS THROUGH FINANCING PROGRAM
November 1, 2019



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
November 1, 2019



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Spring 2020	The flowable fill for Abutment 1 of the Chandler Branch Bridge was placed. Collars were poured for the 18" pipe that was installed on Line 3-14, and Inlets 3-14 and 3-15. Bridge deck panels were installed on Spans 2, 3, 4, 5, 6, 7, 8 and 9 and installation of the overhang forms for Unit 1 were completed. Installation of the overhang forms for Unit 2 continued. The double barrel 24" concrete pipe was installed on the west side of Driveway 1. The 6'x3' box culvert was installed for line 3-4 and line 3-16 on the south end of the project. 30" RCP was placed on Line 8-03 on the north end of the project near Oakmont Drive. The Chandler Branch area under the bridge was cleaned out and shaped. Wastewater line B was backfilled. The third lift of flexible base was processed and graded on both the northbound and southbound lanes from Future Arterial L to south of Oakmont Drive.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	QA Construction	GEC	03/05/19	04/03/19	04/15/19	Fall 2019	QA Construction excavated for the underdrain pipe and discovered an existing water line that is in conflict with the installation of the slotted drain pipe.	
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	City of Austin	Mastec	Fall 2019	Fall 2019	Fall 2019	Fall 2019	Spring 2020	Mastec continued trenching for signal conduit.	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	10/14/19	Summer 2020	Submittals for traffic signal poles were approved and signal poles were ordered by the Contractor on 10/14/19, with delivery anticipated in the Spring. No work has taken place onsite. Notice to Proceed was issued with time charges beginning 10/14/19. A preconstruction meeting was held on 10/3/19	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Half Associates	07/16/19 (TxDOT)	08/06/19 (TxDOT)	Fall 2019 (TxDOT)	Late 2019 (TxDOT)	Early 2020 (TxDOT)	Summer 2022 (TxDOT)	An amendment to the ILA was approved by Commissioners Court on 10/22/19. TxDOT opened bids on 8/6/19. Five (5) bids were received with the apparent low bidder being Bridges and Roads, LLC with a contract amount of \$27,468,703.67. The City has submitted final reimbursement request to Wilco for award of construction contract.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Summer 2019	Fall 2019	Late 2019	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Late 2019	The intake meeting with TCEQ to submit the Contributing Zone Plan was held on 9/4/19, considered administratively complete with review starting on 10/22/19. Comments were issued 7/30/19 on a Draft Floodplain impact study submittal received 7/25/19. Comments were issued 7/25/19 on the 100% PS&E submittal that was received on 7/3/19. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the ILA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved ILA at Board meeting on 7/17/19.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Summer 2019	Early 2020	Spring 2020	Spring 2020	Summer 2021	Due Diligence Investigations To Be Completed: Late 2019	The intake meeting with TCEQ to submit the Water Pollution Abatement Plan was held on 9/12/19, considered administratively complete with review starting on 10/22/19. The approved USACE permit was received on 8/21/19. Comments were issued 8/21/19 on the 95% PS&E submittal that was received 7/19/19. BCMUD Board approved the ILA at 6/27/19 BCMUD Board meeting; the ILA was approved at Commissioner's Court on 7/23/19. FBMUD Board approved the ILA at Board meeting on 7/17/19.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	Early 2020	Early 2020	Early 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2018	KFA is progressing on design for Shasta Zone. A PSA Amendment was approved at Commissioners Court on 10/15/19. A geologic assessment, karst survey, and a Threatened & Endangered Species Report have been finalized. Draft field notes for easements were received 5/24/18 and have been submitted to Sheets & Crossfield for acquisition. To date, 5 of 9 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD	N/A		N/A		N/A	A meeting with TxDOT was held 10/17/19. HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Spring 2020	Summer 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects was held 9/24/19. Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete. Developing drainage alternatives. Work on the Drainage Report is under development, and a draft is expected Fall 2019.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2019	Late 2019	Late 2019	Spring 2020	Early 2022	Completed: 04/25/19	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
November 1, 2019**



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors			08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction			01/13/17	07/18/18	10/24/18	Project complete.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction			01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting			02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal			07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	City of Austin	Mastec	GEC	Summer 2019	Summer 2019	08/12/19	Fall 2019	The project has been completed.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Champion Site Prep milled existing side street pavement at Highland Oaks and continued reprocessing the final lift of flexible base for the park road. Curing the final lift of flexible base was completed for Bagdad Road from Highland Oaks to the south end of the project and Subcontractor Texas Materials finished applying prime coat and placing the 1st lift of hot mix asphalt. The shaping of slopes continued behind curbs at the park entrance. Topsoil placement continued along the southbound ditch and near the park entrance. Subcontractor DIJ finished striping the new pavement for the Phase 2A traffic switch. The traffic switch to Phase 2A is rescheduled for today (11/1/19). Clearing for a temporary detour was completed at the northeast corner of the CR 278/CR 279 intersection.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development Co	GEC	10/09/18	10/12/18	10/22/18	Early 2020	Greater Austin Development began installing reinforcing steel for the bridge deck, railings and sidewalk in Spans 1 and 2. Precast deck panels were set, and the overhanging brackets & forms were installed for the bridge deck. Loop inserts for the pipe hangers were installed on the upstream side. Crews removed Girder 5 at Span 1 and replaced the bearing seat. Girder 5 at Span 1 was reset.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster continued fine grading the final lift of flexible base from Culvert A to US 183. Placement of the second lift of flexible base from Culvert A to Texas Materials driveway began. The headwalls at Culvert A.08 and Culvert A were backfilled. The upstream and the downstream safety end treatments (SETs) at Culvert B were formed and poured. The flexible base continued to be processed and graded between US 183 and the existing Texas Material's driveway. Southeast: The Contractor completed processing the 1st lift of flexible base from US 183 to west of Bridge E and from east of Bridge E to the PEC pond. The Contractor continued excavation and embankment to subgrade for the proposed CR 266 between existing CR 259 and the south tie-in to CR 266. The structure crews formed and placed concrete for the upstream SET at Structure D and the SET footings at Culvert D1-1 and Culvert D1-2. Bent 3 cap was formed and poured at Bridge E as well as the concrete riprap at Abutment 1. Steel was tied, and concrete formed and placed at Abutment 4 on Bridge F. Abutment 1 and Bent 2 caps were formed and poured at Bridge E. Subcontractor Voges Drilling completed all of the drill shafts at Bridge F and the Contractor formed and placed the concrete for the columns at Bent 2 and Bent 3. PEC Pond: Survey staked the pond structures for the concrete crew.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Fall 2019	Late 2019	Early 2020	Early 2020	Late 2020	Due Diligence Investigations To Be Completed: Summer 2019	Intake meeting with TCEQ to submit the CZP was held 9/11/19. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill was approved by the City Council on 5/13/19 and approved by the Commissioners Court on 5/21/19. Coordination with the City and CapMetro is ongoing. ROW acquisition is ongoing. Utility coordination with PEC and City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	May 2020	Aug 2020	Aug 2020	Fall 2020	Summer 2021	Due Diligence Investigations To Be Completed: TBD	Meeting with developer was held on 10/28/19. Comments were issued 10/8/19 on a Preliminary Drainage Report submittal received 9/30/19. Comments were issued 10/1/19 on an Alignment Exhibit submittal received 9/13/19. All ROEs have been signed.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete. Warranty expires 01/17/20.	
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction			07/09/18	10/30/18	Fall 2019	Waiting for vegetation to be established.	
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction			11/02/18	02/04/19	08/29/19	The Certificate of Completion was issued.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	The project has achieved Substantial Completion.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	Summer 2019	The Certificate of Completion is being issued.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	The project has reached Substantial Completion.
Lakeline Boulevard Right Turn Lanes (P331)		Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	Fall 2019	Work on punchlist items is complete. Last item for inspection is pedestrian elements.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Late 2019	James Construction shaped slopes and placed rock riprap along the ROW at the south pond area. Subgrade continued to be processed at the north end of the project, near RM 2243. Subcontractor G Carter installed illumination poles and conduit, ran wire for the 4 light poles located along the southbound frontage road IH 35. The fence subcontractor placed wire and gate at the west end top.	
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	Lochner	Capital Excavation	TxDOT	07/26/18	Oct 2018	Oct 2018	Late 2019	Capital Excavation completed the Type C embankment on the northbound and southbound frontage roads, where the asphalt was removed. Subcontractor ESSI started installing soil retention blankets between the southbound IH 35 mainlanes and the frontage road. Two-inch electrical conduit was installed at the new CR 305 bridge and the northbound and southbound frontage roads. The Phase 2 portion of the new west CR 305 was embanked with Type C embankment. Subcontractor Flasher striped the new northbound and southbound frontage roads and the concrete traffic barrier was placed on the outside shoulder. Traffic was switched to the new alignment on the inside lane of the northbound and southbound frontage roads, and the new CR 305 bridge was opened.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	04/05/19	Fall 2020	Dan Williams Construction continued constructing the southbound and northbound mainlane widenings at Bud Stockton Loop for the off-ramps and the first two lifts of asphalt were placed. Embankment continued on the northbound exit ramp north of CR 143 (RN3). The installation of rock nail walls continued underneath Bud Stockton Loop. The flexible base placed was cement treated on the southbound entrance ramp (RSE2) at CR 143. Wall 1 traffic rail was placed. Topsoil was placed and the curbs were backfilled on the northbound entrance ramp at Bud Stockton (RNE1).	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	Jun 2019	Summer 2020	Subcontractor Texas Highway Walls (THW) continued setting panels and forming and pouring leveling pads on the northbound IH 35 retaining walls. Dan Williams continued working on the extended box culvert on the southbound frontage road, north of the existing Ronald Reagan bridge. The existing concrete traffic barrier in the center median was removed, to allow for construction of the middle bent of the new eastbound Ronald Reagan bridge. Subcontractor Voges Drilling completed drilling and pouring the drill shafts for the middle bent of the new eastbound Ronald Reagan bridge over IH 35. The new eastbound Ronald Reagan lanes were paved with the first lift of asphalt.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Flexible base was placed on the south end of the project and along RM 2243. Subcontractor Texas Materials milled and paved Type D level up and Type D surface course on RM 2243 and paved Type B and Type D surface course on the roadway widening portion along both sides of RM 2243. Texas Materials paved Type B hot mix on the CR 176 portion from RM 2243 to old CR 176.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH	ADVERTISEMENT		START	FINISH	CLEARANCE	
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unitech	Jan 2015	Spring 2018	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Fall 2019	TxDOT resubmitted the Biological Assessment to USFW on 7/29/19. Biological Assessment was resubmitted to TxDOT 7/26/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation. City of Round Rock waterline relocation is substantially complete.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020	N/A				Due Diligence Investigations To Be Completed: TBD	A follow-up meeting with the County was held 4/22/19. A project status meeting with the County was held 4/1/19.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/7/16	A draft development agreement has been prepared by Sheets & Crossfield. A property owner meeting was held 8/22/19. A meeting with the City of Georgetown was held 8/7/19 and 7/22/19. Additional appraisals have been requested. To date, 19 out of 34 parcel acquisition contracts have closed, 1 contract is pending closing, 10 contracts are under negotiations, 2 parcels will be dedicated by plat, and 2 parcel contracts have been authorized for condemnation by Commissioners Court. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	CP&Y submitted typical sections for review on 10/24/19. Kickoff meeting was held 10/11/19. Survey work began 9/23/19. SWCA's work authorization and CP&Y's work authorization were executed.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Spring 2019	The Balancing Change Order is being processed. Establishment of vegetation remains.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	Spring 2019	Sidewalk and ramp work have been completed. Waiting on the fabrication of the handrail.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
November 1, 2019



PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS		
						START	FINISH			
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Spring 2020	James Construction placed and compacted roadway subgrade north of CR 112 and north of University Boulevard. Water line installation continued from University Boulevard to CR 107 but was paused to pothole for gas lines to avoid possible conflicts. The wastewater line was excavated and installed north of Culvert E. Class C concrete safety end treatment was formed and placed on the north and south sides of CR 112. The ditch north of CR 112 was excavated. Subcontractor M. L. Drilling drilled a traffic signal foundation on the northeast side of Limmer Loop. Subcontractor De La Laguna placed cage and Class C concrete in the traffic signal foundation on the northeast side of Limmer Loop. De La Laguna formed and placed a Class A concrete foundation for controller box and apron around pull box and installed 2" and 3" plastic pipe between controller box and pull box on the south east side of Limmer Loop. Subcontractor BMP fertilized the northeast side of Limmer Loop and on University Boulevard. MCI Contractor, Quantas installed conduit and vaults south of University Boulevard. Quantas trenched and placed pipe for MCI fiber optics from the temporary tie in to University Boulevard on the west side. Contractor to Oncor Electric, Primoris, installed wooden and concrete poles for the relocation of the electric line, from CR 107 to Toscana Trace and from the north end of the project to University Boulevard. Primoris staged cable in preparation to pull cable.		
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS		
						START	FINISH			
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	09/10/19	10/09/19	Fall 2019	Fall 2019	Late 2019	Summer 2021	The Recommendation of Award and the Notice of Intent will be on the 11/5/19 Commissioner's Court for approval. Eight (8) bids were received 10/9/19 with the apparent low bidder being James Construction Group with a bid of \$13,092,842. An ILA with Jonah Water is being prepared. Oncor Utility Relocation is being scheduled. AT&T has begun their utility relocation; splicing is remaining.		
Greenfield & Oak Bluff Estates Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Jul 2018	09/30/19	10/22/19	Late 2019	Late 2019	July 2020	Bid Opening was held 10/22/19. Bids are currently under review. Project began advertising on 9/30/19. A non-mandatory pre-bid meeting was held on 10/16/19. ROW acquisition is complete. An ILA between the City of Round Rock and County regarding County participation of \$675,000 to the project was approved at Commissioners Court on 11/6/18.		
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.	
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Early 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Awaiting resubmittal of a work authorization for PS&E design. TxDOT comments received on 8/27/19. Comments on Final Schematic package submitted on 8/13/19, TxDOT Austin District Schematic Review Meeting was held on 8/8/19. TxDOT ENV confirmed that the project will be a CE on 5/10/19.	
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Spring 2020					N/A	Due Diligence Investigations To Be Completed: TBD	A meeting to discuss the Public involvement plan is anticipated to be held 11/4/19. Preliminary Alignment Alternatives submitted on 10/4/19 and is under review. Design Summary Form (DSF) was finalized on 10/4/19. Comments were issued 9/9/19 on a draft Study Area map and Environmental Constraints Memo received 8/26/19.
FM 3349/US 79 Interchange (P332)	HDR	Aug 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	Right of entries are being acquired for properties north of US 79. An update meeting was held 9/27/19. A QA/QC Plan Submittal was received 8/26/19 and reviewed. A kickoff meeting was held 8/12/19. A PSA was approved at Commissioners Court on 7/23/19. A scoping meeting was held 6/17/19.	
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
		START	FINISH			START	FINISH			
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Late 2019	Fall 2020	Fall 2020	Late 2020	Early 2021	To Be Completed: Summer 2020	The final schematic has been completed. ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. CP&Y has submitted a 60% PS&E package for review. CAMPO funding was recently acquired for 70% of the construction costs. The approved Advanced Funding Agreement has been received from TxDOT and the NEPA process environmental document work is ongoing. The initial environmental scoping forms have been approved by TxDOT.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting	12/18/17	12/03/18	03/19/19	Project complete.
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction	12/08/17	03/27/19	Spring 2019	The punchlist has been completed. A Balancing Change Order is being processed.
SH 130 Traffic Study (P302)	N/A	HDR	N/A	N/A	N/A	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020		TBD			Due Diligence Investigations To Be Completed: Spring 2020	A supplemental work authorization for the bridge is awaiting execution. A pavement design conference call was held 9/5/19. A traffic control plan workshop was held 8/22/19. Comments were issued 8/15/19 on a 60% PS&E Submittal. TxDOT has reviewed the traffic signal modifications at RM 1431. Six (6) draft parcel documents were received and issued 7/22/19 to Sheets & Crossfield for appraisals.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	Late 2019		N/A			Due Diligence Investigations To Be Completed: TBD	Draft email update is under review. Comments were issued 10/17/19 on draft environmental documents submittal that was received 10/4/19 and 10/11/19. A comment response meeting was held 10/2/19. Comments were issued 9/19/19 on a revised schematic submittal that was received 8/30/19. A property owner meeting was held 4/23/19. Office Hours have been held. Open House Meetings were held 7/13/17 and 11/16/17.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	Summer 2020		TBD			Due Diligence Investigations To Be Completed: TBD	A revised Advanced Funding Agreement was received from TxDOT 10/31/19. Initial offers were sent out 10/8/19. A property owner meeting was held 9/23/19. A constructability review meeting was held 9/9/19. Comments were issued on 9/17/19 on a 30% PS&E Submittal that was received 8/29/19. Open House Meetings were held 6/20/17 and 11/9/17.
Southeast Loop E1 (SH 130 to US 79) (P463)	JMT / BGE	Jan 2018	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Awaiting resubmittal of supplemental work authorization. Environmental field work and surveying is beginning. A meeting with JMT was held 8/30/19. Draft comment responses were received and are under review. Seven (7) property owners have requested ROW acquisition proceed; Sheets & Crossfield is ordering appraisals for these properties. Affected Property Owner meetings have been held. An Open House meeting was held on 6/24/19. The purpose of the meeting was to share a recommended route concept. A preliminary UPRR agreement was approved at Commissioners Court on 11/20/18.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed