



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
January 31, 2020



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
January 31, 2020



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Street Extension Phase 1 (Arterial M) (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Summer 2020	Capital Excavation placed TY II curb and gutter for both the northbound and southbound side of North Mays, north of the Chandler Branch Bridge (Bridge) to south of the new Oakmont alignment. The steel was tied and graded, and the deck was poured for Spans 9 and 10 of the Bridge. The bridge rail on Span 6 for the northbound side of the Bridge was formed and poured. AT&T's contractor, Housley Group, potholed existing AT&T lines on the north end of the project.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	K Friese & Associates	QA Construction	GEC	03/05/19	04/03/19	04/15/19	Early 2020	QA Construction installed the new water service line, put it into service and abandoned the old one. The drainage pipe was excavated and placed. Forms were placed for the sloped end treatment. Placement of concrete backfill and concrete for the sloped end treatment is scheduled for Tuesday (2/4/20).	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	10/14/19	Summer 2020	Submittals for traffic signal poles were approved and signal poles were ordered by the Contractor on 10/14/19, with delivery anticipated in the Spring. ROW acquisition for the parcels at Pocono is underway.	
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Half Associates	Bridges & Roads	TxDOT	Fall 2019 (TxDOT)	Early 2020 (TxDOT)	Early 2020 (TxDOT)	Summer 2022 (TxDOT)	Bids were opened on 1/29/20. Four (4) bids were received. QA Construction was the apparent low bidder with a bid of \$1,325,000.00. A Pre-bid Meeting was held on 1/14/20. 100% PS&E submittal was received on 12/24/19.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Great Oaks Drive Waterline Relocations (P270)	Cobb Fendley	01/07/20	01/29/20	Early 2020	Early 2020	Spring 2020	Spring 2020	Bids were opened on 1/29/20. Four (4) bids were received. QA Construction was the apparent low bidder with a bid of \$1,325,000.00. A Pre-bid Meeting was held on 1/14/20. 100% PS&E submittal was received on 12/24/19.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	START	FINISH			START	FINISH	Due Diligence Investigations To Be Completed: Early 2020	A walkthrough of the Project with the Save the Trees Group is planned for 2/1/20. A meeting with Save The Trees Group was held on 12/17/19 to discuss Project. TCEQ approved the Contributing Zone Plan on 12/13/19. BCMUD ILA and FBMUD ILA have been executed.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Oct 2014	Spring 2020	Spring 2020	Spring 2020	Spring 2020	Spring 2021	Due Diligence Investigations To Be Completed: Early 2020	A meeting with the Save The Trees Group was held on 1/21/20 to discuss the Project. 100% PS&E submittal was received 12/19/19 and is under review. The intake meeting with TCEQ to submit the Water Pollution Abatement Plan was held on 9/12/19, considered administratively complete with review starting on 10/25/19. BCMUD ILA and FBMUD ILA have been executed.
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Feb 2014	Spring 2020	Early 2020	Spring 2020	Spring 2020	Late 2021	Due Diligence Investigations To Be Completed: Early 2020	City of Austin (COA) is preparing an update to the ILA. City of Austin Water relocation plans are anticipated to be submitted in February 2020. Final Plan submittal was received on 1/23/20. Public Involvement Plan was submitted to Commissioner for approval on 12/20/19. To date, 5 of 7 easements contracts have closed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Oct 2013	Spring 2020	Early 2020	Early 2020	Spring 2020	Fall 2021	Due Diligence Investigations To Be Completed: Late Spring 2020	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Aug 2013	TBD					N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
		Apr 2019	Summer 2020	Fall 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	CTRMA notified the County that Woods Pond will not accommodate the project; alternatives are being developed. A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects was held 9/24/19. Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	START	FINISH			START	FINISH	Completed: 04/25/19	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
January 31, 2020



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	N/A	City of Austin / Mastec	08/12/19	Fall 2019	Fall 2019	Project complete.
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	N/A	City of Austin / Mastec	Fall 2019	Fall 2019	Late 2019	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	LAN	Champion Site Prep	GEC	09/11/18	10/18/18	10/28/18	Early 2020	Champion Site Prep continued placing topsoil along the park road. Subcontractor Texas Materials finished placing one-course surface treatment and finished paving the final 2" Type D hot mix asphalt for the whole project, except the bike trail. The bike trail was primed, and placement of asphalt is scheduled for Friday (1/31/20). Subcontractor DIJ is scheduled to lay out final striping on Friday (1/31/20). Subcontractor AWP performed traffic control and lane closure during chip sealing and paving operation. Subcontractor BMP delivered two loads of compost and placement of compost was postponed due to wet conditions in the ditch. Subcontractor Hayden Concrete stripped forms off the gate wall and patched the snap tie holes.	
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development Co	GEC	10/09/18	10/12/18	10/22/18	Early 2020	A ribbon cutting ceremony is anticipated to be held 2/14/20. Subcontractor Ranger completed grading the channel slopes outside the limits of riprap and completed channel armoring on the upstream and downstream sides of the bridge. Grading of the roadway to the final subgrade elevation continued; grading efforts were impacted by rain. Subcontractor Smith Contracting epoxy coated the weld locations on the 8" steel water line pipe suspended from the bridge overhang. Smith Contracting tied in the new 8" water line to the existing water line on both ends of the project and into two service connections. AQUA water representatives were present for both tie ins.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster's subcontractor, GK Construction, continued to tie the steel for the concrete paving from US 183 southbound towards SH 29. The pad for the batch plant was completed and the batch plant is being put together on Texas Materials' property. Southeast: The Contractor processed the 1st course of flexible base on both sides of Bridge E approaches. The upstream end of Channel E was excavated, and the material was placed along the front slope of the roadway west of Bridge E. The deck forms were completed, and the concrete was placed for the deck at Bridge F. The outfall of Culvert H was graded for concrete riprap. Line I-9 was installed across existing CR 266 north of the proposed intersection of CR 259 and CR 266. Ditch G1 continued to be excavated along the west side of CR 266 at the south end of the project and Structure I was installed across CR 266 at the south end of the project. US 183 Crossover: No activities. PEC Pond: Steel was tied, forms set, concrete placed for the north half of the weir wall in the pond.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Spring 2020	Spring 2020	Summer 2020	Summer 2020	Spring 2021	Due Diligence Investigations To Be Completed: Spring 2020	Intake meeting with TCEQ to submit the CZP was held 9/11/19. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill has been executed. Coordination with the City and CapMetro is ongoing. ROW acquisition is ongoing. Utility coordination with PEC and City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	Summer 2021	Summer 2020	Summer 2020	Fall 2020	Summer 2021	Due Diligence Investigations To Be Completed: Spring 2020	The 60% PS&E submittal was received on 1/20/20 and is under review. A project coordination meeting with TxDOT is anticipated to be held on 2/13/20. A project status meeting with the Commissioner and a developer, adjacent to the project, is anticipated to be held on 2/6/20.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete. Warranty expires 01/17/20.	
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction			07/09/18	10/30/18	Fall 2019	Waiting for vegetation to be established.	
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction			11/02/18	02/04/19	08/29/19	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	Project complete.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	Summer 2019	Closeout on the project has begun.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	Project Complete.
Lakeline Boulevard Right Turn Lanes (P331)		Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	12/02/19	Closeout documents have been received.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
January 31, 2020



PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/14/18	09/24/18	Spring 2020	Subcontractor Roadway Specialties continued installing signs throughout the project and poured the metal beam guard fence mow strip at the west end. James Construction placed topsoil and continued placing rock riprap as needed. Subcontractor DIJ completed the striping on the project. Metalink continued to place posts and wire. Subcontractor Texas Materials completed paving in the quarry and on RM 2243, all paving has been completed at this time.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	09/03/19	Late 2020	Dan Williams completed work on the wall at the northbound entrance ramp under Bud Stockton Loop. Curb and gutter and riprap work continued for the northbound exit ramp north of CR 143. Subgrade was processed for the southbound exit ramp, south of CR 143. Subcontractor Austin Traffic Signal continued on the illumination on the northbound and southbound ramps under Bud Stockton Loop.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	Jun 2019	Early 2021	Subcontractor Texas Highway Walls set panels and poured leveling pads for the walls on the southbound side of the project. The southbound IH 35 entrance ramp, south of Ronald Reagan, was closed on Thursday (1/23/20) to allow for continued construction of the retaining wall for the new eastbound Ronald Reagan Bridge.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Submitted TCEQ exception for Shared Use Path (SUP) on 12/19/19. TCEQ approved the WPAP exception 11/25/19 for the drainage under RM 2243. WSB provided final SUP design on 1/10/20.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH	ADVERTISEMENT		START	FINISH	CLEARANCE	
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Feb 2020	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Early 2020	A meeting with TxDOT was held 12/10/19. The Biological Opinion was received from TxDOT 11/5/19. TxDOT resubmitted the Biological Assessment to USFW on 7/29/19. Biological Assessment was resubmitted to TxDOT 7/26/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation. City of Round Rock waterline relocation is substantially complete.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020					Due Diligence Investigations To Be Completed: TBD	A factsheet and Public Involvement Plan has been finalized. A project status meeting was held 12/2/19.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/07/16	A meeting with the City of Georgetown is anticipated to be held 2/6/20 to discuss plan updates. A meeting with Steger Bizzell was held 1/23/20 to discuss updates to the plans prior to letting. A utility meeting was held 1/22/20. A draft development agreement has been prepared by Sheets & Crossfield. To date, 19 out of 34 parcel acquisition contracts have closed, 2 contract is pending closing, 9 contracts are under negotiations, 4 parcels to be acquired by the City of Georgetown. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD					Due Diligence Investigations To Be Completed: TBD	A project status meeting with Commissioners is anticipated to be held on 1/31/20. A project status meeting was held on 1/22/20. Project status meeting was held on 12/5/19 and 11/15/19.
RM 2243 Realignment (183A to Southwest Bypass) CSJ: 2103-01-038 (P326)	BGE	Jan 2020	TBD					Due Diligence Investigations Completed: TBD	A kickoff meeting was held on 1/16/20. Professional Services Agreement was approved at Commissioners Court on 1/14/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Late 2019	Contractor working on vegetation establishment and grading of vegetative filter strips in various locations on the project.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	12/21/19	A Certificate of Completion was issued. A change order is being prepared for the additional work.
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	N/A	Lochner / Capital Excavation	Oct 2018	12/06/19	12/21/19	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
January 31, 2020



PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Fall 2020	James Construction graded subgrade north of CR 112, north of Culvert E and between University Boulevard and CR 107. The first lift of flexible base was placed from University Boulevard to the north end of project. 20" encasement pipe was placed at the north end of project and 24" encasement pipe was placed north of University Boulevard. Class B riprap was formed and placed at the north and south end of the 18" reinforced concrete pipe between CR 107 and the north end of the project. The wastewater line was excavated and installed on the southeast side of University. Subcontractor Bryant Frey finished boring at the driveway north of Builders First Source. Pipe runners were installed on the safety end treatment at the north and south ends at CR 112. Subcontractor Austin Traffic Signal placed street signs and street lights at Red Bud Lane, Limmer Loop and CR 110. Contractor for Oncor, PSC, continued electric line relocation and removed Oncor poles on the south end. Contractor for MCI, JC Communication, continued installation of fiber optic cable for MCI relocation on the north end. T. S. Communications bored and installed pipe for MCI from Culvert E to the north end of the project.	
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	James Construction	GEC	11/05/19	Spring 2020	Spring 2020	Fall 2021	The Recommendation of Award was approved at the 11/5/19 Commissioner's Court. The contracts have been executed. A preconstruction meeting is being scheduled.	
Oak Bluff and Greenfield Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Smith Contractor	CORR	01/07/02	Early 2020	Early 2020	Summer 2020	Contract with Smith Contracting Co, Inc for \$1,770,012.25 (Alternate Bid No. 1 + Add Alt. No. 1) was executed 01/07/20. Submittals are under review.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Additional surveying began on 1/20/20. A work authorization for PS&E design and contract amendment for a rate change was executed. TxDOT comments received on 8/27/19. Comments on Final Schematic package submitted on 8/13/19, TxDOT Austin District Schematic Review Meeting was held on 8/8/19.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Fall 2020					Due Diligence Investigations To Be Completed: TBD	A progress meeting is anticipated to be held early March 2020. An alignment & public involvement plan meeting was held on 12/18/19. A progress meeting was held on 11/18/19.
FM 3349/US 79 Interchange CSJ: 0204-02-034 (P332)	HDR	Aug 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	A draft Advanced Funding Agreement was reviewed. A conference call with ENV was held 1/3/20. An update meeting was held 12/4/19.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Early 2020	Fall 2020	Fall 2020	Late 2020	Early 2021	To Be Completed: Summer 2020	ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. The 90% PS&E is being progressed. CAMPO funding was acquired for 70% of the construction costs and the Advanced Funding Agreement has been executed. The initial environmental scoping forms have been approved by TxDOT and a public meeting will be scheduled.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting	12/18/17	12/03/18	03/19/19	Project complete.
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction	12/08/17	03/27/19	Spring 2019	Closeout documents are being received.
SH 130 Traffic Study (P302)	N/A	HDR	N/A	N/A	N/A	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
January 31, 2020



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020	Late 2020	Late 2020	Early 2021	Spring 2022	Due Diligence Investigations To Be Completed: Spring 2020	A utility meeting was held 1/22/20. A meeting with Oncor to discuss power service to the traffic signal was held 11/8/19. A pavement design conference call was held 9/5/19. A traffic control plan workshop was held 8/22/19. Comments were issued 8/15/19 on a 60% PS&E Submittal. TxDOT has reviewed the traffic signal modifications at RM 1431. ROW acquisition is underway.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	Late 2019	N/A				Due Diligence Investigations To Be Completed: TBD	Draft email update is under review. A supplemental work authorization for a time extension has been executed. All comments have been addressed on the schematic, environmental documents, and drainage report.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) CSJ: 0337-02-050; 0440-05-011 (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	A meeting with TxDOT Environmental is anticipated to be held 2/6/20. A project status meeting was held 1/17/20 to discuss environmental site work progress. A utility meeting was held 1/22/20. A constructability review meeting was held 1/14/20. The 60% PS&E Submittal was received 1/7/20 and is under review. Sheets & Crossfields is preparing an Interlocal Agreement between the City of Georgetown and the County. The Advanced Funding Agreement has been executed. To date, 4 ROW contracts are pending closing and 9 parcels are under negotiations.
Southeast Loop E1 (SH 130 to US 79) (P463)	JMT / BGE	Jan 2018	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	A revised Retail Study was received 1/10/20 and is under review. A THC Permit was approved at Commissioners Court 1/7/20. Three (3) ROW contracts were approved at 11/19/19 Commissioners Court Meeting. To date, 1 contract has closed and 3 contracts are pending closing. Environmental field work and surveying is underway. Draft comment responses were received and reviewed. An Open House meeting was held on 6/24/19. The purpose of the meeting was to share a recommended route concept.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI		N/A	N/A	N/A	Project complete.		
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay		N/A	N/A	N/A	Project complete.		

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed