



WILLIAMSON COUNTY 2013 PASS THROUGH PROGRAM
March 13, 2020



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
March 13, 2020



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Extension (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Summer 2020	Capital Excavation worked on SW3P items throughout the project. The Contractor began cleaning the Chandler Branch Bridge Deck. Utilities relocations are ongoing. AT&T has a copper splice at the north end of the project. Spectrum is scheduled to be clear by the end of March.	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	10/14/19	Summer 2020	Submittals for traffic signal poles were approved and signal poles were ordered by the Contractor on 10/14/19, with delivery anticipated in the Spring. ROW acquisition for the parcels at Pocono is underway with 1 out of 4 parcels acquired.	
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Half Associates	Bridges & Roads	TxDOT	Early 2020	Feb 2020	03/02/20	Summer 2022	A groundbreaking was held on 3/11/20. Utilities are clear and the City has notified TxDOT that the project is clear to move to construction.	
Great Oaks Drive Waterline Relocations (P270)	Cobb Fendley	QA Construction	GEC	02/04/20	02/19/20	02/24/20	Spring 2020	Fern Bluff Water line: Trenching was completed, and pipe laid for the portion of the 12" water line east of Great Oaks Drive. Subcontractor Mendez Excavating installed pipe utilizing a directional bore method for the west end of 12" Fern Bluff waterline. Brushy Creek Water line: Trenched and laid pipe for 12" and 24" water line north of the creek to Oakridge Drive. Subcontractor Mendez Excavating bored for the 24" water line west of bridge.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Forest North Drainage Improvements Phase 3 (P225)	K Friese	02/25/20	03/25/20	04/07/20	04/23/20	May 2020	Late 2021	A Prebid meeting was held on 3/11/20. RHCP was approved at Commissioners Court approval on 3/3/20. Commissioners Court approved project for advertisement on 2/25/20. A plan review meeting was held on 2/18/20 with Commissioner. Public Involvement information for stakeholder started on 2/25/20. City of Austin Water relocation plans for design changes were submitted on 2/14/20. All easements (8 of 8) have closed.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Spring 2020	Summer 2020	Summer 2020	Summer 2020	Spring 2021	Due Diligence Investigations Completed: 02/04/20	Regional Habitat Conservation Plan (RHCP) application was submitted 2/4/20. A walkthrough of the Project with the Save the Trees Group occurred on 2/1/20. A meeting with Save The Trees Group was held on 12/17/19 to discuss Project. TCEQ approved the Contributing Zone Plan on 12/13/19. BCMUD ILA and FBMUD ILA have been executed. All ROW has been acquired.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Spring 2020	Summer 2020	Summer 2020	Summer 2020	Late 2021	Due Diligence Investigations To Be Completed: Spring 2020	The Water Pollution Abatement Plan (WPAP) was approved by TCEQ on 2/20/20. Comments on the 100% PS&E submittal were sent on 2/14/20. A meeting with the Save The Trees Group was held on 1/21/20 to discuss the Project. BCMUD ILA and FBMUD ILA have been executed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD			N/A		N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Fall 2020	Late 2020	Late 2020	Early 2021	Summer 2021	Due Diligence Investigations To Be Completed: TBD	Scheduling a meeting with TxDOT and the City of Austin in March to discuss Project. CTRMA notified the County that Woods Pond will not accommodate the project; alternatives are being developed. A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects was held 9/24/19. Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2019	Spring 2020	Summer 2020	Summer 2020	Early 2022	Completed: 04/25/19	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
March 13, 2020



PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Half Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	N/A	City of Austin / Mastec	08/12/19	Fall 2019	12/10/19	Project complete.
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	N/A	City of Austin / Mastec	Fall 2019	Fall 2019	12/10/19	Project complete.
Forest North Drainage Improvements - Anderson Mill Zone (P225)	1811-278	K. Friese & Associates / QA Construction	04/15/19	02/04/20	Early 2020	QA Construction has requested Substantial Completion and final completion of the project and will submit all required documents. A County review is scheduled for next week (2/24/20).

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	Freese & Nichols	A Greater Austin Development Co	GEC	10/09/18	10/12/18	10/22/18	Early 2020	Greater Austin Development poured mow strips under guard rail and sidewalk transitions at both ends of the bridge. General clean-up of the job site is on-going. Subcontractor Roadway Specialties disked, fertilized and seeded the disturbed area to re-establish vegetation. Coir matting and soil retention blankets were installed. The stop sign at the Remuda Drive/San Gabriel Ranch Road intersection was installed. Subcontractor Ranger placed flexible base for driveways at the east roadway approach. Subcontractor Texas Materials primed and paved 3" Type D hot mix asphalt for the west and east roadway approaches.	
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster finished the test strip for the concrete pavement and began the production placement, a 26' wide section on the proposed eastbound half of the roadway from west of US 183 southbound to west of Culvert A. The placements will continue as long as the weather allows. Subcontractor GK Construction continued to tie the steel for the concrete paving. Subcontractor Tx Materials placed the prime coat and the 1" bond breaker on the Phase 2 portion of the project from south of SH 29 to Tx Materials' driveway. Southeast: The Contractor placed concrete, removed the forms, and rubbed and patched the Structure G headwall and wingwall on the west side of the SH 29 and CR 266 intersection and excavated and formed the headwall footing for Outfall I and F, east of Bridge F. Traffic was placed on the detour on CR 266 near the intersection of SH 29. The Contractor excavated to subgrade, processed the subgrade, and placed the 1st course of flexible base. (between existing CR 259 and SH 29). Concrete was placed for the safety end treatments at Driveway Culverts I-6, I-7, and I-8 off of CR 266. Concrete for the riprap around Drop Inlet I-9 was placed. The ditch grading along both sides of CR 266 continued from CR 259 to the south end of the project. Subcontractor Tx Materials placed the 1" bond breaker from US 183 northbound to PEC's driveway, CR 259 to the proposed intersection of CR 259 and CR 266, and on the proposed CR 266 portion from the proposed intersection of CR 266 and CR 259 to existing CR 259. Tx Materials placed the Ty B hot mix asphalt on the detour across from PEC and along CR 266 at SH 29. US 183 Crossover: The Contractor continued to shape the slopes and ditches in the crossover and place topsoil.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Spring 2020	Summer 2020	Summer 2020	Summer 2020	Summer 2021	Due Diligence Investigations To Be Completed: Spring 2020	A meeting with the City of Liberty Hill to discuss PEC relocation was held on 2/12/20. Intake meeting with TCEQ to submit the CZP was held, with review time started on 1/21/20. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill has been executed. ROW acquisition is ongoing. Utility coordination with PEC and City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	Nov 2021	Nov 2021	Dec 2021	Jan 2022	May 2022	Due Diligence Investigations To Be Completed: Spring 2020	THC permit application was approved at Commissioners Court on 2/25/20. A progress meeting was held with American Structurepoint on 2/28/20. A project coordination meeting was held with TxDOT is on 2/13/20. A project status meeting with the Commissioner's office and a developer was held on 2/6/20. Comments were issued 2/6/20 on the 60% PS&E submittal received on 1/20/20.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete.	
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction			07/09/18	10/30/18	11/25/19	Project complete.	
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction			11/02/18	02/04/19	08/29/19	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	Project complete.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	08/14/19	Closeout on the project has begun.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	Project complete.
Lakeline Boulevard Right Turn Lanes (P331)	1809-265	Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	12/02/19	Closeout documents have been received.
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	1811-278	LAN / Champion Site Prep	10/28/18	02/13/20	Early 2020	Champion Site Prep began removing silt fence along southside ROW of River Ranch Park to prepare for wire fence installation. Stone riprap at the downstream end of Culvert B1-1a was installed. Excavation for the entry wall was completed. Subcontractor Metalink began installing fence posts along the southside ROW of the park. Subcontractor All Things Mason continued installing stone veneer for gate walls and poured the leveling pad/footing for the entry wall. Placement of landscape boulders and stone riprap began. Subcontractor AWP installed the stop sign at Highland Oaks Drive. Subcontractor BMP hydro-seeded topsoil inside the park and installed erosion control blankets to stabilize the bottom of ditches on west and east side of CR 279.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/24/18	01/31/20	Spring 2020	James Construction monitored the vegetation strip along the ROW for grass growth. Subcontractor G Carter placed the mast arms, lights, and cameras, and placed confirmation lights at the 4 signal poles at the RM 2243 intersection. A generator was used to test some of the wiring circuits for Georgetown Utilities to learn about the wiring and the new cameras that were installed.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	05/01/19	Late 2020	Dan Williams Construction continued placing flexible base on the northbound ramp at CR 143. The traffic barrier was removed on IH 35 for ramps at Bud Stockton Loop, in order to open the northbound and southbound ramps to traffic. The Contractor formed and placed concrete riprap under northbound side of CR 143 Bridge. Subcontractor Austin Traffic Signal installed overhead signs for the ramps at Bud Stockton Loop. Subcontractor Flasher striped the northbound and southbound ramps at Bud Stockton Loop. The subgrade at the north end of the new exit ramp was processed, north of CR 143. The curb and gutter work continued at the northbound exit ramp north of CR 143 and the southbound entrance ramp north of CR 143. Subcontractor Texas Materials paved the level up and tie-ins on the northbound and southbound ramps at Bud Stockton Loop, as well as the southbound ramp, north of CR 143.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	06/01/19	Early 2021	Subcontractor Texas Highway Walls continued forming cast-in-place coping on the northbound retaining wall.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Joe Bland Construction graded the ditch line and placed flume at the south end of project. Curb and gutter were slipped from Whispering Pines to Parkside Parkway, including driveways. The ROW was graded and cleaned to prepare for hot mix asphalt. Base was placed and graded over the top of the newly placed water line. Water continued to be pumped out of the ditch and into an environmental sock before going into the ditch line along RM 2243.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2020	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2020	A TCEQ intake meeting was held 3/5/20. A meeting with TxDOT was held 12/10/19. The Biological Opinion was received from TxDOT 11/5/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020					Due Diligence Investigations To Be Completed: TBD	Property owner group meetings are anticipated to be held in April 2020. A meeting with the City of Jarrell was held on 3/6/20. A Public Involvement meeting was held 3/2/20. A factsheet and Public Involvement Plan have been finalized.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Fall 2020	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/07/16	A meeting with the City of Georgetown was held 2/27/20 to discuss utility relocations. A meeting with the City of Georgetown was held 2/6/20 to discuss plan updates. A meeting with Steger Bizzell was held 1/23/20 to discuss updates to the plans prior to letting. A draft development agreement is under review. To date, 21 out of 37 parcel acquisition contracts have closed, 5 contracts are pending closing, 2 parcels have been dedicated by plat, 1 parcel by development agreement is pending, 8 contracts are under negotiations. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A final progress meeting is anticipated to be held on 4/18/20. A project status meeting was held on 2/28/20 to discuss SH 29 Direct Connectors. A project status meeting with Commissioners was held on 1/31/20.
RM 2243 Realignment (183A to Southwest Bypass) CSJ: 2103-01-038 (P326)	BGE	Jan 2020	TBD					Due Diligence Investigations Completed: TBD	A meeting with the City of Georgetown, TxDOT, and a developer is anticipated to be held in late March. A meeting with the City of Leander and a developer was held on 3/2/20. Meeting with a developer was held on 2/28/20. A meeting was held with the City of Leander on 1/31/20.

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Early 2020	Contractor has completed the punchlist items. A walkthrough is being scheduled.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	12/21/19	A Certificate of Completion was issued. A change order is being prepared for the additional work.
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	N/A	Lochner / Capital Excavation	10/01/18	12/06/19	12/21/19	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
March 13, 2020



PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Fall 2020	James Construction processed and compacted flexible base from Culvert C to CR 112, north of University Boulevard and CR 107. Topsoil was placed in the ditch from CR 112 to Culvert E. The 24" encasement pipe was excavated and installed under Culvert E and Culvert F. Flowable fill was placed over the encasement at Culvert E. 18" reinforced concrete pipe was installed under CR 107. Contractor Quantas relocated MCI/Verizon fiberoptic line from DeSoto Loop south to DeSoto Loop north. Contractor PSI activated the ONCOR line on the east side of CR 110. Subcontractor Texas Materials paved Type B hot mix asphalt from north of University Boulevard to the north end of the project.	
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	James Construction	GEC	11/05/19	Spring 2020	Spring 2020	Fall 2021	An Interlocal Agreement with Jonah Water was approved at the 2/25/20 Commissioners Court Meeting. The Recommendation of Award was approved at the 11/5/19 Commissioner's Court. The contracts have been executed. A preconstruction meeting is being scheduled.	
Oak Bluff and Greenfield Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Smith Contracting	CORR	01/07/20	02/03/20	02/10/20	Summer 2020	Smith Contracting continued removing the existing culvert across CR 123. The Contractor continued clearing the channel to the south of CR 123 and began the excavation to widen the channel. Subcontractor Housley to remove manhole next to channel.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD					Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Additional surveying began on 1/20/20. A work authorization for PS&E design and contract amendment for a rate change was executed. TxDOT comments received on 8/27/19. Comments on Final Schematic package submitted on 8/13/19, TxDOT Austin District Schematic Review Meeting was held on 8/8/19.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Fall 2020					Due Diligence Investigations To Be Completed: TBD	A progress meeting is anticipated to be held on 4/22/20. Revised Alignments submittal received 3/4/20. An alignment & public involvement plan meeting was held on 12/18/19.
FM 3349 / US 79 Interchange CSJ: 0204-02-034 (P332)	HDR	Aug 2019	Late 2020	Spring 2022	Spring 2022	Spring 2022	Late 2023	Due Diligence Investigations To Be Completed: Late 2020	The Advanced Funding Agreement with TxDOT was executed 3/9/20. A property owner meeting was held 2/26/20. A meeting with TxDOT Environmental was held 2/6/20. A conference call with ENV was held 1/3/20.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Early 2020	Fall 2020	Fall 2020	Late 2020	Early 2021	To Be Completed: Summer 2020	ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. The 90% PS&E is being progressed. CAMPO funding was acquired for 70% of the construction costs and the Advanced Funding Agreement has been executed. The initial environmental scoping forms have been approved by TxDOT and a public meeting will be scheduled.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
March 13, 2020



PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting	12/18/17	12/03/18	03/19/19	Project complete.
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction	12/08/17	03/27/19	09/04/19	Project complete. Warranty expires 9/4/21.
SH 130 Traffic Study (P302)	N/A	HDR	N/A	N/A	N/A	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	A meeting with the City of Round Rock was held 3/12/20 to discuss a proposed 48" waterline. Comments were issued 3/10/20 on a revised 60% PS&E submittal. A constructability review meeting was held 2/12/20. A utility meeting was held 1/22/20. A meeting with Oncor to discuss power service to the traffic signal was held 11/8/19. TxDOT has reviewed the traffic signal modifications at RM 1431. ROW acquisition is underway.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	Summer 2020	N/A		N/A		Due Diligence Investigations To Be Completed: TBD	Updates to the schematic are underway. An email update will be issued once schematic is finalized.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) CSJ: 0337-02-050; 0440-05-011 (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	A ROW contract was approved at the 3/3/20 Commissioners Court Meeting. Comments were issued 2/12/20 on the 60% PS&E Submittal. A meeting with TxDOT Environmental was held 2/6/20. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County. To date, 4 ROW contracts are pending closing and 9 parcels are under negotiations.
Southeast Loop E1 (SH 130 to US 79) (P463)	JMT / BGE	Jan 2018	Apr 2020	TBD		TBD		Due Diligence Investigations To Be Completed: TBD	A comment resolution meeting was held 2/26/20. Comments were issued 2/18/20 on a schematic submittal received 2/3/20. A project status meeting was held 2/11/20 with JMT. A constructability review meeting was held 2/10/20. To date, 5 contracts have closed and 17 contracts are under negotiations/appraisals. An Open House meeting was held on 6/24/19. The purpose of the meeting was to share a recommended route concept.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed