



**WILLIAMSON COUNTY 2013 PASS THROUGH PROGRAM  
DRAFT April 3, 2020**



PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010		TBD			Env Assessment FONSI Approval Date: TBD  Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
DRAFT April 3, 2020**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Extension (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Summer 2020	Utilities relocations are ongoing. AT&T has a copper splice at the north end of the project and they will be clear. Spectrum is scheduled to be clear by the end of April. Capital Excavation placed the final lift of Ty B embankment, from the south end of the Chandler Branch Bridge to the North Mays and Paloma Drive intersection. That area was proof rolled and it passed. The Contractor started placing the first lift of Ty C embankment. The bridge rail was formed and poured for the northbound side of the Bridge for Spans 8 and 9. The final lift of flexible base was graded from the north end of the Chandler Branch Bridge to 200' south the new intersection of North Mays and Oakmont Drive. Concrete was formed and poured for the sidewalk on the northbound side of the Bridge for Spans 8, 9, and 10. Subcontractor Lone Star Paving primed the flexible base, placed a chip seal and placed the first lift of asphalt on northbound and southbound North Mays, north of the bridge. Oncor delivered ground boxes and illumination foundations to the project. Curb and gutter were backfilled, and topsoil was placed from the north side of the Bridge to the new intersection of North Mays and Oakmont Drive.	
Concor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P226)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	10/14/19	Summer 2020	Submittals for traffic signal poles were approved and signal poles were ordered by the Contractor on 10/14/19, with delivery anticipated in the Spring. ROW acquisition for the parcels at Pocono is underway with 2 out of 4 parcels closing.	
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Half Associates	Bridges & Roads	TxDOT	Early 2020	Feb 2020	03/02/20	Summer 2022	A groundbreaking was held on 3/11/20. Utilities are clear and the City has notified TxDOT that the project is clear to move to construction. Silt fence has been installed. Bridges & Roads began removing building foundations that remained within the right of way.	
Great Oaks Drive Waterline Relocations (P270)	Cobb Fendley	QA Construction	GEC	02/04/20	02/19/20	02/24/20	Spring 2020	Brushy Creek MUD QA Construction continued trenching and installing pipe and encasement for Water Lines A (12") and B (24") from Oakridge to the Maintenance Yard connection point and at the tie in for to the existing pipe. Crews potholed existing water lines at the tie in locations and began installation of the 6" water line on the west end of the project. Subcontractor Mendez Excavating continued boring for Water Line B, the 24" water line west of the bridge. Fern Bluff MUD Water Line: Mendez Excavating began boring for 24" encasement and 12" water line pipe east of Great Oaks near Hairy Man Road and continued excavation for the bore pit. Bell joint restraints were placed on the pipe.	
PROJECTS BIDDING / CONTRACTING	ENGINEER	ADVERTISEMENT BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements Phase 3 (P225)	K Friese	02/25/20	Spring 2020	Spring 2020	Summer 2020	Summer 2020	Late 2021	The project construction solicitation is on hold due to COVID-19. A Supplemental Work Authorization for time extension and cost increase for KFA to provided bid phase services is under review. The Professional Services Agreement for construction phase services is anticipated to be on 4/7/20 Commissioners Court Meeting. A Prebid meeting was held on 3/11/20. RHCP was approved at Commissioners Court approval on 3/3/20. City of Austin Water relocation plans for design changes were submitted on 2/14/20. All easements (8 of 8) have closed.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Spring 2020	Summer 2020	Summer 2020	Summer 2020	Spring 2021	Due Diligence Investigations Completed: 02/04/20	A meeting to discuss alternatives with the "Save the Trees" Group was held on 3/30/20. A walkthrough of the Project with the Group occurred on 2/1/20. TCEQ approved the Contributing Zone Plan on 12/13/19. BCMUD ILA and FBMUD ILA have been executed. All ROW has been acquired.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Spring 2020	Summer 2020	Fall 2020	Fall 2020	Summer 2022	Due Diligence Investigations To Be Completed: Spring 2020	The Water Pollution Abatement Plan (WPAP) was approved by TCEQ on 2/20/20. Regional Habitat Conservation Plan (RHCP) application was approved on 2/4/20. Comments on the 100% PS&E submittal were sent on 2/14/20. A meeting with the Save The Trees Group was held on 1/21/20 to discuss the Project. BCMUD ILA and FBMUD ILA have been executed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD					N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Late 2020	Early 2021	Spring 2021	Spring 2021	Fall 2021	Due Diligence Investigations To Be Completed: TBD	Scheduling a meeting with TxDOT and the City of Austin in April to discuss Project. CTRMA notified the County that Woods Pond will not accommodate the project; alternatives are being developed. A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects was held 9/24/19. Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2019	Spring 2020	Summer 2020	Summer 2020	Early 2022	Completed: 04/25/19	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
DRAFT April 3, 2020**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Half Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete.
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.
Pearson Ranch Road & Iveys Way Pedestrian Crossing (P221)	N/A	City of Austin / Mastec	08/12/19	Fall 2019	12/10/19	Project complete.
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	N/A	City of Austin / Mastec	Fall 2019	Fall 2019	12/10/19	Project complete.
Forest North Drainage Improvements - Anderson Mill Zone (P225)	1811-278	K. Friese & Associates / QA Construction	04/15/19	02/04/20	Early 2020	QA Construction has requested Substantial Completion and final completion of the project and will submit all required documents. A County review is scheduled for next week (2/24/20).

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
DRAFT April 3, 2020**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster continued concrete paving on the westbound lane and center lane for Seward Junction Southwest and on the inside lanes from west of the intersection of CR 263 and Seward Junction SW to the existing TX Materials driveway. Safety end treatments were formed and poured for driveway culverts along the road and concrete was formed and placed for aprons at the drop inlets off CR 263 and Falcon Lane. Ditch excavation and subgrade preparation for CR 213 and westbound SH 29 widening continued. The 18" RCP was installed for Culvert F across CR 213. Subcontractor GK Construction continued tying steel for the eastbound lane. CR 213 has been closed and the detour is in place. Southeast: Jordan Foster removed the precast lid on the Structure G junction box. A cast-in-place lid was formed and poured to allow the concrete paving to go over it. Concrete was placed for the T223 bridge rail at the abutments on Bridge E and F. Flexible base for CR 266 between SH 29 and the existing CR 259 was completed. Subcontractor Texas Materials applied prime coat and placed the 1" of Ty D bond breaker over this area. Excavation and topsoil placement for Ditch 266RT continued, along the east side of existing CR 266. Concrete riprap at the downstream end of Structure G (at CR 266 and SH 29) was formed and poured. Safety end treatment for Culvert C1 and the apron for Inlet DI-A5 were formed and poured. US 183 Crossover: No activities this week. PEC Pond: Concrete was formed and placed for the Maintenance Ramp footing into the pond.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Spring 2020	Summer 2020	Summer 2020	Summer 2020	Summer 2021	Due Diligence Investigations To Be Completed: Spring 2020	TCEQ approved the Contributing Zone Plan (CZP) on 3/16/20. A meeting with the City of Liberty Hill to discuss PEC relocation was held on 2/12/20. Intake meeting with TCEQ to submit the CZP was held, with review time started on 1/21/20. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill has been executed. ROW acquisition is ongoing. Utility coordination with PEC and City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	Nov 2021	Nov 2021	Dec 2021	Jan 2022	May 2022	Due Diligence Investigations To Be Completed: Spring 2020	Utility meeting with utility owners is scheduled for 04/08/20. 90% PS&E plan submittal was reviewed on 3/20/20. SWCA is currently doing archaeological field work. THC permit application was approved at Commissioners Court on 2/25/20. A progress meeting was held with American Structurepoint on 2/28/20.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien			N/A	N/A	N/A	Project complete.	
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction			12/11/15	01/12/17	Jan 2017	Project complete.	
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction			01/04/16	11/20/17	Late 2017	Project complete.	
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors			6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete.	
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction			07/09/18	10/30/18	11/25/19	Project complete.	
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction			11/02/18	02/04/19	08/29/19	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
DRAFT April 3, 2020**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND COMPLETED PROJECTS (CONT)	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	Project complete.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	08/14/19	Closeout on the project has begun.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	Project complete.
Lakeline Boulevard Right Turn Lanes (P331)	1809-265	Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	12/02/19	Closeout documents have been received.
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	1811-278	LAN / Champion Site Prep	10/28/18	02/13/20	Early 2020	A walk-through was conducted with the park designer, Design Workshop, to review the entry wall and gate walls on 3/31/20. Walls were approved with no comments. Champion Site Prep removed silt fence from the south side ROW of the park to prepare for property fence installation. Subcontractor AWP installed object markers at drainage structures and installed foundations for the mailbox stands. Subcontractor All Things Mason continued installing the entry wall and poured the leveling pad/footing for the entry wall. Stone riprap at the downstream end of Culvert B1-1a was installed. Excavation for the entry wall was completed. Subcontractor Metalink began installing fence posts along the southside ROW of the park. Placement of landscape boulders and stone riprap continued. Subcontractor AWP installed the stop sign at Highland Oaks Drive. Subcontractor BMP hydro-seeded topsoil inside the park and installed erosion control blankets to stabilize the bottom of ditches
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	1807-252	Freese & Nichols / A Greater Austin Development Co	10/22/18	03/07/20	Early 2020	Subcontractor Smith Contracting adjusted gate valve boxes for the new water line. Greater Austin Development installed rubber seal for the bridge expansion joints and removed debris/sediments from the bridge abutment cap. Project signs and bulletin board were removed. The Contractor poured mow strips under guard rail and sidewalk transitions at both ends of the bridge. General clean-up of the job site is on-going. Subcontractor Roadway Specialties disked, fertilized and seeded the disturbed area to re-establish vegetation. Coir matting and soil retention blankets were installed. The stop sign at the Remuda Drive/San Gabriel Ranch Road intersection was installed. Subcontractor Ranger placed flexible base for driveways at the east roadway approach. Subcontractor Texas Materials primed and paved 3" Type D hot mix asphalt for the west and east roadway approaches.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
DRAFT April 3, 2020**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/24/18	01/31/20	Spring 2020	James Construction monitored the vegetation strip along the ROW for grass growth. Subcontractor TCS, fence contractor, finished the gates at the old haul road. Bartlett Tree Service placed fencing in areas to protect trees from PEC's drilling rig and pole installation for the RM 2243 intersection lights.	
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	05/01/19	Late 2020	Dan Williams Construction's dirt crew continued processing subgrade for the northbound and southbound ramps, north of Ronald Reagan Boulevard, and the southbound ramp, south of Ronald Reagan Boulevard. The Contractor placed riprap around the inlets on the northbound ramp north of CR 143. The existing vehicle deflection wall was demolished, and construction of the new wall began for northbound IH 35, under the CR 143 bridge. Storm sewer pipe placement began on the southbound ramp, north of Ronald Reagan Blvd. Flexible base was placed on the north end of the northbound ramp at CR 143. Curb and gutter was formed and poured on the southbound exit ramp at CR 143.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	06/01/19	Early 2021	Dan Williams continued excavating for the northbound and southbound retaining walls. Subcontractor Texas Highway Walls formed and poured leveling pads and set panels on the southbound retaining walls. Subcontractor ESSI placed seed and soil retention blanket on the new eastbound Ronald Reagan Boulevard alignment. Removal of the northbound entrance ramp began, north of the existing Ronald Reagan Bridge. The riprap was removed underneath the existing Ronald Reagan Bridge. Texas Highway Walls continued forming cast-in-place coping on the northbound retaining wall corners. Subcontractor Austin Traffic Signal placed electrical conduit on the east side of the northbound frontage road.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Joe Bland Construction and subcontractor Tx Materials completed the placement of the TY B hot mix asphalt along the ROW. The fence subcontractor completed installing posts, wire, and gates where required. Some silt fence was removed in areas where the vegetation has returned. All curbs and safety end treatments were completed along the ROW, and re-grading continued along the road. Grading continued at the Culvert 1 ditch outfall, north side of RM 2243. Subcontractor Flasher laid out small sign foundations.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2020	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2020	City of Georgetown has ordered power poles and is awaiting delivery to begin utility relocation. A TCEQ intake meeting was held 3/5/20; TCEQ submittal determined to be administratively complete 3/23/20. A meeting with TxDOT was held 12/10/19. The Biological Opinion was received from TxDOT 11/5/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020	N/A				Due Diligence Investigations To Be Completed: TBD	Property owner group meetings are being rescheduled. A meeting with the City of Jarrell was held on 3/6/20. A Public Involvement meeting was held 3/2/20. A factsheet and Public Involvement Plan have been finalized.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Fall 2020	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/07/16	Three (3) ROW Contracts are anticipated to be approved at 4/7/20 Commissioners Court Meeting. A conference call with Gateway School is anticipated to be held 4/7/20 to discuss a force main relocation. A development agreement was approved at Commissioners Court 3/31/20. A meeting with the City of Georgetown was held 2/27/20 to discuss utility relocations. A meeting with the City of Georgetown was held 2/6/20 to discuss plan updates. A meeting with Steger Bizzell was held 1/23/20 to discuss updates to the plans prior to letting. To date, 22 out of 37 parcel acquisition contracts have closed, 5 contracts are pending closing, 2 parcels have been dedicated by plat, 1 parcel by development agreement, 8 contracts are under negotiations. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A final progress meeting is anticipated to be held on 4/18/20. A project progress meeting was held on 3/30/20. A project status meeting was held on 2/28/20 to discuss SH 29 Direct Connectors. A project status meeting with Commissioners was held on 1/31/20.
RM 2243 Realignment (183A to Southwest Bypass) CSJ: 2103-01-038 (P326)	BGE	Jan 2020	TBD	TBD				Due Diligence Investigations Completed: TBD	A meeting was held with the City of Georgetown, TxDOT, and a developer on 3/23/20. A meeting with the City of Leander and a developer was held on 3/2/20. Meeting with a developer was held on 2/28/20. A meeting was held with the City of Leander on 1/31/20.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Early 2020	Contractor has completed the punchlist items. A walkthrough is being scheduled.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	12/21/19	A Certificate of Completion was issued. A change order is being prepared for the additional work.
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	N/A	Lochner / Capital Excavation	10/01/18	12/06/19	12/21/19	Project complete.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM  
DRAFT April 3, 2020**



**PRECINCT 4 - COMMISSIONER RUSS BOLES**

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Fall 2020	James Construction processed and compacted flexible base from Culvert B to south of DeSoto Loop south and from north of DeSoto Loop north to Culvert C. Flexible base was also processed and compacted from Culvert C to CR 112, north of University Boulevard and CR 107. 18" riprap was placed at Culverts C, D, E, and F and 12" riprap was placed between Culvert C and Culvert F and between Culvert F and CR 112. A detour was built from existing CR 110 at Toscana to the new CR 110. 24" encasement was excavated and extended north of University Boulevard and east of CR 110. Subcontractor RSI placed rock filter dams in the ditch from CR 112 to Culvert E and from University Boulevard to the north end of the project. RSI seeded, fertilized, and placed erosion control blankets in the on the west side from CR 112 to the north end of the project. Subcontractor Quantas removed and replaced MCI/Verizon pipe from Builders First Supply to Driveway 5 and pulled rope through pipe from DeSoto Loop south to DeSoto Loop north. T. S. Communications installed fiber optic cable for MCI/Verizon from the north end of the project to Culvert B. Subcontractor Elite formed Ty 2 curb and gutter north of CR 112. Subcontractor G Carter (Austin Traffic Signal) drilled and placed Class C Drill Shaft concrete in the traffic signal foundations on the northeast and west sides of University Boulevard.	
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	James Construction	GEC	11/05/19	Spring 2020	Spring 2020	Fall 2021	An Interlocal Agreement with Jonah Water was approved at the 2/25/20 Commissioners Court Meeting. The Recommendation of Award was approved at the 11/5/19 Commissioner's Court. The contracts have been executed. A preconstruction meeting is being scheduled.	
Oak Bluff and Greenfield Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Smith Contracting	CORR	01/07/20	02/03/20	02/10/20	Summer 2020	Smith Contracting completed tying steel and forming the walls for the CR 123 culvert and poured the footing and approximately half of the walls. The Contractor completed the excavation to widen the channel south of CR 123. Excavation continued for the portion of the channel that is near Evergreen Drive.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD		N/A			Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Engineer submitted 60% Submittal Package on 3/31/20; currently under review. Additional surveying began on 1/20/20. A work authorization for PS&E design and contract amendment for a rate change was executed. TxDOT comments received on 8/27/19. Comments on Final Schematic package submitted on 8/13/19, TxDOT Austin District Schematic Review Meeting was held on 8/8/19.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Fall 2020		N/A			Due Diligence Investigations To Be Completed: TBD	A project progress meeting was held with HZ and Rifeline on 3/27/20. A progress meeting is anticipated to be held on 4/22/20. Revised Alignments submittal received 3/4/20. An alignment & public involvement plan meeting was held on 12/18/19.
FM 3349 / US 79 Interchange CSJ: 0204-02-034 (P332)	HDR	Aug 2019	Late 2020	Spring 2022	Spring 2022	Spring 2022	Late 2023	Due Diligence Investigations To Be Completed: Late 2020	Comments were issued on 3/31/19 on a draft UPRR Exhibit received 3/19/20. A traffic analysis report was received 3/19/20 and is under review. A conference call with BGE was held 3/27/20. The Advanced Funding Agreement with TxDOT was executed 3/9/20. A property owner meeting was held 2/26/20. A meeting with TxDOT Environmental was held 2/6/20. A conference call with ENV was held 1/3/20.
Davilla Street at Walton Street Intersection Project (Drainage Improvements) (P486)	TBD	TBD	TBD		TBD			Due Diligence Investigations To Be Completed: TBD	Will Defund when 2019 Funds available.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Early 2020	Fall 2020	Fall 2020	Late 2020	Early 2021	To Be Completed: Summer 2020	ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. The 90% PS&E is being progressed. CAMPO funding was acquired for 70% of the construction costs and the Advanced Funding Agreement has been executed. The initial environmental scoping forms have been approved by TxDOT and a public meeting will be scheduled.
University Boulevard (Chandler Road) Expansion (FM 1460 to SH 130) CSJ: 0914-05-193 (Managed by City of Round Rock) (P327)	SLG	Mar 2019	TBD		TBD			Completed: TBD	The 90% plans have been returned to the consultant for corrections. A Notice of Opportunity to Comment is being sent out to adjacent property owners and elected officials with comments due April 14, 2020.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 4 - COMMISSIONER RUSS BOLES**

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete.
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting	12/18/17	12/03/18	03/19/19	Project complete.
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction	12/08/17	03/27/19	09/04/19	Project complete. Warranty expires 9/4/21.
SH 130 Traffic Study (P302)	N/A	HDR	N/A	N/A	N/A	Project complete.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	A meeting with the City of Round Rock was held 3/12/20 to discuss a proposed 48" waterline. Comments were issued 3/10/20 on a revised 60% PS&E submittal. A constructability review meeting was held 2/12/20. A utility meeting was held 1/22/20. A meeting with Oncor to discuss power service to the traffic signal was held 11/8/19. TxDOT has reviewed the traffic signal modifications at RM 1431. ROW acquisition is underway.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	Summer 2020	N/A				Due Diligence Investigations To Be Completed: TBD	Updates to the schematic are underway. An email update will be issued once schematic is finalized.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) CSJ: 0337-02-050; 0440-05-011 (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	A ROW Contract is anticipated to be approved at 4/7/20 Commissioners Court Meeting. Additional environmental field work is anticipated to begin 4/6/20. TxDOT Bridge comments received 3/27/20, TxDOT Pavement Comments received 3/26/20. Comments were issued 3/30/20 on a cultural resources report and Tier 1 submittal received 3/25/20. Surface Water Analysis Form and Species Analysis Form submittal was received 3/25/20 and is under review. An Amendment to a ROW contract was approved at the 3/31/20 Commissioners Court Meeting. Comments were issued 2/12/20 on the 60% PS&E Submittal. A meeting with TxDOT Environmental was held 2/6/20. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County, that is under review by the City. To date, 4 ROW contracts are pending closing and 9 parcels are under negotiations.
Southeast Loop E1 (SH 130 to US 79) (P463)	JMT / BGE	Jan 2018	Apr 2020	TBD				Due Diligence Investigations To Be Completed: TBD	Historic Resources Survey submittal was received 3/27/20 and reviewed with no comments. The wetland and water resources report submittal was received 3/17/20 and reviewed with no comments. A comment resolution meeting was held 2/26/20. Comments were issued 2/18/20 on a schematic submittal received 2/3/20. A project status meeting was held 2/11/20 with JMT. A constructability review meeting was held 2/10/20. To date, 5 contracts have closed and 17 contracts are under negotiations/appraisals.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM**  
**February 28, 2020**



**PRECINCT 1 - COMMISSIONER TERRY COOK**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	Early 2020	Early 2020	Spring 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2018	See Precinct 1 2013
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Summer 2020	Fall 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	See Precinct 1 2013
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	See Corridor
Anderson Mill Road (Parmer Lane/End of Anderson Mill Road to Loop 1) (P337)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
RM 620 Extension (SH 45 to McNeil Road) (P338)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
Wyoming Springs Intersection Improvements (At Smyers Lane) (P339)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A review of the Final Plans is underway. A WPAP is being prepared.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Parmer Lane at SH 45 Interchange (Managed by the CTRMA) (P340)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	
Wyoming Springs Extension (Brightwater Boulevard/Creek Bend to Sam Bass Road) (Managed by the City of Round Rock) (P341)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM**  
**February 28, 2020**



**PRECINCT 2 - COMMISSIONER CYNTHIA LONG**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	See Precinct 3 2013
Hero Way (RM 2243) (US 183A to Southwest Bypass) (P326)	BGE	Jan 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	See Precinct 3 2013
Bagdad Road/CR 279 (San Gabriel Parkway to Jinks Branch/Leander City Limits) (P342)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
Bagdad Road/CR 279 (Loop 332 to CR 281/Leander City Limits) (P343)	Binkley & Barfield (BBI)	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) is anticipated to be 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/11/20. A scoping meeting is anticipated the week of 4/06/20.
Corridor I (P344)	K Friese & Associates	Mar 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A conference call was held 4/2/20. A public involvement conference call was held 3/30/20 to discuss website, fact sheet, and FAQs. Draft work authorization submittal received 3/26/20 and is being revised based on 4/2/20 conference call. The Professional Service Agreement was approved at the 3/10/20 Commissioners Court Meeting. A scoping meeting was held 2/21/20.
CR 214 Extension (P345)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
Liberty Hill (SH 29) Bypass (RM 1869 to CR 279) (P346)	LJA	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) is anticipated to be 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/10/20. A scoping meeting is anticipated the week of 4/06/20.
Toro Grande Boulevard Extension (Whitestone Boulevard to Parmer Lane) (P347)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Engineer Selection Underway.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
Whitestone Boulevard Widening (Bagdad Road to Anderson Mill Road) (Managed by City of Cedar Park) (P348)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
Brushy Creek Road Widening (Ranch Trails to Arrowhead Trails) (Managed by City of Cedar Park) (P349)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
Long Run Road (CR 214 to CR 258) (Managed by City of Liberty Hill) (P350)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM**  
**February 28, 2020**



**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Westinghouse Road / CR 111 / CR 105 (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/7/16	See Precinct 3 2013
Southeast Inner Loop Extension (Corridor C) (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	See Corridor
Southwest Bypass Extension (SH 29 to Wolf Ranch Parkway) (P352)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Engineer Selection Underway. Sheets & Crossfield is preparing an Interlocal Agreement between the City of Georgetown and the County.
CR 245 (North of RM 2338 to Ronald Reagan Boulevard) (P353)	Bridgefarmers	April 2020	Nov 2020	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) is anticipated to be 4/7/20 Commissioners Court Meeting.. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/14//20. A scoping meeting is anticipated week of 4/6/20.
Ronald Reagan Boulevard at Silver Spur Boulevard (P354)	WSB Engineering	April 2020	Nov 2020	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) is anticipated to be 4/7/20 Commissioners Court Meeting.. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/21//20. A scoping meeting is schedule 4/1/20.
Ronald Reagan Boulevard at Sun City Boulevard (P357)	WSB Engineering	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) is anticipated to be 4/7/20 Commissioners Court Meeting.. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/21//20. A scoping meeting is schedule 4/1/20.
SH 195 at Ronald Reagan Boulevard (P358)	WGI	April 2020	Dec 2020	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) is anticipated to be 4/7/20 Commissioners Court Meeting.. PSA was approved by purchasing on 3/27/20. PSA was submitted to Engineer on 3/14//20. A scoping meeting is schedule 4/3/20.
Bud Stockton Extension (CR 305 to FM 487) (P307)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Engineer Selection Underway.
Corridor E4 (Future SH 29 to Ronald Reagan Extension / Corridor D) (P359)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
Corridor E5 (Ronald Reagan Extension / Corridor D to IH 35 / CR 305) (P360)	American StructurePoint	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Comments provided on initial draft of work authorization; awaiting resubmittal. The Professional Service Agreement was approved at the 3/24/20 Commissioners Court Meeting. A scoping meeting was held 2/20/20.
Corridor I (FM 3405) (US 183 to Ronald Reagan Boulevard) (P361)	Atkins	Apr 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A kickoff meeting is anticipated to be held the week of April 13th. Awaiting execution of the work authorization. The Professional Service Agreement was approved at the 3/10/20 Commissioners Court Meeting. A scoping meeting was held 2/20/20.
CR 110 North (CR 107 to Patriot Way / Sam Houston Avenue) (P362)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A ROW contract is anticipated to be approved at 4/7/20 Commissioners Court Meeting.
CR 175 (South of Creek Meadow Cove to FM 2243) (P363)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 3 - COMMISSIONER VALERIE COVEY**

ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 314 Safety Improvements (IH 35 Northbound Frontage Road to East of CR 332) (P364)	Seiler Lankes Group (SLG)	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) PSA was submitted to SLG on 3/21//20. A scoping meeting is scheduled for 4/2/20.
CR 314 Widening (East of CR 315 to CR 332) (P365)	NA	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	P365 deleted; combined with P364.
CR 332 Realignment (South of FM 487 to North of CR 313) (P366)	Seiler Lankes Group (SLG)	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) PSA was submitted to SLG on 3/21//20. A scoping meeting is scheduled for 4/2/20.
RM 2243 (Ronald Reagan Boulevard to Southwest Bypass) (P367)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM**  
**February 28, 2020**



**PRECINCT 4 - COMMISSIONER RUSS BOLES**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 366 (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Early 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	See Precinct 4 2013
FM 3349/US 79 Interchange (US 79 to CR 404) (P332)	HDR	Aug 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	See Precinct 4 2013
Bartlett Street Project (P369)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Awaiting submittal of draft Professional Services Agreement (PSA). The PSA was submitted to Engineer on 3/21/20.
Davilla Culvert Replacement (P486)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Awaiting submittal of draft Professional Services Agreement (PSA). The PSA was submitted to Engineer on 3/23/20.
Corridor E2 (US 79 to Chandler Road / Corridor B2) (P371)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
Corridor E3 (Chandler Road / Corridor B2 to Future SH 29) (P372)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
Coupland Street Project (P373)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Awaiting submittal of draft Professional Services Agreement (PSA). The PSA was submitted to Engineer on 3/21/20.
Thrall Street Project (P374)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Awaiting submittal of draft Professional Services Agreement (PSA). The PSA was submitted to Engineer on 3/23/20.
CR 129 (South of Brushy Creek to North of South County Line) (P375)	Garver	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Awaiting submittal of draft Professional Services Agreement (PSA). The PSA was submitted to Engineer on 3/14/20.
CR 134 / CR 132 Extension (Hutto Arterial) (P376)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Service Agreement (PSA) is anticipated to be approved at the 4/7/20 Commissioners Court Meeting. The PSA was submitted to Engineer on 3/14/20.
MoKan (Georgetown Inner Loop to University Boulevard) (P370) (University Boulevard to SH 45) (P380)	CP&Y	Feb 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A conference call was held 4/1/20. Awaiting execution of the work authorization. Professional Service Agreement was approved at Commissioners Court 2/25/20. Scoping meeting was held 2/17/20.
SH 130 Northbound Frontage Road (US 79 to Limmer Loop) (P302)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
Southeast Loop (Corridor E1) (CR 138 to CR 137) (P463)	RTG	Apr 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Awaiting submittal of draft work authorization. Professional Service Agreement is anticipated to be approved at 4/7/20 Commissioners Court Meeting. Scoping meeting was held 3/25/20.

\* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

**PRECINCT 4 - COMMISSIONER RUSS BOLES**

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 112 Widening (FM 1460 / A.W. Grimes to CR 117) (Managed by City of Round Rock) (P377)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
CR 112 Widening (CR 117 to CR 110) (Managed by City of Round Rock) (P378)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
Cottonwood Creek Drainage Improvements (Managed by the City of Hutto) (P379)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
Old Settlers Boulevard (North Red Bud Lane / CR 122 to CR 110) (Managed by City of Round Rock) (P381)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM  
DRAFT December 13, 2019**



**COUNTYWIDE - COUNTY JUDGE BILL GRAVELL, JR**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID ADVERTISEMENT	BID LETTING	ESTIMATED CONST. SCHEDULE		ENVIRONMENTAL CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Atlas 14 Mapping (P382)	Half Associates	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Draft WA was submitted for review on 4/1/20. GEC reviewing WA. A scoping meeting was held 3/23/20. The Professional Service Agreement was to be approved at the 3/24/20 Commissioners Court Meeting.
Low Water Crossing Protection (P383)	Edge Engineering	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Draft WA was submitted, reviewed, and comments returned to Edge on 4/3/20. A scoping meeting was held 3/12/20. The Professional Service Agreement was approved at the 3/10/20 Commissioners Court Meeting.