



WILLIAMSON COUNTY 2013 PASS THROUGH PROGRAM

April 17, 2020

	PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010				TBD	Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
	COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION				PROGRESS - ACTION ITEMS - REMARKS
						START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
2	IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09		Project complete.
	US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11		Project complete.
3	US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12		Project complete.
	US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13		Project complete.
4	RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13		Project complete.
	US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13		Project complete.
5	IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16		Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

	ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
							START	FINISH	
1	North Mays Extension (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Summer 2020	Utility relocations are ongoing. AT&T has a copper splice at the north end of the project and should be cleared. Spectrum's contractor GTI is scheduled to be clear by the end of April on the south end of the project. Capital Excavation placed the 2nd and 3rd lifts of flexible base on the Type C embankment, from the south end of the Chandler Branch Bridge to the North Mays and Paloma Drive intersection. The bridge rail was formed and poured for the southbound side of the Bridge for Spans 8 & 9 and for the northbound side of the Bridge for Span 10 and the north approach slab. Subcontractor Capstar began installing electrical conduit north of the bridge to future Arterial L. Subcontractor Lone Star Paving placed the second lift of asphalt on both northbound and southbound North Mays, north of the Bridge.
2	O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	10/14/19	Summer 2020	The Contractor has stated that the signal poles and mast arms are in the final steps before installation and anticipates work on signal installation to start in late April. The Regional Habitat Conservation Plan (RHCP) application is expected to be on Court for approval on 4/21/20. Submittals for traffic signal poles were approved and signal poles were ordered by the Contractor on 10/14/19, with delivery anticipated in the Spring. ROW acquisition for the parcels at Pocono is underway with 3 out of 4 parcels closing.
3	RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Halff Associates	Bridges & Roads	TxDOT	Early 2020	Feb 2020	03/02/20	Summer 2022	Bridges & Roads began clearing the right of way north of RM 620 on the west end of the project. Demolition of the concrete building foundations continued on the south side of RM 620 near the railroad tracks. The Contractor continued to clear the right of way in various locations of the project. Subcontractor Royal Vista potholed for existing utilities in various locations prior to starting to lay pipe. Previously unknown utility conflicts are hindering progress.
4	Great Oaks Drive Waterline Relocations (P270)	Cobb Fendley	QA Construction	GEC	02/04/20	02/19/20	02/24/20	Spring 2020	Brushy Creek MUD Water Line: QA Construction completed installation of the BCMUD 12" and 24" pipe and encasement north of the creek. The tie-ins were completed on the water lines north of the creek. The water line tie-ins were backfilled and graded. Excavation began for the tie-ins for the BCMUD 12" and 24" water lines on the south side of the creek. Subcontractor Mendez Excavating completed the Bore (1) for the BCMUD 24" and 12" water lines and encasements on the south side of the creek. Installation of the 6" BCMUD water line, located along Brushy Creek Road, was completed. Fern Bluff MUD Water Line: Bore (2) continued for the 12" Fern Bluff WL east of Great Oaks. Contractor for Atmos Gas line relocation potholed tie-in points along Great Oaks for new gas line. Subcontractor Town Lake Construction installed materials to prevent bats from roosting under the bridge over Brushy Creek.
	PROJECTS BIDDING / CONTRACTING	ENGINEER	AD. BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		PROGRESS - ACTION ITEMS - REMARKS
							START	FINISH	
5	Forest North Drainage Improvements Phase 3 (P225)	K Friese	02/25/20	Spring 2020	Spring 2020	Summer 2020	Summer 2020	Late 2021	The construction solicitation is open for advertisement with bid opening on 4/23/20. A Work Authorization for Construction Phased Services and ROW Staking is awaiting execution. The Professional Services Agreement for construction phase services was approved on 4/7/20 Commissioners Court Meeting. A Prebid meeting was held on 3/11/20. RHCP was approved at Commissioners Court approval on 3/3/20. City of Austin Water relocation plans for design changes were submitted on 2/14/20. All easements (8 of 8) have closed.



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
6	Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Spring 2020	Summer 2020	Summer 2020	Summer 2020	Spring 2021	Due Diligence Investigations Completed: 02/04/20	A meeting to discuss alternatives with the "Save the Trees" Group was held on 3/30/20. A walkthrough of the Project with the Group occurred on 2/1/20. TCEQ approved the Contributing Zone Plan on 12/13/19. BCMUD ILA and FBMUD ILA have been executed. All ROW has been acquired.
7	Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Spring 2020	Summer 2020	Fall 2020	Fall 2020	Summer 2022	Due Diligence Investigations To Be Completed: Spring 2020	Atmos Gas has begun to bore their line under the creek for their relocation along the ROW. The Water Pollution Abatement Plan (WPAP) was approved by TCEQ on 2/20/20. Regional Habitat Conservation Plan (RHCP) application was approved on 2/4/20. Comments on the 100% PS&E submittal were sent on 2/14/20. A meeting with the Save The Trees Group was held on 1/21/20 to discuss the Project. BCMUD ILA and FBMUD ILA have been executed.
8	IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD	N/A		N/A		N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
	ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
9	Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Late 2020	Early 2021	Spring 2021	Spring 2021	Fall 2021	Due Diligence Investigations To Be Completed: TBD	Scheduling a meeting with TxDOT and the City of Austin in April to discuss Project. CTRMA notified the County that Woods Pond will not accommodate the project; alternatives are being developed. A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects was held 9/24/19. Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete.
	ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
10	University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2019	Spring 2020	Summer 2020	Summer 2020	Early 2022	Completed: 04/25/19	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.
11	Wyoming Springs (Managed by the City of Round Rock) (PXXX)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

	ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
12	Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.
13	Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
14	RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Half Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete.
15	O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.
16	Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.
17	Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.
18	Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	N/A	City of Austin / Mastec	08/12/19	Fall 2019	12/10/19	Project complete.
19	Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	N/A	City of Austin / Mastec	Fall 2019	Fall 2019	12/10/19	Project complete.
20	Forest North Drainage Improvements - Anderson Mill Zone (P225)	1811-278	K. Friese & Associates / QA Construction	04/15/19	02/04/20	Early 2020	Final balancing change orders are with contractor for approval. Substantially Complete on 2/7/2020.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 2 - COMMISSIONER CYNTHIA LONG										
	ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
							START	FINISH		
1	Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster narrowed the slip form paver down for the 14' pulls. Concrete paving continued from south of SH 29, heading south. The Contractor installed the multi tie bars, building the header forms, and cleaning the surface off for the steel to be tied. Subcontractor Penhall has mobilized and began profile grinding in the center turn lane adjacent to the westbound lane. Subcontractor GK Construction continued to tie steel from US 183 southbound, heading west. Subgrade on CR 213 was fine graded, and the 1st course of flexible base was placed and processed. Ditch excavation and grading continued along the SH 29 westbound widening; the excess material was hauled to the Tx Materials berm. Backfilling and shaping the ditch along the east side of the concrete paving continued. Southeast: The layout for the concrete paving began. Steel for the concrete was delivered. The Contractor graded, formed, and placed concrete for the riprap at the upstream end of Structure D at the northeast corner of US 183 northbound and CR 259. US 183 Crossover: The concrete for the 18" 6:1 safety end treatment was formed and placed at the outfall of inlet C.02. PEC Pond: The Contractor placed the concrete for the splitter box footings and began tying steel and forming for the walls. Excavation for the outfall structure began. The concrete for the pond ramp entrance wall was formed and placed.	
	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
2	CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Summer 2020	Summer 2020	Fall 2020	Fall 2020	Fall 2021	Due Diligence Investigations To Be Completed: Spring 2020	TCEQ approved the Contributing Zone Plan (CZP) on 3/16/20. A meeting with the City of Liberty Hill to discuss PEC relocation was held on 2/12/20. PEC is currently designing their relocation to occur on the west side of the Project. Design work within the CapMetro ROW is almost complete. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill has been executed. ROW acquisition is ongoing. Utility coordination with City of Georgetown is ongoing.
3	CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	Nov 2021	Nov 2021	Dec 2021	Jan 2022	May 2022	Due Diligence Investigations To Be Completed: Spring 2020	Utility meeting with utility owners was held on 4/08/20. 90% PS&E plan submittal comments were submitted on 4/13/20. ROW acquisition is ongoing. 90% PS&E plan submittal submitted on 3/20/20. SWCA is currently doing archaeological field work.
4	Ronald Reagan Boulevard/Parmer Lane Express Lane Study (Managed by CTRMA) (P335)	TBD	TBD	TBD	TBD			TBD	Completed: TBD	Engineer not yet selected.



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

	ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
5	CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien	N/A	N/A	N/A	Project complete.
6	Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction	12/11/15	01/12/17	Jan 2017	Project complete.
7	Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction	01/04/16	11/20/17	Late 2017	Project complete.
8	CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete.
9	CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	11/25/19	Project complete.
10	Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction	11/02/18	02/04/19	08/29/19	Project complete.
11	Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
12	New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	Project complete.
13	SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	08/14/19	Closeout on the project has begun.
14	Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	Project complete.
15	Lakeline Boulevard Right Turn Lanes (P331)	1809-265	Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	12/02/19	Closeout documents have been received.
16	Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	1811-278	LAN / Champion Site Prep	10/28/18	02/13/20	Early 2020	Subcontractor AWP installed one mailbox and installed reflective tapes on sign posts and mailbox posts over the past weekend.
17	San Gabriel Ranch Road Bridge at Lackey Creek (P439)	1807-252	Freese & Nichols / A Greater Austin Development Co	10/22/18	03/07/20	Early 2020	Greater Austin Development stenciled national bridge inventory (NBI) number on bridge beams. Subcontractor Roadway Specialties removed rock berm from downstream of the channel over the past weekend. Waiting for grass to grow.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

	ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
							START	FINISH		
1	Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/24/18	01/31/20	Spring 2020	James Construction monitored the vegetation strip along the ROW for grass growth. Subcontractor Bartlett Tree Service completed fencing to protect trees from PEC's drilling rig and pole installation for the RM 2243 intersection lights. The locations of the power poles and the fenced trees were checked, but drilling has not begun.	
2	IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	05/01/19	Late 2020	Dan Williams Construction's dirt crew continued processing subgrade for the northbound and southbound ramps, north of Ronald Reagan Boulevard, and the southbound ramp, south of Ronald Reagan Boulevard. The Contractor placed mow strip for the metal beam guard fence on southbound ramp at Bud Stockton and the southbound ramp north of CR 143. Riprap was placed around the inlets on the southbound ramp north of CR 143. Storm sewer pipe placement continued on the southbound ramp, north of Ronald Reagan Boulevard and another crew began placing pipe on the southbound ramp, south of Ronald Reagan Boulevard. Subgrade was worked for the northbound and southbound ramps, south of CR 143. Subcontractor ESSI placed seed and soil retention blanket on the new northbound ramp, north of CR 143. The new vehicle deflection wall was completed for northbound IH 35, under the CR 143 bridge. Subgrade was worked for the northbound and southbound ramps, south of CR 143.	
3	Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	06/01/19	Early 2021	Dan Williams continued excavating for the northbound and southbound retaining walls. Subcontractor Texas Highway Walls poured leveling pads and set panels on the northbound retaining walls. Subcontractor Voges Drilling drilled and poured concrete for the wingwall drill shafts on the east abutment of the new eastbound Ronald Reagan Boulevard Bridge. Subcontractor ESSI placed seed and soil retention blanket on the new eastbound Ronald Reagan Boulevard alignment.	
4	CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Right of entry given to perform drainage work north of RM 2243; currently coordinating with Developer's contractor. Subcontractor Flasher installed small signs throughout the project. Subcontractor Tx Materials placing the TY D hot mix asphalt on the ROW and on RM 2243. The RM 2243 eastbound lane was milled and then the TY D asphalt was placed, the westbound lane will be placed.	
ROAD BOND PROJECTS IN DESIGN		ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
5	SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2020	Spring 2020 (TxDOT)	Spring 2020 (TxDOT)	Summer 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2020	A revised management plan was submitted to TxDOT 4/10/20. City of Georgetown has ordered power poles and is awaiting delivery to begin utility relocation. A TCEQ intake meeting was held 3/5/20; TCEQ submittal determined to be administratively complete 3/23/20. A meeting with TxDOT was held 12/10/19. The Biological Opinion was received from TxDOT 11/5/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation.
6	Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Spring 2020					Due Diligence Investigations To Be Completed: TBD	Property owner group meetings are being rescheduled. A meeting with the City of Jarrell was held on 3/6/20. A Public Involvement meeting was held 3/2/20. A factsheet and Public Involvement Plan have been finalized.
7	CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Fall 2020	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/07/16	Three (3) ROW Contracts were approved at 4/7/20 Commissioners Court Meeting. A conference call with Gateway School was held 4/7/20 to discuss a force main relocation. A development agreement was approved at Commissioners Court 3/31/20. A meeting with the City of Georgetown was held 2/27/20 to discuss utility relocations. A meeting with the City of Georgetown was held 2/6/20 to discuss plan updates. A meeting with Steger Bizzell was held 1/23/20 to discuss updates to the plans prior to letting. To date, 22 out of 37 parcel acquisition contracts have closed, 5 contracts are pending closing, 2 parcels have been dedicated by plat, 1 parcel by development agreement, 8 contracts are under negotiations. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
8	Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A final progress meeting is anticipated to be held on 4/17/20. Final schematics for Ultimate and Interim design were submitted on 4/2/20 and are currently under review. A project progress meeting was held on 3/30/20. A project status meeting was held on 2/28/20 to discuss SH 29 Direct Connectors. A project status meeting with Commissioners was held on 1/31/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

	ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
9	RM 2243 Realignment (183A to Southwest Bypass) CSJ: 2103-01-038 (P326)	BGE	Jan 2020	TBD			TBD		Due Diligence Investigations Completed: TBD	Draft schematic design of 3 lanes for RM 2243 from CR 176 to Southwest Bypass was submitted on 4/15/20 and it is currently under review. Design of direct connectors for the Ronald Reagan interchange is currently being refined. A meeting was held with the City of Georgetown, TxDOT, and a developer on 3/23/20. A meeting with the City of Leander and a developer was held on 3/2/20. Meeting with a developer was held on 2/28/20. A meeting was held with the City of Leander on 1/31/20.
	ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
10	Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.			Jun 2015	05/15/16	06/10/16	Project complete.	
11	Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting			05/06/16	08/05/16	10/17/16	Project complete.	
12	RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete			07/05/16	08/29/16	09/08/16	Project complete.	
13	SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete			07/05/16	08/29/16	09/08/16	Project complete.	
14	Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster			06/04/17	07/07/17	07/07/17	Project complete.	
15	Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction			6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.	
16	Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction			01/12/18	04/14/18	06/12/18	Project complete.	
17	Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster			08/31/17	09/25/18	Early 2020	Contractor has completed the punchlist items. A walkthrough is being scheduled.	
18	Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors			09/28/17	12/21/18	12/21/19	A Certificate of Completion was issued. A change order is being prepared for the additional work.	
19	CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	N/A	Lochner / Capital Excavation			10/01/18	12/06/19	12/21/19	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 4 - COMMISSIONER RUSS BOLES

	ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
							START	FINISH		
1	CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Fall 2020	James Construction placed 16" water line tie in with gate valve at the northeast end of project and at the northeast corner of University Boulevard and backfilled water line tie ins. Asphalt was cleaned north of University Boulevard to the north end. Topsoil was placed at the northwest corner of University Boulevard and behind Culvert C to CR 112. Finish grading flexible base continued at various Locations. The 12" riprap was placed at the SET at University Boulevard. Subcontractor Tx Materials placed Type B asphalt at University Boulevard, CR 107, CR 110 Transition and construction detour at Limmer Loop. The Builders First driveway and the CR 112 intersection were excavated and compacted, then Texas Materials placed Type B Hot Mix asphalt. University Boulevard, CR 107, CR 110 Transition and CR 112 were all chip sealed. Subcontractor RSI installed metal beam guard fence and placed mow strip at Culvert F. Subcontractor J.S. Communications spliced MCI/Verizon optical line at CR 112. Contractor HMI (Century Link) placed wire on the poles from Limmer Loop to north of CR 112.	
2	CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	James Construction	GEC	11/05/19	Spring 2020	Spring 2020	Fall 2021	An Interlocal Agreement with Jonah Water was approved at the 2/25/20 Commissioners Court Meeting. The Recommendation of Award was approved at the 11/5/19 Commissioner's Court. The contracts have been executed. A preconstruction meeting is being scheduled.	
3	Oak Bluff and Greenfield Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Smith Contracting	CORR	01/07/20	02/03/20	02/10/20	Summer 2020	Smith Contracting finished pouring the top and walls and began backfilling the CR 123 culvert. Excavation began for the storm sewer pipe that will be placed under the drainage channel, north of CR 123. Excavation continued for the portion of the channel near Evergreen Drive.	
	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
4	SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD			N/A		Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
5	CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Engineer submitted 60% Submittal Package on 4/3/20; currently under review. Additional surveying began on 1/20/20. A work authorization for PS&E design and contract amendment for a rate change was executed. TxDOT comments received on 8/27/19. Comments on Final Schematic package submitted on 8/13/19. TxDOT Austin District Schematic Review Meeting was held on 8/8/19.
6	Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Early 2021			N/A		Due Diligence Investigations To Be Completed: TBD	A project progress meeting was held with HZ and Rifeline on 3/27/20. A progress meeting is anticipated to be held on 4/22/20. Revised Alignments submittal received 3/4/20. An alignment & public involvement plan meeting was held on 12/18/19.
7	FM 3349 / US 79 Interchange CSJ: 0204-02-034 (P332)	HDR	Aug 2019	Late 2020	Spring 2022	Spring 2022	Spring 2022	Late 2023	Due Diligence Investigations To Be Completed: Late 2020	Comments were issued 4/7/20 on a traffic analysis report that was received 3/19/20. Comments were issued on 3/31/19 on a draft UPRR Exhibit received 3/19/20. A conference call with BGE was held 3/27/20. The Advanced Funding Agreement with TxDOT was executed 3/9/20. A property owner meeting was held 2/26/20. A meeting with TxDOT Environmental was held 2/6/20. A conference call with ENV was held 1/3/20.
8	Davilla Street at Walton Street Intersection Project (Drainage Improvements) (P486)	TBD	TBD	TBD			TBD		Due Diligence Investigations To Be Completed: TBD	Will Defund when 2019 Funds available.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 4 - COMMISSIONER RUSS BOLES

	ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS	
			START	FINISH			START	FINISH			
9	Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Early 2020	Fall 2020	Fall 2020	Late 2020	Early 2021	To Be Completed: Summer 2020	ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. The 90% PS&E is being progressed. CAMPO funding was acquired for 70% of the construction costs and the Advanced Funding Agreement has been executed. The initial environmental scoping forms have been approved by TxDOT and a public meeting will be scheduled.	
10	University Boulevard (Chandler Road) Expansion (FM 1460 to SH 130) CSJ: 0914-05-193 (Managed by City of Round Rock) (P327)	SLG	Mar 2019	TBD	TBD				Completed: TBD	The 90% plans have been returned to the consultant for corrections. A Notice of Opportunity to Comment was sent out to adjacent property owners and elected officials with comments returned on 4/14/20.	
ROAD BOND COMPLETED PROJECTS		PROJECT NO.	ENGINEER / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS			
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION				
11	East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction		05/12/16	11/11/16	12/22/16	Project complete.			
12	CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco		01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.			
13	Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting		12/18/17	12/03/18	03/19/19	Project complete.			
14	CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction		12/08/17	03/27/19	09/04/19	Project complete. Warranty expires 9/4/21.			
15	SH 130 Traffic Study (P302)	N/A	HDR		N/A	N/A	N/A	Project complete.			

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 CORRIDOR PROGRAM
April 17, 2020

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	H / Sam Bass (RM 1431 to Wyoming Springs Drive) (Design) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	Design is funded by General Fund, refer to 2019 Road Bond Precinct 1 Summary
2	F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	Summer 2020	N/A				Due Diligence Investigations To Be Completed: TBD	A memo outlining two alternatives was received 4/6/20 and is under review. Updates to the schematic are underway. An email update will be issued once schematic is finalized.
3	C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) CSJ: 0337-02-050; 0440-05-011 (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	A ROW Contract was approved at 4/7/20 Commissioners Court Meeting. Additional environmental field work has begun, 4/6/20. TxDOT Bridge comments received 3/27/20, TxDOT Pavement Comments received 3/26/20. Comments were issued 3/30/20 on a cultural resources report and Tier 1 submittal received 3/25/20. Surface Water Analysis Form and Species Analysis Form submittal was received 3/25/20 and reviewed with no comments. Comments were issued 2/12/20 on the 60% PS&E Submittal. A meeting with TxDOT Environmental was held 2/6/20. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County, that is under review by the City. To date, 4 ROW contracts are pending closing and 9 parcels are under negotiations.
4	Southeast Loop E1 (SH 130 to US 79) (Schematic & Planning) (P463)	JMT / BGE	Jan 2018	Apr 2020	TBD				Due Diligence Investigations To Be Completed: TBD	A revised interim schematic submittal was received 4/3/20 and is under review. Historic Resources Survey submittal was received 3/27/20 and reviewed with no comments. The wetland and water resources report submittal was received 3/17/20 and reviewed with no comments. A project status meeting was held 2/11/20 with JMT. To date, 5 contracts have closed and 17 contracts are under negotiations/appraisals.
COMPLETED PROJECTS		PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
5	A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.	
6	E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	Early 2020	Early 2020	Spring 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2018	See Precinct 1 2013
2	Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Summer 2020	Fall 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	See Precinct 1 2013
3	H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	A meeting with the City of Round Rock was held 3/12/20 to discuss a proposed 48" waterline. Comments were issued 3/10/20 on a revised 60% PS&E submittal. A constructability review meeting was held 2/12/20. A utility meeting was held 1/22/20. A meeting with Oncor to discuss power service to the traffic signal was held 11/8/19. TxDOT has reviewed the traffic signal modifications at RM 1431. ROW acquisition is underway.
4	Anderson Mill Road (Parmer Lane/End of Anderson Mill Road to Loop 1) (P337)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
5	RM 620 Extension (SH 45 to McNeil Road) (P338)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
6	Wyoming Springs Intersection Improvements (At Smyers Lane) (P339)	HNTB	Feb 2020	TBD	Summer 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	A review of the Final Plans is underway. A WPAP is being prepared.
	ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
7	Parmer Lane at SH 45 Interchange (Managed by the CTRMA) (P340)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	
8	Wyoming Springs Extension (Brightwater Boulevard/Creek Bend to Sam Bass Road) (Managed by the City of Round Rock) (P341)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	See Precinct 3 2013
2	Hero Way (RM 2243) (US 183A to Southwest Bypass) (P326)	BGE	Jan 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	See Precinct 3 2013
3	Bagdad Road/CR 279 (San Gabriel Parkway to Jinks Branch/Leander City Limits) (P342)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
4	Bagdad Road/CR 279 (Loop 332 to CR 281/Leander City Limits) (P343)	Binkley & Barfield (BBI)	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A draft work authorization is anticipated on 4/16/20. A scoping meeting was held on 4/9/20. The Professional Services Agreement (PSA) was approved on 4/7/20. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/11/20.
5	Corridor I2 (P344)	K Friese & Associates	Mar 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A conference call was held 4/2/20. A public involvement conference call was held 3/30/20 to discuss website, fact sheet, and FAQs. Draft work authorization submittal received 3/26/20 and is being revised based on 4/2/20 conference call. The Professional Service Agreement was approved at the 3/10/20 Commissioners Court Meeting. A scoping meeting was held 2/21/20.
6	CR 214 Extension (P345)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
7	Liberty Hill (SH 29) Bypass (RM 1869 to CR 279) (P346)	LJA	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A draft work authorization is anticipated on 4/16/20. A scoping meeting was held on 4/9/20. The Professional Services Agreement (PSA) was approved on 4/7/20. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/10/20.
8	Toro Grande Boulevard Extension (Whitestone Boulevard to Parmer Lane) (P347)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Engineer Selection Underway.



WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

	ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
9	Whitestone Boulevard Widening (Bagdad Road to Anderson Mill Road) (Managed by City of Cedar Park) (P348)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
10	Brushy Creek Road Widening (Ranch Trails to Arrowhead Trails) (Managed by City of Cedar Park) (P349)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
11	Long Run Road (CR 214 to CR 258) (Managed by City of Liberty Hill) (P350)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	Westinghouse Road / CR 111 / CR 105 (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/7/16	See Precinct 3 2013
2	Southeast Inner Loop Extension (Corridor C) (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	See Corridor
3	Southwest Bypass Extension (SH 29 to Wolf Ranch Parkway) (P352)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Engineer Selection Underway. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County that is under review.
4	CR 245 (North of RM 2338 to Ronald Reagan Boulevard) (P353)	Bridgefarmer	April 2020	Nov 2020	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A draft work authorization is anticipated on 4/15/20. A scoping meeting was held on 4/8/20. The Professional Services Agreement (PSA) was approved on 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/14/20.
5	Ronald Reagan Boulevard at Silver Spur Boulevard (P354)	WSB Engineering	April 2020	Nov 2020	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A work authorization has been submitted to Wilco for execution 4/13/20. A scoping meeting was held on 4/1/20. The Professional Services Agreement (PSA) was approved on 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/21/20.
6	Ronald Reagan Boulevard at Sun City Boulevard (P357)	WSB Engineering	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A work authorization has been submitted to Wilco for execution 4/13/20. A scoping meeting was held on 4/1/20. The Professional Services Agreement (PSA) was approved on 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/21/20.
7	SH 195 at Ronald Reagan Boulevard (P358)	WGI	April 2020	Dec 2020	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A draft work authorization has been submitted and is under review on 4/10/20. A scoping meeting was held on 4/3/20. The Professional Services Agreement (PSA) was approved on 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/27/20. PSA was submitted to Engineer on 3/14/20. A scoping meeting was held on 4/3/20.
8	Bud Stockton Extension (CR 305 to FM 487) (P307)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Engineer Selection Underway.
9	Corridor E4 (Future SH 29 to Ronald Reagan Extension / Corridor D) (P359)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
10	Corridor E5 (Ronald Reagan Extension / Corridor D to IH 35 / CR 305) (P360)	American Structure Point	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Comments provided on draft of work authorization; awaiting final submittal. The Professional Service Agreement was approved at the 3/24/20 Commissioners Court Meeting. A scoping meeting was held 2/20/20.



WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

	ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
11	Corridor I1 (FM 3405) (US 183 to Ronald Reagan Boulevard) (P361)	Atkins	Apr 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Awaiting execution of the work authorization. The Professional Service Agreement was approved at the 3/10/20 Commissioners Court Meeting. A scoping meeting was held 2/20/20.
12	CR 110 North (CR 107 to Patriot Way / Sam Houston Avenue) (P362)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A ROW contract was approved at 4/7/20 Commissioners Court Meeting.
13	CR 175 (South of Creek Meadow Cove to FM 2243) (P363)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
14	CR 314 Safety Improvements (IH 35 Northbound Frontage Road to East of CR 3001) (P364)	Seiler Lankes Group (SLG)	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) was approved on the 4/21/20. A scoping meeting was held on 4/2/20. The PSA was submitted to SLG on 3/21/20.
15	CR 332 Realignment (South of FM 487 to North of CR 313) (P366)	Seiler Lankes Group (SLG)	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) was approved on the 4/21/20. A scoping meeting was held on 4/2/20. The PSA was submitted to SLG on 3/21/20.
16	RM 2243 (Ronald Reagan Boulevard to Southwest Bypass) (P367)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	See Precinct 3 2013



WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 4 - COMMISSIONER RUSS BOLES

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	CR 366 (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Early 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	See Precinct 4 2013
2	FM 3349/US 79 Interchange (US 79 to CR 404) (P332)	HDR	Aug 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	See Precinct 4 2013
3	Bartlett Street Project (P369)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Rates have been approved. PSA anticipated to be approved on the 5/5/20 Commissioners Court. The PSA was submitted to Engineer on 3/21/20.
4	Davilla Culvert Replacement (P486)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Service Agreement (PSA) is anticipated to be approved at the 5/5/20 Commissioners Court Meeting. RS&H sent notification of a PM change, as their previous PM is no longer with the firm. Awaiting submittal of draft Professional Services Agreement (PSA). The PSA was submitted to Engineer on 3/23/20.
5	Corridor E2 (US 79 to Chandler Road / Corridor B2) (P371)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
6	Corridor E3 (Chandler Road / Corridor B2 to Future SH 29) (P372)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
7	Coupland Street Project (P373)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Rates have been approved. PSA anticipated to be approved on the 5/5/20 Commissioners Court. The PSA was submitted to Engineer on 3/21/20.
8	Thrall Street Project (P374)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Service Agreement (PSA) is anticipated to be approved at the 5/5/20 Commissioners Court Meeting. RS&H sent notification of a PM change, as their previous PM is no longer with the firm. Awaiting submittal of draft Professional Services Agreement (PSA). The PSA was submitted to Engineer on 3/23/20.
9	CR 129 (South of Brushy Creek to North of South County Line) (P375)	Garver	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Service Agreement (PSA) is anticipated to be approved at the 4/21/20 Commissioners Court Meeting. Draft Professional Services Agreement (PSA) was submitted on 4/13/20. The PSA was submitted to Engineer on 3/14/20.



WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM

April 17, 2020

PRECINCT 4 - COMMISSIONER RUSS BOLES

	ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
10	CR 134 / CR 132 Extension (Hutto Arterial) (P376)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A work authorization has been submitted to Wilco for execution 4/14/20. Professional Service Agreement was approved at 4/7/20 Commissioners Court Meeting. The PSA was submitted to Engineer on 3/14/20.
11	MoKan (Georgetown Inner Loop to University Boulevard) (P370) (University Boulevard to SH 45) (P380)	CP&Y	Feb 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Draft spreadsheet with recommended options submitted 4/9/20. A conference call was held 4/1/20. Awaiting execution of the work authorization. Professional Service Agreement was approved at Commissioners Court 2/25/20. Scoping meeting was held 2/17/20.
12	SH 130 Northbound Frontage Road (US 79 to Limmer Loop) (P302)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
13	Southeast Loop (Corridor E1) (CR 138 to CR 137) (P463)	RTG	Apr 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Awaiting submittal of draft work authorization. Professional Service Agreement was approved at 4/7/20 Commissioners Court Meeting. Scoping meeting was held 3/25/20.
	ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
14	CR 112 Widening (FM 1460 / A.W. Grimes to CR 117) (Managed by City of Round Rock) (P377)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
15	CR 112 Widening (CR 117 to CR 110) (Managed by City of Round Rock) (P378)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
16	Cottonwood Creek Drainage Improvements (Managed by the City of Hutto) (P379)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
17	Old Settlers Boulevard (North Red Bud Lane / CR 122 to CR 110) (Managed by City of Round Rock) (P381)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM

April 17, 2020

COUNTYWIDE - COUNTY JUDGE BILL GRAVELL, JR

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	Atlas 14 Mapping (P382)	Half Associates	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	WA awaiting execution. Draft WA was submitted for review on 4/1/20. A scoping meeting was held 3/23/20. The Professional Service Agreement was to be approved at the 3/24/20 Commissioners Court Meeting.
2	Low Water Crossing Protection (P383)	Edge Engineering	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	WA awaiting execution. Draft WA was submitted, reviewed, and comments returned to Edge on 4/3/20. A scoping meeting was held 3/12/20. The Professional Service Agreement was approved at the 3/10/20 Commissioners Court Meeting.