



WILLIAMSON COUNTY 2013 PASS THROUGH PROGRAM

May 29, 2020

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010				TBD	Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

May 29, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Extension (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Summer 2020	Utilities relocations are ongoing. Spectrum's contractor GTI has completed the splices on the south end of the project and the poles were removed. Capital Excavation slip formed curb and gutter on the outside of the roadway, on both northbound and southbound North Mays, from the south end of the bridge to the North Mays and Paloma Drive intersection. The concrete crew grinded, patched, and rubbed the rail on both sides of the of the bridge, as well as the overhanging deck. The 5' sidewalk was formed and poured on northbound North Mays from the Chandler Branch Bridge to north of Future Arterial L. The 10' shared use path was formed and poured on southbound North Mays from the Chandler Branch Bridge to north of Future Arterial L. The utility crew placed the 4'x3' box culvert for Lines 7-01, 7-02, and 7-03 on the north end of the project. Manholes B-010 through B-04 were excavated, installed, and backfilled for wastewater line B, south of the North Mays and Oakmont Drive intersection.	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	10/14/19	Summer 2020	The Contractor has stated that the signal poles and mast arms are in the final steps before installation and anticipates work on signal installation to start in mid-June. The Contractor moving the walls at Pocono anticipates work to be complete next week. The Regional Habitat Conservation Plan (RHCP) application was approved at Court on 4/21/20. Submittals for traffic signal poles were approved and signal poles were ordered by the Contractor on 10/14/19. ROW acquisition for the parcels at Pocono is complete with 4 out of 4 parcels closing.	
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Halff Associates	Bridges & Roads	TxDOT	Early 2020	Feb 2020	03/02/20	Summer 2022	Bridges & Roads began to clear the right of way of existing concrete driveways and aprons on the east end of the project. Subcontractor Royal Vista worked nights to complete the installation of the storm sewer pipe across RM 620 near Round Rock High School. The water line installation utilizing a directional bore continued to be placed near the IH 35 Southbound Frontage Road. The wastewater line continued to be installed along the north right of way. The water line and manholes continued to be installed on the north side of the right of way. An asphalt patch of the roadway was completed.	
Great Oaks Drive Waterline Relocations (P270)	Cobb Fendley	QA Construction	GEC	02/04/20	02/19/20	02/24/20	Summer 2020	Brushy Creek MUD Water line: The 6" Pressure Release Valve and vault were placed. The south end of 42" encasement pipe was excavated to expedite the re-bore of the encasement. Subcontractor Mustang Excavating removed 40' of encasement pipe from the south end and began the re-bore to correct the sag in the line. Half of the 40' the encasement pipe was re-bored and placed. The air release valve was placed on the 6" water line. Fern Bluff Water line: Crews relocated the water service from 12" water line to the Williamson County Parks meter. This meter services the water fountains on the trail system.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Spring 2020	Summer 2020	Summer 2020	Summer 2020	Spring 2021	Due Diligence Investigations Completed: 02/04/20	A meeting to discuss alternatives with the "Save the Trees" Group was held on 3/30/20; with a follow up meeting held on 5/28/20. A walkthrough of the Project with the Group occurred on 2/1/20. TCEQ approved the Contributing Zone Plan on 12/13/19. BCMUD ILA and FBMUD ILA have been executed. All ROW has been acquired.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Spring 2020	Summer 2020	Fall 2020	Fall 2020	Summer 2022	Due Diligence Investigations To Be Completed: Spring 2020	Atmos Gas is relocating on the south side of the creek and has bored their line under the creek for their relocation along the ROW for new gas line. The Water Pollution Abatement Plan (WPAP) was approved by TCEQ on 2/20/20. Regional Habitat Conservation Plan (RHCP) application was approved on 2/4/20. Comments on the 100% PS&E submittal were sent on 2/14/20. A meeting with the Save The Trees Group was held on 1/21/20 to discuss the Project. BCMUD ILA and FBMUD ILA have been executed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD			N/A		N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Late 2020	Early 2021	Spring 2021	Spring 2021	Fall 2021	Due Diligence Investigations To Be Completed: TBD	A meeting was held with TxDOT to discuss the Project on 4/20/20. TxDOT will allow the use of Woods Pond pending approval of an agreement between TxDOT, the County, and the City of Austin. Drainage design on preferred option is advancing. A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects was held 9/24/19. Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 29, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2020	Spring 2020	Summer 2020	Summer 2020	Early 2022	Completed: 04/25/19	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			START	CONSTRUCTION SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors			08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.	
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Half Associates / Cox Commercial Construction			01/13/17	07/18/18	10/24/18	Project complete.	
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction			01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.	
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive) (P278)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting			02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.	
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal			07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.	
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	N/A	City of Austin / Mastec			08/12/19	Fall 2019	12/10/19	Project complete.	
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	N/A	City of Austin / Mastec			Fall 2019	Fall 2019	12/10/19	Project complete.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	1811-278	K. Friese & Associates / QA Construction			04/15/19	02/04/20	Early 2020	Final balancing change orders are with contractor for approval. Substantially Complete on 2/7/2020.	
Forest North Drainage Improvements Phase 3 (P225) (Design)	K Friese	02/25/20	04/23/20	04/23/20	June 2020	June 2020	Early 2022	Construction funded under 2019 Bond Program	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM

May 29, 2020

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster continued grading the westbound ditch and placing topsoil from Culvert A to Texas Materials driveway. Subcontractor GK Construction tied the steel for the turn lanes into Tx Materials along the eastbound roadway. Southeast: Jordan Foster paved the 16' wide northbound lane and shoulder on CR 266 from south of SH 29 to the south end of the project and the eastbound lane and the eastbound shoulder on CR 259 from east of US 183 to CR 266. The machine was adjusted down to 12' wide and the right turn lane was placed from south of SH 29 to north of existing CR 259. GK Construction tied the steel for the 12' turn lane on CR 266 and the 12' lanes approaching US 183 northbound. Subcontractor Highway Pavement Specialties saw cut longitudinal contraction joint between eastbound lane and eastbound shoulder from east of US 183 to CR 266. US 183 Crossover: No work in the crossover. PEC Pond: The Contractor backfilled the splitter box at the PEC pond and shaped slopes inside the pond for rock walls. The concrete was placed for the splitter box floor and the flume that enters the splitter box out of PEC's parking lot. The dirt crew excavated and shaped the slopes inside of the pond in preparation of the rock walls that will line the inside of the pond.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Summer 2020	Summer 2020	Fall 2020	Fall 2020	Fall 2021	Due Diligence Investigations To Be Completed: Spring 2020	TCEQ approved the Contributing Zone Plan (CZP) on 3/16/20. A meeting with the City of Liberty Hill to discuss PEC relocation was held on 2/12/20. PEC is currently designing their relocation to occur on the west side of the Project. Design work within the CapMetro ROW is almost complete. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill has been executed. ROW acquisition is almost complete, with one parcel remaining. Utility coordination with City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	Jan 2021	Jan 2021	Jan 2021	Early 2021	Fall 2021	Due Diligence Investigations To Be Completed: Summer 2020	Test hole data information for design changes is anticipated on 6/18/20. A project progress meeting was held with ASI on 5/6/20. ROW field notes are anticipated on 5/22/20. An Enterprise utility meeting was held on 4/30/20. A City of Georgetown utility meeting was held on 5/6/20. 90% PS&E plan submittal comments were submitted on 4/13/20. ROW acquisition is ongoing. 90% PS&E plan submittal submitted on 3/20/20. SWCA is currently doing archaeological field work.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien	N/A	N/A	N/A	Project complete.
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction	12/11/15	01/12/17	Jan 2017	Project complete.
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction	01/04/16	11/20/17	Late 2017	Project complete.
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete.
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	11/25/19	Project complete.
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction	11/02/18	02/04/19	08/29/19	Project complete.
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	Project complete.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	08/14/19	Closeout on the project has begun.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	Project complete.
Lakeline Boulevard Right Turn Lanes (P331)	1809-265	Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	12/02/19	Closeout documents have been received.
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	1811-278	LAN / Champion Site Prep	10/28/18	02/13/20	Early 2020	Punchlist work continued. Champion Site Prep cleaned sediment out of the drainage structures at the south end of the project. Subcontractor KimTil continued removing and replacing concrete collars for the water line gate valves on the bike trail. Subcontractor Texas Materials paved the last 45' section of the bike trail at west end and tied the project's portion of the bike trail to the bike trail in the park.
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	1807-252	Freese & Nichols / A Greater Austin Development Co	10/22/18	03/07/20	Early 2020	Permanent striping was installed by the County. Awaiting grass growth. Greater Austin is planning on hydro-seeding project one more time.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 29, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	05/01/19	Late 2020	Dan Williams Construction opened the southbound entrance ramp at CR 143 to traffic. The remaining portion of the northbound ramp north of CR 143 was paved with two lifts of asphalt. The Contractor continued processing subgrade at the southbound ramp, south of Ronald Reagan Boulevard. Another dirt crew excavated for the southbound ramp north of Ronald Reagan. Storm sewer pipe placement was completed at the northbound ramp, north of Ronald Reagan Boulevard.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	06/01/19	Early 2021	Dan Williams completed the columns for the middle bent of the future eastbound Ronald Reagan Bridge. The Contractor completed forming and pouring the cap on the middle bent of the future eastbound Ronald Reagan Bridge.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Summer 2020	Water was pumped from the sending pit for the boring operation of 42" pipe under RM 2243. Joe Bland trenched for the 42" drainage pipe on north side of RM 2243. Subcontractor Bryant & Frey excavated the sending pit for the boring operation of 42" pipe under RM 2243 and placed trench boxes and tracks. Subcontractor Austin Wood Recycling cleared and mulched trees and brush on north end of the 42" pipe run.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	A
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2020	Sep 2020 (TxDOT)	Sep 2020 (TxDOT)	Fall 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2020	The WPAP was approved on 5/20/2020. The revised Management Plan was resubmitted to TxDOT on 5/7/20. City of Georgetown has ordered power poles and is awaiting delivery to begin utility relocation. A TCEQ intake meeting was held 3/5/20; TCEQ submittal determined to be administratively complete 3/23/20.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Halff Associates	Jun 2018	Late 2020	N/A		N/A		Due Diligence Investigations To Be Completed: TBD	Virtual meetings with individual impacted property owners were held in April and May. Halff is currently assessing alternative alignments. A meeting with the City of Jarrell was held on 3/6/20. A Public Involvement meeting was held 3/2/20. A factsheet and Public Involvement Plan have been finalized.
ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Fall 2020	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/07/16	Steger Bizzell has begun updating the final plans to current criteria. A development agreement was approved at Commissioners Court 3/31/20. To date, 24 out of 37 parcel acquisition contracts have closed, 5 contracts are pending closing, 8 contracts are under negotiations. Utility Coordination with Gateway School, Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	Late 2020	Early 2020	Early 2020	Summer 2021	TBD	Due Diligence Investigations To Be Completed: TBD	The final schematic was submitted on 5/27/20. Schematic comments were submitted on 4/23/20. A final progress meeting was held on 4/17/20. Schematics for Ultimate and Interim design were submitted on 4/2/20 and comments were sent out on 4/23/20. A project progress meeting was held on 3/30/20. A project status meeting was held on 2/28/20 to discuss SH 29 Direct Connectors. A project status meeting with Commissioners was held on 1/31/20.
RM 2243 Realignment (183A to Southwest Bypass) CSJ: 2103-01-038 (P326)	BGE	Jan 2020	TBD	TBD		TBD		Due Diligence Investigations Completed: TBD	A meeting was held with a developer on 5/22/20. A meeting was held with the City of Georgetown on 5/6/20. A draft schematic of the Raider Way overpass and direct connectors for the Ronald Reagan interchange is being developed. The preliminary schematic design of 3 lanes for RM 2243 from CR 176 to Southwest Bypass was sent to Developer on 4/22/20 with no comment. A meeting was held with the City of Georgetown, TxDOT, and a developer on 3/23/20. A meeting with the City of Leander and a developer was held on 3/2/20. Meeting with a developer was held on 2/28/20. A meeting was held with the City of Leander on 1/31/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Early 2020	Contractor has completed the punchlist items. A walkthrough is being scheduled.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	12/21/19	A Certificate of Completion was issued. A change order is being prepared for the additional work.
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	N/A	Lochner / Capital Excavation	10/01/18	12/06/19	12/21/19	Project complete.
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	1803-219	HDR / James Construction Group	09/24/18	01/31/20	Spring 2020	The road was opened with full signal operations on Tuesday, 5/26/20. James Construction is awaiting grass growth. Additional intersection signage was added to compliment the signal. Pedernales Electric Corporation (PEC) completed connecting power to the traffic signals at FM 2243. Subcontractor Bartlett Tree Experts completed trimming tree limbs to achieve the 10' safety zone around the newly installed power lines.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Fall 2020	The water line continued to be installed. Spoils material was hauled from the water line installation to behind the curb. Topsoil was placed behind curb from University Boulevard to Builders 1st. Subgrade was graded from Culvert C to CR 112 and between DeSoto Loop North and DeSoto Loop south. The ditch grading continued between Culvert B and the gas line.	
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	James Construction	GEC	11/05/19	Spring 2020	Spring 2020	Fall 2021	A Preconstruction meeting was held on 5/21/20. Oncor relocations are anticipated to begin in June. An Interlocal Agreement with Jonah Water was approved at the 2/25/20 Commissioners Court Meeting. The Recommendation of Award was approved at the 11/5/19 Commissioner's Court.	
Oak Bluff and Greenfield Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Smith Contracting	CORR	01/07/20	02/03/20	02/10/20	Summer 2020	Smith Contracting began forming the head wall and wing walls for the upstream side of the culvert at CR 123. Junction boxes A and B, south of CR 123, were formed. Topsoil continued to be placed on the slopes of the drainage channel. The remainder of the existing headwall on the south side of CR 123 was removed. The Contractor completed placing and backfilling the 72" storm sewer pipe under the drainage channel south of CR 123. The 72" pipe was installed between the main channel and the channel that runs parallel to Evergreen Drive.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD			N/A		Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Coordination meetings with utility stakeholders are being scheduled for the week of 6/1/20. Met with the City of Taylor on 5/19/20 to discuss utility conflicts. Preliminary field notes began to be received on 4/29/20; and appraisals are underway. Comments on 60% Submittal Package were sent on 4/22/20.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Early 2021			N/A		Due Diligence Investigations To Be Completed: TBD	Updated exhibits for the ramps are under review. A meeting was held on 4/22/20 to review and discuss the route alternatives and evaluation criteria matrix. A project progress meeting was held with HZ and Rifeline on 3/27/20. A progress meeting is anticipated to be held on 4/22/20. Revised Alignments submittal received 3/4/20. An alignment & public involvement plan meeting was held on 12/18/19.
FM 3349 / US 79 Interchange CSJ: 0204-02-034 (P332)	HDR	Aug 2019	Late 2020	Spring 2022	Spring 2022	Spring 2022	Late 2023	Due Diligence Investigations To Be Completed: Late 2020	Pins were set on RC Taylor parcels 5/27/20. Initial utility coordination meeting has been scheduled. Exhibits for coordination with Kruger and the RCR Taylor/Hutto Megasite were provided. Comments issued 5/14/20 for Interim & Ultimate Schematic Submittal. Schematics sent to TxDOT 5/15/20. Title commitments and Metes & Bounds underway on numerous Parcels. Interim & Ultimate Schematics received 4/28/20. Comments were issued 4/7/20 on a traffic analysis report that was received 3/19/20. Comments were issued on 3/31/19 on a draft UPRR Exhibit received 3/19/20. The Advanced Funding Agreement with TxDOT was executed 3/9/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2020	Spring 2021	Spring 2021	Summer 2021	Fall 2022	To Be Completed: Summer 2020	ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. MOU on TxDOT ROW is being prepared by TxDOT. The 90% PS&E is being progressed. CAMPO funding was acquired for 70% of the construction costs and the Advanced Funding Agreement has been executed. The initial environmental scoping forms have been approved by TxDOT and a public meeting will be scheduled.
University Boulevard (Chandler Road) Expansion (FM 1460 to SH 130) CSJ: 0914-05-193 (Managed by City of Round Rock) (P327)	SLG	Mar 2019	TBD			TBD		Completed: TBD	An ILA with the City of Round Rock was approved at the 5/5/20 Commissioners Court Meeting. A Notice of Opportunity to Comment was sent out to adjacent property owners and elected officials with comments returned on 4/14/20. A virtual open house was put online 4/14/20. The final NOC report was turned into TxDOT on 5/8/20. This is the final step in the environmental clearance for the project. Additional comments are being incorporated into the final comment document. Following the completion of the comment report, all environmental matters should be completed and resolved. Final comments from TxDOT are being addressed and final PS&E will be submitted to TxDOT in June. The City is working with TxDOT to move the letting of the project up to October 2020.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR		CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS		
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION			
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction		05/12/16	11/11/16	12/22/16	Project complete.		
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco		01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.		
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting		12/18/17	12/03/18	03/19/19	Project complete.		
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction		12/08/17	03/27/19	09/04/19	Project complete. Warranty expires 9/4/21.		
SH 130 Traffic Study (P302)	N/A	HDR		N/A	N/A	N/A	Project complete.		

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 CORRIDOR PROGRAM
May 29, 2020**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (Design) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	Design is funded by General Fund, remainder of activities are funded through the 2019 Road Bond. Refer to 2019 Road Bond Precinct 1 Summary for updates.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	Summer 2020	N/A		N/A		Due Diligence Investigations To Be Completed: TBD	Updates to the schematic are underway. An email update will be issued once schematic is finalized. A memo outlining two alternatives to address development along the corridor was received 4/6/20, comments were returned on 4/27/20, and the final memo was resubmitted on 5/5/20.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) CSJ: 0337-02-050; 0440-05-011 (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	Responses to TxDOT 60% PS&E review comments were received on 5/18/20 and a comment resolution meeting was held with TxDOT on 5/26/20. Utility coordination meeting was held on 5/7/20 with Jonah Water. Atkins submitted the 90% PS&E package on 4/29/20, and comments will be returned next week. Additional environmental field work began on 4/6/20. TxDOT Bridge comments received 3/27/20, TxDOT Pavement Comments received 3/26/20. Comments were issued 3/30/20 on a cultural resources report and Tier 1 submittal received 3/25/20. Surface Water Analysis Form and Species Analysis Form submittal was received 3/25/20 and reviewed with no comments. Comments were issued 2/12/20 on the 60% PS&E Submittal. A meeting with TxDOT Environmental was held 2/6/20. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County, that is under review by the City. To date, 4 ROW contracts are pending closing and 9 parcels are under negotiations.
Southeast Loop E1 (SH 130 to US 79) (Schematic & Planning) (P463)	JMT / BGE	Jan 2018	Apr 2020	TBD		TBD		Due Diligence Investigations To Be Completed: TBD	The interim & ultimate schematics were reviewed and comments provided on 5/8/20. JMT's final schematic submittal is anticipated by 6/1/20. A revised interim schematic submittal was received 4/3/20. Historic Resources Survey submittal was received on 3/27/20 and reviewed with no comments. The wetland and water resources report submittal was received on 3/17/20 and reviewed with no comments. A project status meeting was held 2/11/20 with JMT. To date, 5 ROW contracts have closed and 17 contracts are under negotiations/appraisals.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI			N/A	N/A	N/A	Project complete.	
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay			N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 1 - COMMISSIONER TERRY COOK

PROJECTS BIDDING / CONTRACTING	ENGINEER	ADV. BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH		
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	05/05/20	Early 2020	Spring 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2018	A preconstruction meeting is scheduled for 6/1/20. The Project was awarded to DeNucci Constructors at the May 5, 2020 Commissioners Court with a contract amount of \$4,793,058.15. A meeting was held with the PI team to discuss upcoming property owner notifications.
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Summer 2020	Fall 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	Refer to 2013 Road Bond Precinct 1 Summary for updates.
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	K Friese is evaluating a new shared-use path alignment at Walsh Trail around water feature entry monument and evaluating an alignment adjustment at Great Oaks to determine impacts to BCMUD water feature-sign and nearby properties. Additional surveying is underway for Parcels 55 (septic) 56, and 57. The second round of dye testing at Tonkawa / Krienke Spring has been delayed until mid-June. A meeting with the City of Round Rock was held 3/12/20 to discuss a proposed 48" waterline. Comments were issued 3/10/20 on a revised 60% PS&E submittal. A constructability review meeting was held 2/12/20. TxDOT has reviewed the traffic signal modifications at RM 1431. ROW acquisition is underway. Commissioner has approved design of temporary signals at 1431 and Sam Bass.
Wyoming Springs Intersection Improvements (At Smyers Lane) (P339)	HNTB	Feb 2020	Summer 2020	Summer 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	Design plans are being finalized. A WPAP is being finalized and prepared for submission to TCEQ in June.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Wyoming Springs Extension (Brightwater Boulevard/Creek Bend to Sam Bass Road) (Managed by the City of Round Rock) (P341)	Half	8/22/2019	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	The preliminary schematic has been submitted for review. A draft drainage report and traffic report are completed. Various design options for the bridge structures are under review. A conference call regarding environmental permitting was held on 4/24/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Refer to 2013 Road Bond Precinct 3 Summary for updates.
Hero Way (RM 2243) (US 183A to Southwest Bypass) (P326)	BGE	Jan 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Refer to 2013 Road Bond Precinct 3 Summary for updates.
Bagdad Road/CR 279 (Loop 332 to CR 281/Leander City Limits) (P343)	Binkley & Barfield (BBI)	May 2020	July 2021	Fall 2021	Fall 2021	Late 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A kick off meeting was held 5/15/20. The initial work authorization was executed on 5/7/20. A scoping meeting was held on 4/9/20.
Corridor I2 (Burnet County Line to US 183) (P344)	K Friese & Associates	May 2020	Jan 2022	Not Applicable				Due Diligence Investigations To Be Completed: TBD	The initial work authorization was approved on 5/19/20, and the kick off meeting is being scheduled. A scoping meeting was held on 2/21/20.
Liberty Hill (SH 29) Bypass (RM 1869 to CR 279) (P346)	LJA	May 2020	Nov 2020	Dec 2020	Dec 2020	Early 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A schematic memo was submitted on 5/28/20 and is under review. A kickoff meeting was held 5/12/20. A work authorization was submitted for execution on 4/29/20. A scoping meeting was held on 4/9/20.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Westinghouse Road / CR 111 / CR 105 (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/7/16	Refer to 2013 Road Bond Precinct 3 Summary for updates.
Southeast Inner Loop Extension (Corridor C) (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	Refer to Corridor Program Summary for updates.
Southwest Bypass Extension (SH 29 to Wolf Ranch Parkway) (P352)	LJA	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A scoping meeting is scheduled for 6/1/20. The Professional Services Agreement (PSA) was approved at Court on 5/19/20. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County that is under review.
CR 245 (North of RM 2338 to Ronald Reagan Boulevard) (P353)	Bridgefarmer	May 2020	Feb 2021	Feb 2021	Mar 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A kickoff meeting was held on 5/14/20. The initial work authorization was executed on 5/7/20. A scoping meeting was held on 4/8/20.
Ronald Reagan Boulevard at Silver Spur Boulevard (P354)	WSB Engineering	April 2020	Sept 2020	Oct 2020	Oct 2020	Oct 2020	Early 2021	Due Diligence Investigations To Be Completed: TBD	Draft traffic improvement report was received on 5/15/20 and is under review. A QA/QC plan was submitted and is under review. The initial work authorization was executed on 4/24/20. A scoping meeting was held on 4/1/20.
Ronald Reagan Boulevard at Sun City Boulevard (P357)	WSB Engineering	April 2020	Sept 2020	Oct 2020	Oct 2020	Oct 2020	Early 2021	Due Diligence Investigations To Be Completed: TBD	Draft traffic improvement report was received on 5/15/20 and is under review. A QA/QC plan was submitted and is under review. The initial work authorization was executed on 4/24/20. A scoping meeting was held on 4/1/20.
SH 195 at Ronald Reagan Boulevard (P358)	WGI	May 2020	May 2021	Summer 2021	Summer 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A kick off meeting was held 5/20/20. The initial work authorization was submitted to Wilco for execution on 5/1/20.
Bud Stockton Extension (CR 305 to FM 487) (P307)	Pape-Dawson	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Comments on the draft work authorization were sent to Pape-Dawson on 5/26/20. A meeting was held with the City of Jarrell on 5/18/20. The PSA was approved by the Court on 5/19/20. A scoping meeting was held on 5/8/20.
Corridor E5 (Ronald Reagan Extension / Corridor D to IH 35 / CR 305) (P360)	American Structure Point	May 2020	Spring 2020	N/A				Due Diligence Investigations To Be Completed: TBD	The initial work authorization was executed on 4/16/20. A kick off meeting was held on 5/7/20. The Professional Service Agreement was approved at the 3/24/20 Commissioners Court Meeting. A scoping meeting was held 2/20/20.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Corridor I1 (FM 3405) (US 183 to Ronald Reagan Boulevard) (P361)	Atkins	May 2020	Dec 2021	Not Applicable				Due Diligence Investigations To Be Completed: TBD	A kickoff meeting was held on 5/20/20. The initial work authorization was executed on 4/16/20. The PSA was approved on 3/10/20. A scoping meeting was held on 2/20/20.
CR 110 North (CR 107 to Patriot Way / Sam Houston Avenue) (P362)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Funding to acquire ROW is available. Review of previously prepared ROW and drainage easement field notes is underway. One ROW contract was approved by the Court on 4/7/20.
CR 314 Safety Improvements (IH 35 Northbound Frontage Road to East of CR 3001) (P364)	Seiler Lankes Group (SLG)	May 2020	Spring 2021	Summer 2021	Summer 2021	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The initial work authorization was executed on 5/19/20. A kickoff meeting is scheduled for 6/3/20. The PSA was approved on the 4/21/20. A scoping meeting was held on 4/2/20.
CR 332 Realignment (South of FM 487 to North of CR 313) (P366)	Seiler Lankes Group (SLG)	May 2020	Spring 2021	Summer 2021	Summer 2021	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	WA 2 was executed on 5/19/20. A kickoff meeting is scheduled for 6/3/20. The PSA was approved on the 4/21/20. A scoping meeting was held on 4/2/20.
RM 2243 (Ronald Reagan Boulevard to Southwest Bypass) (P367)	BGE	Jan 2020	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	Refer to 2013 Road Bond Precinct 3 Summary for updates.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 366 (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Early 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Refer to 2013 Road Bond Precinct 4 Summary for updates.
FM 3349/US 79 Interchange (US 79 to CR 404) (P332)	HDR	Aug 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	Refer to 2013 Road Bond Precinct 4 Summary for updates.
Bartlett Street Project (P369)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Coordination is underway with the City of Bartlett regarding the project scope. The PSA was executed on 5/5/20.
Davilla Culvert Replacement (P486)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The scoping meeting was held on 5/12/20 and RS&H is preparing the initial work authorization. The PSA was executed on 5/5/20.
Coupland Street Project (P373)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The scoping meeting was held on 5/13/20 and CONSOR is preparing the initial work authorization. The PSA was executed on 5/5/20.
Thrall Street Project (P374)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The scoping meeting was held on 5/12/20 and RS&H is preparing the initial work authorization. The PSA was executed on 5/5/20.
CR 129 (South of Brushy Creek to North of South County Line) (P375)	Garver	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The scoping meeting was held on 5/4/20. A draft work authorization was provided on 5/13/20 and is under review. The PSA was approved by the Court on 4/21/20.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 29, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 134 / CR 132 Extension (Hutto Arterial) (P376)	Dannenbaum	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The initial work authorization was submitted to the County for execution on 5/21/20. The scoping meeting was held on 4/7/20. The PSA was executed on 4/7/20.
MoKan (Georgetown Inner Loop to University Boulevard) (P370) (University Boulevard to SH 45) (P380)	CP&Y	Feb 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The CAMPO 2010 Traffic Demand Model License Agreement was approved at Court on 5/19/20. Three weekly meetings have been held to review route options, key intersections, preliminary phases, schedule, typical sections, and initial estimates. CP&Y has prepared and is evaluating preliminary alignments for consideration. A draft spreadsheet with recommended options was submitted on 4/9/20.
Southeast Loop (Corridor E1) (CR 138 to CR 137) (P463)	RTG	Apr 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	RTG submitted a revised work authorization on 5/27/20, and comments were returned on 5/29/20. The PSA was approved at 4/7/20 Commissioners Court Meeting. The scoping meeting was held on 3/25/20.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 112 Widening (FM 1460 / A.W. Grimes to CR 117) (Managed by City of Round Rock) (P377)	RPS	Summer 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Schematic design is underway.
CR 112 Widening (CR 117 to CR 110) (Managed by City of Round Rock) (P378)	HDR	September 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Schematic design is underway.
Old Settlers Boulevard (North Red Bud Lane / CR 122 to CR 110) (Managed by City of Round Rock) (P381)	Aguirre & Fields	2/27/20	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Survey has been completed. Schematic design is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 29, 2020

COUNTYWIDE - COUNTY JUDGE BILL GRAVELL, JR

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Atlas 14 Mapping (P382)	Halff Associates	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The kickoff meeting is scheduled on 6/1/2020. Best available floodplain data was provided to Halff on 5/19/20. The initial work authorization was executed on 4/24/20. A scoping meeting was held on 3/23/20. The PSA was approved at the 3/24/20 Commissioners Court Meeting.
Low Water Crossing Protection (P383)	Edge Engineering	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Edge is analyzing hydraulic models provided to identify locations that overtop in 2yr event, which will be used for rough prioritization and construction cost estimates. Edge determined that the project does not qualify for a TWDB Category 4 grant and is reviewing other potential grant sources. The County provided GIS data and a kickoff meeting was held on 5/21/20. The initial work authorization was executed on 4/13/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed