



**WILLIAMSON COUNTY 2013 PASS THROUGH PROGRAM
DRAFT June 12, 2020**

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010				TBD	Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Extension (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Summer 2020	Utility relocations are ongoing and are tentatively scheduled to completed by the end of June. Spectrum's contractor GTI has completed the splice for the coax cable on the north end of the project. Capital Excavation completed grinding, patching, and rubbing the rail on both sides of the of the bridge and the deck overhang and began patching and rubbing the caps and columns on the bridge. Concrete was formed and poured at the transitions to the inlets on northbound and southbound North Mays from the Paloma intersection to the Chandler Branch Bridge. Driveway #5 was formed and poured. The sidewalks and rails on both sides of the south approach slab of the bridge were formed and poured. The 10' shared use path and curb ramps on the northwest and southwest corners of the North Mays and Future Arterial L intersection were formed and poured. The utility crew began excavating and placing Water Line B on the north end of the project. Excavation for the retaining wall at the detention pond on Parcel 7 continued, and excavation for the detention pond on Parcel 7 began. The riprap for the center median was formed and poured from the north end of the bridge to the north end of the project. The utility crew placed the 24" pipe on Lines 8-06 through 8-11, and curb inlets 8-06, 8-07, 8-10, and 8-11 on the future Oakmont alignment were installed. The fire hydrant at Driveway 5 on the north end of the project was moved.	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	10/14/19	Summer 2020	The Contractor has stated that the signal poles and mast arms are in the final steps before installation and anticipates work on signal installation to start in mid-June. The Contractor moving the walls at Pocono anticipates work to be complete next week. Two (2) property owners on north side of O'Connor are having fence removed and relocated at the request of the County to improve sight distance at the intersection of Pocono Drive.	
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Half Associates	Bridges & Roads	TxDOT	Early 2020	Feb 2020	03/02/20	Summer 2022	Bridges & Roads continued to clear the right of way of existing concrete drives and aprons on the south side of the roadway and on both sides of the railroad tracks. Subcontractor Royal Vista continued trenching and installing the storm sewer pipe and water line pipe on the east end of the project along the north side of the roadway at the old "Wendy's" location.	
Great Oaks Drive Waterline Relocations (P270)	Cobb Fendley	QA Construction	GEC	02/04/20	02/19/20	02/24/20	Summer 2020	BCMUD Waterline: QA Construction completed all excavation for the 42" encasement. Subcontractor Mustang Excavation completed the re-bore and installed the 42" encasement pipe to straight-line grade. The 24" water line was placed into the encasement, and the pressure and chlorination testing was performed on all water lines. The void around the encasement was filled with concrete flowable fill material. Ties were made between the 12" and 24" water lines for BCMUD. Water line connections are scheduled for next week (6/17/20).	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Summer 2021	Due Diligence Investigations To Be Completed: Summer 2020	The design is being modified in order to avoid additional trees on the east side of the Project. A meeting to discuss alternatives with the "Save the Trees" Group was held on 3/30/20; with a follow up meeting held on 5/28/20. A walkthrough of the Project with the Group occurred on 2/1/20. TCEQ approved the Contributing Zone Plan on 12/13/19. All ROW has been acquired.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Summer 2020	Fall 2020	Fall 2020	Fall 2020	Summer 2022	Due Diligence Investigations Completed: 02/04/20	Atmos Gas is relocating on the south side of the creek and has bored their line under the creek for their relocation along the ROW for new gas line. A meeting with the Save The Trees Group was held on 1/21/20 to discuss the Project. The ILAs with BCMUD and FBMUD have been executed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD			N/A		N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Late 2020	Early 2021	Spring 2021	Spring 2021	Fall 2021	Due Diligence Investigations To Be Completed: Spring 2021	The drainage design and utility conflict assessment on the preferred option are advancing. A meeting was held with TxDOT to discuss the Project on 4/20/20. TxDOT will allow the use of Woods Pond pending approval of an agreement between TxDOT, the County, and the City of Austin. A meeting with TxDOT, the City of Austin, and CTRMA to discuss adjacent projects was held on 9/24/19. A meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying for the project is complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2020	Spring 2020	Summer 2020	Summer 2020	Early 2022	Completed: 04/25/19	The design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors			08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.	
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Half Associates / Cox Commercial Construction			01/13/17	07/18/18	10/24/18	Project complete.	
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction			01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.	
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting			02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.	
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal			07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.	
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	N/A	City of Austin / Mastec			08/12/19	Fall 2019	12/10/19	Project complete.	
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	N/A	City of Austin / Mastec			Fall 2019	Fall 2019	12/10/19	Project complete.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	1811-278	K. Friese & Associates / QA Construction			04/15/19	02/04/20	Early 2020	Final balancing change orders are with contractor for approval. Substantially Complete on 2/7/2020.	
Forest North Drainage Improvements Phase 3 (P225) (Design)	K Friese	02/25/20	04/23/20	04/23/20	June 2020	June 2020	Early 2022	Construction funded under 2019 Bond Program	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster tied the steel for the eastbound turn lanes at US 183 southbound, interior lanes at the intersection of Seward Junction southwest and CR 263, and the deceleration and acceleration lanes on the eastbound lanes of Seward Junction Southwest at Tx Materials driveway. Class P concrete was placed. All of the machine placements for Phase I are complete. Type II curb and gutter for the radii at CR 263 intersection was formed and poured. The Contractor formed and hand-poured 6' wide outside shoulder on the westbound side approaching CR 263. The hand placements have begun and will continue over the next couple of weeks to complete the concrete for Ph I. Southeast: Ditch grading and topsoil placement continued along the westbound edge of pavement between the PEC Pond and Channel E and from Channel E towards US 183 northbound along the eastbound roadway. The Contractor formed and hand-poured 10' wide eastbound shoulder sections at Bridge E and F. The continually reinforced concrete pavement was placed for the westbound shoulder and a through lane just east of US 183 northbound. The west half of the PEC driveway was formed, and the concrete was placed. US 183 Crossover: No work was completed in the crossover. PEC Pond: No work was completed in the pond.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Fall 2020	Fall 2020	Fall 2020	Fall 2020	Fall 2021	Due Diligence Investigations To Be Completed: Summer 2020	The TCEQ approved the Contributing Zone Plan (CZP) on 3/16/20. A meeting with the City of Liberty Hill to discuss PEC relocation was held on 2/12/20. PEC is currently designing their relocation to occur on the west side of the Project. Design work within the CapMetro ROW is almost complete. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill has been executed. ROW acquisition is almost complete, with one parcel remaining. Utility coordination with City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	Jan 2021	Jan 2021	Jan 2021	Early 2021	Fall 2021	Due Diligence Investigations To Be Completed: Summer 2020	The TxDOT 60% CADD files were provided on 6/8/2020 for updating the CR 258 plans and ROW acquisition. The test hole data for design changes related to the Enterprise Gas Lines is anticipated on 6/18/20. A project progress meeting was held with ASI on 5/6/20. The draft ROW field notes were submitted on 5/24/20. An Enterprise utility meeting was held on 4/30/20. A City of Georgetown utility meeting was held on 5/6/20. 90% PS&E plan submittal comments were submitted on 4/13/20. 90% PS&E plan submittal submitted on 3/20/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien	N/A	N/A	N/A	Project complete.
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction	12/11/15	01/12/17	Jan 2017	Project complete.
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction	01/04/16	11/20/17	Late 2017	Project complete.
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete.
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	11/25/19	Project complete.
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction	11/02/18	02/04/19	08/29/19	Project complete.
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	Project complete.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	08/14/19	Closeout on the project has begun.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	Project complete.
Lakeline Boulevard Right Turn Lanes (P331)	1809-265	Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	12/02/19	Closeout documents have been received.
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	1811-278	LAN / Champion Site Prep	10/28/18	02/13/20	Early 2020	Work to address punch list items continued. Champion cleaned out sediments from the rock berm at south end of the project and drainage structures at various locations. Erosion control devices in the northbound and the southbound ditches at north of CR 278 were removed. Subcontractor KimTil excavated and installed a concrete cap for the existing water line in the northbound ditch that was too to provide protection to the waterline. Two concrete collars for the water line gate valves on the bike trail were removed and replaced. Subcontractor DIJ repaired the 4" edge line striping at south end of the project and the stop bar at the park exit.
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	1807-252	Freese & Nichols / A Greater Austin Development Co	10/22/18	03/07/20	Early 2020	Contractor is monitoring grass establishment. Aqua America moved the air release valve back away from edge of pavement.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	05/01/19	Late 2020	Dan Williams Construction graded the ditch line for the northbound ramp at CR 143. Subgrade was completed, and flexible base continued to be processed on the southbound ramp north of Ronald Reagan. Subgrade continued to be processed at the southbound ramp, south of Ronald Reagan Boulevard. Subcontractor Austin Traffic Signal drilled and poured drill shafts and began placing conduit for the illumination foundations on the northbound ramp at CR 143. Subcontractor ESSI began installing guard fence on the northbound and southbound ramps at CR 143. Topsoil was placed for the southbound ramp at CR 143.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	06/01/19	Early 2021	Dan Williams completed tying steel and poured concrete for the eastern and western abutments for the new eastbound Ronald Reagan Boulevard bridge and began forming the backwalls. Embankment continued to be laced for the western abutment for the new bridge.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Summer 2020	Joe Bland Subcontractor Bryant & Frey finished the 42" jack and bore under RM 2243 and Joe Bland began installing the 42" RCP line north of RM 2243. Subcontractor Flasher completed Type 1 striping on the project.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	A
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2020	Sep 2020 (TxDOT)	Sep 2020 (TxDOT)	Fall 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion obtained: 6/2/20	An exception to policy letter was sent to TxDOT on 5/26/20 for the existing City of Georgetown's existing 12" water main to remain under a proposed right-turn lane. The WPAP was approved on 5/20/2020. The revised Management Plan was resubmitted to TxDOT on 5/7/20. City of Georgetown has ordered power poles and is awaiting delivery to begin utility relocation. A TCEQ intake meeting was held 3/5/20; TCEQ submittal determined to be administratively complete 3/23/20.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Summer 2021	N/A		N/A		Due Diligence Investigations To Be Completed: Spring 2021	Virtual meetings were held with individual impacted property owners in April and May. The team is currently assessing alternative alignments. Meetings with the City of Jarrell were held on 6/5/20 and 3/6/20. A Public Involvement meeting was held 3/2/20. A factsheet and Public Involvement Plan have been finalized.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Fall 2020	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/07/16	Cobb Fendley provided a list of prioritized ROW parcels needed to expedite electric utility relocations. The GEC coordinated with the County for disposal of spoils from approximately 21 utility investigation test holes at the County's maintenance facility. Review comments for the proposed Bridgehaven Section 1 subdivision were provided to the County on 5/22/20. Steger Bizzell has begun updating the final plans to current criteria. A development agreement was approved at Commissioners Court 3/31/20. As of 6/9/2020, 32 of 36 ROW parcel acquisition contracts are closed/pending closing, 2 are awaiting appraisal updates (Wicker 5&6), 2 are proceeding to condemnation (19-Page, 38-Will). Utility Coordination with Gateway School, Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum (formerly Time Warner), MCI (Verizon Business), and Frontier Communications is underway.
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	Late 2020	Early 2021	Early 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: Late 2020	The ROW maps were submitted on 5/27/2020 and comments were provided on 6/5/2020. The final schematic was submitted on 5/27/20. Schematic comments were submitted on 4/23/20. A final progress meeting was held on 4/17/20. Schematics for Ultimate and Interim design were submitted on 4/2/20 and comments were sent out on 4/23/20. A project progress meeting was held on 3/30/20. A project status meeting was held on 2/28/20 to discuss SH 29 Direct Connectors.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
RM 2243 Realignment (183A to Southwest Bypass) CSJ: 2103-01-038 (P326)	BGE	Jan 2020	TBD			TBD		Due Diligence Investigations To Be Completed: Summer 2021	A meeting was held with LCRA to discuss utility conflicts on 6/3/20. A meeting was held with a developer on 5/22/20. A meeting was held with the City of Georgetown on 5/6/20. A draft schematic of the Raider Way overpass and direct connectors for the Ronald Reagan interchange is being developed. The preliminary schematic design of 3 lanes for RM 2243 from CR 176 to Southwest Bypass was sent to Developer on 4/22/20 with no comment. A meeting was held with the City of Georgetown, TxDOT, and a developer on 3/23/20. A meeting with the City of Leander and a developer was held on 3/2/20. Meeting with a developer was held on 2/28/20. A meeting was held with the City of Leander on 1/31/20.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.			Jun 2015	05/15/16	06/10/16	Project complete.	
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting			05/06/16	08/05/16	10/17/16	Project complete.	
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete			07/05/16	08/29/16	09/08/16	Project complete.	
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete			07/05/16	08/29/16	09/08/16	Project complete.	
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster			06/04/17	07/07/17	07/07/17	Project complete.	
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction			6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.	
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction			01/12/18	04/14/18	06/12/18	Project complete.	
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster			08/31/17	09/25/18	Early 2020	Contractor has completed the punch list items. A walkthrough is being scheduled.	
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors			09/28/17	12/21/18	12/21/19	A Certificate of Completion was issued. A change order is being prepared for the additional work.	
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	N/A	Lochner / Capital Excavation			10/01/18	12/06/19	12/21/19	Project complete.	
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	1803-219	HDR / James Construction Group			09/24/18	01/31/20	Spring 2020	James Construction monitored the vegetation strip along the ROW for grass growth. The signals were put in system on 5/25/20. Subcontractor Bartlett Tree Services removed the tree protection.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Fall 2020	James Construction continued to install the water line. Spoils material was hauled from the water line installation to behind the curb. Topsoil was placed behind curb from University Boulevard to Builders 1st. The first and second lifts of flexible base were placed, processed and compacted between DeSoto Loop North and DeSoto Loop south and from Culvert B to DeSoto Loop south. Subcontractor Texas Materials primed, chip sealed and placed Type B Asphalt from south of Culvert C to north of CR 112. Subcontractor R.S.I. installed rock filter dams on the north and south side of Culvert E and placed metal beam guard fence from Culvert C to CR 112. The ditch on the east side was excavated to Culvert B. The ditch was excavated from DeSoto Loop south to over Enterprise gas line. The 18" reinforced concrete pipe and safety end treatment were removed on the north side of DeSoto Loop south.	
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	James Construction	GEC	11/05/19	Spring 2020	Spring 2020	Fall 2021	A preconstruction meeting was held on 5/21/20. Oncor's subcontractor Volt continued installing power poles on the east side of the right of way.	
Oak Bluff and Greenfield Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Smith Contracting	CORR	01/07/20	02/03/20	02/10/20	Summer 2020	Smith Contracting completed tying steel and forming the walls for Junction Box A and poured concrete for those walls. The Contractor continued tying steel and forming the walls for Junction Box B. The contractor continued placing topsoil on the slopes of the drainage channel. CR 123 was paved and opened it to traffic at noon on 6/4/20. The bottoms of Junction Boxes A and B were formed and poured.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD			N/A		Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Late 2020 Categorical Exclusion To Be Completed: Late 2020	A coordination meeting was held with utility stakeholders on 6/4/20. A meeting was held with the City of Taylor on 5/19/20 to discuss utility conflicts. Preliminary field notes began to be received on 4/29/20; and appraisals are underway. Comments on the 60% Submittal Package were sent on 4/22/20.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Early 2021			N/A		Due Diligence Investigations To Be Completed: TBD	One design alternative was eliminated due to a fatal flaw in the ramps. Reviewed comments on updates to the 3 alternative routes were provided on 6/3/2020. A progress meeting was held on 4/22/2020 & the three alternatives were updated to reflect comments regarding the location of the ultimate configuration of ramps.
FM 3349 / US 79 Interchange CSJ: 0204-02-034 (P332)	HDR	Aug 2019	Late 2020	Spring 2022	Spring 2022	Spring 2022	Late 2023	Due Diligence Investigations To Be Completed: Late 2020	Jurisdictional Waters Survey Completed 6/1/2020. Preparing UPRR coordination exhibits. Utility conflict matrix prepared on 5/8/2020. Comments provided for the ultimate and interim schematic submittal 5/14/2020, including a conceptual traffic control plan layout, cost estimate, traffic report. ROW Acquisition is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2020	Spring 2021	Spring 2021	Summer 2021	Fall 2022	To Be Completed: Summer 2020	ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. MOU on TxDOT ROW is being prepared by TxDOT. The 90% PS&E is being progressed. CAMPO funding was acquired for 70% of the construction costs and the Advanced Funding Agreement has been executed. The initial environmental scoping forms have been approved by TxDOT and a public meeting will be scheduled.
University Boulevard (Chandler Road) Expansion (FM 1460 to SH 130) CSJ: 0914-05-193 (Managed by City of Round Rock) (P327)	SLG	Mar 2019	TBD			TBD		Completed: TBD	An ILA with the City of Round Rock was approved at the 5/5/20 Commissioners Court Meeting. A Notice of Opportunity to Comment was sent out to adjacent property owners and elected officials with comments returned on 4/14/20. A virtual open house was put online 4/14/20. The final NOC report was turned into TxDOT on 5/8/20. This is the final step in the environmental clearance for the project. Additional comments are being incorporated into the final comment document. Following the completion of the comment report, all environmental matters should be completed and resolved. Final comments from TxDOT are being addressed and final PS&E will be submitted to TxDOT in June. The City is working with TxDOT to move the letting of the project up to October 2020.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete.	
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco			01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.	
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting			12/18/17	12/03/18	03/19/19	Project complete.	
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction			12/08/17	03/27/19	09/04/19	Project complete. Warranty expires 9/4/21.	
SH 130 Traffic Study (P302)	N/A	HDR			N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 CORRIDOR PROGRAM
DRAFT June 12, 2020**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (Design) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	Design is funded by General Fund, remainder of activities are funded through the 2019 Road Bond. Refer to 2019 Road Bond Precinct 1 Summary for updates.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	Summer 2020	N/A		N/A		Due Diligence Investigations To Be Completed: TBD	Updates to the schematic are underway. An email update will be issued once schematic is finalized. A memo outlining two alternatives to address development along the corridor was received 4/6/20, comments were returned on 4/27/20, and the final memo was resubmitted on 5/5/20.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) CSJ: 0337-02-050; 0440-05-011 (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: July 2020	Jonah WSC requested the County obtain a waterline easement on Jonah's behalf near CR106. The project manual is being prepared. 90% PS&E review comments were issued on 6/3/20. TxDOT provided Bridge inventory #'s (PSN/NBI) for the one on-system and two off-system bridges. Atkins is determining if additional ROW is needed near SH 29 to eliminate guardrails. Responses to TxDOT 60% PS&E review comments were received on 5/18/20 and a comment resolution meeting was held with TxDOT on 5/26/20. Utility coordination meeting was held on 5/7/20 with Jonah Water. Additional environmental field work began on 4/6/20. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County, that is under review by the City. As of 6/9/20, 8 ROW contracts are closed/pending closing, 4 have approved condemnation resolutions - with pending lawsuits, 4 are under negotiations, and 2 (COG & GISD) will be donated.
Southeast Loop E1 (SH 130 to US 79) (Schematic & Planning) (P463)	JMT / BGE	Jan 2018	Apr 2020	TBD		TBD		Due Diligence Investigations To Be Completed: TBD	The interim and ultimate schematics were reviewed and comments provided on 5/8/20. A revised interim schematic submittal was received 4/3/20. Historic Resources Survey submittal was received on 3/27/20 and reviewed with no comments. The wetland and water resources report submittal was received on 3/17/20 and reviewed with no comments. A project status meeting was held 2/11/20 with JMT. To date, 5 ROW contracts have closed and 17 contracts are under negotiations/appraisals.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS			
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION				
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI	N/A	N/A	N/A	Project complete.			
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay	N/A	N/A	N/A	Project complete.			

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 1 - COMMISSIONER TERRY COOK

PROJECTS BIDDING / CONTRACTING	ENGINEER	ADV. BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH		
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	05/05/20	Early 2020	Spring 2020	Spring 2021	Due Diligence Investigations Completed: Summer 2018	DeNucci Constructors began potholing the COA water lines at various locations in the Braes Valley Zone. The COA 8" water line installation began on Braes Valley Street in the Braes Valley Zone. Subcontractor Fuquay installed various erosion control measures. Time charges for this project begin on 6/11/20.
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Late 2020	Early 2021	Spring 2021	Spring 2021	Fall 2021	Due Diligence Investigations To Be Completed: Spring 2021	Refer to 2013 Road Bond Precinct 1 Summary for updates.
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	The Local On System Agreement (LOSA) request was submitted to TxDOT on 6/5/20 for interim signal improvements at the Sam Bass Road/FM 1431 intersection. K. Friese is evaluating a new shared-use path alignment at Walsh Trail around water feature entry monument and evaluating an alignment adjustment at Great Oaks to determine impacts to BCMUD water feature-sign and nearby properties. Additional surveying is underway for Parcels 55 (septic) 56, and 57. The second round of dye testing at Tonkawa / Krienke Spring has been delayed until mid-June. A meeting with the City of Round Rock was held 3/12/20 to discuss a proposed 48" waterline. Comments were issued 3/10/20 on a revised 60% PS&E submittal. A constructability review meeting was held 2/12/20. TxDOT has reviewed the traffic signal modifications at RM 1431. ROW acquisition is underway. Commissioner has approved design of temporary signals at 1431 and Sam Bass.
Wyoming Springs Intersection Improvements (At Smyers Lane) (P339)	HNTB	Feb 2020	Summer 2020	Summer 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2020	WPAP application is being finalized and submitted this week. Final design plans are being updated to accommodate required BMP's for the WPAP and will be finalized for review this week.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Wyoming Springs Extension (Brightwater Boulevard/Creek Bend to Sam Bass Road) (Managed by the City of Round Rock) (P341)	Halff	8/22/2019	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	Schematic is ready for public meeting. Consultant has also provided an acceptable design for the bridge structures over Brushy Creek and Dry Fork Creek. The City is working to schedule both a virtual and in person public meeting for later July or early August. The preliminary drainage report is under review by the city.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Refer to 2013 Road Bond Precinct 3 Summary for updates.
Hero Way (RM 2243) (US 183A to Southwest Bypass) (P326)	BGE	Jan 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: Summer 2021	Refer to 2013 Road Bond Precinct 3 Summary for updates.
Bagdad Road/CR 279 (Loop 332 to CR 281/Leander City Limits) (P343)	Binkley & Barfield (BBI)	May 2020	July 2021	Fall 2021	Fall 2021	Late 2021	TBD	Due Diligence Investigations To Be Completed: Fall 2021	A QA/QC plan was submitted on 6/8/2020 and is under review. The Design Summary Form was submitted on 6/3/2020 and is under review. Right of entry is ongoing, with coordination through Commissioners office. A kick off meeting was held on 5/15/20.
Corridor I2 (Burnet County Line to US 183) (P344)	K Friese & Associates	May 2020	Jan 2022	Not Applicable				Due Diligence Investigations To Be Completed: N/A	The initial work authorization was approved on 5/19/20, and the kick off meeting is being scheduled. A scoping meeting was held on 2/21/20.
Liberty Hill (SH 29) Bypass (RM 1869 to CR 279) (P346)	LJA	May 2020	Nov 2020	Dec 2020	Dec 2020	Early 2021	TBD	Due Diligence Investigations To Be Completed: Dec 2020	A QA/QC plan was submitted on 6/5/2020 and is under review. The ROW acquisition database is currently updated with the Liberty Hill Bypass project. A schematic memo was submitted on 5/28/20 and comments were provided 6/4/2020. A kickoff meeting was held on 5/12/20.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Toro Grande Boulevard Extension (Whitestone Boulevard to Parmer Lane) (P347)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Engineer Selection Underway.
Whitestone Boulevard Widening (Bagdad Road to Anderson Mill Road) (Managed by City of Cedar Park) (P348)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
Brushy Creek Road Widening (Ranch Trails to Arrowhead Trails) (Managed by City of Cedar Park) (P349)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
Long Run Road (CR 214 to CR 258) (Managed by City of Liberty Hill) (P350)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Westinghouse Road / CR 111 / CR 105 (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/7/16	Refer to 2013 Road Bond Precinct 3 Summary for updates.
Southeast Inner Loop Extension (Corridor C) (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	Refer to Corridor Program Summary for updates.
Southwest Bypass Extension (SH 29 to Wolf Ranch Parkway) (P352)	LJA	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	LJA submitted a draft work authorization on 6/5/20, and it is under review by the GEC. The ILA was submitted to the City of Georgetown on 6/3/20. The scoping meeting is held on 6/1/20.
CR 245 (North of RM 2338 to Ronald Reagan Boulevard) (P353)	Bridgefarmer	May 2020	Feb 2021	Feb 2021	Mar 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: Feb 2021	A QA/QC plan was submitted on 6/1/2020 and is under review. A coordination meeting with City of Georgetown was held on 6/4/20. A geotechnical boring plan was submitted on 5/28/20 and approved on 6/1/20. A kickoff meeting was held on 5/14/20.
Ronald Reagan Boulevard at Silver Spur Boulevard (P354)	WSB Engineering	April 2020	Sept 2020	Oct 2020	Oct 2020	Oct 2020	Early 2021	Due Diligence Investigations To Be Completed: TBD	A coordination meeting with City of Georgetown was held on 6/4/20. The draft traffic signal and safety improvement report was received on 5/15/20 and comments were provided on 6/1/2020.
Ronald Reagan Boulevard at Sun City Boulevard (P357)	WSB Engineering	April 2020	Sept 2020	Oct 2020	Oct 2020	Oct 2020	Early 2021	Due Diligence Investigations To Be Completed: TBD	A coordination meeting with City of Georgetown was held on 6/4/20. The draft traffic signal and safety improvement report was received on 5/15/20 and comments were provided on 6/1/2020.
SH 195 at Ronald Reagan Boulevard (P358)	WGI	May 2020	May 2021	Summer 2021	Summer 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: Spring 2021	A kick off meeting was held 5/20/20. The GEC began coordination with TxDOT to get required agreements in place, and TxDOT determined that an AFA will be required for the project.
Bud Stockton Extension (CR 305 to FM 487) (P307)	Pape-Dawson	June 2020	Summer 2021	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: Summer 2021	The work authorization was submitted for execution on 6/9/20. A meeting was held with the City of Jarrell on 5/18/20. A scoping meeting was held on 5/8/20.
Corridor E5 (Ronald Reagan Extension / Corridor D to IH 35 / CR 305) (P360)	American Structure Point	May 2020	Spring 2020	N/A				Due Diligence Investigations To Be Completed: TBD	The preliminary alignment alternatives exhibit was submitted on 6/8/20, and is currently under review. A kick off meeting was held on 5/7/20.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Corridor I1 (FM 3405) (US 183 to Ronald Reagan Boulevard) (P361)	Atkins	May 2020	Dec 2021	Not Applicable				Due Diligence Investigations To Be Completed: TBD	Atkins submitted their QA/QC Plan on 6/1/20. A kickoff meeting was held on 5/20/20.
CR 110 North (CR 107 to Patriot Way / Sam Houston Avenue) (P362)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Funding to acquire ROW is available. Review of previously prepared ROW and drainage easement field notes is underway. One ROW contract was approved by the Court on 4/7/20.
CR 314 Safety Improvements (IH 35 Northbound Frontage Road to East of CR 3001) (P364)	Seiler Lankes Group (SLG)	May 2020	Spring 2021	Summer 2021	Summer 2021	TBD	TBD	Due Diligence Investigations To Be Completed: Summer 2021	A meeting was held with the City of Jarrell on 6/5/20. A kickoff meeting was held on 6/3/20.
CR 332 Realignment (South of FM 487 to North of CR 313) (P366)	Seiler Lankes Group (SLG)	May 2020	Spring 2021	Summer 2021	Summer 2021	TBD	TBD	Due Diligence Investigations To Be Completed: Summer 2021	A meeting was held with the City of Jarrell on 6/5/20. A kickoff meeting was held on 6/3/20.
RM 2243 (Ronald Reagan Boulevard to Southwest Bypass) (P367)	BGE	Jan 2020	TBD	TBD				Due Diligence Investigations To Be Completed: Summer 2021	Refer to 2013 Road Bond Precinct 3 Summary for updates.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 366 (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Late 2020 Categorical Exclusion To Be Completed: Late 2020	Refer to 2013 Road Bond Precinct 4 Summary for updates.
FM 3349/US 79 Interchange (US 79 to CR 404) (P332)	HDR	Aug 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	Refer to 2013 Road Bond Precinct 4 Summary for updates.
Bartlett Street Project (P369)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Coordination is underway with the City of Bartlett regarding the project scope. The PSA was executed on 5/5/20.
Davilla Culvert Replacement (P486)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Draft work authorization is under review. A scoping meeting was held on 5/12/20. The PSA was executed on 5/5/20.
Coupland Street Project (P373)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Draft work authorization is under review. A scoping meeting was held on 5/13/20. The PSA was executed on 5/5/20.
Thrall Street Project (P374)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Draft work authorization is under review. A scoping meeting was held on 5/12/20. The PSA was executed on 5/5/20.
CR 129 (South of Brushy Creek to North of South County Line) (P375)	Garver	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Work Authorization was executed on 6/4/20. A scoping meeting was held on 5/4/20. The PSA was approved by the Court on 4/21/20.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 134 / CR 132 Extension (Hutto Arterial) (P376)	Dannenbaum	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A project kickoff meeting was held on 6/11/20. Work authorization executed 5/28/20.
MoKan (Georgetown Inner Loop to University Boulevard) (P370) (University Boulevard to SH 45) (P380)	CP&Y	Feb 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	CP&Y continues to develop alternate routes outside the Mokan ROW for evaluation. The CAMPO 2010 Traffic Demand Model License Agreement was approved at Court on 5/19/20. Four weekly meetings have been held to review route options, key intersections, preliminary phases, schedule, typical sections, and initial estimates. CP&Y has prepared and is evaluating preliminary alignments for consideration. A draft spreadsheet with recommended options was submitted on 4/9/20.
Southeast Loop (Corridor E1) (CR 138 to CR 137) (P463)	RTG	Apr 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Work Authorization awaiting execution. A scoping meeting was held on 4/25/20. The PSA was approved at 4/7/20 Commissioners Court Meeting.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 112 Widening (FM 1460 / A.W. Grimes to CR 117) (Managed by City of Round Rock) (P377)	RPS	Summer 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Schematic design is underway.
CR 112 Widening (CR 117 to CR 110) (Managed by City of Round Rock) (P378)	HDR	September 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Schematic design is underway.
Old Settlers Boulevard (North Red Bud Lane / CR 122 to CR 110) (Managed by City of Round Rock) (P381)	Aguirre & Fields	2/27/20	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Survey has been completed. Schematic design is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

COUNTYWIDE - COUNTY JUDGE BILL GRAVELL, JR

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Atlas 14 Mapping (P382)	Half Associates	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A stakeholder meeting was held on 6/9/2020. The kickoff meeting was held on 6/1/2020. Best available floodplain data was provided on 5/19/20.
Low Water Crossing Protection (P383)	Edge Engineering	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Analysis determined that the project does not qualify for a TWDB Category 4. Edge is currently reviewing other potential grant sources. County GIS data was provided on 5/21/20. A kickoff meeting was held on 5/21/20.