



WILLIAMSON COUNTY 2013 PASS THROUGH PROGRAM
DRAFT June 12, 2020

PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010				TBD	Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	PROGRESS - ACTION ITEMS - REMARKS	
IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road			10/29/07	08/26/08	06/02/09	Project complete.	
US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans			07/23/08	08/07/10	07/11/11	Project complete.	
US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter			01/27/09	05/02/11	05/29/12	Project complete.	
US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming			09/13/10	05/24/12	01/04/13	Project complete.	
RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland			09/28/10	07/12/12	02/25/13	Project complete.	
US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams			12/21/09	04/06/12	03/19/13	Project complete.	
IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith			04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT July 2, 2020**

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
North Mays Extension (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Fall 2020	Utility relocations are ongoing and are tentatively scheduled to be completed by the middle of July. The southern portion of Driveway #2 was formed and poured. Subcontractor ESSI installed the guard fence on the north and south ends of the bridge. Capital Excavation completed patching and rubbing the caps and columns on the Chandler Branch Bridge. Concrete forming and pouring was completed for the Bridge center median. Subcontractor Capstar Electric drilled holes and placed illumination foundations in the center median on the north and south ends of the project. Topsoil was placed and fine-graded on northbound North Mays from Future Arterial L to the north end of the project. Water Line B was connected to the existing City of Round Rock water line, and it is now in service. The utility crew excavated, placed, and backfilled Storm Trooper #8 on the north end of the project. Embankment was placed for northbound and southbound North Mays on the north end of the project. Excavation for the future Oakmont Drive alignment continued. The utility crew also placed 24" pipe on the north end of the project.	
O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	09/30/20	Fall 2020	Work schedule was accepted on 6/30/19 which indicates construction complete by mid-October. Utility "one-call" marking is complete. Perimeter barricades were set on 6/29/19. Electronic CMS were changed to reflect on-going Signal Work/Use caution. Electronic changeable message boards were set up to provide advance notification to drivers.	
RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Half Associates	Bridges & Roads	TxDOT	Early 2020	Feb 2020	03/02/20	Summer 2022	Bridges & Roads continued to clear the right of way of existing concrete drives and aprons on the south side of the roadway and west of the railroad tracks. Excavation began for Detour #1, between Chisolm Trail and the southbound I-35 frontage road. Subcontractor Royal Vista continued trenching and installing the storm sewer pipe and water line pipe on the east end of the project along the north side of the roadway near the old "Wendy's" location and across from the high school. The bore pit was excavated for the storm sewer crossing of 620 near Round Rock High School along south right of way. Work to begin on Chisolm Trail Roadwork and box culvert crossing with roadway closed for 18 days beginning on July 13th (to be completed prior to the High School opening).	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Summer 2021	Due Diligence Investigations To Be Completed: Summer 2020	The design is being modified in order to avoid additional trees on the east side of the Project. A meeting to discuss alternatives with the "Save the Trees" Group was held on 3/30/20; with a follow up meeting held on 5/28/20. A walkthrough of the Project with the Group occurred on 2/1/20. TCEQ approved the Contributing Zone Plan on 12/13/19. All ROW has been acquired.
Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Summer 2020	Fall 2020	Fall 2020	Fall 2020	Summer 2022	Due Diligence Investigations Completed: 02/04/20	One of the two grading easements closed and funded. Atmos Gas is relocating east of Great Oaks Drive. A meeting with the Save The Trees Group was held on 1/21/20 to discuss the Project. The ILAs with BCMUD and FBMUD have been executed.
IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD			N/A		N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Late 2020	Early 2021	Spring 2021	Spring 2021	Fall 2021	Due Diligence Investigations To Be Completed: Spring 2021	The drainage design and utility conflict assessment on the preferred option are advancing. A meeting was held with TxDOT to discuss the Project on 4/20/20. TxDOT will allow the use of Woods Pond pending approval of an agreement between TxDOT, the County, and the City of Austin. A meeting with TxDOT, the City of Austin, and CTRMA to discuss adjacent projects was held on 9/24/19. A meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying for the project is complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT July 2, 2020**

PRECINCT 1 - COMMISSIONER TERRY COOK

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2020	Summer 2020	Summer 2020	Summer 2020	Early 2022	Completed: 04/25/19	The design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
		START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION					
Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors			08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.	
Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction			11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.	
RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Half Associates / Cox Commercial Construction			01/13/17	07/18/18	10/24/18	Project complete.	
O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction			01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.	
Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting			02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.	
Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal			07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.	
Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	N/A	City of Austin / Mastec			08/12/19	Fall 2019	12/10/19	Project complete.	
Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	N/A	City of Austin / Mastec			Fall 2019	Fall 2019	12/10/19	Project complete.	
Forest North Drainage Improvements - Anderson Mill Zone (P225)	1811-278	K. Friese & Associates / QA Construction			04/15/19	02/04/20	Early 2020	Final balancing change orders are with contractor for approval. Substantially Complete on 2/7/2020.	
Forest North Drainage Improvements Phase 3 (P225) (Design)	N/A	K.Friese			4/23/20	June 2020	Early 2022	Construction funded under 2019 Bond Program	
Great Oaks Drive Waterline Relocations (P270)	09/19/08	Cobb Fendley / QA Construction			02/24/20	06/18/20	Summer 2020	QA Construction continued repairing the sidewalk on the northwest corner of Great Oaks Drive and Brushy Creek Road. Topsoil began to be placed around the sidewalk from Great Oaks Drive to the west, where the new sidewalk ties into the existing sidewalk. The water line connections for the BCMUD 6", 12" and 24" water lines were completed. After completion of the water line connections, concrete thrust blocks were poured, and the abandoned pipe was pressure grouted. The work pits were backfilled. The Trail Crossing at Great Oaks Drive is scheduled to be opened by Friday (7/3/20).	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster continued spreading topsoil at various locations in eastbound and westbound ditches, and backfilling along edges of driveways. The south halves of Driveways #1 and #3 were poured, completing the Driveways. All of the concrete was placed at Driveway #2. Driveway #4 was formed and poured. Subcontractor Texas Materials paved the 2nd lift of 3" Type B Hot Mix for the westbound to eastbound transition near CR 263. Medians between eastbound and westbound SJSW at CR263 intersection were backfilled. Placement of eastbound pavement tie-in at southbound US-183 was completed. Southeast: Excavation for Channel E at the upstream side of the Bridge E was completed. The forming of westbound middle through lane began at the approaching northbound US 183. Subcontractor Texas Materials paved the construction detour for Phase 1 Step 2 between existing CR259 and Bridge F. Subcontractor Penhall finished saw cutting concrete pavement that needs to be removed and replaced at the proposed CR 259/CR 266 intersection. US 183 Crossover: No work in the crossover. PEC Pond: No work in the pond.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Fall 2020	Fall 2020	Fall 2020	Fall 2020	Fall 2021	Due Diligence Investigations To Be Completed: Summer 2020	Minor modifications are being made to the drainage design to avoid AT&T relocations and to the Sundance Ranch entrance. The TCEQ approved the Contributing Zone Plan (CZP) on 3/16/20. A meeting with the City of Liberty Hill to discuss PEC relocation was held on 2/12/20. PEC is currently designing their relocation to occur on the west side of the Project. Design work within the CapMetro ROW is almost complete. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill has been executed. ROW acquisition is complete. Utility coordination with City of Georgetown is ongoing.
CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	Jan 2021	Jan 2021	Jan 2021	Early 2021	Fall 2021	Due Diligence Investigations To Be Completed: Summer 2020	A coordination meeting was held on 6/29/20 with TxDOT to confirm no ROW was required for the right turn lane. The TxDOT 60% CADD files were provided on 6/8/2020 for updating the CR 258 plans. The test hole data for design changes related to the Enterprise Gas Lines is anticipated on 7/3/20. An Enterprise utility meeting was held on 4/30/20. A City of Georgetown utility meeting was held on 5/6/20. 90% PS&E plan submittal comments were submitted on 4/13/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien	N/A	N/A	N/A	Project complete.
Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction	12/11/15	01/12/17	Jan 2017	Project complete.
Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction	01/04/16	11/20/17	Late 2017	Project complete.
CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete.
CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	11/25/19	Project complete.
Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction	11/02/18	02/04/19	08/29/19	Project complete.
Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	Project complete.
SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	08/14/19	Closeout on the project has begun.
Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	Project complete.
Lakeline Boulevard Right Turn Lanes (P331)	1809-265	Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	12/02/19	Closeout documents have been received.
Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	1811-278	LAN / Champion Site Prep	10/28/18	02/13/20	Early 2020	Punchlist work completed, awaiting grass growth to remove erosion control devices. Champion Site Prep continued watering the re-seeded areas throughout the project. Subcontractor BMP hydro-seeded southeast end of the project and bare areas inside the park. The Bike trail passed an ADA inspection on Thursday (6/25/20), the project is awaiting inspection report from RAS (Registered Accessibility Specialist).
San Gabriel Ranch Road Bridge at Lackey Creek (P439)	1807-252	Freese & Nichols / A Greater Austin Development Co	10/22/18	03/07/20	Early 2020	Awaiting grass growth. Construction debris and trash were picked up. Greater Austin is going to re-seed the job, date not yet announced.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	05/01/19	Late 2020	Dan Williams began placing and processing flexible base at the southbound ramp, south of Ronald Reagan Boulevard. Grading of the ditch line began for the same area. The final lift of asphalt was placed on the northbound and southbound ramps at the Bud Stockton overpass. Subcontractor Flasher striped the northbound ramp at CR 143. Subcontractor ESSI completed installing guard fence on the northbound and southbound ramps at CR 143. This completed 4 of 7 ramps and allowed detour off of mainlanes to hang beams on Ronald Reagan Project.	
Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	06/01/19	Early 2021	Dan Williams placed the bridge beams for the new eastbound Ronald Reagan Bridge. Forms were set for the new eastbound Ronald Reagan bridge. The abutments and backwalls were patched and rubbed for the east and west abutments of the new eastbound Ronald Reagan bridge.	
CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Summer 2020	No work performed this week. SUP construction will begin once CO is finalized.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	A
		START	FINISH			START	FINISH		
SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2020	Sep 2020 (TxDOT)	Sep 2020 (TxDOT)	Fall 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion obtained: 6/2/20	Unintech submitted revised management plan sheets and the construction schedule to TxDOT on 6/26/20. The Peterson Parcel 3 ROW was staked on 6/24/20. COG-GUS and PEC are coordinating a cost sharing agreement for utility construction on SH 29. The exception to policy letter for the COG 12" waterline to remain within proposed ROW under a right turn lane was approved by TxDOT on 6/12/20, submitted to TxDOT on 5/26/20. The WPAP was approved by TCEQ on 5/20/2020. City of Georgetown has ordered power poles and is awaiting delivery to begin utility relocation.
Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Half Associates	Jun 2018	Summer 2021					Due Diligence Investigations To Be Completed: Spring 2021	In person meetings with small groups of property owners were held on 6/29/20, with additional meetings scheduled throughout July. Half has developed alternative alignments. Virtual meetings were held with individual impacted property owners in April and May. The team is currently assessing alternative alignments. Meetings with the City of Jarrell were held on 6/5/20 and 3/6/20. A Public Involvement meeting was held 3/2/20. A factsheet and Public Involvement Plan have been finalized.
CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Fall 2020	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/07/16	On 6/26/20 Cobb Fendley submitted a proposal to redesign the Gateway School forcemain. The GEC field-verified fence relocations along CR 111 on 6/12/20 to determine which ones need to be relocated and have livestock on them. Cobb Fendley provided a list of prioritized ROW parcels needed to expedite electric utility relocations on 6/4/20. A meeting was held with the developer of the Westinghouse Mansions project on 6/18/20 to coordinate construction of CR111 near CR110 with their development. Review comments for the proposed Bridgehaven Section 1 subdivision were provided to the County on 5/22/20. Steger Bizzell has begun updating the final plans to current criteria. A development agreement was approved at Commissioners Court 3/31/20. As of 6/9/2020, 38 of 42 ROW parcel acquisition contracts are closed/pending closing, 2 are awaiting appraisal updates (Wicker 5&6), 2 are proceeding to condemnation (19-Page, 38-Will). Utility Coordination with Gateway School, Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum (formerly Time Warner), MCI (Verizon Business), and Frontier Communications is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	Late 2020	Early 2021	Early 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: Late 2020	The engineer submitted a draft work authorization on 6/26/20 for PS&E and it is under review. The ROW maps and property owner impacts were sent to Commissioners on 5/27/20. The ROW maps were submitted on 5/27/2020 and comments were provided on 6/5/2020. The final schematic was submitted on 5/27/20.
RM 2243 Realignment (183A to Southwest Bypass) CSJ: 2103-01-038 (P326)	BGE	Jan 2020	TBD			TBD		Due Diligence Investigations To Be Completed: Summer 2021	A meeting was held with a developer on 6/24/20. A meeting was held with LCRA to discuss utility conflicts on 6/3/20. A meeting was held with a developer on 5/22/20. A meeting was held with the City of Georgetown on 5/6/20. BGE has developed a preliminary schematic design of 3 lanes for RM 2243 from CR 176 to Southwest Bypass, which has been approved by the adjacent developer and is being used by Sheets and Crossfield to begin the acquisition process for associated ROW. BGE is has also developed a preliminary schematic of the eastern portion of the corridor including the Raider Way interchange and direct connectors for the Ronald Reagan interchange and it is currently under review. A meeting was held with the City of Georgetown, TxDOT, and a developer on 3/23/20. A meeting with the City of Leander and a developer was held on 3/2/20.



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Early 2020	Contractor has completed the punch list items. A walkthrough is being scheduled.
Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	12/21/19	A Certificate of Completion was issued. A change order is being prepared for the additional work.
CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	N/A	Lochner / Capital Excavation	10/01/18	12/06/19	12/21/19	Project complete.
Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	1803-219	HDR / James Construction Group	09/24/18	01/31/20	Spring 2020	James Construction monitored the vegetation strip along the ROW for grass growth. The signals were put in system on 5/25/20. Subcontractor Bartlett Tree Services removed the tree protection.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS	
						START	FINISH		
CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Fall 2020	James Construction continued to install the water line. Topsoil was placed at CR 112 and from CR 112 to Culvert C. The roadway was excavated 9" below the bottom of pavement. Lifts of Type B asphalt were placed and compacted and covered with flexible base to transition from DeSoto Loop North and South to existing roadway. The ditch was graded on the west side from DeSoto Loop north to DeSoto Loop south. The clay subgrade was over-excavated by 1', compacted and replaced with good material at DeSoto Loop South - north side and DeSoto Loop North - south side. Subcontractor Texas Materials primed and placed Type D Asphalt from University Boulevard to the north end of the project, CR 107, transition, Builders First driveway and from University Boulevard to Culvert F.	
CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	James Construction	GEC	11/05/19	Spring 2020	Spring 2020	Fall 2021	Oncor's subcontractor Volt continued installing power poles on the east side of the right of way. Ground breaking was held on 6/29/20.	
Oak Bluff and Greenfield Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Smith Contracting	CORR	01/07/20	02/03/20	02/10/20	Summer 2020	Smith Contracting poured concrete for the top for Junction Box A. The existing 72" pipe at Junction Box A was demolished and tied steel was completed for the top of Junction Box A. The Contractor continued tying steel and forming for the top of junction box B. The southern outfall was formed for the culvert at CR 123.	
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD			N/A		Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Late 2020 Categorical Exclusion To Be Completed: Late 2020	Met with a property owner to discuss the project on 6/12/20. A coordination meeting was held with utility stakeholders on 6/4/20. A meeting was held with the City of Taylor on 5/19/20 to discuss utility conflicts. Preliminary field notes began to be received on 4/29/20; and appraisals are underway. Comments on the 60% Submittal Package were sent on 4/22/20.
Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Early 2021			N/A		Due Diligence Investigations To Be Completed: TBD	An updated ramping configuration was received on 6/16/2020. A meeting was held to discuss public involvement plan on 6/9/2020. A meeting was held to review updates to the 3 alternative routes on 6/3/2020. A progress meeting was held on 4/22/2020 and the three alternatives were updated with ultimate ramps.
FM 3349 / US 79 Interchange CSJ: 0204-02-034 (P332)	HDR	Aug 2019	Summer 2020			N/A		Due Diligence Investigations To Be Completed: Late 2020	A utility coordination meeting was held on 6/26/2020. Ongoing weekly design coordination meetings are being held leading up to final schematic. Jurisdictional Waters Survey was completed 6/1/2020, updated on 6/23/2020 per new USACE rules and an additional site visit. The UPRR coordination exhibits are being prepared. Utility conflict matrix was prepared on 5/8/2020. Review comments for the ultimate and interim schematic submittal, including a conceptual traffic control plan layout, cost estimate, traffic report was sent on 5/14/2020. ROW Acquisition is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2020	Spring 2021	Spring 2021	Summer 2021	Fall 2022	To Be Completed: Summer 2020	ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. MOU on TxDOT ROW is being prepared by TxDOT. The 90% PS&E is being progressed. CAMPO funding was acquired for 70% of the construction costs and the Advanced Funding Agreement has been executed. The initial environmental scoping forms have been approved by TxDOT and a public meeting will be scheduled.
University Boulevard (Chandler Road) Expansion (FM 1460 to SH 130) CSJ: 0914-05-193 (Managed by City of Round Rock) (P327)	SLG	Mar 2019	June 2020	TBD	TBD	January 2021	Spring 2022	Completed: TBD	Final PS&E was submitted to TxDOT on 6/26/20. The review of plans by Seminole Gas Company is ongoing. An ILA with the City of Round Rock was approved at the 5/5/20 Commissioners Court Meeting. A Notice of Opportunity to Comment was sent out to adjacent property owners and elected officials with comments returned on 4/14/20. A virtual open house was put online 4/14/20. The final NOC report was turned into TxDOT on 5/8/20. This is the final step in the environmental clearance for the project. Additional comments are being incorporated into the final comment document. Following the completion of the comment report, all environmental matters should be completed and resolved. The City is working with TxDOT to move the letting of the project up to October 2020.
ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR			CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS	
					START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION		
East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction			05/12/16	11/11/16	12/22/16	Project complete.	
CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco			01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.	
Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting			12/18/17	12/03/18	03/19/19	Project complete.	
CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction			12/08/17	03/27/19	09/04/19	Project complete. Warranty expires 9/4/21.	
SH 130 Traffic Study (P302)	N/A	HDR			N/A	N/A	N/A	Project complete.	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2013 CORRIDOR PROGRAM
DRAFT June 12, 2020**

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (Design) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	Design is funded by General Fund, remainder of activities are funded through the 2019 Road Bond. Refer to 2019 Road Bond Precinct 1 Summary for updates.
F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	Summer 2020			N/A		Due Diligence Investigations To Be Completed: TBD	On 6/24/20, CP&Y submitted revised schematics, drainage report, and cost estimate that reflect the Liberty Hill 90 development. TxDOT provided an update to CAMPO funded projects on Hwy 183, first segment of center turn lane from Live Oak Dr. to CR 212 will let in late June 2020, with later phases in late 2021. A memo outlining two alternatives to address development along the corridor was received 4/6/20, comments were returned on 4/27/20, and the final memo was resubmitted on 5/5/20.
C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) CSJ: 0337-02-050; 0440-05-011 (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: July 2020	A design review meeting was held on 6/25/20 with TxDOT to reduce or eliminate ROW needed on SH 29 for turn lanes. The project construction manual and other associated forms were submitted to TxDOT on 6/25/20. Atkins is prepared a ROW exhibit for the Carlton, Parcel 10 ROW showing driveway access and the nearby proposed culvert. 90% PS&E were submitted to TxDOT on 6/9/20. TxDOT issued environmental clearance (CE Determination) on 6/12/20 for the SH 130 Bridge and SH 29 at CR 106, along with TPWD's concurrence email, dated 5/29/20. Jonah WSC requested the County obtain a waterline easement on Jonah's behalf near CR106. 90% PS&E review comments were issued on 6/3/20. TxDOT provided Bridge inventory #'s (PSN/NBI) for the one on-system and two off-system bridges. Additional environmental field work began on 4/6/20. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County, that is under review by the City. As of 6/17/20, 9 ROW contracts are closed/pending closing approval, 4 have approved condemnation resolutions - with pending lawsuits/pending commissioner court approval, 4 have received appraisals, and 4 (COG & GISD) will be donated and one is on hold (Davis-P15, Part 2).
Southeast Loop E1 (SH 130 to US 79) (Schematic & Planning) (P463)	JMT / BGE	Jan 2018	Aug 2020			TBD		Due Diligence Investigations To Be Completed: Aug 2020	Updated schematics were provided on 6/22/2020. Archeological Report and Historic Report were submitted to THC on 6/19/2020 and have a 30 day review period. A response to comments on the Interim and Ultimate Schematics was received on 6/1/2020. ROW acquisition for the Phase 1 effort: 26 Parcels to be acquired, 7 contracts have closed, and 19 contracts are under negotiations/appraisals.
COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS			
			START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION				
A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI	N/A	N/A	N/A	Project complete.			
E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay	N/A	N/A	N/A	Project complete.			

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 1 - COMMISSIONER TERRY COOK

PROJECTS BIDDING / CONTRACTING	ENGINEER	ADV. BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
						START	FINISH		
Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	05/05/20	Early 2020	Spring 2020	Spring 2021	Due Diligence Investigations Completed: Summer 2018	DeNucci Constructors installed the COA 8" water line on Braes Valley Street and on Perthshire St in the Braes Valley Zone. The Contractor installed numerous COA 2" service lines on Braes Valley Street and Perthshire Street in the Braes Valley Zone.
ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Late 2020	Early 2021	Spring 2021	Spring 2021	Fall 2021	Due Diligence Investigations To Be Completed: Spring 2021	The drainage design and utility conflict assessment on the preferred option are advancing. A meeting was held with TxDOT to discuss the Project on 4/20/20. TxDOT will allow the use of Woods Pond pending approval of an agreement between TxDOT, the County, and the City of Austin. A meeting with TxDOT, the City of Austin, and CTRMA to discuss adjacent projects was held on 9/24/19. A meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying for the project is complete.
H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	A coordination meeting was held on 6/25/20 with the CORR's design consultant for their 48" water transmission main. They provided a layout exhibit, estimate (\$8.8M), and a design schedule. The next temporary traffic signal submittal (90% PSE) is scheduled for 7/17/20. A meeting was held on 6/25/20 to identify improvements that would improve downstream drainage along Tonkawa Trail and surrounding homes. The Conceptual Layout for 3 temporary traffic signals was submitted on 6/15/20, review comments were provided on 6/19/20. The CSJ Application and Local On System Agreement (LOSA) request was submitted to TxDOT on 6/5/20 and 6/22/20 for interim signal improvements at the Sam Bass Road/FM 1431 intersection. The second round of dye testing at Tonkawa / Krienke Spring has been rescheduled for the second week of July due to Covid-19 travel restrictions. TxDOT has reviewed the traffic signal modifications at RM 1431. ROW acquisition is underway for approximately 45 parcels initial offers made to 20 property owners. Commissioner has approved design of temporary signals at 1431 and Sam Bass.
Wyoming Springs Intersection Improvements (At Smyers Lane) (P339)	HNTB	Feb 2020	Summer 2020	Summer 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2020	WPAP application is being finalized and submitted to CORR for review next week. Final design plans are being updated to accommodate required BMP's for the WPAP and will be finalized for review by CORR next week.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Wyoming Springs Extension (Brightwater Boulevard/Creek Bend to Sam Bass Road) (Managed by the City of Round Rock) (P341)	Half	8/22/2019	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	Schematic is ready for public meeting. Consultant has also provided an acceptable design for the bridge structures over Brushy Creek and Dry Fork Creek. The virtual and in person public meeting is tentatively scheduled for 8/4/20 at the Fern Bluff Community Center. The consultant is addressing comments from the preliminary drainage report.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Refer to 2013 Road Bond Precinct 3 Summary for updates.
Hero Way (RM 2243) (US 183A to Southwest Bypass) (P326)	BGE	Jan 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: Summer 2021	Refer to 2013 Road Bond Precinct 3 Summary for updates.
Bagdad Road/CR 279 (Loop 332 to CR 281/Leander City Limits) (P343)	Binkley & Barfield (BBI)	May 2020	July 2021	Fall 2021	Fall 2021	Late 2021	TBD	Due Diligence Investigations To Be Completed: Fall 2021	A QA/QC plan has been approved. The Design Summary Form resubmitted on 6/22/20 and is under review. Right of entry is ongoing. A kick off meeting was held on 5/15/20.
Corridor I2 (Burnet County Line to US 183) (P344)	K Friese & Associates	June 2020	Jan 2022	Not Applicable				Due Diligence Investigations To Be Completed: N/A	A meeting is was held 6/30/20 to coordinate I1 and I2 connections at Hwy 183. A meeting was held on 6/25/20 with Burnet Co. officials to discuss the preliminary alignment of I2, west of Hwy 183 and north of CR 274. A kick-off meeting was held on 6/18/20.
Liberty Hill (SH 29) Bypass (RM 1869 to CR 279) (P346)	LJA	May 2020	Nov 2020	Dec 2020	Dec 2020	Early 2021	TBD	Due Diligence Investigations To Be Completed: Dec 2020	A project meeting regarding impact of the Navigable water rule change was held on 7/1/20. A QA/QC plan was approved. Right of entry is ongoing. A schematic memo was submitted on 5/28/20 and comments were provided 6/4/2020.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Toro Grande Boulevard Extension (Whitestone Boulevard to Parmer Lane) (P347)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Engineer Selection Underway.
Whitestone Boulevard Widening (Bagdad Road to Anderson Mill Road) (Managed by City of Cedar Park) (P348)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
Brushy Creek Road Widening (Ranch Trails to Arrowhead Trails) (Managed by City of Cedar Park) (P349)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
Long Run Road (CR 214 to CR 258) (Managed by City of Liberty Hill) (P350)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Westinghouse Road / CR 111 / CR 105 (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/7/16	Refer to 2013 Road Bond Precinct 3 Summary for updates.
Southeast Inner Loop Extension (Corridor C) (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	Refer to Corridor Program Summary for updates.
Southwest Bypass Extension (SH 29 to Wolf Ranch Parkway) (P352)	LJA	July 2020	Dec 2020	Jan 2020	Feb 2021	TBD	TBD	Due Diligence Investigations To Be Completed: Feb 2021	A kickoff meeting is tentatively scheduled for 7/10/20. LJA submitted their partially executed Work Authorization #01 on 6/19/20. The GEC has reviewed and submitted WA#1 for the judge's signature. The ILA was submitted to the City of Georgetown on 6/3/20. The scoping meeting is held on 6/1/20.
CR 245 (North of RM 2338 to Ronald Reagan Boulevard) (P353)	Bridgefarmer	May 2020	Feb 2021	Feb 2021	Mar 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: Feb 2021	A QA/QC plan was approved. A coordination meeting with City of Georgetown was held on 6/4/20. A geotechnical boring plan was submitted on 5/28/20 and approved on 6/1/20. A kickoff meeting was held on 5/14/20.
Ronald Reagan Boulevard at Silver Spur Boulevard (P354)	WSB Engineering	April 2020	Sept 2020	Oct 2020	Oct 2020	Oct 2020	Early 2021	Due Diligence Investigations To Be Completed: TBD	The final traffic signal and safety improvement report was received on 6/23/20. A coordination meeting with City of Georgetown was held on 6/4/20. The draft traffic signal and safety improvement report was received on 5/15/20 and comments were provided on 6/1/2020.
Ronald Reagan Boulevard at Sun City Boulevard (P357)	WSB Engineering	April 2020	Sept 2020	Oct 2020	Oct 2020	Oct 2020	Early 2021	Due Diligence Investigations To Be Completed: TBD	The final traffic signal and safety improvement report was received on 6/23/20. A coordination meeting with City of Georgetown was held on 6/4/20. The draft traffic signal and safety improvement report was received on 5/15/20 and comments were provided on 6/1/2020.
SH 195 at Ronald Reagan Boulevard (P358)	WGI	May 2020	May 2021	Summer 2021	Summer 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: Spring 2021	A concept layout is anticipated to be submitted on 7/10/20. A kick off meeting was held 5/20/20. The GEC began coordination with TxDOT to get required agreements in place, and TxDOT determined that an AFA will be required for the project.
Bud Stockton Extension (CR 305 to FM 487) (P307)	Pape-Dawson	June 2020	Summer 2021	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: Summer 2021	The kick-off meeting was held on 6/18/20. The initial work authorization was executed on 6/11/20. A meeting was held with the City of Jarrell on 5/18/20. A scoping meeting was held on 5/8/20.
Corridor E5 (Ronald Reagan Extension / Corridor D to IH 35 / CR 305) (P360)	American Structure Point	May 2020	Summer 2021	N/A				Due Diligence Investigations To Be Completed: TBD	The alignment alternatives exhibit was updated to address comments on 6/26/20. A kick off meeting was held on 5/7/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 3 - COMMISSIONER VALERIE COVEY

ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Corridor I1 (FM 3405) (US 183 to Ronald Reagan Boulevard) (P361)	Atkins	May 2020	Dec 2021	Not Applicable				Due Diligence Investigations To Be Completed: N/A	A Corridor I1 & I2 meeting was held on 6/30/20 to coordinate both connections at Hwy 183. I1 is more constrained on the east side of Hwy 183 due to existing development. Atkins submitted their QA/QC Plan on 6/1/20.
CR 110 North (CR 107 to Patriot Way / Sam Houston Avenue) (P362)	Hejl - Lee	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A utility coordination meeting with Jonah WSC was held on 6/29/20 to determine options for grading over the existing 16" waterline on the Anderson Parcel 37. Inland Geodetics is preparing a proposal for field notes and ROW staking. Funding to acquire ROW is available. Review of previously prepared ROW and drainage easement field notes is underway. One ROW contract was approved by the Court on 4/7/20.
CR 314 Safety Improvements (IH 35 Northbound Frontage Road to East of CR 3001) (P364)	Seiler Lankes Group (SLG)	May 2020	Spring 2021	Summer 2021	Summer 2021	TBD	TBD	Due Diligence Investigations To Be Completed: Summer 2021	A meeting was held with the City of Jarrell on 6/5/20. A kickoff meeting was held on 6/3/20.
CR 332 Realignment (South of FM 487 to North of CR 313) (P366)	Seiler Lankes Group (SLG)	May 2020	Spring 2021	Summer 2021	Summer 2021	TBD	TBD	Due Diligence Investigations To Be Completed: Summer 2021	A meeting was held with the City of Jarrell on 6/5/20. A kickoff meeting was held on 6/3/20.
RM 2243 (Ronald Reagan Boulevard to Southwest Bypass) (P367)	BGE	Jan 2020	TBD	TBD				Due Diligence Investigations To Be Completed: Summer 2021	Refer to 2013 Road Bond Precinct 3 Summary for updates.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 366 (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Late 2020 Categorical Exclusion To Be Completed: Late 2020	Refer to 2013 Road Bond Precinct 4 Summary for updates.
FM 3349/US 79 Interchange (US 79 to CR 404) (P332)	HDR	Summer 2020	Summer 2021	Summer 2021	Summer 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	Refer to 2013 Road Bond Precinct 4 Summary for updates.
Coupland Street Project (P373)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A draft WA was received 5/28/2020 and is under review. A scoping meeting was held on 5/13/2020. The PSA was approved at 5/5/2020 Commissioners Court Meeting.
Bartlett Street Project (P369)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Scope of project is under review. The PSA was executed on 5/5/20.
Davilla Culvert Replacement (P486)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A draft WA was received on 6/9/2020 and is under review. A scoping meeting was held on 5/12/2020. The PSA was approved at 5/5/2020 Commissioners Court Meeting.
Thrall Street Project (P374)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A draft WA was received on 6/9/2020 and is under review. A scoping meeting was held on 5/12/2020. The PSA was approved at 5/5/2020 Commissioners Court Meeting.
CR 129 (South of Brushy Creek to North of South County Line) (P375)	Garver	June 2020	Dec 2020	Feb 2021	March 2021	May 2021	Dec 2021	Due Diligence Investigations To Be Completed: Fall 2021	ROE forms received on 6/24/2020 are under review. A kickoff meeting was held for PS&E on 6/18/2020. A public involvement plan was initiated on 6/2/2020. A draft WA was received on 5/29/2020 and is under review. A scoping meeting was held on 5/4/2020. The PSA was approved at 4/23/2020 Commissioners Court Meeting.



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

PRECINCT 4 - COMMISSIONER RUSS BOLES

ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 134 / CR 132 Extension (Hutto Arterial) (P376)	Dannenbaum	June 2020	May 2021			N/A		Due Diligence Investigations To Be Completed: Spring 2021	The QAQC plan was received 6/29/2020. A kickoff meeting was held for route studies on 6/11/2020. The WA was executed on 6/1/2020. A public involvement plan was initiated on 5/28/2020.
MoKan (Georgetown Inner Loop to University Boulevard) (P370) (University Boulevard to SH 45) (P380)	CP&Y	Feb 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	CP&Y submitted a draft supplemental work authorization on 6/18/20 and is under review by GEC. CP&Y has developed a map of proposed alignments, a traffic generators map, draft presentation slides, and updated cost estimates on 8 Mokan options and alternatives on 6/25/20 and 6/26/20. ATG continues to conduct traffic analysis for the alignments along Mokan and other alternate routes. The CAMPO 2010 Traffic Demand Model License Agreement was approved at Court on 5/19/20. Approximately six weekly meetings have been held to review route options, key intersections, preliminary phases, schedule, typical sections, and initial estimates.
Southeast Loop (Corridor E1) (CR 138 to CR 137) (P463)	RTG	June 2020	Jan 2021	Feb 2021	Feb 2021	Mar 2021	Summer 2022	Due Diligence Investigations To Be Completed: TBD	Utility coordination meeting held on 6/26/2020. A kickoff meeting was held for PS&E on 6/17/2020.
ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
CR 112 Widening (FM 1460 / A.W. Grimes to CR 117) (Managed by City of Round Rock) (P377)	RPS	Spring 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Schematic design is underway.
CR 112 Widening (CR 117 to CR 110) (Managed by City of Round Rock) (P378)	HDR	Spring 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Schematic design is underway.
Old Settlers Boulevard (North Red Bud Lane / CR 122 to CR 110) (Managed by City of Round Rock) (P381)	Aguirre & Fields	2/27/20	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Survey has been completed. Schematic design is underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed



**WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
DRAFT June 12, 2020**

COUNTYWIDE - COUNTY JUDGE BILL GRAVELL, JR

ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
		START	FINISH			START	FINISH		
Atlas 14 Mapping (P382)	Half Associates	April 2020	TBD			N/A		N/A	The CBDGMIT grant application and schedule are under review. An abridged application for TXWDB Flood Insurance Funding was submitted on 6/15/2020. A stakeholder meeting was held on 6/9/2020.
Low Water Crossing Protection (P383)	Edge Engineering	April 2020	TBD			N/A		N/A	The CBDGMIT grant application and schedule are under review. A cost estimate for base station and various early flood warning devices provided on 6/30/2020. It was determined that Williamson County does not qualify for a TWDB Category 4 grant based upon current criteria.