WILLIAMSON COUNTY 2013 PASS THROUGH PROGRAM

May 1, 2020

	PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	FM 1660 (CR 134 to CR 101) Schematic & ENV Clearance CSJ: 1566-01-009, etc. (P122)	Cobb, Fendley & Assoc.	12/13/05	Schematic Complete Dec 2010	TBD				Env Assessment FONSI Approval Date: TBD Public Hearing Date: TBD	A meeting with the City of Hutto was held 9/27/18 to discuss the current project status. A meeting was held on 1/21/14 to discuss pursuit of an alternate alignment. Revisions for FHWA comments began, including coordination with local entities and have been put on hold due to the Hutto MegaSite Development. A new Work Authorization was executed to address additional effort of addressing FHWA comments and additional required public meeting. Received comments from FHWA on 11/8/12. The revised environmental document was submitted to TxDOT on 9/7/12, and TxDOT submitted to FHWA on 10/4/12. The EA has been approved by SHPO and on 5/16/12 written notification was received of THC clearance of the archeology. Tribal clearance was received on 2/9/12. Received TxDOT Division approval of the schematic for further processing on 12/15/10.

	COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
2	IH-35 at SH 29 Turnarounds CSJ: 0015-08-122	07WC513	HNTB Corporation / PBS&J / Austin Bridge & Road	10/29/07	08/26/08	06/02/09	Project complete.
	US 79 Section 5b (FM 1063 to Milam County Line) CSJ: 0204-04-042	08WC607	LAN / Huitt-Zollars / JC Evans	07/23/08	08/07/10	07/11/11	Project complete.
3	US 79, Section 5a (E. Taylor to FM 1063) CSJ: 0204-04-040	08WC619	Jacobs Carter Burgess / Huitt-Zollars / Hunter	01/27/09	05/02/11	05/29/12	Project complete.
	US 79, Section 3 (E. Hutto to CR 402) CSJ: 0204-02-027	10WC817	Klotz / Raba Kistner / JD Ramming	09/13/10	05/24/12	01/04/13	Project complete.
4	RM 2338 (FM 3405 to Reagan Blvd.) CSJ: 2211-01-023	09WC722A	Steger Bizzell / Atkins / Joe Bland	09/28/10	07/12/12	02/25/13	Project complete.
	US 183 (San Gabriel River to SH 29) CSJ: 0151-04-063	09WC720	Dannenbaum / HDR / Dan Williams	12/21/09	04/06/12	03/19/13	Project complete.
5	IH-35 Northbound Ramps and Frontage Road (Westinghouse Rd to SH 29) CSJ: 0015-08-128, etc. IH-35 Northbound Frontage Road Driveway (P162)	13IFB00108 1510-019	HNTB / HDR / Hunter HNTB / Smith	04/01/13	11/9/15 3/11/16	07/01/16 04/04/16	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

	ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION START	CONSTRUCTION FINISH	PROGRESS - ACTION ITEMS - REMARKS
1	North Mays Extension (Paloma Drive to Oakmont Drive) (P224)	LJA	Capital Excavation	GEC	12/04/18	01/18/19	01/28/19	Summer 2020	Utility relocations are ongoing. AT&T has completed the copper splice at the north end of the project and should be cleared once the splice holes are filled in and the aerial lines are removed. Spectrum's contractor GTI is scheduled to be clear by the middle of May on the south end of the project. The south approach slab for the Chandler Branch Bridge (Bridge) was formed and poured. Cleaning of construction material off the bridge deck began. The 2nd and 3rd lifts of flexible base on the Type C embankment were placed, from the south end of the Chandler Branch Bridge to the North Mays and Paloma Drive intersection. The bridge rail was formed and poured for the southbound side of the Bridge for Spans 8 & 9 and for the northbound side of the Bridge for Span 10 and the north approach slab. Subcontractor Capstar began drilling holes for illumination foundations from Bridge to the north end of the project and continued installing electrical conduit north of the bridge to future Arterial L. Subcontractor Lone Star Paving placed the second lift of asphalt on both northbound and southbound North Mays, north of the Bridge.
2	O'Connor Drive Traffic Signals (Morgan Hill, Great Oaks, and Liberty Walk Intersections) (P329)	Kimley-Horn	Champion Infrastructure	GEC	09/17/19	10/14/19	10/14/19	Summer 2020	The Contractor has stated that the signal poles and mast arms are in the final steps before installation and anticipates work on signal installation to start in early May. The Regional Habitat Conservation Plan (RHCP) application was approved at Court on 4/21/20. Submittals for traffic signal poles were approved and signal poles were ordered by the Contractor on 10/14/19. ROW acquisition for the parcels at Pocono is almost complete with 4 out of 4 parcels closing.
3	RM 620 at Railroad/Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive) (Managed by TxDOT) (P264)	Halff Associates	Bridges & Roads	TxDOT	Early 2020	Feb 2020	03/02/20	Summer 2022	The 12" water line pipe was connected to the existing pipe near the Car Wash. Bridges & Roads began clearing the right of way north of RM 620 on the west end of the project. Demolition of the concrete building foundations continued on the south side of RM 620 near the railroad tracks. The Contractor continued to clear the right of way in various locations of the project. Subcontractor Royal Vista continued to excavate and install storm sewer pipe west of the railroad tracks along the north side of roadway. Previously unknown utility conflicts are hindering progress.
4	Great Oaks Drive Waterline Relocations (P270)	Cobb Fendley	QA Construction	GEC	02/04/20	02/19/20	02/24/20	Spring 2020	Brushy Creek MUD Water Line: QA Construction completed installation of the 12" and 24" water line pipe on both ends of the creek and completed chlorination and pressure testing on the new lines. The water connections on the north end have been completed and backfilled and graded. Water connections on the south end were scheduled but had to be cancelled due to ground water draining from the inside of the encasement. Crews began excavating the south end of the pipe to investigate the leak. Subcontractor Mendez Excavating completed the Bore (1) for the BCMUD 24" and 12" water lines and encasements on the south side of the creek. Installation of the 6" BCMUD water line, located along Brushy Creek Road, was completed. Fern Bluff MUD Water Line: Bore (2) was completed for the 12" Fern Bluff WL east of Great Oaks. QA Construction completed installation of the 12" water line pipe up to the bore pit and backfilled the bore pit east of Great Oaks. Excavation continued on the west end of the line to expose the end of the encasement pipe. Atmos Gas contractor continued to trench for installation of the new gas line. Contractor for Atmos Gas line relocation potholed tie-in points along Great Oaks for new gas line. Subcontractor Town Lake Construction installed materials to prevent bats from roosting under the bridge over Brushy Creek.

	PROJECTS BIDDING / CONTRACTING	ENGINEER	ADV. BEGINS	BID LETTING	BID AWARD	ANTICIPATED N.T.P.	ESTIMATED CONST. SCHEDULE START	ESTIMATED CONST. SCHEDULE FINISH	PROGRESS - ACTION ITEMS - REMARKS
5	Forest North Drainage Improvements Phase 3 (P225)	K Friese	02/25/20	04/23/20	04/23/20	June 2020	June 2020	Early 2022	The construction solicitation advertisement with bid opening was completed on 4/28/20. A Work Authorization and supplemental to PSA for Construction Phased Services and ROW Staking is awaiting execution. A supplemental to WA#1 was executed on 4/9/20. A Prebid meeting was held on 3/11/20. RHCP was approved at Commissioners Court approval on 3/3/20. City of Austin Water relocation plans for design changes were submitted on 2/14/20. All easements (8 of 8) have closed.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
6	Hairy Man Road / Brushy Creek Road Safety Improvements (Brushy Bend to Sam Bass Road) (P284)	Atkins	Oct 2014	Spring 2020	Summer 2020	Summer 2020	Summer 2020	Spring 2021	Due Diligence Investigations Completed: 02/04/20	A meeting to discuss alternatives with the "Save the Trees" Group was held on 3/30/20; with follow up meeting anticipated for early May. A walkthrough of the Project with the Group occurred on 2/1/20. TCEQ approved the Contributing Zone Plan on 12/13/19. BCMUD ILA and FBMUD ILA have been executed. All ROW has been acquired.
7	Great Oaks Drive Bridge at Brushy Creek (P270)	PE Structural Consultants	Feb 2014	Spring 2020	Summer 2020	Fall 2020	Fall 2020	Summer 2022	Due Diligence Investigations To Be Completed: Spring 2020	Atmos Gas has begun to bore their line under the creek for their relocation along the ROW and potholed the tie-in points along Great Oaks for new gas line. The Water Pollution Abatement Plan (WPAP) was approved by TCEQ on 2/20/20. Regional Habitat Conservation Plan (RHCP) application was approved on 2/4/20. Comments on the 100% PS&E submittal were sent on 2/14/20. A meeting with the Save The Trees Group was held on 1/21/20 to discuss the Project. BCMUD ILA and FBMUD ILA have been executed.
8	IH 35 Corridor Operational Analysis (SH 45 to RM 1431) CSJ: 0015-09-167 (P258)	HDR	Aug 2013	TBD	N/A				N/A	HDR is working on vehicular and freight traffic connectivity to IH-35. HDR continues incorporating planned roadway improvements into the traffic model for establishing a full build-out scenario. HDR completed initial development of the discrete choice tour-based truck trip model and began comparative evaluation of the modeling process.
9	Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Late 2020	Early 2021	Spring 2021	Spring 2021	Fall 2021	Due Diligence Investigations To Be Completed: TBD	Held a meeting with TxDOT to discuss the Project on 4/20/20. TxDOT will allow the use of Woods Pond pending approval of an agreement between TxDOT, the County, and the City of Austin. Drainage design on preferred option is advancing. A meeting with TxDOT, City of Austin, and CTRMA to discuss adjacent projects was held 9/24/19. Meeting with the TxDOT Georgetown Area Office was held on 8/7/19 to discuss CTRMA's adjacent 183N Project. Surveying is complete.

	ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
10	University Boulevard Widening (IH 35 to Sunrise Road) (Managed by the City of Round Rock) (P227)	JMT	Late 2013	Summer 2020	Spring 2020	Summer 2020	Summer 2020	Early 2022	Completed: 04/25/19	Design and ROW acquisition is complete. Utility coordination relocation efforts are ongoing.
11	Wyoming Springs (Managed by the City of Round Rock) (PXXX)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

	ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
12	Forest North Drainage Improvements Phase 2 (P225)	1604-068	K Friese / DeNucci Constructors	08/01/16	10/18/17	11/02/17	Project complete. Warranty expires 11/1/19.
13	Pearson Ranch Road (South of Avery Ranch Blvd to SH 45 ROW) (P221)	1607-102	Cunningham Allen / Jimmy Evans Construction	11/18/16	10/13/17	11/27/17	Project complete. Warranty expires 11/27/19.
14	RM 620 Phase 2 (Wyoming Springs to Deep Wood Drive) CSJ: 0683-01-090 (P235)	1608-108	Halff Associates / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete.
15	O'Connor Drive North of RM 620 Traffic Study and Safety Improvements (P281)	1608-108	Atkins / Cox Commercial Construction	01/13/17	07/18/18	10/24/18	Project complete. TxDOT has reviewed and accepted the project.
16	Neenah Avenue Widening (Olive Hill Drive to 0.5 mile east of Olive Hill Drive)	1710-194	Stantec Consulting Services, Inc./ MA Smith Contracting	02/05/18	12/04/18	06/05/19	Project Complete. Warranty expires 6/4/21.
17	Neenah Avenue and Pearson Ranch Road Traffic Signal (P221)	1804-222	Kimley-Horn / Austin Traffic Signal	07/20/18	01/29/19	04/17/19	Project Complete. Warranty expires 4/16/21.
18	Pearson Ranch Road & Iveans Way Pedestrian Crossing (P221)	N/A	City of Austin / Mastec	08/12/19	Fall 2019	12/10/19	Project complete.
19	Pearson Ranch Road at Avery Ranch Boulevard Traffic Signal (Managed by the City of Austin) (P221)	N/A	City of Austin / Mastec	Fall 2019	Fall 2019	12/10/19	Project complete.
20	Forest North Drainage Improvements - Anderson Mill Zone (P225)	1811-278	K. Friese & Associates / QA Construction	04/15/19	02/04/20	Early 2020	Final balancing change orders are with contractor for approval. Substantially Complete on 2/7/2020.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

	ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION START	CONSTRUCTION FINISH	PROGRESS - ACTION ITEMS - REMARKS
1	Seward Junction Improvements Seward Junction Southeast (US 183 at CR 259 to SH 29 at CR 266) (P271) Seward Junction Southwest (SH 29 at CR 213 to US 183 at CR 259) (P274) US 183 at Seward Junction South CSJ: 0151-04-070	K Friese / Aguirre & Fields	Jordan Foster	GEC	03/05/19	04/22/19	05/02/19	Late 2020	Southwest: Jordan Foster completed the placement of the concrete pavement for the thru lanes and the center turn lane in Phase 1. (Turn lanes, US 183 tie-in, and intersection placements remain) The Contractor installed the multi tie bars, building the header forms, and cleaning the surface off for the steel to be tied. A dirt crew fine graded the final course of flexible base for CR 213 and westbound SH 29 widening. Subcontractor Tx Materials placed the prime coat and the Ty B hot mix asphalt on CR 213 and the SH 29 Widening. CR 213 will be reopened by COB Friday (5/7/20). The edge of the new hot mix asphalt was shouldered up and topsoil placed. Subcontractor Penhall continued profile grinding in the center turn lane adjacent to the westbound lane. Subcontractor GK Construction continued to tie steel from US 183 southbound, heading west. Ditch excavation and grading continued along the SH 29 westbound widening; the excess material was hauled to the Tx Materials berm. Backfilling and shaping the ditch along the east side of the concrete paving continued. Southeast: Subcontractor GK Construction continued tying steel for concrete pavement on CR 266 from SH 29 south and on the proposed CR 259 from CR 266 to existing CR 259 at PEC's driveway. The concrete pavement was placed for the southbound lane on CR 266 from south of SH 29 to the south end of the project. The Contractor graded, formed, and placed concrete for the riprap at the upstream end of Structure D at the northeast corner of US 183 northbound and CR 259. US 183 Crossover: The concrete for the 18" 6:1 safety end treatment was formed and placed at the outfall of inlet C.02. PEC Pond: The Contractor finished tying steel, setting forms and placing the concrete for the outlet structure walls and the maintenance ramp into the pond. The Contractor placed the concrete for the splitter box footings. The concrete for the pond ramp entrance wall was formed and placed.

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN START	DESIGN FINISH	BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE START	ESTIMATED CONST. SCHEDULE FINISH	ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
2	CR 200 (CMTA Railroad to CR 201) (P285)	Jones & Carter (O'Brien)	Nov 2014	Summer 2020	Summer 2020	Fall 2020	Fall 2020	Fall 2021	Due Diligence Investigations To Be Completed: Spring 2020	TCEQ approved the Contributing Zone Plan (CZP) on 3/16/20. A meeting with the City of Liberty Hill to discuss PEC relocation was held on 2/12/20. PEC is currently designing their relocation to occur on the west side of the Project. Design work within the CapMetro ROW is almost complete. Comments were issued 5/30/19 on the 100% PS&E submittal that was received 5/15/19. The ILA with the City of Liberty Hill has been executed. ROW acquisition is ongoing. Utility coordination with City of Georgetown is ongoing.
3	CR 258 Extension (US 183 to Sunset Ridge Drive) (P277)	American Structurepoint	July 2019	Jan 2021	Jan 2021	Jan 2021	Early 2021	Fall 2021	Due Diligence Investigations To Be Completed: Summer 2020	A Enterprise utility meeting was held on 4/30/20. A City of Georgetown utility meeting is scheduled on 5/6/20. 90% PS&E plan submittal comments were submitted on 4/13/20. ROW acquisition is ongoing. 90% PS&E plan submittal submitted on 3/20/20.SWCA is currently doing archaeological field work.
4	Ronald Reagan Boulevard/Parmer Lane Express Lane Study (Managed by CTRMA) (P335)	TBD	TBD	TBD	TBD				Completed: TBD	Engineer not yet selected.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

	ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
5	CR 200 Study Study and Schematic (SH 29 to CR 236) (P285)	N/A	O'Brien	N/A	N/A	N/A	Project complete.
6	Little Elm Trail (Lakeline Boulevard to US 183) (Managed by the City of Cedar Park) (P242)	N/A	CP&Y / Patin Construction	12/11/15	01/12/17	Jan 2017	Project complete.
7	Old 2243 (Hero Way West) (Lakeline Boulevard to west of US 183) (Managed by the City of Leander) (P314)	N/A	HDR / Cash Construction	01/04/16	11/20/17	Late 2017	Project complete.
8	CR 258 (Sunset Ridge to Reagan Boulevard) (P256)	1603-062	CEC / Chasco Constructors	6/16/16 (Limited) 7/29/16	07/25/17	01/18/18	Project complete.
9	CR 200 at Bold Sundown Left Turn Lane (P285)	1802-217	O'Brien / Cox Commercial Construction	07/09/18	10/30/18	11/25/19	Project complete.
10	Ronald Reagan at Santa Rita (P328)	1808-256	Williamson County / Joe Bland Construction	11/02/18	02/04/19	08/29/19	Project complete.
11	Anderson Mill Road (Gaspar Bend to RM 1431) (Managed by the City of Cedar Park) (P318)	N/A	Binkley & Barfield / C.C. Carlton Industries	01/09/17	Spring 2019	Spring 2019	Project complete.
12	New Hope Drive (Cottonwood Creek Trail to Ronald Reagan Boulevard) (Managed by the City of Cedar Park) (P282)	N/A	LJA / Smith Contracting	08/23/17	05/31/19	Spring 2019	Project complete.
13	SH 29 Intersection at CR 200 / Loop 332 CSJ: 0151-03-041 (P285)	1805-232	Jones & Carter (O'Brien) / Cox Commercial Construction	12/03/19	07/03/19	08/14/19	Closeout on the project has begun.
14	Bagdad Road North (Collaborative Way to RM 2243) (Managed by the City of Leander) (P317)	N/A	Lochner / Angel Brothers	05/02/17	08/16/19	Aug 2019	Project complete.
15	Lakeline Boulevard Right Turn Lanes (P331)	1809-265	Kimley Horn / M.A. Smith Contracting	01/02/19	08/23/19	12/02/19	Closeout documents have been received.
16	Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road) (P438)	1811-278	LAN / Champion Site Prep	10/28/18	02/13/20	Early 2020	Subcontractor AWP installed one mailbox and installed reflective tapes on sign posts and mailbox posts. Champion removed project perimeter signs and maintained erosion control devices. Subcontractor Metalink finished installing wire fence along south side ROW of the park.
17	San Gabriel Ranch Road Bridge at Lackey Creek (P439)	1807-252	Freese & Nichols / A Greater Austin Development Co	10/22/18	03/07/20	Early 2020	Greater Austin Development stenciled national bridge inventory (NBI) number on bridge beams. Subcontractor Roadway Specialties removed rock berm from downstream of the channel over the past weekend. With the exception of vegetation, the punchlist is complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

	ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION		PROGRESS - ACTION ITEMS - REMARKS
							START	FINISH	
1	Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243) (P243)	HDR	James Construction	GEC	06/19/18	09/24/18	01/31/20	Spring 2020	James Construction monitored the vegetation strip along the ROW for grass growth. A meeting was held with the County to evaluate a boulder berm to be placed transversely across the west ROW at the north end of the southbound mainlane rock pre-split face. The County will place a gap in the boulders and construct a gate for controlled access to the area. Pedernales Electric Corporation (PEC) began installing electric lines from the north limits of the east ROW of Southwest Bypass toward the traffic signals at FM 2243. PEC erected 7 poles. Subcontractor Bartlett Tree Service completed fencing to protect trees from PEC's drilling rig and pole installation for the RM 2243 intersection lights.
2	IH 35 Ramp Reversals and Frontage Road Conversion (FM 972 to CR 312) CSJ: 0015-08-142 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	01/31/19	May 2019	05/01/19	Late 2020	Dan Williams Construction's dirt crew continued processing subgrade for the northbound and southbound ramps, north and south of Ronald Reagan Boulevard. Mow strip placement continued for the metal beam guard fence on southbound ramp at Bud Stockton and the southbound ramp north of CR 143. Riprap placement continued for the southbound ramp and inlets north of CR 143. Processing flexible base continued on the northbound ramp at CR 143. Storm sewer pipe placement began on the northbound ramp and continued on the southbound ramp, north of Ronald Reagan Boulevard. Pipe continued to be placed on the southbound ramp, south of Ronald Reagan Boulevard. Subgrade was worked for the northbound and southbound ramps, south of CR 143. Subcontractor ESSI placed seed and soil retention blanket on the new northbound ramp, north of CR 143. The new vehicle deflection wall was completed for northbound IH 35, under the CR 143 bridge.
3	Ronald Reagan Boulevard at IH 35 Bridge Replacement CSJ: 0015-08-141 (Managed by TxDOT) (P231)	Binkley & Barfield (BBI)	Dan Williams Company	TxDOT	03/28/19	Jun 2019	06/01/19	Early 2021	Dan Williams began working on the columns for the middle bent of the future eastbound Ronald Reagan Bridge. Excavation for the northbound and southbound retaining walls continued. Subcontractor Texas Highway Walls poured leveling pads and set panels on the northbound retaining walls. Texas Highway Walls poured cast-in-place coping on the southbound retaining walls. Subcontractor Austin Traffic Signal began placing conduit between the southbound IH 35 main lanes and frontage road, north of Ronald Reagan. Subcontractor Voges Drilling drilled and poured concrete for the wingwall drill shafts on the east abutment of the new eastbound Ronald Reagan Boulevard Bridge. Subcontractor ESSI placed seed and soil retention blanket on the new eastbound Ronald Reagan Boulevard alignment.
4	CR 176 at RM 2243 Intersection (Safety Improvements) (P241)	WSB (formerly Rogers Design Services)	Joe Bland Construction	GEC	03/26/19	07/26/19	08/05/19	Spring 2020	Right of entry given to perform drainage work north of RM 2243; currently coordinating with Developer's contractor. Joe Bland shouldered up topsoil along west side edge of pavement and performed general site clean-up. Reinforced concrete pipes for Culvert 1 across RM 2243 were delivered and stored on the job. Subcontractor Flasher installed small signs throughout the project, paint striping, pavement markers and hand-work striping (words/ arrows/ median noses). Thermoplastic striping has begun on the hand work but not on the lane lines. Texas Curb Cut installed a driveway curb-cut near the south end of the project, as requested by the County. Subcontractor Tx Materials placed the TY D hot mix asphalt on the ROW and on RM 2243. The RM 2243 eastbound lane was milled and TY D asphalt placed.

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
5	SH 29 at DB Wood Intersection Improvements CSJ: 0337-01-043 (P237)	Unintech	Jan 2015	Spring 2020	**Sep 2020** (TxDOT)	**Sep 202**0 (TxDOT)	Fall 2020 (TxDOT)	Summer 2021 (TxDOT)	Categorical Exclusion To Be Completed: Spring 2020	A revised management plan was submitted to TxDOT 4/10/20. City of Georgetown has ordered power poles and is awaiting delivery to begin utility relocation. A TCEQ intake meeting was held 3/5/20; TCEQ submittal determined to be administratively complete 3/23/20. A meeting with TxDOT was held 12/10/19. The Biological Opinion was received from TxDOT 11/5/19. A meeting with the City of Georgetown was held 4/9/19 to discuss the waterline relocation.
6	Ronald Reagan Boulevard Extension (Planning) (IH 35 to SH 95) (P238)	Halff Associates	Jun 2018	Late 2020	N/A				Due Diligence Investigations To Be Completed: TBD	Held virtual meeting with individual impacted property owner on 4/24/20. Currently scheduling other meetings for impacted individual property owners for early May. A meeting with the City of Jarrell was held on 3/6/20. A Public Involvement meeting was held 3/2/20. A factsheet and Public Involvement Plan have been finalized.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

HNTB

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

	ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
7	CR 111 / CR 105 (Westinghouse) (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Fall 2020	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/07/16	Three (3) ROW Contracts were approved at 4/7/20 Commissioners Court Meeting. A conference call with Gateway School was held 4/7/20 to discuss a force main relocation. A development agreement was approved at Commissioners Court 3/31/20. A meeting with the City of Georgetown was held 2/27/20 to discuss utility relocations. A meeting with the City of Georgetown was held 2/6/20 to discuss plan updates. A meeting with Steger Bizzell was held 1/23/20 to discuss updates to the plans prior to letting. To date, 22 out of 37 parcel acquisition contracts have closed, 5 contracts are pending closing, 2 parcels have been dedicated by plat, 1 parcel by development agreement, 8 contracts are under negotiations. Utility Coordination with Atmos, City of Georgetown Water and Wastewater, Jonah Water, Level 3, Oncor, SuddenLink, Spectrum, MCI (Verizon Business), and Frontier Communications is underway.
8	Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	Late 2020	Early 2020	Early 2020	Summer 2021	TBD	Due Diligence Investigations To Be Completed: TBD	Working on the draft work authorization and a contract amendment for PS&E services. Schematic comments were submitted on 4/23/20. Anticipate a final schematic in early May 2020. A final progress meeting was held on 4/17/20. Schematics for Ultimate and Interim design were submitted on 4/2/20 and comments were sent out on 4/23/20. A project progress meeting was held on 3/30/20. A project status meeting was held on 2/28/20 to discuss SH 29 Direct Connectors. A project status meeting with Commissioners was held on 1/31/20.
9	RM 2243 Realignment (183A to Southwest Bypass) CSJ: 2103-01-038 (P326)	BGE	Jan 2020	TBD	TBD				Due Diligence Investigations Completed: TBD	A draft schematic of the Raider Way overpass and direct connectors for the Ronald Reagan interchange were submitted on 4/27/20 and are currently under review. The preliminary schematic design of 3 lanes for RM 2243 from CR 176 to Southwest Bypass was sent to Developer on 4/22/20 with no comment. A meeting was held with the City of Georgetown, TxDOT, and a developer on 3/23/20. A meeting with the City of Leander and a developer was held on 3/2/20. Meeting with a developer was held on 2/28/20. A meeting was held with the City of Leander on 1/31/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

HNTB

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

	ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
10	Kauffman Loop Phase 1 (Two Lanes) Northeast Quadrant of Reagan at SH 29 (P293)	N/A	Peloton Land Solutions / C.C. Carlton Industries, Ltd.	Jun 2015	05/15/16	06/10/16	Project complete.
11	Southwest Bypass Driveways (P243)	1512-043	HDR / Smith Contracting	05/06/16	08/05/16	10/17/16	Project complete.
12	RM 2243 at Escalera Parkway Intersection Improvements (P234)	1604-067	Seiler Lankes / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
13	SH 29 at Cedar Hollow Intersection Improvements (P291)	1604-067	KC Engineering / Aaron Concrete	07/05/16	08/29/16	09/08/16	Project complete.
14	Southwest Bypass (Access Route) (P243)	1702-148	HDR / Jordan Foster	06/04/17	07/07/17	07/07/17	Project complete.
15	Arterial H Extension Phase 1 (CR 175 to Massey Way) (P276)	1603-064	Randall Jones / Patin Construction	6/03/16 (Limited) 5/26/17	02/28/18	11/02/18	Project complete.
16	Relocation of 48" Williamson County Regional Raw Water Line (WCRRWL) (P231 & P306)	1708-187	Cobb Fendley / Santa Clara Construction	01/12/18	04/14/18	06/12/18	Project complete.
17	Southwest Bypass Segment 1 (Southbound IH 35 to .5 miles west) (Managed by the City of Georgetown) (P453)	2017-0065-CIP	HDR / Jordan Foster	08/31/17	09/25/18	Early 2020	Contractor has completed the punchlist items. A walkthrough is being scheduled.
18	Inner Loop Safety Improvements (LTL at Wilco Way (WW) & LTL at Central Maintenance Facility (CMF)) (P226 & P251)	1706-168	Rodriguez Transportation Group (RTG) / Bridgefarmer / Chasco Contractors	09/28/17	12/21/18	12/21/19	A Certificate of Completion was issued. A change order is being prepared for the additional work.
19	CR 305 at IH 35 Bridge Replacement (Managed by TxDOT) CSJ: 0015-08-140 (P306)	N/A	Lochner / Capital Excavation	10/01/18	12/06/19	12/21/19	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 4 - COMMISSIONER RUSS BOLES

	ROAD BOND PROJECTS UNDER CONSTRUCTION	ENGINEER	CONTRACTOR	OBSERVER	BID AWARD	NOTICE TO PROCEED	CONSTRUCTION START	CONSTRUCTION FINISH	PROGRESS - ACTION ITEMS - REMARKS
1	CR 110 Middle (Limmer Loop to CR 107) (P261)	Kimley Horn	James Construction	GEC	02/05/19	04/26/19	05/06/19	Fall 2020	James Construction placed 16" water line tie in with gate valve at the northeast end of project and at the northeast corner of University Boulevard. Topsoil was placed from Culvert C to CR 112 and at the northwest corner of University Boulevard. 12" riprap was placed at the safety end treatment on the south side of University Boulevard. Reinforced concrete boxes were backfilled at Culvert C. Ditches were graded from DeSoto Loop north to Culvert C. Subcontractor J C Communications spliced fiber optic cable tie in at the north end of project for MCI/Verizon. Subcontractor G Carter placed traffic signal poles, wire and cable for the traffic signals at University Boulevard. Contractor HMI (Century Link) placed wire on the poles from Limmer Loop to north of CR 112. Subcontractor Tx Materials placed Type B asphalt at University Boulevard, CR 107, CR 110 Transition and construction detour at Limmer Loop. Texas Materials placed Type B Hot Mix asphalt at the Builders First driveway and CR 112 intersection. Subcontractor RSI installed metal beam guard fence and placed mow strip at Culvert F.
2	CR 101 (US 79 to North of Chandler Road) (P269)	Brown & Gay	James Construction	GEC	11/05/19	Spring 2020	Spring 2020	Fall 2021	An Interlocal Agreement with Jonah Water was approved at the 2/25/20 Commissioners Court Meeting. The Recommendation of Award was approved at the 11/5/19 Commissioner's Court. The contracts have been executed. A preconstruction meeting is being scheduled.
3	Oak Bluff and Greenfield Drainage Improvements (Managed by City of Round Rock) (P506)	LAN	Smith Contracting	CORR	01/07/20	02/03/20	02/10/20	Summer 2020	Smith Contracting poured the wingwalls for the outfall of the CR 123 culvert. The CR 123 culvert was backfilled and flexible base was placed for the roadway. The Contractor completed the excavation and placed and backfilled the 72" storm sewer pipe that will be placed under the drainage channel, south of CR 123. Excavation continued for the portion of the channel near Evergreen Drive.

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN START	DESIGN FINISH	BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE START	ESTIMATED CONST. SCHEDULE FINISH	ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
4	SH 130 Frontage Roads Phase 3 (Southbound Frontage Road US 79 to Limmer Loop) (P302)	RPS (formerly Klotz)	Aug 2015	TBD	N/A				Due Diligence Investigations To Be Completed: TBD	An Advanced Funding Agreement was approved at Commissioners Court 5/14/19. TxDOT will evaluate frontage roads between Limmer Loop and FM 685 for adverse impacts. PS&E will begin after schematic and environmental efforts for the frontage roads are complete.
5	CR 366 Widening (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Spring 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	Coordination meetings with utility stakeholders are being scheduled for the week of 5/4/20. Preliminary field notes began to be received on 4/29/20; so the ROW acquisition process will begin shortly. Comments submitted on 60% Submittal Package on 4/22/20. Additional surveying began on 1/20/20. A work authorization for PS&E design and contract amendment for a rate change was executed. TxDOT comments received on 8/27/19. Comments on Final Schematic package submitted on 8/13/19. TxDOT Austin District Schematic Review Meeting was held on 8/8/19.
6	Chandler Road Extension Phase 1 (Planning) (SH 95 to FM 619) (P294)	Huitt-Zollars	Jul 2019	Early 2021	N/A				Due Diligence Investigations To Be Completed: TBD	A meeting was held on 4/22/20 to review and discuss the route alternatives and evaluation criteria matrix. A project progress meeting was held with HZ and Rifeline on 3/27/20. A progress meeting is anticipated to be held on 4/22/20. Revised Alignments submittal received 3/4/20. An alignment & public involvement plan meeting was held on 12/18/19.
7	FM 3349 / US 79 Interchange CSJ: 0204-02-034 (P332)	HDR	Aug 2019	Late 2020	Spring 2022	Spring 2022	Spring 2022	Late 2023	Due Diligence Investigations To Be Completed: Late 2020	Title commitments and Metes & Bounds underway on numerous Parcels. Interim & Ultimate Schematics received 4/28/20 are under review. Comments were issued 4/7/20 on a traffic analysis report that was received 3/19/20. Comments were issued on 3/31/19 on a draft UPRR Exhibit received 3/19/20. A conference call with BGE was held 3/27/20. The Advanced Funding Agreement with TxDOT was executed 3/9/20. A property owner meeting was held 2/26/20. A meeting with TxDOT Environmental was held 2/6/20. A conference call with ENV was held 1/3/20.
8	Davilla Street at Dalton Street Intersection Project (Drainage Improvements) (P486)	TBD	TBD	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	Will Defund when 2019 Funds available.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

HNTB

WILLIAMSON COUNTY 2013 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 4 - COMMISSIONER RUSS BOLES

	ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
9	Kenney Fort Boulevard - Segments 2 & 3 (Forest Creek Boulevard to SH 45) (Managed by City of Round Rock) (P228)	CP&Y	Fall 2018	Summer 2020	Spring 2021	Spring 2021	Summer 2021	Fall 2022	To Be Completed: Summer 2020	ROW acquisition is nearing completion. Initial coordination with TxDOT and Toll Operation Division (TOD) has occurred and coordination with remaining resource agencies is in progress. MOU on TxDOT ROW being prepared by TxDOT. The 90% PS&E is being progressed. CAMPO funding was acquired for 70% of the construction costs and the Advanced Funding Agreement has been executed. The initial environmental scoping forms have been approved by TxDOT and a public meeting will be scheduled.
10	University Boulevard (Chandler Road) Expansion (FM 1460 to SH 130) CSJ: 0914-05-193 (Managed by City of Round Rock) (P327)	SLG	Mar 2019	TBD	TBD				Completed: TBD	An ILA with the City of Round Rock will be on the 5/5/20 Commissioners Court Meeting for approval. The 90% plans were reviewed by the District on April 14th with comments due back by April 21st. No additional comments were received. A Notice of Opportunity to Comment was sent out to adjacent property owners and elected officials with comments returned on 4/14/20. A virtual open house was put online April 14th which extended the comment period to April 24rd. Additional comments are being incorporated into the final comment document. Following the completion of the comment report, all environmental matters should be completed and resolved. We are working with the District to move the letting of the project up to October 2020.

	ROAD BOND COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
11	East Williamson County Park Road (Bill Pickett Trail) (Carlos Parker Blvd to Chandler Road) (P297)	1601-045	K. Friese / Cox Commercial Construction	05/12/16	11/11/16	12/22/16	Project complete.
12	CR 110 South (US 79 to Limmer Loop) (P260)	1604-075	Dannenbaum / Chasco	01/13/17	05/23/18	09/18/18	Project complete. Warranty expires 9/18/20.
13	Roundville Lane (A.W. Grimes Blvd. to EBFR of SH 45) (Managed by City of Round Rock) (P441)	N/A	Stantec Consulting Services, Inc. / M.A. Smith Contracting	12/18/17	12/03/18	03/19/19	Project complete.
14	CR 119 (Limmer Loop to Chandler Road) (P214)	1708-186	Stantec Consulting Services, Inc. / Joe Bland Construction	12/08/17	03/27/19	09/04/19	Project complete. Warranty expires 9/4/21.
15	SH 130 Traffic Study (P302)	N/A	HDR	N/A	N/A	N/A	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2013 CORRIDOR PROGRAM
May 1, 2020

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	H / Sam Bass (RM 1431 to Wyoming Springs Drive) (Design) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	Design is funded by General Fund, refer to 2019 Road Bond Precinct 1 Summary
2	F / US 183 (Williamson/Burnet County Line to SH 29) (P461)	CP&Y	Mar 2017	Summer 2020	N/A				Due Diligence Investigations To Be Completed: TBD	A memo outlining two alternatives was received 4/6/20. Memo review comments submitted to CPY 4/27. Updates to the schematic are underway. An email update will be issued once schematic is finalized.
3	C / SH 29 Bypass (Sam Houston Avenue at Patriot Way to SH 29) CSJ: 0337-02-050; 0440-05-011 (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	Atkins submitted 90% PS&E package 4/29/20. GEC review underway, comments due 5/14/20. A ROW Contract was approved at 4/7/20 Commissioners Court Meeting. Additional environmental field work has begun, 4/6/20. TxDOT Bridge comments received 3/27/20, TxDOT Pavement Comments received 3/26/20. Comments were issued 3/30/20 on a cultural resources report and Tier 1 submittal received 3/25/20. Surface Water Analysis Form and Species Analysis Form submittal was received 3/25/20 and reviewed with no comments. Comments were issued 2/12/20 on the 60% PS&E Submittal. A meeting with TxDOT Environmental was held 2/6/20. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County, that is under review by the City. To date, 4 ROW contracts are pending closing and 9 parcels are under negotiations.
4	Southeast Loop E1 (SH 130 to US 79) (Schematic & Planning) (P463)	JMT / BGE	Jan 2018	Apr 2020	TBD				Due Diligence Investigations To Be Completed: TBD	A revised interim schematic submittal was received 4/3/20 and is under review. Historic Resources Survey submittal was received 3/27/20 and reviewed with no comments. The wetland and water resources report submittal was received 3/17/20 and reviewed with no comments. A project status meeting was held 2/11/20 with JMT. To date, 5 contracts have closed and 17 contracts are under negotiations/appraisals.

	COMPLETED PROJECTS	PROJECT NO.	ENGINEER / CEI / CONTRACTOR	CONSTRUCTION			PROGRESS - ACTION ITEMS - REMARKS
				START	SUBSTANTIAL COMPLETION*	FINAL COMPLETION	
5	A1 / FM 1660 (SH 130 to FM 3349) (FY 2017 Study) (P458)	N/A	KCI	N/A	N/A	N/A	Project complete.
6	E1 / FM 3349 (Chandler Road to FM 1660) (FY 2017 Study) (P460)	N/A	Brown & Gay	N/A	N/A	N/A	Project complete.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 1 - COMMISSIONER TERRY COOK

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	Forest North Drainage Improvements Phase 3 (P225)	K Friese	Oct 2013	Dec 2017	Early 2020	Early 2020	Spring 2020	Spring 2021	Due Diligence Investigations To Be Completed: Summer 2018	See Precinct 1 2013
2	Pond Springs Road Area Drainage Improvements (P309)	CP&Y	Apr 2019	Summer 2020	Fall 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	See Precinct 1 2013
3	H / Sam Bass (RM 1431 to Wyoming Springs Drive) (P462)	K Friese	Mar 2017	Summer 2020	Late 2021	Late 2021	Early 2022	Spring 2023	Due Diligence Investigations To Be Completed: Spring 2020	A meeting with the City of Round Rock was held 3/12/20 to discuss a proposed 48" waterline. Comments were issued 3/10/20 on a revised 60% PS&E submittal. A constructability review meeting was held 2/12/20. A utility meeting was held 1/22/20. A meeting with Oncor to discuss power service to the traffic signal was held 11/8/19. TxDOT has reviewed the traffic signal modifications at RM 1431. ROW acquisition is underway. Commissioner has approved design of temp signals at 1431 and Sam Bass. KFA notification pending.
4	Anderson Mill Road (Parmer Ln/End of Anderson Mill Rd to Loop 1) (P337)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
5	RM 620 Extension (SH 45 to McNeil Road) (P338)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
6	Wyoming Springs Intersection Improvements (At Smyers Lane) (P339)	HNTB	Feb 2020	Summer 2020	Summer 2020	Fall 2020	Fall 2020	Spring 2021	Due Diligence Investigations To Be Completed: TBD	Design plans are being finalized. A WPAP is being finalized and prepared for submission to TCEQ.
	ROAD BOND PROJECTS IN DESIGN Managed by Others	**ENGINEER**	**DESIGN**		**BID AD.**	**BID LETTING**	**ESTIMATED CONST. SCHEDULE**		**ENV. CLEARANCE**	**PROGRESS - ACTION ITEMS - REMARKS**
			START	**FINISH**			**START**	**FINISH**		
7	Parmer Lane at SH 45 Interchange (Managed by the CTRMA) (P340)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	
8	Wyoming Springs Extension (Brightwater Boulevard/Creek Bend to Sam Bass Road) (Managed by the City of Round Rock) (P341)	Halff	TBD	TBD	TBD	TBD	TBD	TBD	To Be Completed: TBD	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

HNTB

WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	Ronald Reagan Boulevard Widening (SH 29 to FM 3405) (P336)	CP&Y	Sept 2019	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	See Precinct 3 2013
2	Hero Way (RM 2243) (US 183A to Southwest Bypass) (P326)	BGE	Jan 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	See Precinct 3 2013
3	Bagdad Road/CR 279 (San Gabriel Parkway to Jinks Branch/Leander City Limits) (P342)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
4	Bagdad Road/CR 279 (Loop 332 to CR 281/Leander City Limits) (P343)	Binkley & Barfield (BBI)	May 2020	July 2021	Fall 2021	Fall 2021	Late 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A kick off meeting is anticipated the week of May 11. A final work authorization was submitted on 4/28/20. A scoping meeting was held on 4/9/20. The Professional Services Agreement (PSA) was approved on 4/7/20. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/11/20.
5	Corridor I2 (P344)	K Friese & Associates	Mar 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A scoping meeting was held 2/21/20. Reviewing KFA WA#1 (rec'd 4/28) to include 3 options of combined expressway and major arterial, SWCA to perform Karst and T&E. Additional property owner meetings, PI coordination with Rifeline. Effort in Burnet Co defined.
6	CR 214 Extension (P345)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Evaluated 2011 CR214 alignment in Northgate reviewed prelim plat and concept plan.
7	Liberty Hill (SH 29) Bypass (RM 1869 to CR 279) (P346)	LJA	May 2020	Nov 2020	Dec 2020	Dec 2020	Early 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A kick off meeting is anticipated the week of May 11. A work authorization was submitted for execution on 4/29/20. A scoping meeting was held on 4/9/20. The Professional Services Agreement (PSA) was approved on 4/7/20. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/10/20.
8	Toro Grande Boulevard Extension (Whitestone Boulevard to Parmer Lane) (P347)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Engineer Selection Underway.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 2 - COMMISSIONER CYNTHIA LONG

	ROAD BOND PROJECTS IN DESIGN Managed by Others	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
9	Whitestone Boulevard Widening (Bagdad Road to Anderson Mill Road) (Managed by City of Cedar Park) (P348)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
10	Brushy Creek Road Widening (Ranch Trails to Arrowhead Trails) (Managed by City of Cedar Park) (P349)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	
11	Long Run Road (CR 214 to CR 258) (Managed by City of Liberty Hill) (P350)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Completed: TBD	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

HNTB

WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	Westinghouse Road / CR 111 / CR 105 (FM 1460 to SH 130) (P292)	Steger Bizzell	Mar 2012	Oct 2016	Late 2020	Late 2020	Late 2020	Late 2021	Due Diligence Investigations Completed: 09/7/16	See Precinct 3 2013
2	Southeast Inner Loop Extension (Corridor C) (Sam Houston Avenue at Patriot Way to SH 29) (P459)	Atkins	Mar 2017	Summer 2020	Summer 2020	Summer 2020	Fall 2020	Spring 2022	Due Diligence Investigations To Be Completed: TBD	See Corridor
3	Southwest Bypass Extension (SH 29 to Wolf Ranch Parkway) (P352)	LJA	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Professional Services Agreement (PSA) is anticipated to be on the 5/19/20 commissioners court. The PSA was submitted to the Engineer on 4/23/20. Sheets & Crossfield has prepared an Interlocal Agreement between the City of Georgetown and the County that is under review.
4	CR 245 (North of RM 2338 to Ronald Reagan Boulevard) (P353)	Bridgefarmer	May 2020	Feb 2021	Feb 2021	Mar 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: TBD	A kick off meeting is anticipated the week of May 11. A work authorization was submitted to Wilco for execution on 4/27/20. A scoping meeting was held on 4/8/20. The Professional Services Agreement (PSA) was approved on 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/14/20.
5	Ronald Reagan Boulevard at Silver Spur Boulevard (P354)	WSB Engineering	April 2020	Sept 2020	Oct 2020	Oct 2020	Oct 2020	Early 2021	Due Diligence Investigations To Be Completed: TBD	A kick off meeting is anticipated the week of May 11. A work authorization has been submitted to Wilco for execution 4/13/20. A scoping meeting was held on 4/1/20. The Professional Services Agreement (PSA) was approved on 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/21/20.
6	Ronald Reagan Boulevard at Sun City Boulevard (P357)	WSB Engineering	April 2020	Sept 2020	Oct 2020	Oct 2020	Oct 2020	Early 2021	Due Diligence Investigations To Be Completed: TBD	A kick off meeting is anticipated the week of May 11. A work authorization has been submitted to Wilco for execution 4/13/20. A scoping meeting was held on 4/1/20. The Professional Services Agreement (PSA) was approved on 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/30/20. PSA was submitted to Engineer on 3/21/20.
7	SH 195 at Ronald Reagan Boulevard (P358)	WGI	May 2020	May 2021	Summer 2021	Summer 2021	Summer 2021	TBD	Due Diligence Investigations To Be Completed: TBD	Work authorization submitted to Wilco for execution on 5/1/20/20. Comments on the draft work authorization have been submitted on 4/24/20. A scoping meeting was held on 4/3/20. The Professional Services Agreement (PSA) was approved on 4/7/20 Commissioners Court Meeting. PSA was approved by purchasing on 3/27/20. PSA was submitted to Engineer on 3/14/20. A scoping meeting was held on 4/3/20.
8	Bud Stockton Extension (CR 305 to FM 487) (P307)	Pape-Dawson	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	The Professional Services Agreement (PSA) is anticipated to be on the 5/19/20 Commissioners Court Meeting. The PSA was submitted to the Engineer on 4/23/20. A scoping meeting is scheduled for 5/8/20.
9	Corridor E4 (Future SH 29 to Ronald Reagan Extension / Corridor D) (P359)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
10	Corridor E5 (Ronald Reagan Extension / Corridor D to IH 35 / CR 305) (P360)	American Structure Point	May 2020	Spring 2020	N/A				Due Diligence Investigations To Be Completed: TBD	A work authorization has been submitted to Wilco for execution on 4/16/20. A kick off meeting is scheduled for 5/7/20. The Professional Service Agreement was approved at the 3/24/20 Commissioners Court Meeting. A scoping meeting was held 2/20/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

HNTB

WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 3 - COMMISSIONER VALERIE COVEY

	ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
11	Corridor I1 (FM 3405) (US 183 to Ronald Reagan Boulevard) (P361)	Atkins	Apr 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Work authorization executed on 4/16/20. The Professional Service Agreement (PSA) was approved at the 3/10/20 Commissioners Court Meeting. A scoping meeting was held 2/20/20.
12	CR 110 North (CR 107 to Patriot Way / Sam Houston Avenue) (P362)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	A ROW contract was approved at 4/7/20 Commissioners Court Meeting.
13	CR 175 (South of Creek Meadow Cove to FM 2243) (P363)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
14	CR 314 Safety Improvements (IH 35 Northbound Frontage Road to East of CR 3001) (P364)	Seiler Lankes Group (SLG)	May 2020	Spring 2021	Summer 2021	Summer 2021	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Comments were sent on the draft Work Authorization on 4/28/20. The Professional Services Agreement (PSA) was approved on the 4/21/20. A scoping meeting was held on 4/2/20. The PSA was submitted to SLG on 3/21/20.
15	CR 332 Realignment (South of FM 487 to North of CR 313) (P366)	Seiler Lankes Group (SLG)	May 2020	Spring 2021	Summer 2021	Summer 2021	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Comments were sent on the draft Work Authorization on 4/28/20. The Professional Services Agreement (PSA) was approved on the 4/21/20. A scoping meeting was held on 4/2/20. The PSA was submitted to SLG on 3/21/20.
16	RM 2243 (Ronald Reagan Boulevard to Southwest Bypass) (P367)	BGE	Jan 2020	TBD	TBD				Due Diligence Investigations To Be Completed: TBD	See Precinct 3 2013

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

HNTB

WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 4 - COMMISSIONER RUSS BOLES

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	CR 366 (Chandler Road to Carlos G. Parker Boulevard) (P296)	Garver	Nov 2017	Fall 2020	Late 2020	Early 2021	Early 2021	Summer 2022	Due Diligence Investigations To Be Completed: Summer 2020 Categorical Exclusion To Be Completed: Summer 2020	See Precinct 4 2013
2	FM 3349/US 79 Interchange (US 79 to CR 404) (P332)	HDR	Aug 2019	Late 2020	Spring 2021	Spring 2021	Summer 2021	Late 2022	Due Diligence Investigations To Be Completed: Late 2020	See Precinct 4 2013
3	Bartlett Street Project (P369)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Partially executed Professional Service Agreement (PSA) submitted. PSA is anticipated to be approved at the 5/5/20 Commissioners Court Meeting. The PSA was submitted to Engineer on 3/21/20.
4	Davilla Culvert Replacement (P486)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Partially executed Professional Service Agreement (PSA) submitted. PSA was approved at the 5/5/20 Commissioners Court Meeting. RS&H sent notification of a PM change, as their previous PM is no longer with the firm. Awaiting submittal of draft Professional Services Agreement (PSA). The PSA was submitted to Engineer on 3/23/20.
5	Corridor E2 (US 79 to Chandler Road / Corridor B2) (P371)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
6	Corridor E3 (Chandler Road / Corridor B2 to Future SH 29) (P372)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
7	Coupland Street Project (P373)	CONSOR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Partially executed Professional Service Agreement (PSA) submitted. PSA is anticipated to be approved at the 5/5/20 Commissioners Court Meeting. The PSA was submitted to Engineer on 3/21/20.
8	Thrall Street Project (P374)	RS&H	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Partially executed Professional Service Agreement (PSA) submitted. PSA is anticipated to be approved at the 5/5/20 Commissioners Court Meeting. RS&H sent notification of a PM change, as their previous PM is no longer with the firm. Awaiting submittal of draft Professional Services Agreement (PSA). The PSA was submitted to Engineer on 3/23/20.
9	CR 129 (South of Brushy Creek to North of South County Line) (P375)	Garver	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Scoping meeting scheduled for 5/4/20. The Professional Service Agreement (PSA) was approved on the 4/21/20 Commissioners Court. Draft Professional Services Agreement (PSA) was submitted on 4/13/20. The PSA was submitted to Engineer on 3/14/20.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 1, 2020

PRECINCT 4 - COMMISSIONER RUSS BOLES

	ROAD BOND PROJECTS IN DESIGN (CONT)	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
10	CR 134 / CR 132 Extension (Hutto Arterial) (P376)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	CPY WA#1 executed Scheduled meeting for 5/8/20 to discuss Phases 1A and 1B. HNTB will prepare phase exhibits, project schedule, budget, narrative. Professional Service Agreement was approved at 4/7/20 Commissioners Court Meeting.
11	MoKan (Georgetown Inner Loop to University Boulevard) (P370) (University Boulevard to SH 45) (P380)	CP&Y	Feb 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Draft spreadsheet with recommended options submitted 4/9/20. A conference call was held 4/1/20. Awaiting execution of the work authorization. Professional Service Agreement was approved at Commissioners Court 2/25/20. Scoping meeting was held 2/17/20.
12	SH 130 Northbound Frontage Road (US 79 to Limmer Loop) (P302)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
13	Southeast Loop (Corridor E1) (CR 138 to CR 137) (P463)	RTG	Apr 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	Awaiting submittal of draft work authorization from RTG. Professional Service Agreement was approved at 4/7/20 Commissioners Court Meeting. Scoping meeting was held 3/25/20.
	ROAD BOND PROJECTS IN DESIGN Managed by Others	**ENGINEER**	**DESIGN**		**BID AD.**	**BID LETTING**	**ESTIMATED CONST. SCHEDULE**		**ENV. CLEARANCE**	**PROGRESS - ACTION ITEMS - REMARKS**
			START	**FINISH**			**START**	**FINISH**		
14	CR 112 Widening (FM 1460 / A.W. Grimes to CR 117) (Managed by City of Round Rock) (P377)	RPS	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
15	CR 112 Widening (CR 117 to CR 110) (Managed by City of Round Rock) (P378)	HDR	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
16	Cottonwood Creek Drainage Improvements (Managed by the City of Hutto) (P379)	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	
17	Old Settlers Boulevard (North Red Bud Lane / CR 122 to CR 110) (Managed by City of Round Rock) (P381)	Aguirre & Fields	TBD	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed

WILLIAMSON COUNTY 2019 ROAD BOND PROGRAM
May 1, 2020

COUNTYWIDE - COUNTY JUDGE BILL GRAVELL, JR

	ROAD BOND PROJECTS IN DESIGN	ENGINEER	DESIGN		BID AD.	BID LETTING	ESTIMATED CONST. SCHEDULE		ENV. CLEARANCE	PROGRESS - ACTION ITEMS - REMARKS
			START	FINISH			START	FINISH		
1	Atlas 14 Mapping (P382)	Halff Associates	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	WA-1 executed on 4/24/20. Draft WA was submitted for review on 4/1/20. A scoping meeting was held 3/23/20. The Professional Service Agreement was to be approved at the 3/24/20 Commissioners Court Meeting.
2	Low Water Crossing Protection (P383)	Edge Engineering	April 2020	TBD	TBD	TBD	TBD	TBD	Due Diligence Investigations To Be Completed: TBD	WA-1 executed on 4/13/20. Draft WA was submitted, reviewed, and comments returned to Edge on 4/3/20. A scoping meeting was held 3/12/20. The Professional Service Agreement was approved at the 3/10/20 Commissioners Court Meeting.

* Substantial Completion = Open to Traffic, Minor Construction Items Remain to be Completed